

**GOVERNMENT OF INDIA  
NORTH EASTERN COUNCIL SECRETARIAT  
NONGRIM HILLS, SHILLONG – 793003**

**Subject: Forwarding of Inspection Report.**


In inviting a reference to the above subject, as requested by the concerned Sector, the physical inspection of the project “**Infrastructure Development for newly upgraded Govt. Hr. Secondary School in Meluri Phek District and Madzhiphema, Dimapur, District, Nagaland.**” was carried out in Nagaland. The inspection report duly signed by the Consultant (CE) and Consultant (ME) NEC is enclosed herewith. The project was sanctioned on 21/07/2016 at a total cost of Rs. 401.00 lakhs (NEC’s share is 100% since it was sanctioned under MH “2552”). One installment of Rs. 160.00 lakhs were released by the NEC.

The inspection, inter alia, mentioned that:

- **Meluri:-** During inspection it was found that the work was in progress. The plinth area of the building was found to be 26 x 13.75 meters and the reinforcement used for columns was 8nos. of 16mm dia bars which was as per DPR. It could be seen that the Frame works for ground floor had been completed
- **Medzhiphema:** - The work was in progress and the plinth area of the building was 26.3 x 14 meters. The reinforcement used for columns were 6 nos. of 16mm dia bars and 2nos. of 12mm dia bars. The Frame works of Ground floor and First floor had been completed and constructions of internal and external walls, plastering works were in progress.

This is for information and necessary action by the concerned Sector.

Enclosure: As above.

  
(W. Synrem)  
Economic Adviser (E&M)

U.O.No.NEC/EM/INSPECTION/HRD&E/2012/19(Vol.II)  
Dated: the 27.06./2017

To,  
Director (HRD&E), NEC

Copy to,

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser
2. PSA, NIC-NEC (Shri M. Nongkhlaw) for uploading the report with photograph on NEC website.

**Report of the inspection carried on 18/06/2017 for the NEC funded project “Infrastructure Development for newly upgraded Govt. Hr. Secondary School in Meluri Phek District and Madzhiphema, Dimapur, District, Nagaland.”.**

A joint inspection of the above project was carried out by an officials of NEC Secretariat, Shillong and Official of Education department, Govt. of Nagaland on 18/06/2017 at Meluri, Medzhiphema, Dimapur. Nagaland The list of the officials present during the inspection is enclosed as Annexure-I.

**(I) BACKGROUND:**

Name of the project:	Infrastructure Development for newly upgraded Govt. Hr. Secondary School in Meluri, Phek District and Madzhiphema, Dimapur District, Nagaland
Location	Meluri and Medzhiphema.
Implementing Agency:	State Mission Director, Rastriya Madhyamik Shiksha Abhiyan, National Education Mission Society, Government of Nagaland.
Date of Sanction:	21/07/2016
Cost of Project:	Rs. 401.00 lakhs
NEC Share	Rs.401.00 lakhs
NEC Share released & Dates	1 <sup>st</sup> installment of Rs. 160.00 lakhs 21/07/16
Total Amount Released:	Rs. 160.00 lakhs
Balance amount to be released by NEC	Rs. 241.00 lakhs
Status of UC for 1 <sup>st</sup> installment	UC for Rs. 160.00 lakhs submitted on 04/03/2017 NEC share
Target Date of Completion	2 (two) years .
Time Overrun	MA

**(II) Observations/ Status of works (Physical Achievements):**

The following observations were made on the basis of the visit to the project site and interactions with the officials of the implementing agency

Sl.No.	Scope of Work as per DPR	Amount Proposed by The State Govt. in Rs.	Amount Accepted by NEC	Remarks based on site Inspection
1.	C/o GHSS Meluri( RCC G+1 School building and Toilet	1,83,50,000 (including all	1,54,95,081 (Excluding	The Consultants inspected the site and found that the work was in progress. The Implementing department informed that they started the work on

	block.)	charges)	charges)	January 2017. It was found at site that the reinforcement used for columns was 8nos. of 16mm dia bars which was as per DPR and the plinth area was 26 x 13.75 meters. It could be seen that the Frame works for ground floor had been completed.
2	C/o GHSS Medziphema (RCC G+1 School building and Toilet block.)	1,35,60,000 (including all charges)	1,15,18,956 (Excluding charges)	During inspection it was found that the work was in progress. The implementing department informed that they started the work on December 2016. It was found that the plinth area of the building was 26.3 x 14 meters. The reinforcement used for columns were 6 nos. of 16mm dia bars and 2nos. of 12mm dia bars. It was found that the Frame works of Ground floor and First floor had been completed. Construction of internal and external wall in progress.
3.	Furniture & Office Automation	1,42,40,000	1,00,00,000	Not yet purchased.

**(III) Location of the Project:-**

Latitude: - N 25.68155<sup>0</sup> N25.75720<sup>0</sup>


Longitude: - E 94.62507<sup>0</sup> E93.88065<sup>0</sup>

**(IV) Overall Remarks and Suggestions:-**


**Meluri:-** During inspection it was found that the work was in progress. The plinth area of the building was found to be 26 x 13.75 meters and the reinforcement used for columns was 8nos. of 16mm dia bars which was as per DPR. It could be seen that the Frame works for ground floor had been completed.

**Medziphema:** - The work was in progress and the plinth area of the building was 26.3 x 14 meters. The reinforcement used for columns were 6 nos. of 16mm dia bars and 2nos. of 12mm dia bars. The Frame works of Ground floor and First floor had been completed and constructions of internal and external walls, plastering works were in progress.

NEC funding was found to be acknowledged.













(Liza R. Hek)  
Consultant (ME),  
NEC Secretariat, Shillong



(Jeriel Nicholas J. Kharbhih)  
Consultant (CE)  
NEC Secretariat, Shillong

List of officials who were present during the inspection of NEC funded project  
 "Infrastructure Development for newly Upgraded Govt. Hr. Secondary School in Meluri,  
 Phek, Nagaland". On 18/06/2017 of MEDZIPHEMA ON 18/06/17

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	VISAKHOL	8257843729 visaviper@gmail.com.	P.E. RMLSA Engr.	
2.	SIECHUTHO	8730937168		
3.	PILLI	9612460540		
4.	THOKHUSIE	9612584347		
5.	RIELASIE SIECHUTHO	7085290423		
6.	SOUSITHO	9862770618		
7.	TSIIRHOTHO	897443636		
8.	VIRHIJ THO	8730093461		
9.	RASIETHO	8974940457		
10.	Jovial Kharbik	9426535665	Consultant CE NEC	
11.	Liza Rik	9774335292	Consultant ME NEC	



Nec officials with Implementing department at project site.



View of school in Medziphema



Inside the building



Men at work





work on ramp



View of reinforcement in Medziphema



View of Brick work



NEC officials In Meluri





View of site in Meluri





View of reinforcement used in Meluri



View of beam and Slab in Meluri