

GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS, SHILLONG – 793003

Subject: Forwarding of Inspection Report.

In inviting a reference to the above subject, as requested by the concerned Sector, the physical inspection of the project “**Construction of Multipurpose Sports Centre for Northern Region of Mizoram at Darlawn.**” was carried out in Darlawn, Mizoram . The inspection report duly signed by the Consultant (CE), Consultant (EE), Consultants (ME) NEC is enclosed herewith. The project was sanctioned on 5/03/2014 at a total cost of Rs. 359.17 lakhs (NEC’s share is Rs. 323.35 lakhs State Share is Rs. 35.917). Two installment totaling Rs. 258.00 lakhs was released by the NEC.

The inspection, inter alia, mentioned that:

- The Consultants found that in Pavilion, finishing works and Truss works were in progress.
- A soil pipe was seen running through the kitchen, in which the Consultant told the Implementing department to remove it since it was Unhygienic.
- The Basket ball court and Volleyball court had been constructed and painting works were in progress.
- The Retaining wall had been constructed but most of it was covered with earth. The executing agency informed that the height was 3 meters from foundation level. Therefore construction of 2 meters height was still pending as the total height of the retaining wall above G.L as per DPR was around 5 meters approx.
- NEC funding was found to be acknowledged.
- The Project has suffered from time overrun of about 14 Months.

This is for information and necessary action by the concerned Sector.

Enclosure: As above.


(W. Synrem)
Economic Adviser (E&M)

U.O.No.NEC/EM/INSPECTION/HRD&E/2012/

Dated: the 16.11.2013

To,

Director (HRD&E), NEC

Copy to,

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser
2. PSA, NIC-NEC (Shri M. Nongkhlaw) for

Report of the inspection carried on 11/05 /2017 for the NEC funded project “Construction of Multipurpose Sports Centre for Northern Region of Mizoram at Darlawn.”.

A joint inspection of the above project was carried out by an official of NEC Secretariat, Shillong and officials of Sports and Youth Services, Govt. of Mizoram on 11/05/2017 at Darlawn, Mizoram. The list of the officials present during the inspection is enclosed as Annexure-I.

(I) BACKGROUND:

Name of the project:	<u>Construction of Multipurpose Sports Centre for Northern Region of Mizoram at Darlawn</u>
Location	Darlawn, Mizoram.
Implementing Agency:	Director, Sports and Youth Services.
Date of Sanction:	5/03/2014
Cost of Project:	Rs. 359.17 lakhs
NEC Share (90%):	Rs.323.25 lakhs
State Share (10%):	Rs.35.917 lakhs
NEC Share released & Dates	1 st installment of Rs. 129.00 lakhs on 5/03/2014 2 nd installment of Rs.129.00 lakhs on 05/05/2016
Total Amount Released:	Rs. 258.00 lakhs
Balance amount to be released by NEC	Rs. 65.25 lakhs
State Share released:	Rs. 28.66 lakhs
Status of UC for 1 st installment	UC for Rs. 143.33 lakhs submitted on 04 th December, 2015. NEC share Rs. 129.00 lakhs and State Share Rs. 14.33 lakhs. UC for Rs. 129.00 lakhs submitted on 22 nd March 2017.
Target Date of Completion	Two (2) Years.
Time Overrun	14 months

(II) Aims/Objectives of the Project:

The main objective of the proposal is to have self-sustained centre for sports training in Mizoram, to encourage and promote the highly talented youths of the region not only in national level, but even at the international level. At the same time, it is known fact youths today are much affected by the rampant increase in the mis-use of drugs and other intoxicants. It is indeed the problem of every government that the young generation are so much affected by different intoxicating substances like alcohol, drug etc. To

thwart the increasing popularity of intoxicants and prevent further destruction of the youths, promoting their skills, especially in sports is very important. Thus, this centre training is anticipated not only to promote the talent of the young generation but also to have a better generation for tomorrow.

(III) Observations/ Status of works (Physical Achievements):

The following observations were made on the basis of the visit to the project site and interactions with the officials of the implementing agency

Sl.No.	Scope of Work as per DPR	Remarks based on site Inspection
1.	Pavilion for football Stadium	The Consultants inspected the pavilion and found that finishing works were in progress in ground floor and first floor. As for the gallery, work related to steel truss was in progress and the executing agency informed that they would finish the work before 31 st May 2017. The Plinth area of the Pavilion was measured by the Consultant and it was found to be same as the Plinth area mentioned in DPR. A soil pipe was seen running through the kitchen, in which the Consultant told the Implementing department to remove it since it was Unhygienic.
2	Under Drains	The drain had been constructed and its width was 0.7m and depth was found to be 0.8m above W.L.
3.	Basketball Court	The Basket ball court had been constructed and painting works were in progress. The executing agency informed that the court was being used by the local's kids even during construction. The construction of Gallery not yet started.
4.	Volleyball Court	The Volley ball court had been constructed and painting works were in progress. The construction of Gallery not yet started.
5.	Retaining Wall(2 nos of length 45 m)	The Retaining wall had been constructed but most of it was covered with earth. The executing agency informed that the height was 3 meters from foundation. Therefore construction of 2 meters height was still pending as the total height above G.L as per DPR was around 5 meters approx.
6.	Earthwork in Leveling	Work Completed.

(IV) Location of the Project:-

Latitude:- N24.00951⁰

Longitude:- E 92.93323⁰

(V) Overall Remarks and Suggestions:-


During inspection, the Consultants found that in Pavilion, finishing works and Truss works were in progress. A soil pipe was seen running through the kitchen, in which the Consultant told the Implementing department to remove it since it was Unhygienic. The Basket ball court and Volleyball court had been constructed and painting works were in progress. The construction of Gallery was not yet started. The Retaining wall had been constructed but most of it was covered with earth. The executing agency informed that the height was 3 meters from foundation level. Therefore construction of 2 meters height was still pending as the total height of the retaining wall above G.L as per DPR was around 5 meters approx. NEC funding was found to be acknowledged. It may be noted that the target date of completion was Two (2) years from the date of Sanction. Hence the project had already suffered from time overrun.



(Liza R Hek)
Consultant (ME),
NEC Secretariat, Shillong







(Abhijit Sarkar)
Consultant (EE)
NEC Secretariat, Shillong



(Jeriel Nicholas. J. Kharbhih)
Consultant (CE)
NEC Secretariat, Shillong

List of officials who were present during the inspection of NEC funded project "Construction of Multipurpose Sports Centre For Northern Region of Mizoram at Darlawn". on

11/05/2017

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	ROSANGLIAMA	943615843	Administrative Officer, MSSC	 11/5/17
2.	P. CALRUATKIMA	9462374848	JE NMSC	 11/5/2017
3.	LALBIAKSTANGA	9436151313	Lushai Engg	 11/5/2017
4.	LALHRIATRENGA	9856576071	Lushai Engg.	 11/5/17
5.	Jeyiel Nicholas	9436535665	Consultant CE NEC	
6.	Liza R. Hek	9774335292	Consultant (ME) NEC	
7.	B. LALRIN- TLUANBA	9862568630	Dy. Adviser Planning	
8.	ABHIJIT SARKAR	8132853127	Consultant (EE)	
9.				
10.				
11.				



Nec officials with Implementing department at project site.



View of the Pavilion and Volley ball ground



View of Pavillion



Kitchen inside the Pavillion



Room inside the Pavillon



Consultant Measuring Basketball court



View of basket ball court



View of Volley ball court.



View of Retaining wall



Retaining wall covered in earth.



Consultant measuring drain



View of Playground