

**GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS: SHILLONG – 793003**

Subject: Forwarding of Inspection Report.


In inviting a reference to the above subject, as requested by the concerned Sector, the physical inspection of the project “**Construction of Indoor Stadium Shooting Range and Procurement of equipment and appliance for Nagaland State Rifle Association**” was carried out in Dimapur District of Nagaland. The Inspection Report duly signed by the Consultant (CE) and Consultant (ME), NEC, is enclosed herewith. The project was sanctioned on 27/04/2016 at a total cost of Rs. 478.96 lakhs (NEC’s share is 100% having been sanctioned under MH “2552”). Two instalment, totalling of Rs. 383.20 lakhs were released by the NEC.

The inspection report, inter alia, mentioned that:

- The physical progress of work was commensurate with the financial progress. For 50m shooting range, only finishing work such as painting, sanitation works, water supply etc was pending.
- For 10m shooting range it was found that construction of columns, beams, truss, fixing of Dyna roof, internal and external walls, plastering works, frame for windows and aluminum door had been completed.
- The Implementing Agency informed that tender had been floated for purchasing of equipment & appliances. After completion of the Project, the aims and objectives will be achieved as this will be a proper place for practicing and it will encourage and motivate the youths of NE region who have a vision to take up shooting as their career.
- NEC funding was not found to be acknowledged. It has been suggested to acknowledge NEC’s funding with all details like name of the project, cost of the project, funded by whom etc.

This is for information and necessary action by the concerned sector.

Enclosure: As above.


(W. Synrem)
Economic Adviser (E&M)

U.O.No.NEC/EM/INSPECTION/HRD&E/2012/19(Vol.II)

Dated: the 27.1.06/2017

To,
Director (HRD&E), NEC

Copy to,

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser
2. PSA, NIC-NEC (Shri M. Nongkhlaw) for uploading the report with photograph on NEC website.

Report of the inspection carried on 17/06/2017 for the NEC funded project “C/o of indoor Stadium Shooting Range and Procurement of equipment and appliance for Nagaland State Rifle Association..”.

A joint inspection of the above project was carried out by an officials of NEC Secretariat, Shillong and officials of Department of Fire& Emergency Services, Home Department Govt. of Nagaland. at Dimapur, Nagaland. The list of the officials present during the inspection is enclosed as Annexure-I.

(I) BACKGROUND:

Name of the project:	C/o of indoor Stadium Shooting Range and Procurement of equipment and appliance for Nagaland State Rifle Association
Location	Dimapur
Implementing Agency:	Department of Fire& Emergency Services, Home Department Govt. of Nagaland.
Date of Sanction:	27/04/2016
Cost of Project:	Rs. 478.96 lakhs
NEC Share	Rs.478.96 lakhs
NEC Share released & Dates	1 st installment of Rs. 191.60 lakhs 27/04/2016 2 nd installment of Rs. 191.60 lakhs 22/02/2017
Total Amount Released:	Rs.383.20 lakhs
Balance amount to be released by NEC	Rs. 95.76 lakhs
Status of UC for 1 st installment	UC for Rs. 191.60 lakhs as 1 st installment submitted on 17/10/2016 NEC share (Out of the total received amount payment made to the contractor/ suppliers is Rs. 176.89 lakhs and the balance amount parked in the Association (NSRA) account is meant for security deposit, forest royalty work tax and internal electrification. UC for Rs.191.60 Lakhs as 1 st Installment was submitted but date not specified. UC for 2 nd Installment is pending
Target Date of Completion	36 months
Time Overrun	N. A.

(II)Aims/Objectives of the Project: The main aims and objective of the project is to promote shooters, to train and groom the marksman shooters of the State as well as the NE region. Nagaland State Rifle Association (NSRA) has a vision to send its trained and groomed marksman shooters to represent their respective States and region at National and International/ Olympic level.

(III) Observations/ Status of works (Physical Achievements):

The following observations were made on the basis of the visit to the project site and interactions with the officials of the implementing agency

Sl.No.	Scope of Work as per DPR	Remarks based on site Inspection
1.	<ul style="list-style-type: none">C/o 50.00m shooting range Ground floor 34.12x12.81=437.08 First floor 2x12.81x9.76=250.05C/o boundary wall 63.44 RmC/o Stray bullet for rifle shooting(21 numbers; this was obtained from detail estimate)C/o RCC embankment wall for Shooting range (3 panels having a length of 9 meter each)	<ul style="list-style-type: none">During inspection it was found that the main part of the construction had been completed and finishing works were in progress. The Consultant had measured the plinth area of the ground floor and it was found to be 31.5 x 12.85 meters. The length of the shooting range was 50meters.The boundary wall had been completed.It could be seen at site that the implementing agency had constructed 21 numbers of stray bullets protection.The Implementing agency had constructed three (3) panels of embankment wall each having a length of 9 meters.
2	C/o 10.00m shooting range Ground floor 24.40 x 22.93=559.49	The Consultant had inspected the 10m shooting range and found that the plinth area of the building was 24.4 x 23 meters. Construction of columns, beams, truss, fixing of Dyna roof, internal and external walls, plastering works, frame for windows and aluminum door had been completed.
3.	Equipment & appliances . Traget changers, lighting materials, tables&wooden design wall, carpeting, pallets Stands etc.	The Implementing agency informed that tender had been floated for purchasing of equipment & appliances.

(IV) Location of the Project:-

Latitude: - N25.90489⁰

Longitude: - E93.70924⁰

(V) Overall Remarks and Suggestions:-

It could be seen that the physical progress of work was commensurate with the financial progress. For 50m shooting range, only finishing work such as painting, sanitation works, water supply etc was pending. As for 10m shooting range it was found that construction of columns, beams, truss, fixing of Dyna roof, internal and external walls, plastering works, frame for windows and aluminum door had been completed. The Implementing agency informed that tender had been floated for purchasing of equipment & appliances. Once the project will be complete, the aims and objective will be achieved as this will be proper place for practicing and it will encourage and motivate the youth of NE region who has a vision to take up shooting as their career.

NEC funding was not found to be acknowledged. It thus, has been suggested to acknowledge NEC's funding with all details like name of the project, cost of the project, funded by whom etc.








(Liza R Hek)
Consultant (ME),
NEC Secretariat, Shillong



(Jeriel Nicholas J. Kharbhih)
Consultant (CE)
NEC Secretariat, Shillong

List of officials who were present during the inspection of NEC funded project **Construction of Indoor Stadium Shooting Range and Procurement of Equipment and appliance for Nagaland State Rifle Assosiation** on 17/06/2017

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	NEELASA SOPPII	9436010637 nseppii@gmail.com	Jr. Secy NSRA.	 17/6/17
2.	IMSANENILA IMCHEN	9774095522 imsa_n@yahoo.com	S.D.O (C) SE (PEP)	 17/6/17
3.	PEKRUZETUO YASE	9402831979	JE (HES)	 17/6/17
4.	MO ALONG JAMIR	9436299000	JE (SE.PEP)	 17/6
5.	Jeril Khoshlik	9436535665	Consultant CE NEC	
6.	Liza R. Bek	9774335292	Consultant MB NEC	
7.				
8.				
9.				
10.				
11.				



Nec officials with Implementing department at project site.



View of Shooting area and Stray



Consultant measuring the boundary wall



View of Gallery inside 50m range



View Truss work in 50m range



View of Window, truss and room in first floor of 50m range



View of 10m Range



Consultant measuring plinth area 10m
range



View of Aluminium door in 10m range and below inside the 10m range





View of truss in 10m range



View of column