

GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS SHILLONG-793003

Subject: Forwarding of Inspection Report

In inviting a reference to the above subject, as requested by the concerned sector, the physical inspection of the project "Heritage Protection of Hill and Plain District of Manipur" was carried out on 23/03/2021 and 24/03/2021. The inspection report duly signed by Consultant (CE-AK), (CE-RR) and Consultant (ME), NEC is enclosed herewith. The project was sanctioned on 05/06/2015 at a total cost of Rs. 314.04265 lakhs. **2(two)** instalments totalling Rs. 250.62 lakhs (72% of total approved cost) was released by NEC under **MH-3601**.

The inspection, inter alia mentioned that:

- The Project is for construction of (a) **Development of Historical monument site at Khangkhui Cave, Ukhrul District** (b) **Development of Historical monument site of Sekta Archeological living museum Imphal East** (c) **Development of Historical monument site at old Capital Complex at langthabal, Imphal West** (D) **Development of Megalithic Monument Sites at Willong, Senapati District**
- **(A) Development of Historical monument site at Khangkhui Cave, Ukhrul District**
 - a) Construction of retaining wall
 - i. The works for the Construction of retaining wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**.
 - b) Construction of steps
 - i. The works for the Construction of steps has been **completed** and till date the progress of works at site was **100%**, thus the inspection team could not give any comments regarding the structural details including the concrete works, design mix etc.
 - c) Construction of visitor toilet (i/c septic tank)
 - i. The Construction of visitor toilet (i/c septic tank) has **not yet started**.
 - d) Construction of Guest house
 - i. The overall works for the Guest house is in progress and till date the progress of works at site is about **85%**, thus structural details such as Reinforcement details, and concrete mix design etc **could not be checked**.
 - ii. For the Guest house, concrete works, RCC works and other roofing and ceiling works has been done at site.
 - iii. **Brickwork** in foundation, plinth, superstructure has been **done** at site, thus the inspection team could not give any comments regarding the class of brick used.
 - iv. The measurements of every **rooms** of the Guest house and the measurements in the building which include the **sizes** of the **rooms**, number and sizes of **columns (280 x 300)mm²**, constructed is more or less the **same** as that of the approved drawings in the DPR.
- **(B) Development of Historical monument site of Sekta Archeological living museum Imphal East**
 - a) The **renovation works of the museum has been done at site**
 - b) Construction of visitor toilet (i/c septic tank)
 - i. The **works for the visitors toilet** was completed and till date the progress of works at site is **100%**.

o/c

- ii. The plinth area of the **visitors toilet i.e 21 sqm** is more or less the **same** as that of the approved drawings in the DPR.
- iii. For the **visitor's toilet**, concrete works, RCC works in **substructure** and superstructure has been **completed**.
- iv. **Brickwork** in foundation, plinth, and the superstructure has been done at site.
- v. Woodwork, steel work, **flooring** works has been done at site, **Cement flooring was found** at site instead of **ceramic tiles** flooring as mentioned in the approved DPR
- vi. Sanitary works, electrification works, and other miscellaneous was complete
- c) Construction of Compound wall
 - i. The works for the Construction of Compound wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**
- d) Construction of steel gate
- e) Construction of steel gate was also 100% completed, thus the inspection team could not given any comments regarding the structural details including the concrete works, RCC works, design mix used in construction
- f) Construction of compound drain
 - i. Construction of compound drain was also 100% completed, thus the inspection team could not given any comments regarding the structural details, design mix used in construction
- g. Construction of Approach road
 - i. Construction of Approach road was also 100% completed, thus the inspection team could not given any comments regarding the grading, specifications ,binder material etc

• **(C) Development of Historical monument site at old Capital Complex at langthabal, Imphal West:**

- a) Stone Pitching of Rashmandal Pukhry(Pond)

During inspection it was found that the works were almost completed and around 95% of the works have been done. The total length of Stone pitching works constructed at site is 290m and the width is 1.6m. the structural details of Cement Concrete and Reinforce Cement Concrete works for beams, planter and stairs have been completed and thus cannot be checked. Brickwork for planter have been completed. Kota stone slab and Precast Terrazo tiles flooring and painting works is yet to be started
- b) Footpath and Steel railing of Rashmandal

During inspection it was found that the works were completed. The total length of the footpath constructed at site is 302.10m and the width is 1.5m. The structural details of Cement Concrete works for footpath have been completed and thus cannot be checked. Steel works and painting for railing have been completed. Flooring tiles have been constructed instead of Kota stone slab.

A signboard acknowledging NEC funding was found at site, hence the implementing department was asked to erect a signboard mentioning that the project was funded by NEC.

• **(D)Development of Megalithic Monument Sites at Willong, Senapati District:**

a. Construction of Retaining Wall

During inspection it was found that the works were in progress and around 74% of the works have been done. The total length of Retaining wall constructed at site is 112.40m, the width is 1m which is not uniform and the height is 1.2m which is not uniform throughout the length. The structural details of Cement Concrete works for a length of 112.40m for Retaining wall have been completed and thus cannot be checked. RR Masonry works of length 112.40m have been completed. RCC works for band and plastering works is yet to be started.

b. Construction of fencing with Gate

During inspection it was found that the works were in progress and around 86% of the works have been done. The total length of Fencing constructed at site is 91.20m and the height of the wall is 1.6m which is less the height of the DPR. The structural details of Cement Concrete works and RCC works in foundation, trenches, column and beam have been completed for a length of 91.20m and thus cannot be checked. Plastering, pointing, painting and steel works for gate is yet to be started

c. Construction of visitor Toilet

Construction of visitor Toilet is yet to be started

- It could be seen that the physical progress and financial progress appears to be commensurate
- A signboard acknowledging NEC funding was **not found** at site.

This is for information and necessary action by the concerned Sector.

Enclosure: As above


(M. Iboyaima Meitei)


Adviser (Horticulture) & L/o Director, (E&M)

U.O.No. NEC/EM/INSPECTION/IPR/2013/01

Dated: 10th / 02 / 2021

To,

Director(IPR), NEC


11/5/21

Copy to:

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser, NEC
2. T.D, NIC-NEC (Shri M. Nongkhlaw) for uploading the report in the NEC website


11/5

**GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS SHILLONG-793003**

Subject: Submission of Inspection Report of NEC funded project titled "Heritage Protection of Hill and Plain District of Manipur" under MH-3601.

We, Aarti Khyriemujat, Consultant (CE) , Liza R Hek, Consultant (ME) and Rishanlang Ryndong Consultant (CE) have carried out the physical inspection of the project "**Heritage Protection of Hill and Plain District of Manipur**" on 23&24 /03/2021. The project was sanctioned on 05/06/2015 at a total cost of Rs. 348.93 lakhs. **2 (two)** instalments totalling Rs. 250.62 lakhs (72% of total approved cost) was released by NEC under **MH-3601**.

Objective of the Project:-

- To Promote the Preservation and dissemination of tribal art and culture
- It will help in promoting tourism
- It will generate employment especially to the youth.
- The coming of tourists will promote sale of arts and handicrafts, and other local products.
- It will promote hospitality industries and auxiliary services.

Indication of Works as per DPR:-

- **Development of Historical monument site at Khangkhui Cave, ukhrul District**
 - Construction of Retaining Wall
 - Construction of Guest House
 - Construction of step
 - Construction of Visitor Toilet(i/c/S/Tank)
- **Development of Historical monument site of Sekta Archeological living museum Imphal East**
 - Renovation of Museum
 - Construction of Visitor Toilet
 - Compound Wall Fencing
 - Construction of Steel gate
 - Construction of Compound Drain
 - Construction of approach Road
- **Development of Historical monument site at old CapitalComplex at langthabal, Imphal West**
 - Stone Pitching of Rashmandal Pukhry(Pond)
 - Footpath and Steel railing of Rashmandal
- **Development of Megalithic Monument Sites at Willong,Senapati District**
 - Construction of Retaining Wall
 - Construction of fencing with Gate
 - Construction of visitor Toilet

Proposed Beneficiaries & Outcome of the Project:-

Beneficiaries:

- The proposed projects will be beneficial people of the Region in and around Manipur.

Outcomes:

- Once the project is completed, it will attract tourist which can naturally generate income in future


Observation mentioned in the inspection report:-

During inspection it could be seen that:

- **The Project is for**
 - (A) Development of Historical/monument site at Khangkhui Cave, ukhrul District
 - (B) Development of Historical/monument site of Sekta Archaeological living museum, Imphal east District,


Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat


Rishanlang Ryndong
Consultant (CE)
NEC


Aarti Khyriemujat
Consultant (CE)
NEC, Secretariat

(C) Development of Historical monument site at old CapitalComplex at langthabal, Imphal West

(D)Development of Megalithic Monument Sites at Willong,Senapati District

• **(A) Development of Historical/monument site at Khangkhui Cave, ukhrul District**

- Construction of retaining wall

- i. The works for the Construction of retaining wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**.

- Construction of steps

- i. The works for the Construction of steps has been **completed** and till date the progress of works at site was **100%**, thus the inspection team could not given any comments regarding the structural details including the concrete works, design mix etc.

- Construction of visitor toilet (i/c septic tank)

- i. The Construction of visitor toilet (i/c septic tank has **not yet started**.

- Construction of Guest house

- i. The overall works for the Guest house is in progress and till date the progress of works at site is about **85%**, thus structural details such as Reinforcement details, and concrete mix design etc **could not be checked**.
ii. For the Guest house, concrete works, RCC works and other roofing and ceiling works has been done at site.
iii. **Brickwork** in foundation, plinth, superstructure has been **done** at site, thus the inspection team could not give any comments regarding the class of brick used.
iv. The measurements of every **rooms** of the Guest house and the measurements in the building which include the **sizes** of the **rooms**, number and sizes of **columns** (**280 x 300**)mm², constructed is more or less the **same** as that of the approved drawings in the DPR.
v. Remaining plastering works, finishing works, sanitary works, electrification works, and other miscellaneous, the implementing agency verbally informed that the remaining works will be started as soon as the building is completed.

• **(B) Development of Historical/monument site of Sekta Archaeological living museum, Imphal east District**

- The **renovation works of the museum has been done at site**

- Construction of visitor toilet (i/c septic tank)

- i. The **works for the visitors toilet** was completed and till date the progress of works at site is **100%**.
ii. The plinth area of the **visitors toilet i.e 21 sqm** is more or less the **same** as that of the approved drawings in the DPR.
iii. For the **visitors toilet**, concrete works, RCC works in **substructure** and superstructure has been **completed**.
iv. **Brickwork** in foundation, plinth, and the superstructure has been done at site.
v. Woodwork, steel work, **flooring** works has been done at site, **Cement flooring was found** at site instead of **ceramic tiles** flooring as mentioned in the approved DPR
vi. Sanitary works, electrification works, and other miscellaneous was complete.

- Construction of Compound wall


- i. The works for the Construction of Compound wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**.

- Construction of steel gate


- i. Construction of steel gate was also 100% completed, thus the inspection team could not given any comments regarding the structural details including the concrete works, RCC works, design mix used in construction.


- Construction of compound drain

- i. Construction of compound drain was also 100% completed, thus the inspection team could not given any comments regarding the structural details, design mix used in construction.


30/4/2021
Liza R. Hek
Consultant (i/c)

North Eastern Council Secretariat


30/4/2021
Rishab R. Bhandari
Consultant (i/c)
N.E.C


30/4/21
Anshu Khysimrayat
Consultant (i/c)
N.E.C, Secretariat

- Construction of Approach road
 - i. Construction of Approach road was also 100% completed, thus the inspection team could not given any comments regarding the grading, specifications ,binder material etc.
- **(C) Development of Historical monument site at old Capital Complex at langthabal, Imphal West:**
 - a. Stone Pitching of Rashmandal Pukhry(Pond)

During inspection it was found that the works were almost completed and around 95% of the works have been done. The total length of Stone pitching works constructed at site is 290m and the width is 1.6m. the structural details of Cement Concrete and Reinforce Cement Concrete works for beams, planter and stairs have been completed and thus cannot be checked. Brickwork for planter have been completed. Kota stone slab and Precast Terrazo tiles flooring and painting works is yet to be started.
 - b. Foothpath and Steel railing of Rashmandal

During inspection it was found that the works were completed. The total length of the footpath constructed at site is 302.10m and the width is 1.5m. The structural details of Cement Concrete works for footpath have been completed and thus cannot be checked. Steel works and painting for railing have been completed. Flooring tiles have been constructed instead of Kota stone slab.

A signboard acknowledging NEC funding was found at site, hence the implementing department was asked to erect a signboard mentioning that the project was funded by NEC.
- **(D)Development of Megalithic Monument Sites at Willong, Senapati District:**
 - a. Construction of Retaining Wall


During inspection it was found that the works were in progress and around 74% of the works have been done. The total length of Retaining wall constructed at site is 112.40m, the width is 1m which is not uniform and the height is 1.2m which is not uniform throughout the length. The structural details of Cement Concrete works for a length of 112.40m for Retaining wall have been completed and thus cannot be checked. RR Masonry works of length 112.40m have been completed. RCC works for band and plastering works is yet to be started.
 - b. Construction of fencing with Gate


During inspection it was found that the works were in progress and around 86% of the works have been done. The total length of Fencing constructed at site is 91.20m and the height of the wall is 1.6m which is less the height of the DPR. The structural details of Cement Concrete works and RCC works in foundation, trenches, column and beam have been completed for a length of 91.20m and thus cannot be checked. Plastering, pointing, painting and steel works for gate is yet to be started.
 - c. Construction of visitor Toilet

Construction of visitor Toilet is yet to be started.
- It could be seen that the physical progress and financial progress appears to be commensurate
- A signboard acknowledging NEC funding was **not found** at site.


Liza R. Hek
Consultant (ME)

North Eastern Council Secretariat


Rishanlay Rynray
Consultant (CE)
NEC


Aarti Khysimaniyat
Consultant CCE
NEC, Secretariat

Report of the inspection carried on 23 & 24 /03/2021 NEC funded project “Heritage Protection of Hill and Plain District of Manipur”.

A joint inspection of the above project was carried out by the officials of NEC Secretariat, Shillong and officials of Arts and Culture, Govt of Manipur. The list of the officials present during the inspection is enclosed as Annexure-I. & The Photographs taken during inspection is enclosed in Annexure-II


(I) BACKGROUND:


Name of the project:	<u>“Heritage Protection of Hill and Plain District of Manipur ”</u>
Location:	Ukhrul, Imphal east, Imphal west and Senapati, Manipur.
Implementing Agency:	Arts & Culture Govt of Manipur
Date of Sanction:	05/06/2015
Cost of Project:	Rs. 348.93628 lakhs under MH-3601
NEC Share(90%) :	Rs. 314.04265 lakhs
State Share(10%)	Rs. 34.89363 lakhs
NEC Share released & Dates:	1 st installment of Rs. 125.61 lakhs on 05/06/2015 2 nd installment of Rs.125.00 lakhs on 30/03/2018
Total Amount Released by NEC:	Rs. 250.62 lakhs (72% of total approved cost)
Balance amount to be released by NEC:	Rs. 63.42 lakhs
State Share released:	-
Balance amount to be released by State Govt:	-
Status of UC for NEC share :	UC for 1 st installment of Rs 1,25.62 submitted on 28/06/2017 UC for 2 nd installment of Rs. 125.00 lakhs submitted on 21/10/2020
Target Date of Completion:	2Years
Time overrun:	3Years 10 Months

(II) Aim of the Project:-

- To Promote the Preservation and dissemination of tribal art and culture
- It will help in promoting tourism
- It will generate employment especially to the youth.
- The coming of tourists will promote sale of arts and handicrafts, and other local products.
- It will promote hospitality industries and auxiliary services.


Liza R. Hek
Consultant (ME)
Council Secretariat


Rishab Singh
Consultant (CE)
NEC


Ananti Khysimmyiat
Consultant (CEE)
NEC, Secretariat

(III) Observations/ Status of works (Physical Achievements):

Sl No	Description Of Items	Approved Amount (Rs.)	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
(A) Development of Historical monument site at Khangkhui Cave, Ukhrul District					
<u>Construction of Retaining Wall</u>					
1	Earthworks	22452.90	• During inspection it could be seen that the construction of retaining wall has been done at site it can be assume that works related to earthwork excavation and filling has been done.	• NIL	• As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Concrete works	441761.23	• Concrete works in foundation and plinth has been done at site.	• NIL	• As the Concrete works has been completed the consultant could not give any comments regarding the design mix .
3	Polygonal rubble masonry	1162480.80	• Works related to Polygonal rubble masonry has been done at site.	• NIL	• NIL.
4	Providing weep holes	112230.00	• Works related to Providing weep holes has been done at site.	• NIL	• NIL
5	Boulder filling	122812.20	• Boulder filling works has been done.	• NIL	• As the Boulder filling works was completed the consultant could not give any comments .
<u>Construction of step</u>					
1	Earthworks	5424.23	• During inspection it could be seen that the construction of steps was completed it can be assume that works related to earthwork excavation and filling has been done.	• NIL	• As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Concrete works	42728.70	• Concrete works in foundation and plinth has been done at site.	• NIL	• As the Concrete works has been completed the consultant could not give any comments regarding the design mix .

[Signature]
30/4/2021

Liza R. Hek


Consultant (ME)
North Eastern Council Secretariat


[Signature]
30/4/2021
Rishenlang Rhyndang
Consultant (CE)
NEC

[Signature]
30/4/21
Aarti Khysimmyiat
Consultant (CE)
NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
3	Form work	31157.29	<ul style="list-style-type: none"> During inspection it could be seen that the construction of steps was completed it can be assume that formwork has been done.. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the form work was completed the consultant could not give any comments.
<u>Construction of Visitors Guest House</u>					
1	Earthworks	36323.83	<ul style="list-style-type: none"> During inspection it could be seen that the construction of Visitors Guest House almost completed, it can be assume that works related to earthwork excavation and filling has been done. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Plain cement Concrete works	286675.43	<ul style="list-style-type: none"> Plain Concrete works in foundation and plinth has been done at site. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the work has been completed the consultant could not give any comments regarding the design mix
3	Reinforcement for RCC Works.	566244.00	<ul style="list-style-type: none"> Works related to RCC has been done at site, thus it can be assume that reinforcement works was also done. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the RCC work is completed the consultant could not give any comments regarding the reinforcement used.
4	Form work	126152.27	<ul style="list-style-type: none"> The frame structure of the building was completed hence we can assume that formwork on foundations, footings, bases of columns, flat surfaces, pillars, beams, post and struts, slabs, etc has been done. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the form work was completed the consultant could not give any comments.
5	Reinforced cement concrete (RCC) work	550699.41	<ul style="list-style-type: none"> The structure of the building is complete hence we can assume that RCC on foundations, footings, bases of columns, pillars, piers, abutments beams, post and struts, slabs, floors, etc has been done. 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> As the Reinforced cement concrete (RCC) work was completed the consultant could not give any comments regarding the design mix.
6	Brick work	531280.91	<ul style="list-style-type: none"> Brickwork in foundation, plinth, superstructure, etc has been done 	<ul style="list-style-type: none"> NIL 	<ul style="list-style-type: none"> The consultant could not give any comments regarding the class of brick



 Liza R. Hek
 Consultant (ME)
 North Western Council Secretariat



 Arishonlay
 Consultant (CE)
 NEC


 Arant Khyrimmyat
 Consultant, CE
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
			at site		and mortar mix used as the work has already been done.
7	Wood work	389358.48	<ul style="list-style-type: none"> Wood work in frames of doors, windows, frame of false ceiling partition has been done at site. 	<ul style="list-style-type: none"> Fixing thick paneled and glazed shutter for doors, windows i/c bright finished brass hinges with necessary screws 	• NIL
8	Steel work in build up tubular trusses etc	542389.40	<ul style="list-style-type: none"> Steel works in build up tubular trusses has been done at site. 	• NIL	• The consultant could not give any comments regarding the steel used as the work has already been done.
9	Plinth protection works	29321.73	<ul style="list-style-type: none"> Plinth protection works has been done at site 	• NIL	• NIL
10	Flooring	352863.78	<ul style="list-style-type: none"> Flooring works has been done at site 	• NIL	• NIL
11	Finishing	107826.48	<ul style="list-style-type: none"> Finishing works is seen to be in progress . 	<ul style="list-style-type: none"> Plastering works, painting works on wood and sttel surfaces is yet to be done. 	• NA
12	Roofing & Ceiling	248805.79	<ul style="list-style-type: none"> Roofing & ceiling works has been done at site 	• NIL	• NIL
13	Miscellaneous	120510.87	<ul style="list-style-type: none"> Not yet started 	<ul style="list-style-type: none"> Other miscellaneous works like aluminium work, G.I sheet gutters is yet to be done. 	• NA
<u>Construction of Visitor Toilet(i/c S/Tank)</u>		1032625.00	<ul style="list-style-type: none"> Not yet started 	<ul style="list-style-type: none"> Visitor Toilet 	• NA
(B) Development of Historical monument site of Sekta Archeological living museum Imphal East					
<u>Renovation of Museum</u>					
1	Earthworks	2910.03	<ul style="list-style-type: none"> During inspection it could be seen 	• NIL	• As the earthwork excavation and filling


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 Richard R. Rymon
 Consultant (CE)
 NEC


 Anshu Khajuria
 Consultant (CE)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
			that the renovation works has been completed, it can be assume that works related to earthwork excavation and filling has been done.		have been completed the consultant could not give any comments.
2	Concrete works	178911.65	• Concrete works in foundation and plinth has been done at site.	• NIL	• As the work has been completed the consultant could not give any comments regarding the design mix.
3	Reinforced cement concrete (RCC) work	132954.10	• Works related to RCC has been done at site.	• NIL	• As the Reinforced cement concrete (RCC) work was completed the consultant could not give any comments regarding the design mix.
4	Form work	14809.39	• The frame structure of the building is complete hence we can assume that formwork on foundations, footings, bases of columns, flat surfaces, pillars, beams, post and struts, slabs, etc has been done.	• NIL	• As the form work was completed the consultant could not give any comments.
5	Wood work	209183.92	• Wood work has been done at site.	• NIL	• As the Wood work was completed the consultant could not give any comments.
6	Steel works	33487.33	• Steel works has been done at site.	• NIL	• As the Steel works was completed the consultant could not give any comments.
7	Kota stone slab flooring	360063.00	• Flooring works has been done at site	• NIL	• As the Flooring works was completed the consultant could not give any comments
8	Roofing works	526135.61	• Roofing works has been done at site	• NIL	• As the Roofing works was completed the consultant could not give any comments
9	Finishing	52048.21	• Finishing works including distempering and painting works has been done at site.	• NIL.	• NIL
10	Miscellaneous (including demolition and dismantling)	47508.85	• Demolition and dismantling work has been done as informed by the implementing department on verbal discussion.	• NIL	• NIL

Liza R. Hek
Consultant (ME)


North Eastern Council Secretariat


Richardson Rynders
Consultant (CE)
NEC

Arati Phyllisminiyat
Consultant CCE
NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
<u>Construction of Visitor Toilet</u>					
1	Earthworks	5424.23	<ul style="list-style-type: none"> During inspection it could be seen that the construction of the toilet was completed, it can be assume that works related to earthwork excavation and filling has been done. 	• NIL	<ul style="list-style-type: none"> As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Concrete works	42728.70	<ul style="list-style-type: none"> Concrete works in foundation and plinth has been done at site. 	• NIL	<ul style="list-style-type: none"> As the Concrete works has been completed the consultant could not give any comments regarding the design mix materials.
3	Reinforcement for RCC Works.	123921.00	<ul style="list-style-type: none"> Works related to RCC has been done at site, thus it can be assume that reinforcement works was also done. 	• NIL	<ul style="list-style-type: none"> As the RCC work is completed the consultant could not give any comments regarding the reinforcement used.
4	Form work	31157.29	<ul style="list-style-type: none"> The frame structure of the building is complete hence we can assume that formwork on foundations, footings, bases of columns, flat surfaces, pillars, beams, post and struts, slabs, etc has been done. 	• NIL	<ul style="list-style-type: none"> As the form work was completed the consultant could not give any comments.
5	Reinforced cement concrete (RCC) work	99626.87	<ul style="list-style-type: none"> The structure of the building is complete hence we can assume that Reinforced cement concrete (RCC) work has been done. 	• NIL	<ul style="list-style-type: none"> As the Reinforced cement concrete (RCC) work was completed the consultant could not give any comments regarding the design mix.
6	Brick work	203887.06	<ul style="list-style-type: none"> Brickwork in foundation, plinth, superstructure, etc has been done at site 	• NIL	<ul style="list-style-type: none"> The consultant could not give any comments regarding the class of brick and mortar mix used as the work has already been done.
7	Wood work	124083.9	<ul style="list-style-type: none"> Wood work has been done at site. 	• NIL	<ul style="list-style-type: none"> As the woodwork has been completed, the consultants could not give any comments regarding the type of wood used.



 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat



 Rishanley Ruynders
 Consultant (CE)
 NEC


 Aarti Khymimiyat
 Consultant (CE)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
8	M.S grill to wooden frames of windows etc.	4409.45	• M.S grill to wooden frames of windows was found at site.	• NIL	• NIL
10	Plinth protection works	8132.49	• Plinth protection works has been done at site	• NIL	• NIL
11	Flooring	37123.49	• Flooring works has been done at site	• NIL	• Cement flooring was found at site instead of ceramic tiles flooring as mentioned in the approved DPR
12	Finishing	3019560.05	• Finishing works including distempering and painting works has been done at site.	• NIL	• NIL
13	Roofing & Ceiling	46087.45	• Roofing & ceiling works has been done at site	• NIL	• The consultants could not give any comments regarding the roofing & ceiling works.
12	Miscellaneous	47474.00	• Not yet started.	• Other miscellaneous works like aluminium work, G.I sheet gutters.	• NA
<u>Construction of Compound wall fencing</u>					
1	Earthworks	1078.95	• During inspection it could be seen that the construction of compound wall has been done at site, it can be assume that works related to earthwork excavation and filling has been done.	• NIL	• As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Plain cement Concrete works	6701.85	• Plain cement concrete works in foundation and plinth has been done at site.	• NIL	• As the plain cement Concrete works has been completed the consultant could not give any comments regarding the design mix.
3	Reinforced cement concrete (RCC) work	42780.47	• Works related to RCC has been done at site.	• NIL	• As the RCC work is completed the consultant could not give any comments.
4	Reinforcement for RCC Works.	41454.00	• Works related to RCC has been done at site, thus it can be assume that reinforcement works was also done.	• NIL	• As the RCC work is completed the consultant could not give any comments regarding the reinforcement used.



 Liza R. Hek
 Consultant (ME)
 Northern Council Secretariat



 Arshad Ali
 Consultant (CE)
 NEC


 Aarti Khymie
 Consultant (CE)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
5	Form work	12084.30	• The construction of compound wall has been done at site, thus it can be assume that form work works was also done.	• NIL	• As the form work was completed the consultant could not give any comments.
6	Brick work	20171.44	• Brickwork in foundation, plinth, superstructure, etc has been done at site	• NIL	• The consultant could not give any comments regarding the class of brick and mortar mix used as the work has already been done.
7	Steel work	14313.52	• Steel work has been done at site.	• NIL	• NIL
8	Finishing	1213.43	• Finishing works including applying of priming coat, painting works has been done at site.	• NIL.	• NIL
<u>Construction of steel gate</u>					
1	Earthworks	818.60	• During inspection it could be seen that the construction of steel gate has been completed, it can be assume that works related to earthwork excavation and filling has been done.	• NIL	• As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Plain cement Concrete works	3736.86	• Plain cement concrete works in foundation and plinth has been done at site.	• NIL	• As the plain cement Concrete works has been completed the consultant could not give any comments regarding the design mix.
3	Reinforced cement concrete (RCC) work	30281.97	• Works related to RCC has been done at site.	• NIL	• As the RCC work is completed the consultant could not give any comments regarding the design mix.
4	Reinforcement for RCC Works.	42067.55	• Works related to RCC has been done at site, thus it can be assume that reinforcement works was also done.	• NIL	• As the RCC work is completed the consultant could not give any comments regarding the reinforcement used.
5	Form work	8186.19	• The construction of steel gate has been done at site, thus it can be	• NIL	• As the form work was completed the consultant could not give any comments.


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 Rishonday Rishonday
 Consultant (CE)
 NEC


 A. Majat
 Consultant (CE)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
			assume that form work works was also done.		
6	Steel work	38826.24	• Steel work has been done at site.	• NIL	• NIL
7	Finishing/Painting works	989.89	• Finishing works including applying of priming coat, painting works has been done at site.	• NIL.	• NIL
<u>Construction of Compound drain</u>					
1	Earthworks	951.78	• During inspection it could be seen that the construction of compound drain was completed, it can be assume that works related to earthwork excavation and filling has been done.	• NIL	• As the earthwork excavation and filling have been completed the consultant could not give any comments.
2	Cement Concrete works	13867.72	• Cement concrete works in foundation and plinth has been done at site.	• NIL	• As the cement Concrete works has been completed the consultant could not give any comments regarding the design mix.
4	Brick work	18904.00	• Brickwork in foundation, plinth, superstructure, etc has been done at site	• NIL	• The consultant could not give any comments regarding the class of brick and mortar mix used as the work has already been done.
5	Finishing works	5284.00	• Finishing works including plastering works has been done at site.	• NIL.	• NIL
<u>Construction of Approach road</u>					
1	Providing, laying and compacting granular base/sub base	46469.96	• During inspection it could be seen that the construction of approach road has been completed, it can be assume that works related to providing, laying and compacting granular base/sub base has been done.	• NIL	• The consultant could not give any comments regarding the grading and specifications as work was completed.


[Signature]
Liza R. Hek
Consultant (ME)


North Eastern Council Secretariat


[Signature]
Richardson Rymony
Consultant (CEE)
NEC

[Signature]
Aarti Khysimmyat
Consultant (CEE)
NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
2	Providing and laying one layer WBM.	147604.64	• Works relating to providing and laying of WBM has been done at site.	• NIL	• The consultant could not give any comments regarding the binder material used as work was completed.
3	Single coat premix carpet surface	170575.06	• During inspection it could be seen that the construction of approach road has been completed, it can be assume that works related to Works relating to providing and laying of Single coat premix carpet surface been done at site.	• NIL	• The consultant could not give any comments as the work was completed.
4	Surface dressing	116273.72	• During inspection it could be seen that the construction of approach road has been completed, it can be assume that works related to works relating to Surface dressing been done at site.	• NIL	• The consultant could not give any comments as the work was completed.
(C) Development of Historical monument site at old CapitalComplex at langthabal, Imphal West					
Stone Pitching of Rashmandal Pukhry(Pond)					
1	Earthwork and Banking of excavated earth	90543.75	During inspection it could be seen that the stone pitching works have been completed, it can be assume that works related to earthwork excavation and banking works have been done.	Nil	Nil
2	Cement Concrete Works	1527688.85	Cement Concrete works in foundation, beam, steps planter, and pavement area have been done at site. As the Concrete works have	Nil	Nil



 Liza R. Hek 30/4/2021
 Consultant (ME)
 North Eastern Council Secretariat



 Rishabang Phudon
 Consultant (CE)
 NEC


 Aarti Khyniemmyiat
 Consultant (CC)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
			been completed the consultant could not give any comments regarding the design mix.		
3	Reinforced Cement Concrete Works	679056.20	Reinforced cement concrete (RCC) work for beams and stairs have been completed so the consultant could not give any comments regarding the design mix.	Nil	Nil
4	Steel Reinforcement	609462.00	Since casting of beam and stairs have been completed so the consultant cannot give any comments regarding no. and size of steel reinforcement provided.	Nil	Nil
5	Formwork	151433.75	Since castings of beam and stairs have been completed thus we can say that formwork has been completed.	Nil	Nil
6	Brickwork	624927.24	Brickwork in planter have been completed.	Nil	Nil
7	RR Masonry work	1037218.28	RR masonry works in foundation have been completed.	Nil	Nil
8	Boulder pitching work	193381.02	Boulder pitching works have been completed.	Nil	Nil
9	Flooring	1147116.66	Not yet started.	Nil	Nil
10	Plastering	46567.08	Works related to plastering work have been completed.	Nil	Nil
11	Finishing/Painting	47980.80	Not yet started	Nil	Nil
12	Sampling of Phuja compacted	18000.00	Works related to Sampling of Phuja compacted have been completed.	Nil	Nil
13	Sampling of Carpet grass	21780.00	Works related to Sampling of Carpet grass have been completed.	Nil	Nil
Footpath and Steel railing of Rashmandal					


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 Rishanlong Phylous
 Consultant (CE)
 NEC


 Ananta Khayemmyat
 Consultant (CE)
 NEC, Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
1	Earthwork	12245.69	During inspection it could be seen that the footpath works have been completed, thus we can say that works related to earthwork have been done.	Nil	Nil
2	Cement Concrete Works	1013501.88	Cement Concrete Works for Footpath have been completed. As the Concrete works have been completed the consultant could not give any comments regarding the design mix.	Nil	Nil
3	Filling Works	3287.50	Works related to filling works have been completed.	Nil	Nil
4	Flooring	1000057.56	Works related to flooring have been completed.	Nil	Flooring tiles have been provided instead of Kota stone slab.
5	Steel Works	89668.00	Works related to steel work have been completed.	Nil	Nil
6	Finishing works	10390.00	Works related to painting have been completed.	Nil	Nil
(D) Development of Megalithic Monument Sites at Willong, Senapati District					
<u>Construction of Retaining Wall</u>		1885113.00			
1	Earthwork and filling work	18957.47	Earthwork and filling works of 112.40m have been completed.	Earthwork and filling works of 40m is yet to be done.	Nil
2	Cement Concrete works	186482.74	Cement Concrete works of 112.40m have been completed. As the Concrete works have been completed the consultant could not give any comments regarding the design mix.	Cement Concrete works of 40m is yet to be done.	Nil
3	RR Masonry works	425889.74	RR masonry works of 112.40m have been completed.	RR masonry works works of 40m is yet to be done.	Nil

Liza R. Hek
Consultant (ME)


Western Council Secretariat


Rishanley Rengma
Consultant (CE)
NKC

30/4/21
Rishi Rengma
Consultant (CE)
NEC Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
4	Providing Weep Holes	135328.50	Works related to Providing Weep Holes of 112.40m have been completed.	Works related to Providing Weep Holes of 40m is yet to be done.	Nil
5	Boulder Filling Works	44069.51	Boulder Filling Works of 112.40m have been completed.	Boulder Filling Works of 40m is yet to be done.	Nil
6	Reinforced Cement Concrete Works	526268.98	Not yet started	Nil	Nil
7	Steel Reinforcement	140679.40	Not yet started	Nil	Nil
8	Formwork	69293.23	Not yet started	Nil	Nil
9	Plastering	60665.60	Not yet started	Nil	Nil
<u>Construction of fencing with Gate</u>					
1	Earthwork and filling work	10528.63	Earthwork and filling work for foundation have been completed.	Earthwork and filling work for gate portion is yet to be started.	Nil
2	Cement Concrete works	69478.92	Cement Concrete works for foundation and trenches have been completed. As the Concrete works have been completed the consultant could not give any comments regarding the design mix.	Cement Concrete works for gate portion is yet to be started.	Nil
3	Dressing of sand stone	819.58	Dressings of sand stone have been completed.	Nil	Nil
4	Reinforced Cement Concrete Works	617523.53	Reinforced Cement Concrete Works for foundation, column, beam have been completed so the consultant could not give any comments regarding the design mix.	Reinforced Cement Concrete Works for Gate portion is yet to be started.	Nil
5	Steel Reinforcement	177721.10	Since casting of foundation, column, beam have been completed so the consultant cannot give any comments regarding no. and size of steel reinforcement provided.	Steel Reinforcement for gate portion is yet to be started.	Nil


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 Roslaning Ruyden
 Consultant (CE)
 NEC


 Aarti Khayem
 Consultant (CE)
 NEC Secretariat

Sl No	Description Of Items	Approved Amount	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
6	Formwork	224730.70	Since casting for foundation, column, beam have been completed we can say that formwork have been completed.	Formwork for Gate portion is yet to be started.	Nil
7	Plastering	128268.60	Not yet started	Nil	Nil
8	Painting works	43896.34	Not yet started	Nil	Nil
9	Pointing works	337051.62	Not yet started	Nil	Nil
10	Steel works	64202.29	Not yet started	Nil	Nil
	Construction of visitor Toilet	1032625.00	Not Yet Started	Nil	Nil

(IV) Location Of The Project:

Development of Historical monument site at Khangkhui Cave, Ukhrul District :-Latitude: 25°3.177' N
Longitude: 94°24.437'E

Development of Historical monument site of Sekta Archeological living museum Imphal East:-Latitude: 24°53.734' N
Longitude: 94°2.273'E

Development of Historical monument site at old Capital Complex at langthabal, Imphal West:- Latitude: - N24.74887°
Longitude: - E093.92581 °

Development of Megalithic Monument Sites at Willong, Senapati District:- Latitude: - N25.47028°
Longitude: - E093.97332 °

(V) Overall Remarks and Suggestions:-

During inspection the following observations were made:

- **The Project is for**
 - (A) Development of Historical/monument site at Khangkhui Cave, ukhrul District
 - (B) Development of Historical/monument site of Sekta Archaeological living museum, Imphal east District,
 - (C) Development of Historical monument site at old Capital Complex at langthabal, Imphal West
 - (D) Development of Megalithic Monument Sites at Willong, Senapati District

[Signature]
Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat
30/4/2021

[Signature]
Richardson Ryndon
Consultant (CEE)
NEC
30/4/2021

[Signature]
Aarti Khysie mmayat
Consultant (CEE)
NEC, Secretariat
30/4/21

• **(A) Development of Historical/monument site at Khangkhui Cave, ukhrul District**

- Construction of retaining wall
 - i. The works for the Construction of retaining wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**.
- Construction of steps
 - i. The works for the Construction of steps has been **completed** and till date the progress of works at site was **100%**, thus the inspection team could not given any comments regarding the structural details including the concrete works, design mix etc.
- Construction of visitor toilet (i/c septic tank)
 - i. The Construction of visitor toilet (i/c septic tank has **not yet started**.
- Construction of Guest house
 - i. The overall works for the Guest house is in progress and till date the progress of works at site is about **85%**, thus structural details such as Reinforcement details, and concrete mix design etc **could not be checked**.
 - ii. For the Guest house, concrete works, RCC works and other roofing and ceiling works has been done at site.
 - iii. **Brickwork** in foundation, plinth, superstructure has been **done** at site, thus the inspection team could not give any comments regarding the class of brick used.
 - iv. The measurements of every **rooms** of the Guest house and the measurements in the building which include the **sizes** of the **rooms**, number and sizes of **columns** (**280 x 300**)mm², constructed is more or less the **same** as that of the approved drawings in the DPR.
 - v. Remaining plastering works, finishing works, sanitary works, electrification works, and other miscellaneous, the implementing agency verbally informed that the remaining works will be started as soon as the building is completed.

• **(B) Development of Historical/monument site of Sekta Archaeological living museum, Imphal east District**

- The **renovation works of the museum has been done at site**
- Construction of visitor toilet (i/c septic tank)
 - i. The **works for the visitors toilet** was completed and till date the progress of works at site is **100%**.
 - ii. The plinth area of the **visitors toilet i.e 21 sqm** is more or less the **same** as that of the approved drawings in the DPR.
 - iii. For the **visitors toilet**, concrete works, RCC works in **substructure** and superstructure has been **completed**.
 - iv. **Brickwork** in foundation, plinth, and the superstructure has been done at site.
 - v. Woodwork, steel work, **flooring** works has been done at site, **Cement flooring was found** at site instead of **ceramic tiles** flooring as mentioned in the approved DPR.
 - vi. Sanitary works, electrification works, and other miscellaneous was complete.
- Construction of Compound wall
 - i. The works for the Construction of Compound wall has been **completed** and till date the progress of works at site was **100%**, thus structural details **could not be checked**.
- Construction of steel gate
 - i. Construction of steel gate was also 100% completed, thus the inspection team could not given any comments regarding the structural details including the concrete works, RCC works, design mix used in construction.

Liza R. Mek
Consultant (ME)

North Eastern Council Secretariat

Prashant Ray
Consultant (CE)
NEC

Aarti Khymimujat
Consultant (CEE)
NEC Secretariat

- Construction of compound drain

- i. Construction of compound drain was also 100% completed, thus the inspection team could not give any comments regarding the structural details, design mix used in construction.

- Construction of Approach road

- i. Construction of Approach road was also 100% completed, thus the inspection team could not give any comments regarding the grading, specifications, binder material etc.

• **(C) Development of Historical monument site at old Capital Complex at langthabal, Imphal West:**

a. Stone Pitching of Rashmandal Pukhry(Pond)

During inspection it was found that the works were almost completed and around 95% of the works have been done. The total length of Stone pitching works constructed at site is 290m and the width is 1.6m. The structural details of Cement Concrete and Reinforce Cement Concrete works for beams, planter and stairs have been completed and thus cannot be checked. Brickwork for planter have been completed. Kota stone slab and Precast Terrazo tiles flooring and painting works is yet to be started.

b. Foothpath and Steel railing of Rashmandal

During inspection it was found that the works were completed. The total length of the footpath constructed at site is 302.10m and the width is 1.5m. The structural details of Cement Concrete works for footpath have been completed and thus cannot be checked. Steel works and painting for railing have been completed. Flooring tiles have been constructed instead of Kota stone slab.

A signboard acknowledging NEC funding was found at site, hence the implementing department was asked to erect a signboard mentioning that the project was funded by NEC.

• **(D) Development of Megalithic Monument Sites at Willong, Senapati District:**

a. Construction of Retaining Wall

During inspection it was found that the works were in progress and around 74% of the works have been done. The total length of Retaining wall constructed at site is 112.40m, the width is 1m which is not uniform and the height is 1.2m which is not uniform throughout the length. The structural details of Cement Concrete works for a length of 112.40m for Retaining wall have been completed and thus cannot be checked. RR Masonry works of length 112.40m have been completed. RCC works for band and plastering works is yet to be started.

b. Construction of fencing with Gate


During inspection it was found that the works were in progress and around 86% of the works have been done. The total length of Fencing constructed at site is 91.20m and the height of the wall is 1.6m which is less the height of the DPR. The structural details of Cement Concrete works and RCC works in foundation, trenches, column and beam have been completed for a length of 91.20m and thus cannot be checked. Plastering, pointing, painting and steel works for gate is yet to be started.


c. Construction of visitor Toilet

Construction of visitor Toilet is yet to be started.

- It could be seen that the physical progress and financial progress appears to be commensurate
- A signboard acknowledging NEC funding was **not found** at site.


30/4/2021
Liza R. Hek
Consultant (ME)
Imphal Council Secretariat


30/4/2021
Rishab Singh
Consultant (CE)
NEC


30/4/21
Anshu Khosla
Consultant (CE)
NEC, Secretariat

List of officials who were present during the inspection of NEC funded project
"Heritage Protection in Hill and Plain District of Manipur"

on 23rd and 24th / 03 / 2021

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	Shashikanta Sharma	9863320721 shashikanta0007@gmail.com	Superintendent, State Archaeology, Govt. of Manipur	K. Shashikanta Sharma 24/03/21
2.	N. Pritamuni Singh	8974470090 bob.ming1978@gmail.com	Assistant Engineer (Electrical)	Ullsingh 24/03/21
3.	Romesh Tomybam	9612391613	JE / MTDL (CIVIL)	24/03/2021
4.	Kailash Kumar Kerkar	6009377344	AE / MTDL	25/3/21
5.	Kongam Anil	7085387319	SO / MTDL	
6.	N. Bhim Singh	8732034639	Contractor Solu.	
7.	Aarti Khuprie mmyat	8974593379	Consultant (CE) NEC.	myat
8.	Lize D. Heli	9436169755	Consultant (ME)	
9.				
10.				



View of the kitchen and toilets near the common room for the project Heritage Protection of Hill and Plain District of Manipur



View of the roofing inside the guest house for the project Heritage Protection of Hill and Plain District of Manipur

[Signature]
30/4/2021

Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat

[Signature]
30/4/21
Aarti Khyiemmyiat
Consultant (CEE)
NEC, Secretariat



Overall view of the guesthouse for the project_Heritage Protection of Hill and Plain District of Manipur



Photo inside the guest house for the project Heritage Protection of Hill and Plain District of Manipur





[Signature]
30/4/21
Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat

[Signature]
30/4/21
Aarti Khysiemngjat
Consultant (CC)
NEC, Secretariat

List of officials who were present during the inspection of NEC funded project

"Heritage Protection in Hill and Plain District of Manipur"

on 23rd & 24th / 03 / 2021


Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	H.B. K. Anel	7085387319	Section Officer - MTDC	
2.	N. Pritamani Singh.	9366340067	A. E (Electrical) MTDC	
3.	Kailash Kumar Kerk	6009377344	A.E MTDC	
4.	Rishu Ray	8787622275	Consultant, NEC	
5.				
6.				
7.				
8.				
9.				
10.				




View of the step for the project Heritage Protection of Hill and Plain District of, Manipur




 30/4/2021
 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 30/4/21
 Aarti Khyrie mmijiat
 Consultant (CE)
 NEC, Secretariat



View of the retaining wall for the project Heritage Protection of Hill and Plain District of", Manipur

Liza R. Hek
 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat

Aarti Khysiemmyiat
 Aarti Khysiemmyiat
 Consultant (CEE)
 NEC, Secretariat




View of the retaining wall for the project Heritage Protection of Hill and Plain District of", Manipur



View of the inspection team along with the officials of the implementing department.


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat


 A. Mijiat
 30/11/21
 Aarti Khynice mmijiat
 Consultant CCE
 NEC, Secretariat



View inside the renovation of museum for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East.



View of the ceiling and painting work for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East

[Signature]
30/4/21

Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat

[Signature]
30/4/21
Aarti Khysimiyat
Consultant (CE)
NEC, Secretariat



Overall view inside the musuem for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East



View of the museum for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East


 Liza R. Hek
 Consultant (ME)
 North Eastern Council Secretariat

sk. nujat 30/4/21
 Aarti Khysie nujat
 Consultant CCE
 NEC, Secretariat



Photo showing the measurement of the public toilet for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East



View inside the toilet

[Signature]
30/4/21
Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat

[Signature]
30/4/21
Aarti Khynre Manijal
Consultant (CE)
NEC, Secretariat



View of the approach road for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East



View of the Compound wall for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East

[Signature]
30/4/21
Liza R. Hek
Consultant (ME)
Mizoram Council Secretariat

[Signature]
30/4/21
Aarti Khysiemmyiat
Consultant (CEE)
NEC, Secretariat



View of the Septic tank for the project Development of Historical/monument site of Sekta Archaeological living Musuem Imphal East



View of the Compound Drain

[Signature]
30/4/2021

Liza R. Hek
Consultant (ME)
North Eastern Council Secretariat

[Signature]
30/4/21
Aarti Khysimmyat
Consultant (CE)
NEC, Secretariat




View of the Gate



View of the inspection team along with the official of the implementing department


 Liza R. Hek
 Consultant
 North Eastern Council
 30/4/2021


 Aarti Khysimmiujat
 Consultant (CE)
 NEC, Secretariat
 30/4/21



Inspection team with Implementing Agency at project site



View of sign board.

Richardson Rydman
26/11/2021
Richardson Rydman
Consultant (CF)
NKC




View of footpath and railing

Phydon
20/4/2021
Phishadong Phydon
Consultant (CE)
NEC



~~Pydones~~
30/4/2021
R3Landing Pydones
Consultant (CF)
N/C



Inspection team with Implementing Agency at project site



View of Inspection team measuring the retaining wall .

Rishab
20/11/2021
Rishab Rishab
Consultant CCEI
NKC



View of Retaining wall &
Below is a photo of boundary wall



Richardson
20/11/2021
Richardson Richardson
Consultant (CE)
NFC