

GOVERNMENT OF INDIA  
NORTH EASTERN COUNCIL SECRETARIAT  
NONGRIM HILLS SHILLONG-793003

**Subject: Forwarding of Inspection Report**

In inviting a reference to the above subject, as requested by the concerned sector, the physical inspection of the project “**Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi**” Assam was carried out on 17/02/2021. The inspection report duly signed by Consultant (CE), NEC is enclosed herewith. The project was sanctioned on 06/02/2018 at a total cost of Rs. 543.93 lakhs. **1(one)** instalments totalling Rs. 150.00 /- lakh was released by NEC under **MH-3601**.

The inspection, inter alia mentioned that:

- In conclusion to the inspection report, it could be said that the construction works at site were in progress. Till date the total progress of works at site was about 50-60%.It could be seen that the Physical progress commensurate with the financial progress.
- Boundary wall was **found** at site.
- The plinth area of the ground floor i.e **828.20 sqm**, is more or less the same as that of the approved DPR. The frame structure, brick work for ground floor has been done.
- For the first floor and second floor the plinth area i.e **847.70 sqm** and **723.23 sqm** is more or less the same as that of the approved DPR. The frame structure for first floor level and second floor level has been done, brick work and casting of some portion of the slab is in progress.
- The sizes and number of the column i.e (350 x 550) and two L Shaped columns used at site were found to be as per specification mentioned in approved DPR.
- The overall structure of the building has been constructed, thus the structural details such as Reinforcement details, concrete mix design etc **could not be checked**.
- Remaining plumbing works, construction of Gate ,security cabin and other components of the building, the implementing agency verbally informed that the remaining works will be started as soon as the building is completed.
- A signboard acknowledging NEC funding was **not found** at site

This is for information and necessary action by the concerned Sector.

Enclosure: As above

*Atanu Saha*  
12/04/2021  
(Atanu Saha)  
i/c Director, (E&M)

U.O.No. NEC/EM/INSPECTION/HRD&E/2012/19(VOL-III)

Dated:..12...../.04...../2021

To,

Adviser(IFC & WSM) & i/c Director(HRD &E), NEC

Copy to:

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser
2. T.D, NIC-NEC (Shri M. Nongkhlaw) for uploading the report in the NEC website

GOVERNMENT OF INDIA  
NORTH EASTERN COUNCIL SECRETARIAT  
NONGRIM HILLS SHILLONG-793003

**Subject: Submission of Inspection Report of NEC funded project titled "Construction of Composite Regional Centre (North East) for Disability Study and Action in Assam by Shishu Sarothi" Assam under MH-3601.**

I, Aarti Khyriemujat, Consultant (CE) have carried out the physical inspection of the project "Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi" Assam under MH-3601 on 17/02/2021. The project was sanctioned on 06/02/2018 at a total cost of Rs.543.93 lakhs . 1 (one ) instalments totalling Rs. 150.00/- lakh was released by NEC under MH-3601.

**Objective of the Project:-**

- The project is aimed at imparting training to the stakeholders operating at different levels and areas working for the benefit and care of the people with disability and to expand their reach in remote areas.
- The objective of the institute is advocacy and awareness building among the people with disability and to develop trained professionals to impart skills to the disabled towards livelihood and employment.
- The project is also targeted to impart and conduct vocational trainings for the teachers/instructors of schools to create environment for better understanding for the people with disability and also to guide to a better handling of the children in the classroom.

**Indication of Works as per DPR:-**

- Main Building.
- Boundary wall and security cabin.
- Site development work.
- Internal and External Electrification works.
- Concealed wiring.
- Campus lighting.
- Landscaping.
- Plumbing and sanitary work.

**Proposed Beneficiaries & Outcome of the Project:-**

• **Beneficiaries:**

- The targeted beneficiaries of the project would be the persons with disability, the project aimed at empowerment and to educate and train them to make themselves self-sufficient whom often considered as the hidden and uncouneted population of the country and regarded as burden of the society.

*A. Khyriemujat*  
3/3/21  
Aarti Khyriemujat  
Consultant CCE  
NEC, Secretariat

### Outcomes:

- The centre would help in the promotion of living standard in the concerned areas by organizing the people, mainly the physically challenged people by motivating them to take up the benefits of the modern implements and training and other activities to maintain their day to day activities and also to opt for their means of livelihood as area development approach.
- For elevating the living condition and status of the people through improved means of technical facilities and services through this proposed institution.
- The centre would encourage the people to be more dedicated and result oriented in their involvement in the nation building activities.

### Observation mentioned in the inspection report:-

During inspection it could be seen that:

- In conclusion to the inspection report, it could be said that the construction works at site were in progress. Till date the total progress of works at site was about 50-60%. It could be seen that the Physical progress commensurate with the financial progress.
- Boundary wall was **found** at site.
- The plinth area of the ground floor i.e **828.20 sqm**, is more or less the same as that of the approved DPR. The frame structure, brick work for ground floor has been done.
- For the first floor and second floor the plinth area i.e **847.70 sqm** and **723.23 sqm** is more or less the same as that of the approved DPR. The frame structure for first floor level and second floor level has been done, brick work and casting of some portion of the slab is in progress.
- The sizes and number of the column i.e (350 x 550) and two L Shaped columns used at site were found to be as per specification mentioned in approved DPR.
- The overall structure of the building has been constructed, thus the structural details such as Reinforcement details, concrete mix design etc **could not be checked**.
- Remaining plumbing works, construction of **Gate, security cabin** and other components of the building, the implementing agency verbally informed that the remaining works will be started as soon as the building is completed.
- A signboard acknowledging NEC funding was **not found** at site.

*Aarti Khysimujat*  
3/3/21  
Consultant (CE)  
NEC, Secretariat

**Report of the inspection carried on 17/02/2021 for the NEC funded project “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”**

A joint inspection of the above project was carried out by the officials of NEC Secretariat, Shillong, officials of the Social Welfare Department, Govt. of Assam and officials of Shishu Sarothi on 17/02/2021 at Guwahati, Assam. The list of the officials present during the inspection is enclosed as Annexure-I

**(I) BACKGROUND:**

Name of the project:	<b>“Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”</b>
Location:	Birubari, R.K Mission Road, Guwahati, Dist. Kamrup (M), Assam
Implementing Department:	Social Welfare Department, Govt. of Assam
Date of Approval:	06-02-2018
Date of Sanction:	06-02-2018
Cost of Project:	Rs. 543.93 lakh under MH-3601
NEC Share (90%):	Rs. 489.54 lakh
State Share (10%):	Rs. 54.39 lakh
NEC Share released & Dates:	1 <sup>st</sup> installment of Rs.10.00 lakh on 06/2/2018 and Rs.140.00 lakh on 26/02/2018
Total Amount Released by NEC :	Rs.150.00 lakh
Balance amount to be released by NEC:	Rs. 339.54 lakh
State Share released :	Nil
Balance amount to be released by State:	Rs. 54.39 lakh
Status of UC for NEC share :	UC for Rs. 150.00 lakh for 1 <sup>st</sup> installment not submitted.
Status of UC for State share :	-
Target Date of Completion:	18-06-2021

**(II)Aims/Objectives of the Project:-**

- The project is aimed at imparting training to the stakeholders operating at different levels and areas working for the benefit and care of the people with disability and to expand their reach in remote areas.
- The objective of the institute is advocacy and awareness building among the people with disability and to develop trained professionals to impart skills to the disabled towards livelihood and employment.
- The project is also targeted to impart and conduct vocational trainings for the teachers/instructors of schools to create environment for better understanding for the people with disability and also to guide to a better handling of the children in the classroom.

*A. Mijal*  
3/3/21  
Asstt. Physiotherapist.  
Consultant (C.C.E.)  
NEC, Secretariat

**(III) Observations / Status of works (Physical Achievements):-**

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
<b>MAIN BUILDING</b>					
1	<b>Earthwork</b> <ul style="list-style-type: none"> <li>• Earthwork in excavation</li> <li>• Earth/sand filling</li> <li>• Raising low site</li> </ul>	32605.74 166237.49 31366.04	<ul style="list-style-type: none"> <li>• During inspection it could be seen that the structure of the building is almost completed, it can be assume that works related to land development and filling has been done.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>	<ul style="list-style-type: none"> <li>• As the Land development &amp; filling works have been completed the consultant could not give any comments</li> </ul>
2	<b>Concrete work</b> <ul style="list-style-type: none"> <li>• PCC               <ul style="list-style-type: none"> <li>- PCC works in foundation.</li> <li>- PCC floor base.</li> </ul> </li> <li>• DPC</li> <li>• RCC               <ul style="list-style-type: none"> <li>- In substructure up to plinth level.</li> <li>- In superstructure from plinth level up to 1<sup>st</sup> floor level.</li> <li>- Extras for using plasticizer etc.</li> </ul> </li> </ul>	183390.98 210493.41 4365.94 1529434.4 3874842.15 355127.18	<ul style="list-style-type: none"> <li>• PCC and DPC work has been done at site.</li> <li>• Works related to RCC of the ground floor level has been completed, whereas for some portion in the 1<sup>st</sup> and 2<sup>nd</sup> floor level the RCC work is still in progress.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> <li>• NIL</li> <li>• Works related to RCC in some portion of the slab for the 1<sup>st</sup> and 2<sup>nd</sup> floor level is yet to be completed.</li> </ul>	<ul style="list-style-type: none"> <li>• As the PCC work have been completed the consultant could not give any comments regarding the design mix.</li> <li>• The thickness of DPC could not be determined as the structure has already been completed.</li> <li>• Nil</li> </ul>
3	<b>Shuttering</b>	1959476.27	<ul style="list-style-type: none"> <li>• The frame structure of the building has already been constructed. Hence we can assume that formwork has been done.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>
4	<b>Brick work</b>	2403375.21	<ul style="list-style-type: none"> <li>• Brickwork in substructure up to plinth level was completed.</li> </ul>	<ul style="list-style-type: none"> <li>• Providing and laying of brickwork in walling in the 1<sup>st</sup> and 2<sup>nd</sup> floor level is under progress.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>

Dr. Vijat  
 3/3/21  
 Arati Khuramijat  
 Consultant CCE  
 NEC, Surabhat

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
5	Flooring	5064354.17	<ul style="list-style-type: none"> <li>Works related to Flooring has not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Flooring</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
6	Plastering	1125497.59	<ul style="list-style-type: none"> <li>Plastering work has not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Plastering</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
7	Woodwork	1976149.93	<ul style="list-style-type: none"> <li>Woodwork has not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Woodworks</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
8	Grill	346047.39	<ul style="list-style-type: none"> <li>Grillwork for windows/clerestory has not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Providing, fitting and fixing of M.S. Grill.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
9	Aluminium door , window and ventilators	1044945.68	<ul style="list-style-type: none"> <li>Not yet started</li> </ul>	<ul style="list-style-type: none"> <li>Providing, fitting and fixing anodized aluminium sliding windows, doors, etc.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
10	Painting	1024258.48	<ul style="list-style-type: none"> <li>Painting works not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Surface preparation for walls, painting works on interior and exterior walls, wood surfaces, etc.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
11	Doors and window fittings	46565.82	<ul style="list-style-type: none"> <li>Not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Supplying, fitting and fixing anodized aluminium fittings on doors and windows.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
12	Reinforcement	8814465.32	<ul style="list-style-type: none"> <li>Reinforcement works has been completed.</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>
13	Steel railing	9400.81	<ul style="list-style-type: none"> <li>Not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Providing and fixing of M.S. Tube hand rail in balcony, staircase, steel ladder railing including application of priming coat.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>

*dk. ruyat*  
 3/3/21  
 Aarti Khurramiyat  
 Consultant (C&E)  
 NEC, Secretariat

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
14	Plinth protection	146498.96	<ul style="list-style-type: none"> <li>Plinth protection works has been done at site. Thus the consultant could not give any comments regarding the design mix.</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>
15	Piling works	6679975.47	<ul style="list-style-type: none"> <li>Works related to Pile foundation has been completed. Since the foundation works has been completed, therefore the consultant could not give comment regarding the type, size of the reinforcement bars and the piles.</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
16	Firefighting	117108.50	<ul style="list-style-type: none"> <li>Not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Supplying, installation and fixing of firefighting equipments.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
17	Rain water harvesting	1606477.1	<ul style="list-style-type: none"> <li>Rain water harvesting works not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>Providing, fixing, testing and commissioning of rain water harvesting system.</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
18	Anti - Termite	23098.48	<ul style="list-style-type: none"> <li>Since the foundation works has been completed, therefore we can say that anti-termite treatment at the bottom of the foundation and walls has been done.</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> </ul>
<b>BOUNDARY WALL AND SECURITY CABIN</b>					
1	<b>Earthwork</b> <ul style="list-style-type: none"> <li>Earthwork in excavation</li> <li>Earth/sand filling</li> </ul>	15304.44 1515.32	<ul style="list-style-type: none"> <li>During inspection it could be seen that the brick boundary wall including cement plastering and water proofing cement paint on both sides was completed hence we can say that earthwork has been done.</li> </ul>	<ul style="list-style-type: none"> <li>NIL</li> </ul>	<ul style="list-style-type: none"> <li>As the Land development &amp; filling works have been completed the consultant could not give any comments</li> </ul>

*A. Mujat*  
*5/3/21*  
*Asst. Executive Engineer*  
*Consultant CCE,*  
*NEC, Secretariat*

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
2	<b>Concrete work</b> <ul style="list-style-type: none"> <li>• PCC <ul style="list-style-type: none"> <li>- PCC works in foundation.</li> <li>- PCC floor base.</li> </ul> </li> <li>• RCC <ul style="list-style-type: none"> <li>- In substructure up to plinth level.</li> <li>- In superstructure from plinth level up to 1<sup>st</sup> floor level.</li> </ul> </li> <li>• DPC</li> </ul>	66753.97 1914.80 282020.36 135997.71 460.43	<ul style="list-style-type: none"> <li>• PCC, DPC and RCC work for boundary wall completed.</li> </ul>	<ul style="list-style-type: none"> <li>• PCC, DPC and RCC work for security cabin.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>
3	<b>Shuttering</b>	152579.23	<ul style="list-style-type: none"> <li>• During inspection it could be seen that the boundary wall was completed hence we can say that shuttering work has been done.</li> </ul>	<ul style="list-style-type: none"> <li>• Shuttering work for the security cabin.</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
4	<b>Brick work</b>	527173.80	<ul style="list-style-type: none"> <li>• During inspection it could be seen that the boundary wall including cement plastering and water proofing cement paint on both sides was completed hence we can say that brick work has been done.</li> </ul>	<ul style="list-style-type: none"> <li>• Brickwork for the security cabin</li> </ul>	<ul style="list-style-type: none"> <li>• The consultant could not give any comments regarding the brick work for the boundary wall as the construction was completed.</li> </ul>
5	<b>Flooring</b>	15120.00	<ul style="list-style-type: none"> <li>• Not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>• Flooring</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
6	<b>Plastering</b>	141884.21	<ul style="list-style-type: none"> <li>• Plastering Works for the boundary wall has been completed.</li> </ul>	<ul style="list-style-type: none"> <li>• Plastering Works for the security cabin.</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
7	<b>Grill</b>	39177.18	<ul style="list-style-type: none"> <li>• Grillwork for windows/clerestory has not yet started.</li> </ul>	<ul style="list-style-type: none"> <li>• Providing, fitting and fixing of M.S. Grill.</li> </ul>	

*ok. vijat*  
*3/3/21*  
*Harje Khuramvijat*  
*Consultant (CE)*  
*NEC, Surat*



Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
8	Aluminium door , window and ventilators	29609.28	<ul style="list-style-type: none"> <li>• Not yet started</li> </ul>	<ul style="list-style-type: none"> <li>• Providing, fitting and fixing anodized aluminium sliding windows, doors, etc.</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
9	Painting	54082.64	<ul style="list-style-type: none"> <li>• Painting works for the boundary wall has been completed.</li> </ul>	<ul style="list-style-type: none"> <li>• Surface preparation for walls, painting works on interior and exterior walls, wood surfaces, etc. for the security cabin.</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
10	Gate	69531.93	<ul style="list-style-type: none"> <li>• Not yet constructed.</li> </ul>	<ul style="list-style-type: none"> <li>• Supplying, fitting and fixing double heavy duty iron gate.</li> </ul>	<ul style="list-style-type: none"> <li>• NA</li> </ul>
11	Reinforcement	461353.07	<ul style="list-style-type: none"> <li>• Reinforcement works for the boundary wall has been completed.</li> </ul>	<ul style="list-style-type: none"> <li>• Reinforcement works for the security cabin .</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>
12	Plinth protection	4617.80	<ul style="list-style-type: none"> <li>• Plinth protection works has been done at site. Thus the consultant could not give any comments regarding the design mix.</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>	<ul style="list-style-type: none"> <li>• NIL</li> </ul>

*sk. vijat*  
*20/3/21*  
*Arati Khysimvijat*  
*Consultant (CE)*  
*NEC, Secretariat*

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason
	<b>PLUMBING</b>				
	• EWC	178059.56	• Plumbing works has not yet started.	• Plumbing works	• NA
	• Urinal	30389.81			
	• Wash basin	94780.56			
	• Mirror	11133.60			
	• Shelf	48953.80			
	• Towel rail, towel rack & towel ring	25316.20			
	• PVC pipes, bends, junctions, tees	255082.41			
	• Grating	6301.80			
	• Kitchen sink	15578.24			
	• Soak pith and inspection chamber	23165.16			
	• Piping	89052.29			
	• Bib cock	35272.80			
	• Stop cock	34940.25			
	• Pillar cock	27057.24			
	• Sink cock	2302.86			
	• Shower	12522.96			
	• Water tank	82110.00			
	• Septic tank	36732.25			
	<b>Sub total "C" (Civil cost)</b>	<b>40774652.76</b>			
	-Normal site development work (1% of "C")	407746.53			
	-Internal Electrification	3669718.73			
	-External Electrification (4% of "C")	1630986.11			
	-Concealed wiring	305809.90			
	-Campus lightning	1019366.32			
	-Landscaping (1% of "C")	407746.53			
	<b>Sub total "D"</b>	<b>48216026.89</b>			

*A. Mijal*  
 3/3/21  
 Asst. Khayir Mijal  
 Consultant (CCE)  
 NEC, Sumbawa

Sl. No	Approved items of Works	Approved Cost	Achievement found as on date of inspection	Item of work left for completion	Any Deviation with reason	
	Cost of plumbing and sanitary works	1008751.80				
	<b>Sub total "E"</b>	49224778.68				
	<b>Contingency @ 2% of E</b>	984495.57				
	<b>Labour cess @ 1% of E</b>	492247.78				
	<b>Agency/Supervision charge @ 6.5% of E</b>	3199610.61				
	<b>Quality control @ 1% of E</b>	492247.78				
	<b>Grand Total(E + 2% contingencies + 1% labour cess+6.5% Agency charge + 1% Quality control)</b>	<b>54393380.42</b>				

**(IV) Location Of The Project:**

Latitude: 26°9'49.1616" N

Longitude: 91°46'49.3392" E

**Project is for construction of G + 2 building with total land area: 3B-0K-0L**

**(V) Overall Remarks and Suggestions:-**

During inspection the following observations were made:

- In conclusion to the above report, it could be said that the construction works at site were in progress. Till date the total progress of works at site was about 50-60%.It could be seen that the Physical progress commensurate with the financial progress.
- Boundary wall was **found** at site.
- The plinth area of the ground floor i.e **828.20 sqm**, is more or less the same as that of the approved DPR. The frame structure, brick work for ground floor has been done.

*M. Mujat*  
3/3/21  
Nasti Khayemujat  
Consultant CCE  
NEC, Secretariat

- For the first floor and second floor the plinth area i.e **847.70 sqm** and **723.23 sqm** is more or less the same as that of the approved DPR. The frame structure for first floor level and second floor level has been done, brick work and casting of some portion of the slab is in progress.
- The sizes and number of the column i.e (350 x 550) and two L Shaped columns used at site were found to be as per specification mentioned in approved DPR.
- The overall structure of the building has been constructed, thus the structural details such as Reinforcement details, concrete mix design etc **could not be checked.**
- Remaining plumbing works, construction of Gate, security cabin and other components of the building, the implementing agency verbally informed that the remaining works will be started as soon as the building is completed.
- A signboard acknowledging NEC funding was **not found** at site

The outcomes and beneficiaries of the project can be briefly listed as below:

○ **Beneficiaries:**

-The targeted beneficiaries of the project would be the persons with disability, the project aimed at empowerment and to educate and train them to make themselves self-sufficient whom often considered as the hidden and uncounted population of the country and regarded as burden of the society.

○ **Outcomes:**

- The centre would help in the promotion of living standard in the concerned areas by organizing the people, mainly the physically challenged people by motivating them to take up the benefits of the modern implements and training and other activities to maintain their day to day activities and also to opt for their means of livelihood as area development approach.











- For elevating the living condition and status of the people through improved means of technical facilities and services through this proposed institution.

- The centre would encourage the people to be more dedicated and result oriented in their involvement in the nation building activities.

*M. Mujat*  
5/3/21

*Marti Khayem Mujat*  
Consultant (CEE)  
NEC, Secretariat

List of officials who were present during the inspection of NEC funded project  
 "Construction of Composite Regional Centre (North East) for Disability Study and Action in  
 Assam by Shishu Sarothi" on 17/02/2021

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	A. K. BARUWA	9864021609	Chairperson Shishu Sarothi	
2.	KETAKI BARDALAI	9435040607 keraki.bardalai@shishusarothi.org	Exec Director SHISHU SAROTHI	
3.	M. S. Nalho ACS	94350 24010	Addl Director Social welfare Assam	
4.	Chitra Ranjan Nalho	98548 32774	Partner of syotson.com. Gawhati	
5.	D. Bhuyan	6502107051	Dy Director SW	
6.	ARMAN ALI	9864102555	Member Secy PIC - ERCSA	
7.	Er. Derajit de Zela	98641-55027	project consultant	 17/2/20
8.	Anwaray Bhuyan	98640-82371	SUPERVISING ENGINEER	 17/02/2021
9.	Rano Sabnath	9435045522	P. M.	
10.	Aarti Khyiemmyat	8974593379	Consultant (CE) NEC, Shillong	 17/2/21



View of the building for the "Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi"



View inside the 2<sup>nd</sup> floor level for the "Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi"

*A. K. Sarathi*  
3/3/21  
Aarti Khupiemujat  
Consultant (CE)  
NEC, Secularist



Brickwork in the Ground floor level for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”



Brickwork in progress in the 1<sup>st</sup> floor level for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”

*Dr. Anjali*  
*3/8/21*  
*Anita Khysimujat*  
*Consultant (AE)*  
*NEC, Secretariat*



View of the staircase towards the 1<sup>st</sup> floor level for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”



Photo of the ongoing work of classroom for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”

*sk. mujat*  
*3/3/21*  
*Aarti Khayemujat*  
*Consultant CCE*  
*NEC, Secretariat*





Latitude: 26°9'49.1616" N  
Longitude: 91°46'49.3392" E

Photo of the ongoing work of the binding of Reinforcement for slab of first floor for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”



Latitude: 26°9'49.1616" N  
Longitude: 91°46'49.3392" E

Photo showing the shuttering work in progress for beam in Second floor for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”

sk. sujat  
3/3/21  
Asstt. Khymmujat  
Consultant CCEV  
NEC, Secretariat



Photo showing the boundary wall for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”



Photo of the inspection team along with official of the Implementing department and Shishu Sarothi at the project site for the “Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi”

*A. Mujat*  
*3/3/21*  
*Asst. Khajri Mujat*  
*Consultant (CE)*  
*NEC, Sec. Termit*