

**STATEMENT IN REPLY TO RAJYA SABHA UNSTARRED QUESTION NO 1657 RAISED BY SHRI MATILAL SARKAR, M.P. FOR 20<sup>TH</sup> JULY 2009, REGARDING “NEC PROJECTS”.**

(a) Sector-wise projects sanctioned under NEC’s Plan Schemes during 2008-09 are stated below. No new projects have been sanctioned during 2009-10.

**1. POWER**

(Rs. In crore)

Sl. No	Name of the Project	State	Approved Amount	Date of Sanction	Fund released so far by NEC	Remarks
<b>Projects sanctioned during 2008-09</b>						
<b>System Improvement Schemes</b>						
1	Construction of 33 KV Express Line from Khonsa to Changlang, Arunachal Pradesh	AP	4.98	29.1.2009	1.60	Ongoing project. The works under progress.
2	System improvement under Raga Electrical Sub-Division in Lower Subansiri District of Arunachal Pradesh	AP	4.90	23.1.2009	2.50	-do-
3	Improvement of Power Supply in Mengio Circle under Sagalee Administrative Block, Papumpare District	AP	4.92	23.1.2009	2.50	-do-
4	Construction of 132 KV S/C Transmission line from Melriat Substation (14.5 Km) to Luangmual and 132 KV Bay at Luangmual, Aizawl	Mizoram	4.99	29.1.2009	0.60	-do-
5	Construction of 33 KV Transmission line from Serchip Substation to Sialsuk with 33 KV	Mizoram	4.97	23.1.2009	2.50	-do-

	Substation at Sialsuk, Mizoram					
6	Construction of 132/33 KV, 2X20 MVA S/s at Umiam in Meghalaya	Meghalaya	4.80	7.8.2008	0.80	-do-
7	Construction of 132 KV LILO of Sumer NEHU Line at 132/33 KV, 2x20 MVA Substation at Umiam	Meghalaya	4.94	23.1.2009	2.50	-do-
8	Upgradation & Modernization of 132/33 KV Meluri Substation	Nagaland	4.96	12.8.2008	2.60	-do-
9	Improvement & Conversion of existing Overhead LT Line into Underground Cable System of all Electrical Network in and around Rabong, South Sikkim	Sikkim	4.95	23.1.2009	2.50	-do-
10	Conversion of Overhead HT & LT Over head lines into underground cable system with upgradation of the existing distribution system at Ambedkar Road, Munshi Colony, Bhojo Gharie & Sonam Gyatso Marg & Arithang Areas, Gangtok, Sikkim	Sikkim	4.97	23.1.2009	2.50	-do-
11	Conversion of existing 11 KV Transmission line & 440 V, LT Distribution Overhead Lines including service connections to underground cable systems in congested areas at Pelling, West Sikkim	Sikkim	4.76	22.7.2008	0.60	-do-
	<b>RRE</b>					
1	Lungnit Small Hydro Electric Project Stage I & II (2X1.50 MW) in Assam	Assam	5.00	15.5.2008	1.50	-do-

## 2. IRRIGATION, FLOOD CONTROL & WATERSHED MANAGEMENT (WSM)

(Rs. In lakhs)

Sl. No	Name of the Project	Date of sanction	Approved Cost	Amount released
1	Upgradation and modernization of Feeder of Selep water for Gangtok	6.7.2008	202.32	50.00
2	Water Supply Scheme Namchi Town in Ph.II, Sikkim	12.11.2008	443.50	50.00

## 3. INDUSTRY

(Rs. In lakhs)

Sl. No	Name of the Project	Date of sanction	Approved Cost	Fund released during 2008-09	Fund released during 2009-10
1	Setting up of Bamboo Technology Park at Byrnihat by Cane and Bamboo Technology Centre (CBTC), Guwahati	30.3.2009	418.23	100.00	NIL

#### 4. MEDICAL & HEALTH

(Rs. in lakhs)

Sl. No	Name of the Project	Approved Amount	Amount sanctioned
1.	Establishment of a Modern Burn Care Unit at Nemcare Hospital, Guwahati, Assam	300.00	90.00
2.	Modernization of Bethel Medical Research Society, Kohima, Nagaland	375.00	50.00
3.	Support to Phase-I expansion of Sri Sankaradeva Nethralaya, Guwahati, Assam	400.00	400.00

#### 5. SCIENCE & TECHNOLOGY

(Rs. in lakhs)

Sl. No	Name of the Project	Date of sanction	Approved cost	Amount released till 30.6.2009	Balance amount
	<b>Mizoram</b>				
1	Disaster Management System in Mizoram	30.01.2009	185.00	80.00	105.00
	<b>Sikkim</b>				
1.	Sikkim E-Educaiton Infosys for Sikkim	29.01.2009	444.00	100.00	344.00
	<b>Nagaland</b>				
1.	Online Connectivity of Secondary and Higher Secondary Schools with the Nagaland Board of School Education	29.01.2009	213.00	130.32	82.68
2	Nagaland State Spatial Data Infrastructure & Natural Hazard Zonation Mapping of Nagaland	05.02.2009	372.00	85.00	287.00
	<b>Assam</b>				
1.	Online/ Real-time Seismic Network for Disaster	28.3.2009	170.00	25.00	145.00

Mitigation in North East India (New Proposal)				
---	--	--	--	--

## 6. TRANSPORT & COMMUNICATION

(Rs. In Lakhs)

(a) Projects sanctioned during 2008-2009

Sl. No	Name of the Project	Date of Sanction	Approved cost	Amount released till 30.6.2009	Original target date of completion	Revised target date of completion	Reason for delay
<b>2008-2009</b>							
1	Restoration of Silchar-Kalain Road	30.5.2008	492.84	300.00	3/2010	3/2010	Work in progress
2	Improvement of Lengpui Airport (Mizoram)	6.2008	1492.00	1000.00	3/2009	3/2010	-do
3	Construction of Inter State Bus Terminus at Dewlaland, Imphal (Manipur)	5.3.2009	2640.00	500.00	3/2011	3/2011	-do-

(b) Sector-wise details of projects of NEC pending for completion are stated below:

**1. IRRIGATION, FLOOD CONTROL & WATERSHED MANAGEMENT (WSM)**

(Rs. in Lakh)

<b>Sl. No</b>	<b>Name of the project</b>	<b>Date of sanction</b>	<b>Approved cost</b>	<b>Amount released till 30/6/09</b>	<b>Target date of completion</b>
1	Controlling of Jiadhal river in Dhemaji Dist. Ph.I	27/2/06	1493.57	447.00	27/2/09 (revised)
2	Water supply to Namchi town in South Sikkim providing distribution reservoir Ph.I	17/6/06	432.76	342.75	17/6/09 (revised)
3	Drainage development scheme of Sikkim	8/04	468.23	334.43	12/9/2009 (revised)
4	Myntduh Leska HEP in Meghalaya	26/10/06	293.75	115.00	26/10/09 (revised)

## 2. INDUSTRY

(Rs. in lakh)

Sl. No	Name of the Project	Amount and date of sanction	Target date of completion	Fund released	Reason for delay
1.	Setting up of Sales Emporia at Mumbai & Bangalore for Handloom & Handicraft products of the North Eastern Region implemented by Nagaland Handloom & Handicraft Development Corporation Ltd.	Rs. 150.00 lakhs Dt. 28.03.2003	2005	20.00	Fund could not be released due to non receipt of UC & progress report
2.	Integrated project for Muga Development in Meghalaya implemented by Sericulture Department, Govt. of Meghalaya	Rs. 224.00 lakhs Dt. 23.03.1998	2002	112.00	Fund could not be released due to non receipt of progress report.

## 3. MEDICAL AND HEALTH

(Rs. in lakh)

Sl. No	Name of the Scheme/ Project	Date of approval	Approved amount (Rs in lakhs)	Fund released by NEC till 31.3.2009	Remarks
1.	Regional Dental College, Guwahati	16.3.2005	1310.94	482.58	a) Though NEC has been sanctioning funds annually but due to less allocation of funds, the project is continuing for years together. b) There are delays in releasing funds by the State Governments to the implementing agencies
2.	Regional College of Nursing, Guwahati	16.3.2005	573.14	461.25	-do-

3.	Development of Addl. Facilities at Specialization and Super Specialization in three Medical Colleges of Assam				
(i)	Gauhati Medical College, Guwahati	09.9.2005	1235.35	1124.38	-do-
(ii)	Assam Medical College, Dibrugarh	15.3.2005	822.97	383.50	-do-
(iii)	Silchar Medical College, Silchar	09.9.2005	1397.09	1048.89	-do-
4	Support to District Hospital, Churachandpur, Manipur	16.7.2004	435.45	330.00	-do-

#### 4. TRANSPORT & COMMUNICATION

(Rs. In Lakhs)

Sl.No	Name of the Project	Date of Sanction	Approved cost	Amount released till 30.6.2009	Original target date of completion	Revised target date of completion	Reason for delay
<b>9th Plan</b>							
1	Zamung-Hriphen road (Assam)	10.2.2000	2613.00	1990.00	3/2007	3/2011	Delay due to environmental clearance
2	Sonapur-Umden road (Meghalaya)	5.9.2006	4260.00	2740.00	3/2007	3/2010	Delay of implementation of bridges.
3	Jotte-Balijan road (Assam)	5.9.2006	1515.00	1250.00	3/2007	12/2009	Road completed. Delay due to execution of bridges
<b>10th Plan</b>							
4	Pukhungri-Avanku-Layshi road (Nagaland)	29.7.2005	1042.00	600.00	3/2006	3/2010	The project is delayed due to unprecedented rock formation along the alignment and non availability of explosive.
5	Sepakhati-Pithakuthi road (Assam)	1.3.2005	1990.00	950.00	3/2006	3/2010	Paucity of fund and inadequate implementing capacity and

							untimely submission of UC by the State Govt.
6	Bridge over Barak at Fulertal (Assam)	1.3.2005	1438.00	793.00	3/2006	3/2010	-do-
7	Balance work Manu-Chamanu-Govidbari (Tripura)	29.7.2005	956.00	770.00	3/2006	3/2010	Due to Law and Order problem
8	Hajo-Nalbari-Sarthebari road (Assam)	18.8.2004	6631.00	5493.00	3/2007	3/2010	Paucity of fund and inadequate implementing capacity and untimely submission of UC by the State Govt.
9	Lanka-Garampani road (Assam)	15.7.2004	4753.00	3860.00	3/2007	3/2010	-do-
10	Saitual-Phullen road (Mizoram)	18.8.2004	5534.00	3593.00	3/2007	3/2010	-do-
11	Upgradation of Mamit-Bhairabi road (Mizoram)	15.7.2004	3448.00	2350.00	3/2007	3/2010	-do-
12	Upgradation including extension of Marchak Tumlabong road (Sikkim)	20.3.2006	1023.00	399.00	3/2007	3/2010	-do-
13	Improvement of Kimbubotey Sokpey road (Sikkim)	20.3.2006	1181.00	390.00	3/2007	3/2010	-do-
14	Improvement of Assam Pakyong road (Sikkim)	20.3.2006	751.00	563.00	3/2007	3/2010	-do-
15	Improvement of Sombaria Hilley road (Sikkim)	20.3.2006	846.00	286.00	3/2007	3/2010	-do-
16	Improvement of Ralang Phamtam road (Sikkim)	20.3.2006	1183.00	274.00	3/2007	3/2010	-do-
17	Temenglong-Khongsang road (Manipur BRO)	7.11.2005	1299.00	1090.00	3/2007	3/2010	Paucity of fund
18	Nari-Telem-Rimi road (Arunachal Pradesh)	18.8.2004	6220.00	3984.00	3/2009	3/2010	Paucity of fund and inadequate implementing capacity and untimely submission of UC by the State Govt.
	Nari-Telem road (Assam)	18.8.2004	223.00	180.00	3/2009	3/2010	

19	Pasighat-Koyu road (Arunachal)	15.7.2004	4636.00	4156.00	3/2008	3/2010	-do-
20	Silchar-Dwarband-Gaglacherra road (Assam)	18.8.2004	8581.00	3950.00	3/2008	3/2010	
	Upgradation of Silchar-Dwarband-Gaglacherra-Phaisen road (Mizoram)	18.8.2004	899.00	780.00	3/2008	3/2010	-do-
21	Bhanga -Anipur-Kanaibazar road (Assam)	18.8.2004	8650.00	4870.00	3/2008	3/2010	-do-
22	Saitual-Saichal-NE Bualpui road (Mizoram)	15.7.2004	3476.00	1900.00	3/2008	3/2010	-do-
23	Upgradation of Keitum-Arthakawn road (Mizoram)	15.7.2004	2922.00	2250.00	3/2008	3/2010	-do-
24	Rymbai-Jalalpur Road (Assam)	22.11.2005	2333.00	900.00	3/2009	3/2010	-do-
	Rymbai-Borsora-Jalalpur road (Meghalaya)	22.11.2005	4031.00	2880.00	3/2009	3/2010	-do-
25	Imp of Agartala-Mohanpur-Chebri road. (Tripura)	23.11.2005	5623.00	3900.00	3/2009	3/2010	-do-
26	Barapani-Umroi-Mawlasnai (Meghalaya)	15.7.2004	2200.00	1866.00	3/2007	3/2009	The project completed liability to be cleared on submission of U.C
27	Rampur-Belsor road (Assam)	1.3.2005	1641.00	1210.00	3/2007	3/2009	-do-
28	Mahadev-Tolloi road (Manipur BRO)	18.8.2004	7412.00	5690.00	3/2009	3/2010	Paucity of fund
29	Construction /Improvement of Sumin khor road (Sikkim)	1.5.2007	359.00	300.00	3/2009	3/2010	-do-
30	Khaghaboto-Vishiyi-Luzheto-Phuhuboto-Ghohito (Nagaland)	23.2.2006	422.00	379.00	3/2007	3/2010	Project delayed due to non submission of U.C by State Govt.
31	Yomchenkimong-Waromong (Nagaland)	18.8.2005	232.00	145.00	3/2007	3/2010	-do-
32	C/o Bamboo resource area link road (Mizoram)	8.3.2006	109.00	45.00	3/2007	3/2010	-do-

33	Vaikhawtlang-Khuangphah (Mizoram)	28.3.2006	486.00	398.00	3/2007	3/2010	-do-
34	Chiephobozou-Tuophema-Chiethu (Nagaland)	2.3.2007	488.00	280.00	3/2008	3/2010	Project delayed due to non submission of U.C by State Govt.
35	Improvement of Harmoti-Doimukh Road (Arunachal)	2.3.2007	491.00	400.00	3/2008	3/2010	-do-
36	Improvement of road from Mottum Tinali to Maktumghat (Arunachal)	28.2.2007	471.00	380.00	3/2008	3/2010	-do-
37	Missing link between NH-150 Chalfilh (Vanzau) tourist centre (Mizoram)	8.9.2006	345.00	200.00	3/2008	3/2010	-do-
38	Conversion of timber bridges on Mankachar-Mahendraganj (Meghalaya)	27.2.2006	483.00	301.00	3/2008	3/2010	Non submission of U.C by the State Govt.
39	Conversion of timber bridges on Agartala-Mohanpur-Chebri (Tripura)	1.12.2000	373.14	311.00	3/2003	3/2010	The bridge got delayed due to international border problem now the work is in progress
40	Conversion of existing weak bridges on Rupa-Kalaktang-Shikaridanga road (Arunachal)	6.11.2003	248.00	180.00	3/2005	3/2010	Work was delayed due to non finalisation of tender and non submission of UC by State Govt.
41	<b>Conversion of timber bridge on Assam</b>						
	a) Dhupdara-Adogiri Road	2.3.2007	608.77	280.00	3/2009	3/2010	Delay due to non submission of UC by the State
	b) Krishnai-Medhipathar	3.3.2007	904.77	370.00	3/2009	3/2010	-do-
	c) Amingoan North Guwahati	8.11.2006	172.85	100.00	3/2009	3/2010	-do-
	d) Rongsai-Borjhora-Bajengdoba	21.3.2007	438.19	200.00	3/2009	3/2010	-do-
42	ISTT Guwahati (Assam)	18.8.2005	960.00	580.00	3/2007	3/2010	Paucity of fund and inadequate implementing capacity and non timely submission of UC by the State Govt.

43	ISBT Jorhat (Assam)	24.8.2006	1137.00	890.00	3/2007	3/2010	-do-
44	ISBT Kohima (Nagaland)	22.3.2006	930.00	653.00	3/2007	3/2010	-do-
45	ISBT Mokokchung (Nagaland)	22.3.2006	768.00	490.00	3/2007	3/2010	-do-
46	ISTT Jirania (Tripura)	12.9.2005	1495.00	180.00	3/2007	3/2010	-do-

List of ongoing projects proposed for completion within the target date

(Rs. In Lakhs)

SL. NO	NAME OF THE PORJECT	Date of Sanction	Approved cost	Amount released till 30.6.2009	Original target date of completion	Revised target date of completion	Reason for delay
<b>9th Plan</b>							
47	Fatikroy-Kalishahar-Dharmanagar (Tripura)	5.9.2006	5469.00	5365.00	3/2010	3/2010	Road completed one bridge got delayed due to land problem which got settled and the work is in progress
<b>10th Plan</b>							
48	Seppa-Chyangtajo road (Arunachal)	5.9.2006	9051.00	1800.00	3/2010	3/2010	Work is in progress
49	Digboi-Pengeri-Bordumsa road (Arunachal)	5.9.2006	4943.00	1600.00	3/2010	3/2010	-do-
	Digboi-Pengeri-Bordumsa road (Assam)	5.9.2006	4289.00	1900.00	3/2010	3/2010	-do-
50	Agia-Medipara-Phulbari-Tura road (Assam)	22.11.2005	1999.00	1570.00	3/2010	3/2010	-do-
	Agia-Medhipara-Phulbari-Tura road (Meghalaya)	22.11.2005	5968.00	4765.00	3/2010	3/2010	
51	Pandit Hemchandra Goswami path (Assam)	23.8.2006	3068.00	1900.00	3/2010	3/2010	-do-
52	Na Ali road (Assam)	5.9.2006	5280.00	2400.00	3/2010	3/2010	-do-
53	Tuensang-Longleng-Ladaigarh (Assam)	5.9.2006	1414.00	500.00	3/2010	3/2010	-do-
	Tuensang-Longleng-Ladaigarh road (Nagaland)	5.9.2006	5150.00	950.00	3/2010	3/2010	-do-

54	Wokha-Merapani road (Assam)	5.9.2006	3483.00	1600.00	3/2010	3/2010	-do-
	Wokha-Merapani (Nagaland)	5.9.2006	4445.00	3500.00	3/2010	3/2010	-do-
55	Singhat-Sinzawl road (Manipur)	22.11.2005	8252.00	2700.00	3/2010	3/2010	-do-
56	Churachandpur-Singhat (Manipur)	23.8.2006	2732.00	2200.00	3/2010	3/2010	-do-
57	Cherra-Mawsmi-Shella road (Meghalaya)	23.8.2005	3646.00	1543.00	3/2010	3/2010	-do-
58	Upgradation of Bhairabi-Zamuang road (Mizoram)	15.7.2004	3403.00	2650.00	3/2010	3/2010	-do-
59	Dharmanagar-Tilthai-Damchera (Tripura)	5.9.2006	6625.00	2700.00	3/2010	3/2010	-do-
60	Construction of Steel Bridge over river Takcham Chu (Sikkim)	6.7.2004	477.00	380.00	3/2010	3/2010	-do-
61	Improvement of Bermik Legship road (Sikkim)	25.7.2005	450.00	251.00	3/2010	3/2010	-do-
62	Construction of road from 10th mile Legship-Kawzing road to Tingmoo Village (Sikkim)	30.3.2005	468.00	255.00	3/2010	3/2010	-do-
63	Construction of Mekha Bridge over river Teesta Khola at Tanak on Macha-Lingi-Yangyang-Rabongla road (Sikkim)	24.10.2005	495.00	45.00	3/2010	3/2010	-do-
64	Replacement of suspension bridge with 102M span steel bridge over Rabi Khola river at 9th KM on Melling-Phong road (Sikkim)	15.12.2006	497.00	405.00	3/2010	3/2010	-do-
65	Improvement of Chakung-Khanisherbong road (Sikkim)	15.12.2005	486.00	205.00	3/2010	3/2010	-do-

## 5. TOURISM

(Rs. in lakhs)

Sl. No	Name of the Project	Amount and date of sanction	Target date of completion	Fund released	Reason for delay
1.	Construction of a Yatrivas-cum-NEC Guest House at Paltan Bazar, Guwahati implemented by Assam State Transport Corporation	1012.02 25.07.2005	31.3.2008	990.00	Fund could not be released due to non receipt of UC & progress report
2.	Creation of Wah Rashi Waterfalls Complex-cum-Recreational Centre at Syntung Village, Mawkynrew Block, Meghalaya	40.00 10.03.2006	31.3.2008	30.00	Fund could not be released due to non receipt of UC & progress report

## 6. HUMAN RESOURCE DEVELOPMENT

(Rs. in lakh)

Sl. No	Name of Project	Name of State / Implementing Agency / NGO	Administrative approval and date	Amount released till date	Remarks
<b>A</b>		<b>Arunachal Pradesh</b>			
1	Construction of Multipurpose Hall at Tawang	Directorate of Sports & Youth Affairs, Govt. of AP, Itanagar	43.83 dt.31/12/03	40.00	U/ Certificate and progress report

					awaited
2	Constn. of residential accommodation and staff quarters of I.T.I. Miao	-do-	86.58 dt.10/11/06	75.00	-do-
3	Construction of Covered Gallery at Dirang	-do-	263.00 dt.6/3/07	202.00	-do-
<b>B</b>		<b>Assam</b>			
1	Development of Composite Sports Stadium Complex at Silchar	Hony. General Secretary, District Sports Association, Silchar	353.00 dt.17/3/04	257.80	-do-
2	Construction of Sports Hostel at Sarihajan	District Sports Officer, Karbi-Anglong District, Diphu	59.47 dt.6/3/06	40.00	-do-
<b>C</b>		<b>Manipur</b>			
1	Improvement of playground	President, Bungmual Youth Club, Bungmual, CCP	31.62 dt.18/12/06	22.00	-do-
2	Upgradation of Khuman Lampak Sports Complex	Directorate of Youth Affairs & Sports, Manipur, Imphal	409.75 dt.6/1/04	343.60	UC received and under process
<b>D</b>		<b>Meghalaya</b>			
1	Construction of Basketball Court and Football-cum-Track & Field Ground	Principal, Monfort Centre for Education, Damakgre, Tura	19.28 dt.27/6/05	18.00	UC and progress report awaited.
2	Construction of sports hall (Table Tennis Hall)	Principal, Laban Bengalee Boys' Hr. Sec. School, Shillong	3.00 dt.25/7/05	2.50	-do-
3	Construction of Office-cum-Durbar Hall	Sirdar, Nonglang Sirdarship Langdongdai	38.59 dt.2/3/07	30.00	UC received and under process
4	Construction of Gymnasium-cum-Indoor Sports Hall at JN Sports Complex	Directorate of Sports & Youth Affairs, Govt. of Meghalaya, Shillong	257.35 dt.26/3/04	250.00	UC and progress report awaited
<b>E</b>		<b>Mizoram</b>			
1	Construction of Sports Complex at Khatla, Phase – I	Secretary, Young Mizo Association, Khatla Branch, Aizawl	84.44 dt.27/4/06	73.33	UC received and under process
2	Construction of Playground at Mimbung Village	Secretary, Young Mizo Association, Mimbung Branch, Mizoram	14.50 dt.28/2/07	12.00	UC and progress report awaited
<b>F</b>		<b>Nagaland</b>			
1	Construction of Indoor Stadium at	Directorate of Youth Resources &	60.65	55.00	-do-

	Longleng by Chillong MCS Ltd.	Sports, Nagaland, Kohima	dt.10/11/05		
<b>G</b>		<b>Sikkim</b>			
	-	-	-	-	-
<b>H</b>		<b>Tripura</b>			
1	Construction of Boundary Wall of Boys Hostel (RIPSAT)	Director of Health Services, Tripura, Agartala	8.00 dt.30/1/06	6.00	UC and progress report awaited
<b>I</b>		<b>Others</b>			
1	Setting up of a hostel for working women of NE States at Jasola, New Delhi	M/s National Buildings Construction Corporation Ltd. (NBCC), New Delhi	436.12 dt.30/3/07	333.95	UC and progress report awaited
2	Construction of Rajiv Gandhi Girls' Hostel at Dhaka Housing Complex University of Delhi, Banda Bahadur Marg, Delhi	University of Delhi, Delhi	1400.00 dt.13/9/07	850.00	-do-
3.	Construction of 200 seater girls hostel	Principal, Indraprastha College for Women, Sham Nath Marg, Delhi	100.00	90.00	-do-

.....