

**GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS, SHILLONG – 793003**

Subject: Forwarding of Inspection Report.


In inviting a reference to the above subject, as requested by the concerned Sector, the physical inspection of the project “**Establishment of Multi-Utility Cum CFC Building with Diesel Operated Spices & Cereal Grinding Machine**” was carried out in West Garo Hills, West Khasi Hills District Meghalaya. The inspection report duly signed by the Consultant (CE), Consultant (EE), Consultants (ME) NEC is enclosed herewith. The project was sanctioned on 17/03/2016 at a total cost of Rs. 350.00 lakhs . One installment of Rs. 118.18 lakhs was released by the NEC.

The inspection, inter alia, revealed that:

- CFC building had been constructed and completed i.e. in Rongram, Rongbretgre and Mairang where as in Mawthawbtah finishing work was in progress.
- Implementing department stated that the machinery and equipment would be purchased and installed only after the release of the Second Installment.
- The implementing agency informed that with the help of this project funded by NEC, it would help in producing agricultural products, as most of the rural economy depends only on agriculture for livelihood.
- With the establishment of Multi Utility Cum CFC building with Diesel operated Spices & Cereal Grinding Machine it would also help in employment generation in the project areas and surrounding villages.
- Although the target date of completion is one year from the date of sanction /release of fund ,it is clear that slippage is bound to occur as it appears that scheduling of activities to actually achieve both the physical and the financial targets might not have been strictly adhered to or given due consideration by the implementing agency.

This is for information and necessary action by the concerned Sector.

Enclosure: As above.


(W. Synrem)
Economic Adviser (E&M)

U.O.No.NEC/EM/INSPECTION/Agri&Allied/2012/28/Vol. 1

Dated: the 16 / 06 / 2017

To,

Adviser (Agri & Allied), NEC

Handwritten signature and date: 29/06/17

Copy to,

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser *6/29/17*
2. PSA, NIC-NEC (Shri M. Nongkhlaw) for uploading the report with photograph on NEC website.

Handwritten signature and date: 29/6

Report of the inspection carried on 03/04/2017 to 07/04/2017 for the NEC funded project "Establishment of Multi-Utility Cum CFC Building with Diesel Operated Spices & Cereal Grinding Machine".

A joint inspection of the above project was carried out by an officials of NEC Secretariat, Shillong and officials of NERCOMP, on / /2017 At West Garo Hills and West Khasi Hills. The list of the officials present during the inspection is enclosed as Annexure-I & The photographs taken during the time of inspection is enclosed as Annexure-II

(I) BACKGROUND

Name of the project:	"Establishment of Multi-Utility Cum CFC Building with Diesel Operated Spices & Cereal Grinding Machine".
Location:	West Garo Hills, West Khasi Hills
Implementing Agency:	NERCOMP
Date of Sanction:	17/03/2016
Cost of Project:	Rs.350.00 lakhs
NEC Share	Rs.344.65lakhs
NEC Share released & Dates:	1 st installment of Rs. 118.18 lakhs on 25/03/2016
Total Amount Released:	118.18 lakhs
Balance amount to be released by NEC:	Rs. 226.47 lakhs
Status of UC for NEC share :	UC for 1 st Installment not submitted.
Target Date of Completion:	1 Years

(II)Aims/Objectives of the Project: - The main objective is to provide platform to the communities in terms of marketing of agricultural produces; will solve the problem of collection, storage and will also give a shape to the open yard selling point to that of a regulated market. This will automatically create employment opportunities within the villages and will help reducing the migration of rural population to urban cities

(III) Location of the Project: -West Garo Hills, West Khasi Hills

(IV) Observations/ Status of works (Physical Achievements):-

No of units- 50

	Scope of work	Remarks based on site Inspection	
		West Garo Hills	West Khasi Hills
1	Construction of Multi- Utility Cum CFC building. Plinth area- 46.35 sqm.	During Inspection it could be seen that the construction of Multi-Utility Cum CFC building had been completed. The Plinth area of CFC in Rongram and Rongbretgre was approximately 36.30 sqm.	During inspection it could be seen that the construction of Multi-Utility Cum CFC building had been completed. In Mawthawbtah village it was found that the market shed was constructed above the CFC building together in the 2 nd floor. The Plinth area of the CFC in Mawthawbtah was approximately 43.44 sqm and CFC in Mairang was approximately 87.98 sqm
2	Machinery & Equipment.	During inspection it could be seen that there was no machinery and equipment procured. The implementing agency informed that when the 2 nd installment will be released then, the machinery and equipment will be installed.	During inspection it could be seen that there was no machinery and equipment. The implementing agency informed that when the 2 nd installment will be released, then the machinery and equipment would be installed. The beneficiaries informed that they need machinery for rice grinding rather than spices grinding.
3	Working Capital.	.	.

Location (Co-ordinates):- N 25.51878⁰ N 25.54052⁰ N 25.41432⁰ N 25.55766⁰
E 89.89699⁰ E 89.92444⁰ E 91.41857⁰ E 91.72812⁰

(IV) Overall Remarks and Suggestion:-During inspection it could be seen that CFC building had been constructed and completed i.e. in Rongram, Rongbretgre and Mairang. Where as in Mawthawbtah finishing work was in progress. Implementing department stated that the machinery and equipment would be purchase and install only after the release of the Second Installment.

The implementing agency informed that with the help of this project funded by NEC, it would help in producing agricultural products, as most of the rural economy depends only on agriculture for livelihood. So with the establishment of Multi Utility Cum CFC building with Diesel operated Spices & Cereal Grinding Machine it would also help in employment generation in the region.

(Liza R Dek)
Consultant (ME)
NEC Secretariat Shillong

(Abhijit Sarkar)
Consultant (EE)
NEC Secretariat Shillong

(Jeria Nicholas J. Kharbhih)
Consultant (CE)
NEC Secretariat, Shillong

List of officials who were present during the inspection of NEC funded project "Establishment of Multi-Utility Cum CFC Building with Diesel Operated Spices & Cereal Grinding Machine on 03/09/2017 to 07/04/2017"

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	Dijeng Marak		Tangbangchi	D mk.
2.	Niraj Ch. Koch		Banchi, Dima	N. Koch
3.	Atul Chakravarty	9435483085 atufcc, te suediffmail.com	Project Manager, NER CORP - West Garo Hills.	 4/4/2017
4.	Nanda S. Leal	9862455758 nanda-s.leal@ fcrs.org.in	Monitoring Assistant NER CORP, WGH	 4/4/2017
5.	Dinghee Ch. Marak	9402118757 ding-marak@yahooin	FAO, NER CORP. WGH	 4/4/17
6.	Enayon Khumlo	9615758492 jkhumlo@telipma.com	NRMO, NER CORP, WGH	 4/4/17
7.	Dr. Ratul Khatun	9856086235 dr.ratulkhatun@yahooin	PTO / NER CORP Tura.	 4/4/17
8.	Sita nary Prasad Sah	9436112659 sitassara_2514@yahooin	IDO / NER CORP Tura	 4/4/17
9.	Shankar Dulal Bhattacharya	9862204317 dulalshankar@ gmail.com	AAO / NER CORP TORU	 4/4/17
10.	Box. B Saikho	9615989541 PTO.KLHMS@ gmail.com	PTO / NER CORP WKH.	 4/4/17

11. Eric Charles Khassimkul 9436307399
FAO, KERAS
NER CORP, WKH.
ericcharleskhassimkul@fcrs.org.in

12. Shri Omprakash Singh C.C. - Mysain Cluster

13. Anand S. Sanyal S.O. Marajiyem Cluster

14. ASHUT SARCAR Consultant (EE)
NEL, Shillong

15. Dign. R. Hill Consultant (ME)
NEC Shillong

16) Jozel Khoshik

2436538668

Consultant (CB)





View of of Rongram Multi Utility Facility Centre at Bandrikona Village



Inside view of Rongram Multi Utility Facility Centre at Bandrikona Village



Inspection team with the beneficiaries in front of Rongram Multi Utility Facility Centre



View of of Rongram Multi Utility Facility Centre at Mawthawbtah Village



Inside view of Rongram Multi Utility Facility Centre at Mawthawbtah Village



View of of Multi Utility Facility Centre



Inside view of Multi Utility Facility Centre



Inspection team in front of Multi Utility Facility Centre



View of Multi Utility Facility Centre at West Khasi Hills



Inside view of Multi Utility Facility Centre at West Khasi Hills



Inspection team in front of Multi Utility Facility Centre

