

Monthly Report for the Month of December, 2018

(Rs. in Lakhs)

Sl. No.	NEC Project	Sanction date	Approved Cost	NEC's share	State's share	NEC Release (Date)	NEC Release (Amount)	Utilization Receive (Date)	Utilization Receive (Amount)	%age Utilization	Schedule date of completi-on	Delay in completi-on (Months)	State share release (Amount)	State share release (%)	States	Secto	Major Head
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Alternative Model of the Shifting Cultivation at Rajen Happa of Ruhi, Tagungpung, Jaapug, Tamuk, Lota and Sartam Village under Tali Circle, Kurung Kumey District, Arunachal Pradesh (Location: Kurung Kumey dist)	21-11-2013	400.00	360.00	40.00	21-11-2013	144.00	22-12-2014	144.00		November, 2016	21	0.00		Arunachal Pradesh	Agri	MH-3601
			400.00	360.00	40.00		144.00		144.00	100.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
2	Establishment of Orange cum Pineapple Garden at Kamrung Hotka of Pech Hoj village under Toru Circle of Papumpare District, Arunachal Pradesh (Location: Papum Pare dist)	20-11-2013	400.00	360.00	40.00	20-11-2013	144.00	01-09-2014	144.00		November, 2016	21	0.00		Arunachal Pradesh	Agri	MH-3601
						15-12-2014	144.00	07-08-2017	144.00						Arunachal Pradesh	Agri	MH-3601
			400.00	360.00	40.00		288.00		288.00	100.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601

3	Cultivation of large Cardamom at Khakam, Longchan, Wakka and Pongchau under Longding District, Arunachal Pradesh (Location: Longding dist)	15-02-2014	500.00	450.00	50.00	15-02-2014	90.00	20-01-2015	90.00		February, 2017	18	0.00		Arunachal Pradesh	Agri	MH-3601
						03-02-2016	270.00	0.00	0.00						Arunachal Pradesh	Agri	MH-3601
			500.00	450.00	50.00		360.00		90.00	25.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
4	Cultivation of orange and Large Cardamom at Dumba in Tungte village under Gangte Circle, Kurung Kumey District (Location: Kurung Kumey dist)	28-02-2014	500.00	450.00	50.00	28-02-2014	90.00	18-03-2015	90.00		February, 2017	18	15.00		Arunachal Pradesh	Agri	MH-3601
						15-06-2015	270.00	0.00	0.00						Arunachal Pradesh	Agri	MH-3601
			500.00	450.00	50.00		360.00		90.00	25.00%			15.00	30.00%	Arunachal Pradesh	Agri	MH-3601
5	Establishment of Hi-Tech Garden of Mandrin orange, Guava and large Cardamom Garden under Tegiso, Naya Happa of Pech village in Papumpare District, Arunachal Pradesh (Location: Papum Pare dist)	13-06-2014	360.00	324.00	36.00	13-06-2014	129.60	09-12-2015	129.60		June, 2017	14	0.00		Arunachal Pradesh	Agri	MH-3601
						26-04-2018	129.60		0.00						Arunachal Pradesh	Agri	MH-3601

			360.00	324.00	36.00		259.20		129.60	50.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
6	Establishment of Bee-Keeping unit and processing units of Honey in various District of Arunachal Pradesh (Locations: East Siang, Lower Subansiri, Upper Dibang valley, West Siang districts)	13-06-2014	231.18	208.06	23.12	13-06-2014	83.22	02-02-2016	83.22		June, 2016	26	0.00		Arunachal Pradesh	Agri	MH-3601
						20-12-2017	40.24	31-10-2018	40.24						Arunachal Pradesh	Agri	MH-3601
			231.18	208.06	23.12		123.46		123.46	100.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
7	Implementation of Community based Plantation of Large Cardamom, Walnut, William Pears, Ginger and Chilly at Lazu and dadam Circle under Tirap District, Arunachal Pradesh (Location: Tirap dist)	16-12-2014	408.00	367.20	40.80	16-12-2014	146.88	0	0.00		Dec-17	20	0.00		Arunachal Pradesh	Agri	MH-3601
			408.00	367.20	40.80		146.88		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
8	Promotion and Development of Cash Crop in Arunachal Pradesh (Location: Lower Subansiri dist)	16-12-2014	497.80	448.02	49.78	16-12-2014	179.21	09-02-2016	179.21		Dec-17	20	9.95		Arunachal Pradesh	Agri	MH-3601
						30-01-2018	179.20	0	0.00						Arunachal Pradesh	Agri	MH-3601

			497.80	448.02	49.78		358.41		179.21	50.00%			9.95	19.99%	Arunachal Pradesh	Agri	MH-3601
9	Strengthening of central hatchery, Nirjuli, Arunachal Pradesh (Location: Papum Pare dist)	17-12-2014	382.41	344.17	38.24	17-12-2014	137.67	01-09-2017	137.67		Jun-16	26	0.00		Arunachal Pradesh	Agri	MH-3601
						26-04-2018	137.67	0	0.00						Arunachal Pradesh	Agri	MH-3601
			382.41	344.17	38.24		275.34		137.67	50.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
10	Development of Sericulture in Arunachal Pradesh. (Locations: Papum Pare, East Siang, West Siang, Lower Subansiri & Upper Subansiri dists)	05-02-2016	696.75	627.07	69.68	05-02-2016	250.82	09-02-2018	250.82		Feb-19	0	25.08		Arunachal Pradesh	Agri	MH-3601
						22-03-2018	250.82		0.00						Arunachal Pradesh	Agri	MH-3601
			696.75	627.07	69.68		501.64		250.82	50.00%			25.08	35.99%	Arunachal Pradesh	Agri	MH-3601
11	Cultivation of Large cardamom in various districts of Arunachal Pradesh (Locations: Lower Dibang Valley, Kurung Kumey, Papum Pare & Lower Subansiri dists)	13-04-2016	662.87	596.58	66.29	13-04-2016	238.63	0	0.00		Apr-19	0	0.00		Arunachal Pradesh	Agri	MH-3601
			662.87	596.58	66.29		238.63		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601

12	Cultivation of cash crops with intercropping of pineapple/ banana garden at Sika - Bramin Tode , Rani, Magnang, 12-Mile, Sille and Oyan under Sille, Oyan Circle of East Siang districts of Arunachal Pradesh (Location: East Siang dist)	13-04-2016	399.00	359.10	39.90	13-04-2016	143.64	0	0.00		Apr-19	0	0.00		Arunachal Pradesh	Agri	MH-3601
			399.00	359.10	39.90		143.64		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
13	Establishment of Poultry, Goaterry, Piggery, Dairy, Fisheries as a single component for the Community at Mai village, Lower Subansiri district, Arunachal Pradesh (Location: Lower Subansiri dist)	27-04-2016	154.27	138.84	15.43	27-04-2016	55.53	01-09-2017	55.53		Apr-19	0			Arunachal Pradesh	Agri	MH-3601
						03-12-2018	57.40	0	0.00				0.00		Arunachal Pradesh	Agri	MH-3601
			154.27	138.84	15.43		112.93		55.53	49.17%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
14	Large cardamom cultivation at Pitam area of Sindak village under Siyum circle, Upper Subansiri district, Arunachal Pradesh	12-04-2017	400.00	360.00	40.00	12-04-2017	144.00	0	0.00		Apr-20	0	0.00		Arunachal Pradesh	Agri	MH-3601

			400.00	360.00	40.00		144.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
15	Establishment of Large cardamom garden at Nibi-Leba village under Nyobia circle of Kurung Kumey district, Arunachal Pradesh (Implemented by	30-01-2018	480.00	480.00	0.00	30-01-2018	10.00	0	0.00		3 years	0	0.00		Arunachal Pradesh	Agri	MH-3601
			480.00	480.00	0.00		10.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
16	Fish cum paddy cultivation at Choba-I area and Taleha area in Kra-Daadi district, Arunachal Pradesh	30-01-2018	497.00	497.00	0.00	30-01-2018	10.00	0	0.00		3 years	0	0.00		Arunachal Pradesh	Agri	MH-3601
			497.00	497.00	0.00		10.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
17	Centre of excellence for development of fish farming at Geying, Jomo village PO/PS Rumgong under Siang District, Arunachal Pradesh"		770.00	693.00	77.00	22-03-2018	234.54	0	0.00			0	0.00		Arunachal Pradesh	Agri	MH-3601
			770.00	693.00	77.00		234.54		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri	MH-3601
1	Pilot project for development of Horticulture and Floriculture in BTC area, Assam (Location: Baka	03-12-2012	362.87	326.56	36.31	03-12-2012	120.00	11-08-2016	120.00		Dec-15	44	12.00		Assam	Agri	MH-3601

	(Location: Daska, Chirang, Kamrup & Udalguri districts)					24-08-2017	130.63		0.00						Assam	Agri	MH-3601
			362.87	326.56	36.31		250.63		120.00	47.88%			12.00	33.05%	Assam	Agri	MH-3601
2	Construction of Fish Farm at Bherbari, Part-I, Assam. (Location: Kokrajhar dist)	28-01-2013	449.85	404.86	44.99	28-01-2013	130.00	27-02-2017	34.89		Jan-16	31	0.00		Assam	Agri	MH-3601
			449.85	404.86	44.99		130.00		34.89	26.84%			0.00	0.00%	Assam	Agri	MH-3601
3	Beel Development for sustainable Livelihood in Dibrugarh, Golaghat, Nagaon and Darrang Districts of Assam (Locations: Dibrugarh, Golaghat, Nagaon and Darrang dists)	06-01-2013	486.67	438.00	48.67	06-01-2013	130.00	26-09-2018	130.00		Jan-15	43	0.00		Assam	Agri	MH-3601
			486.67	438.00	48.67		130.00		130.00	100.00%			0.00	0.00%	Assam	Agri	MH-3601
4	Employable Skill Development, Assam (Locations: Dhemaji, Dibrugarh, Golaghat, Jorhat, Kamrup, Lakhimpur, Nagaon, Nalbari, Sivsagar and Tinsukia dists)	15-02-2014	383.53	345.18	38.35	15-02-2014	69.00	17-03-2016	69.00		2015, August	36	0.00		Assam	Agri	MH-3601
			383.53	345.18	38.35		149.00		69.00	46.31%			0.00	0.00%	Assam	Agri	MH-3601

5	Development of the Socio-Economic status of Rural Tribal Women at Sidli Development Block of Kajal Gaon sub Division, Chirang District, Assam (Location: Chirang dist)	04-03-2014	466.76	420.08	46.68	04-03-2014	100.00	11-08-2016	100.00		March, 2017	17	0.00		Assam	Agri	MH-3601
						28-02-2017	168.00	0.00	0.00						Assam	Agri	MH-3601
			466.76	420.08	46.68		268.00		100.00	37.31%			0.00	0.00%	Assam	Agri	MH-3601
6	Construction of Market shed at Salbari Bazar at Mushalpur, Assam (Location: Baska dist)	04-03-2014	187.55	168.80	18.75	04-03-2014	50.64	23-06-2016	50.64		March, 2017	17	8.14		Assam	Agri	MH-
						24-04-2017	67.52	11-07-2018	67.52						Assam	Agri	MH-3601
			187.55	168.80	18.75		118.16		118.16	100.00%			8.14	43.41%	Assam	Agri	MH-3601
7	Upgradation of Sericulture training institute at Titabor, Assam (Location: Jorhat dist)	18-12-2014	1281.81	1153.63	128.18	18-12-2014	283.62	17-01-2018	283.62		Dec-17	8	0.00		Assam	Agri	MH-
						05-02-2018	573.38	0	0.00						Assam	Agri	MH-3601
			1281.81	1153.63	128.18		857.00		283.62	33.09%			0.00	0.00%	Assam	Agri	MH-3601
8	Development of Fruits and Vegetable wholesale Market at Pamohi (Garchuk) Kamrup, Phase-III, Assam (Location: Kamrup dist)	20-05-2016	1401.28	1261.15	140.13	20-05-2016	100.00	01-11-2018	100.00		May-18	3	0.00		Assam	Agri	MH-3601

			1401.28	1261.15	140.13		100.00		100.00	0.00%			0.00	0.00%	Assam	Agri	MH-3601
9	Augmentation of Rubber Platation and Production for Economic Development of Educated Unemployed Indigenous Tribal Communities in BTAD area, Chirang District (BTC), Assam	28-02-2017	96.80	87.12	9.68	28-02-2017	34.84	0	0.00		Feb-18	6	0.00		Assam	Agri	MH-3601
			96.80	87.12	9.68		34.84		0.00	0.00%		6	0.00	0.00%	Assam	Agri	MH-3601
1	Establishment of Regional Fisheries Estate at Khullakpat fishery No. 123, Manipur (Locations: Churchandpur, Imphal East, Senapati & Ukhrul dists)	19-12-2012	480.10	432.09	48.01	19-12-2012	150.84	29-07-2015	150.84		Dec-15	32	15.08		Manipur	Agri	MH-3601
						28-02-2017	120.62	02-06-2018	120.62						Manipur	Agri	MH-3601
			480.10	432.09	48.01		271.46		271.46	100.00%			15.08	31.42%	Manipur	Agri	MH-3601
2	Adoption of Milch buffalo (Murrah) in and around Loktak Lake of Manipur (Locations: Bisnupur, Churchandpur, Senapati, Thoubal & Imphal West dists)	20-11-2013 Revised date 12-02-2014	516.71	465.04	51.67	20-11-2013	178.56	21-01-2015	178.56		November, 2016	21	17.43		Manipur	Agri	MH-3601
						03.10.2017	186.00	0	0.00						Manipur	Agri	MH-3601

			516.71	465.04	51.67		364.56		178.56	48.98%			17.43	33.73%	Manipur	Agri	MH-3601
3	Development of Paddy-cum-Pisciculture Scheme in 5(Five) Hill Districts, Manipur (Locations: Churhanpur, Chandel, Senapati & Ukhrul distrs)	21-11-2013	840.00	756.00	84.00	21-11-2013	302.00	29-09-2017	302.00		November, 2016	21	21.49		Manipur	Agri	MH-3601
						22-03-2018	236.24	0	0.00						Manipur	Agri	MH-3601
			840.00	756.00	84.00		538.24		302.00	56.11%			21.49	25.58%	Manipur	Agri	MH-3601
4	Organizing 10 th State level Orange Festival & Craft exhibition at Tamenglong District HQ, Manipur (Location: Tamenglong dist)	17-12-2013	5.00	4.50	0.50	17-12-2013	4.00	23-08-2014	4.00		Event held	0	2.00		Manipur	Agri	MH-3601
			5.00	4.50	0.50		4.00		4.00	100.00%			2.00	400%	Manipur	Agri	MH-3601
5	Construction of Women market at Khuman Lampak (Dingku Road) Opposite ISBT, Imphal East, Manipur (Location: Imphal East dist)	04-03-2014	984.60	886.14	98.46	04-03-2014	328.09	0.00	0.00		March, 2016	30	0.00		Manipur	Agri	MH-3601
			984.60	886.14	98.46		328.09		0.00	0.00%			0.00	0.00%	Manipur	Agri	MH-3601

6	Establishment of Magfruit factory, Manipur (Location: Imphal East dist)	16-06-2015	952.00	856.80	95.20	16-06-2015	342.72	05-08-2016	342.72		Jun-16	26	0.00		Man	Agri	MH-3601
						24-08-2017	342.72	0	0.00						Manipur	Agri	MH-3601
			952.00	856.80	95.20		685.44		342.72	50.00%			0.00	0.00%	Manipur	Agri	MH-3601
16	Establishment of Poultry breeding farm at Ningthoukhong, Manipur (Location: Bishnupur dist)	14-03-2016 (Revised on 28-02-2017)	1060.00 (Revised 1155.88)	1040.29	115.59	14-03-2016	200.00	22-08-2016	200.00		Mar-18	5	22.00		Manipur	Agri	MH-3601
						28-02-2017	416.12	08-06-2018	461.12						Manipur	Agri	MH-3601
						10-12-2018	257.31	0	0.00						Manipur	Agri	MH-3601
			1155.88	1040.29	115.59		873.43		661.12	75.69%			22.00	19.03%	Manipur	Agri	MH-3601
7	Model Horticulture Centre at three locations: Ngarumphung, Tupul and Haipi, Manipur (Locations: Senapati, Tamenglong and Sadar Hill districts)	16-03-2016	1200.00	1080.00	120.00	16-03-2016	225.00	06-07-2017	225.00		Mar-19	0	0.00		Man	Agri	MH-3601
						07-02-2018	257.73	0	0.00						Manipur	Agri	MH-3601
			1200.00	1080.00	120.00		482.73		225.00	46.61%			0.00	0.00%	Manipur	Agri	MH-3601
	Development of					11-05-2016	200.00	19-06-2017	200.00						Man	Agri	MH-3601

8	Duncan Park at Somsai, Ukhrul, Manipur (Location: Ukhrul dist)	11-05-2016	806.00	725.40	80.60	20-12-2017	43.03	0	0.00		May-17	18	22.00		Manipur	Agri	MH-3601
			806.00	725.40	80.60		243.03		200.00	82.29%			22.00	27.30%	Manipur	Agri	MH-3601
9	Constructio of Agro Market Complex at Mayang Imphal Bazar, Imphal West, Manipur. (Location: Imphal West dist)	25-07-2016	697.70	627.93	69.77	25-07-2016	100.00	23.06.2018	100.00		Jul-17	14	0.00		Manipur	Agri	MH-3601
						24.7.2018	251.00	0.00	0.00						Manipur	Agri	MH-3601
			697.70	627.93	69.77		351.00		100.00	28.49%			0.00	0.00%	Manipur	Agri	MH-3601
10	Establishment of Model Floriculture Centre at Leingangching, Kamjong District, Sendra Bishnupur District and Panam Garden, Andro Imphal East District, Manipur	26-02-2018	858.00	772.20	85.80	26-02-2018	308.00	0	0.00		Feb-21	0	0.00		Manipur	Agri	MH-3601
			858.00	772.20	85.80		308.00		0.00	0.00%			0.00	0.00%	Manipur	Agri	MH-3601

11	Integrated approach for enhancing ecosystem services of Nungkot Sarbei Machengpat at Andro, Imphal East, Manipur	26-02-2018	1329.00	1196.10	132.90	26-02-2018	478.37	0	0.00		Feb-20	0	0.00		Manipur	Agri	MH-3601
			1329.00	1196.10	132.90		478.37		0.00	0.00%			0.00	0.00%	Manipur	Agri	MH-3601
1	Setting up of a Seed Testing Laboratory in Meghalaya (Locations: East Khasi Hills dist)	22-03-2013	575.42	517.88	57.54	22-03-2013	100.00	14-03-2014	100.00		Mar-16	29	31.07		Meg	Agri	MH-
						20-05-2014	310.72	16-12-2016	310.72						Meghalaya	Agri	MH-3601
			575.42	517.88	57.54		410.72		410.72	100.00%			31.07	54.00%	Meghalaya	Agri	MH-3601
2	Lemon Cultivation for Enhancing better Livelihood and Nutrition Security in Meghalaya (Locations: West Jaintia Hills, East Jaintia Hills, East Garo Hills, West Garo Hills, South Garo Hills & South West Garo Hills districts)	26-03-2013	491.00	441.90	49.10	26-03-2013	93.43	15-09-2014	93.43		Mar-16	29	42.18		Meghalaya	Agri	MH-3601
						28-02-2017	83.56	21-08-2017	83.56						Meghalaya	Agri	MH-3601
			491.00	441.90	49.10		176.99		176.99	100.00%			42.18	85.91%	Meghalaya	Agri	MH-3601
	Establishment of					16-06-2015	202.41	10-03-2017	202.41						Meg	Agri	MH-

3	poultry breeding farm-cum-hatchery with 3000 layers parent stock and 2000 broilers parent stock at Phulbari, West Garo Hills, District, Meghalaya. (Location: West Garo Hills dist)	16-06-2015	562.25	506.03	56.22	03-07-2017	202.41	0	0.00		Jun-17	15	22.49		Meghalaya	Agri	MH-3601
			562.25	506.03	56.22		404.82		202.41	50.00%			22.49	40.00%	Meghalaya	Agri	MH-3601
1	Establishment of Rootstock bank for Grapes at Mualkawi village, Champai district and Scion Bank and Rootstock Bank for Citrus at Maudarh, Lunglei district, Mizoram (Location: Lunglei dist)	18-03-2016	647.14	582.42	64.72	18-03-2016	128.66	0	0.00		Mar-18	5	0.00		Mizoram	Agri	MH-3601
			647.14	582.42	64.72		128.66		0.00	0.00%			0.00	0.00%	Mizoram	Agri	MH-3601
2	Plantation of Black Pepper at Sairum, Sihphir, Mizoram	11-04-2017	141.66	127.49	14.17	11-04-2017	50.99	0	0.00		Apr-19	0	0.00		Mizoram	Agri	MH-3601
			141.66	127.49	14.17		50.99		0.00	0.00%			0.00	0.00%	Mizoram	Agri	MH-3601

3	Rubber based settlement project village & strategic development initiative in Lai Autonomous district Council, Mizoram	12-04-2017	404.00	363.60	40.40	12-04-2017	145.44	0	0.00		Apr-20	0	0.00		Mizoram	Agri	MH-3601
			404.00	363.60	40.40		145.44		0.00	0.00%			0.00	0.00%	Mizoram	Agri	MH-3601
4	Improvement of mandarin orange orchads at Leng village, Serchhip district, Mizoram	18-04-2017	294.00	264.60	29.40	18-04-2017	105.84	28-08-2018	105.84		Apr-19	0	0.00		Mizoram	Agri	MH-3601
			294.00	264.60	29.40		105.84		105.84	100.00%			0.00	0.00%	Mizoram	Agri	MH-3601
1	Sericulture Project in the State of Nagaland to be implemented by Department of Sericulture, Nagaland (Locations: Dimapur, Mokokchung & Mon dists)	15-02-2014	488.60 (Revised)	439.74	48.86	15-02-2014	74.24	05-03-2015	74.24		February, 2016	31	24.91		Nagaland	Agri	MH-3601
						19-06-2017	150.00	13-04-2018	150.00						Nagaland	Agri	MH-3601
						12-11-2018	215.50	0.00	0.00						Nagaland	Agri	MH-3601
			488.60	439.74	48.86		224.24		224.24	100.00%			24.91	50.98%	Nagaland	Agri	MH-3601

2	Rubber Plantation, Nagaland (Locations: Dimapur, Mokokchung & Wokha dists)	15-02-2014	908.00	817.20	90.80	15-02-2014	163.00	13-04-2015	163.00		February, 2016	31	54.43		Nagaland	Agri	MH-3601
						22-09-2015	326.88	11-07-2016	326.88						Nagaland	Agri	MH-3601
						03-12-2018	327.32	0	0.00						Nagaland	Agri	MH-3601
			908.00	817.20	90.80		817.20		489.88	59.94%			54.43	59.94%	Nagaland	Agri	MH-3601
3	Beekeeping and Honey Development in Nagaland Phase-II (Locations: Kohima, Phek, Peren, Mon, Mokokchung, Zunheboto, Wokha, Tuensang & Longleng dists)	18-12-2014	495.00	445.50	49.50	18-12-2014	178.20	02-11-2015	178.20		Dec-17	18	39.60		Nagaland	Agri	MH-3601
						28-02-2017	178.20	22.05.2018	178.20						Nagaland	Agri	MH-3601
						24.7.2018	89.10	0	0.00						Nagaland	Agri	MH-3601
			495.00	445.50	49.50		445.50		356.40	80.00%			39.60	80.00%	Nagaland	Agri	MH-3601
4	Development of Paddy cum Fish Culture, Nagaland. (Locations: Phek, Kohima, Zunheboto & Mokokchung dists)	25-02-2015	400.00	360.00	40.00	25-02-2015	76.85	08-05-2017	76.85		Feb-16	30	0.00		Nagaland	Agri	MH-3601
						28-06-2017	144.00	6.6.2018	144.00						Nagaland	Agri	MH-3601
						22-03-2018	200.00	0	0.00						Nagaland	Agri	MH-3601
			400.00	360.00	40.00		420.85		220.85	52.48%			0.00	0.00%	Nagaland	Agri	MH-3601

5	Fishery project at Molongyimsen, Mokokchung district, Nagaland (Location: Mokokchung dist)	17-03-2016	241.30	217.17	24.13	17-03-2016	86.87	06-03-2017	86.87		Mar-18	5	9.65		Nag	Agri	MH-3601
						11-04-2017	86.87	14-09-2017	86.87						Nagaland	Agri	MH-3601
						05-02-2018	43.43	17-09-2018	43.43						Nagaland	Agri	MH-3601
			241.30	217.17	24.13		217.17		217.17	100.00%			9.65	39.99%	Nagaland	Agri	MH-3601
6	Fishery project at Lamhai Dunki village Peren district, Nagaland (Location: Peren dist)	17-03-2016	334.00	300.60	33.40	17-03-2016	120.24	03-08-2016	120.24		Mar-18	5	13.36		Nag	Agri	MH-3601
						28-02-2017	120.24	27-09-2017	120.24						Nagaland	Agri	MH-3601
						22-03-2018	60.12	0	0.00						Nagaland	Agri	MH-3601
			334.00	300.60	33.40		300.60		240.48	80.00%			13.36	40.00%	Nagaland	Agri	MH-3601
7	Watershed management for sustainable agriculture production and improved livelihood, Nagaland. (Locations; Dimapur, Zuhemboto, Wokha, Mokokchung & Mon districts)	02-05-2016	410.00	369.00	41.00	02-05-2016	100.00	29-06-2017	100.00		May-18	3	11.11		Nag	Agri	MH-3601
						20-03-2018	111.34		0.00						Nagaland	Agri	MH-3601
			410.00	369.00	41.00		211.34		100.00	47.32%			11.11	27.10%	Nagaland	Agri	MH-3601

8	Piggery Infrastructures feed and fodder development in Nagaland. (Locations: Dimapur, Kiphire, Kohima, Longleng, Mokokchung, Mon, Peren, Phek, Tuensang, Wokha & Zuheboto dists)	19-04-2016	463.52	417.17	46.35	19-04-2016	166.86	29-06-2017	166.86		Apr-19	0	0.00		Nagaland	Agri	MH-3601
			463.52	417.17	46.35		166.86		166.86	100.00%			0.00	0.00%	Nagaland	Agri	MH-3601
9	Agri Development in cluster basis at Peren, Mokokchung and Mon districts, Nagaland (Locations: Peren, Mokokchung & Mon dists)	02-05-2016	660.00	594.00	66.00	02-05-2016	195.58	06-03-2017	195.58		May-17	15	52.73		Nagaland	Agri	MH-3601
						07-02-2018	279.00	11-09-2018	279.00						Nagaland	Agri	MH-3601
			660.00	594.00	66.00		474.58		474.58	100.00%			52.73	79.89%	Nagaland	Agri	MH-3601
10	Expansion of Dragon Fruit farming at Shitovi village, Dimapur, Nagaland	11-04-2017	171.80	154.62	17.18	11-04-2017	61.85	0	0.00		Apr-20	0			Nagaland	Agri	MH-3601
			171.80	154.62	17.18		61.85		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601

10	Creation of Botanical garden and recreational park at Jalukie, Nagaland	12-04-2017	287.00	258.30	28.70	12-04-2017	103.32	0	0.00		Apr-19	0			Nagaland	Agri	MH-3601
			287.00	258.30	28.70		103.32		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601
11	Development of fish seed and table fish farm at Ghowoto village, Dimapur, Nagaland	12-04-2017	599.00	539.10	59.90	12-04-2017	215.64	06-06-2018	215.64		Apr-19	0	23.96		Nagaland	Agri	MH-3601
						13-09-2018	215.64	0	0.00						Nagaland	Agri	MH-3601
			599.00	539.10	59.90		431.28		215.64	50.00%			0.00	0.00%	Nagaland	Agri	MH-3601
12	Setting up of Model Dairy farm in Nagaland	18-04-2017	364.00	327.60	36.40	18-04-2017	131.04	0	0.00		Apr-19	0			Nagaland	Agri	MH-3601
			364.00	327.60	36.40		131.04		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601
13	Establishment of Mini Honey Industrial Unit, Apitherapy Cell, Museum & Showroom at 6th Mile Dimapur, Nagaland	15-06-2017	245.16	220.64	24.52	15-06-2017	22.00	22-01-2018	22.00		Jun-19	0			Nagaland	Agri	MH-3601
			245.16	220.64	24.52		22.00		22.00	100.00%			0.00	0.00%	Nagaland	Agri	MH-3601

14	Construction of Security Fencing Patrolling Road, Culvert, Protection Camps, Watch Towers and Barrack at Singphan Wildlife Sanctuary, Nagaland	22-03-2018	514.00	462.60	51.40	22-03-2018	185.00	0	0.00						Nagaland	Agri	MH-3601
			514.00	462.60	51.40		185.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601
15	Infrastructure Development of Green Park at State Horticulture Nursery (SHN) Dimapur, Nagaland	22-03-2018	379.96	341.96	38.00	22-03-2018	10.00	0	0.00						Nagaland	Agri	MH-3601
			379.96	341.96	38.00		10.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601
16	Development of Eri culture for sustainable livelihood of Eri farmers in Dimapur Nagaland	22-03-2018	278.00	250.20	27.80	22-03-2018	10.00	0	0.00						Nagaland	Agri	MH-3601
			278.00	250.20	27.80		10.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-3601
1	Cultivation of Commercial Floriculture Crops, Rumtek, East Sikkim (Location: East Sikkim dist)	18-12-2012	382.71	344.43	38.28	18-12-2012	120.00	12-08-2016	120.00		Dec-15	32	38.27		Sikkim	Agri	MH-3601
						28-02-2017	137.78	28-07-2018	137.78						Sikkim	Agri	MH-3601

			382.71	344.43	38.28		257.78		257.78	100.00%			38.27	99.97%	Sikkim	Agri	MH-3601
2	Farm Mechanisation, Sikkim (Locations: East Sikkim, North Sikkim, West Sikkim & South Sikkim dists)	21-11-2013	504.05	453.64	50.41	21-11-2013	181.46	18-09-2014	181.46		Nov. 2014	45	34.59		Sikkim	Agri	MH-3601
						26-04-2017	129.88	07-06-2018	129.88						Sikkim	Agri	MH-3601
			504.05	453.64	50.41		311.34		311.34	100.00%			34.59	68.62%	Sikkim	Agri	MH-3601
3	Establishment of trout breeding farm at Yakthang, Jyajuk under Lachen block, North Sikkim (Location: North Sikkim dist)	17-09-2015	326.31	293.68	32.63	17-09-2015	117.48	23-02-2017	117.00		September, 2017	11	0.00	33%	Sikkim	Agri	MH-3601
						28-02-2017	112.00	28-08-2018	112.00						Sikkim	Agri	MH-3601
			326.31	293.68	32.63		229.48		229.00	99.79%			0.00	0.00%	Sikkim	Agri	MH-3601
4	Development of Commercial Floriculture in Sikkim (Locations: South Sikkim & East Sikkim dists)	12-05-2016	644.00	579.60	64.40	12-05-2016	150.00	12-02-2018	150.00		May 2018	0	16.67		Sikkim	Agri	MH-3601
						22-03-2018	278.00	28-07-2018	278.00						Sikkim	Agri	MH-3601
			644.00	579.60	64.40		428.00		428.00	100.00%		0	16.67	25.89%	Sikkim	Agri	MH-3601
	Distribution of crossbreed Pregnant Heifer to the farmers (Locations: Dhalai, Gomati, Sinabhadra)					08-11-2013	64.80	05-01-2015	64.80						Tripura	Agri	MH-3601

5	Gomati, Sipanajala, Khowai, Unakoti, North Tripura, West Tripura & South Tripura dists)	08-11-2013	360.00	324.00	36.00	28-02-2017	194.40	0	0.00		November, 2017	8	0.00		Tripura	Agri	MH-3601
			360.00	324.00	36.00		259.20		64.80	25.00%			0.00	0.00%	Tripura	Agri	MH-3601
6	Sericulture Training institute in Tripura. (Location: West Tripura dist)	23-11-2012	434.06	390.65	43.41	23-11-2012	140.00	16-05-2014	140.00		Nov. 2014	45	0.00		Tripura	Agri	MH-3601
						13-06-2014	150.00	10-12-2015	150.00						Tripura	Agri	MH-3601
						31.7.2018	100.65	0	0.00						Tripura	Agri	MH-3601
			434.06	390.65	43.41		390.65		290.00	74.24%			0.00	0.00%	Tripura	Agri	MH-3601
7	Modernization and Strengthening of regional Exotic Pig Breeding Farm, Nalkata, Tripura. (Location: North Tripura dist)	20-03-2015	186.55	167.90	18.65	20-03-2015	67.15	14-12-2016	67.15		Mar-16	29	0.00		Tripura	Agri	MH-3601
						23-02-2017	67.15	0	0.00						Tripura	Agri	MH-3601
			186.55	167.90	18.65		134.30		67.15	50.00%			0.00	0.00%	Tripura	Agri	MH-3601
8	Establishment of Rural collection centre for Fruits and Vegetables (Location: South Tripura dist)	13-05-2015	276.42	248.77	27.65	13-05-2015	99.51	21-04-2016	99.51		May-16	29	22.12		Tripura	Agri	MH-3601
						28-02-2017	99.51	21-12-2017	99.51						Tripura	Agri	MH-3601
			276.42	248.77	27.65		199.02		199.02	100.00%			22.12	80.00%	Tripura	Agri	MH-3601

9	Strengthening of Exotic Pig Breeding Farm, Birchandra Manu, Tripura (Location: South Tripura dist)	09-03-2016	388.60	349.74	38.86	09-03-2016	139.90	05-05-2017	139.90		Mar-19	0	15.55		Tripura	Agri	MH-3601
						02-06-2017	139.90	0	0.00				15.55		Tripura	Agri	MH-3601
			388.60	349.74	38.86		279.80		139.90	50.00%			15.55	40.02%	Tripura	Agri	MH-3601
10	Augmentation of production potential of hybrid true potato seed at Horticulture Research Centre, Nagichera, Tripura. (Location: Nagichera; Implementing Agency - Dept. of Horticulture & Soil Conservation, Govt. of Tripura)	28-02-2017	181.00	162.90	18.10	28-02-2017	64.80	0	0.00	0.00%	Feb-18	6	0.00		Tripura	Agri	MH-3601
			181.00	162.90	18.10		64.80		0.00	0.00%			0.00	0.00%	Tripura	Agri	MH-3601
11	Setting up of 10 New Agri Development Research Centre with IT facilities in jampuijala, Karbook, Ompi, Killa, Kakraban, Amarpur, Satchand, Jirania, Duki and Kadamtala, Tripura	26-02-2018	1295.00	1165.50	129.50	26-02-2018	287.00	0	0.00		Feb-20	0	0.00		Tripura	Agri	MH-3601

			1295.00	1165.50	129.50		287.00		0.00	0.00%			0.00	0.00%	Tripura	Agri	MH-3601
12	Strengthening of district composite livestock farm, Nalicherra, Dhalai district, Tripura	26-02-2018	174.00	156.60	17.40	26-02-2018	62.28	0	0.00		Feb-19	0	0.00		Tripura	Agri	MH-3601
			174.00	156.60	17.40		62.28		0.00	0.00%			0.00	0.00%	Tripura	Agri	MH-3601
13	Strengthening of Up-graded Gram Sevak Training Centre at Lembucherra, West Tripura for Skill Development of the Farmers & Extension Agencies, Tripura	26-02-2018	804.00	723.60	80.40	26-02-2018	205.00	0	0.00		Feb-20	0	0.00		Tripura	Agri	MH-3601
			804.00	723.60	80.40		205.00		0.00	0.00%			0.00	0.00%	Tripura	Agri	MH-3601
1	Establishment of Bio Village for Sustainable & inclusive growth of small farmers and community in Nagaland	28-03-2013	250.97	250.97	0.00	28-03-2013	100.00	25-11-2014	100.00		March, 2016	29	0.00		Other	Agri	MH-2552
						15-12-2014	100.00	13-06-2017	100.00						Other Agencies	Agri	MH-2552
						16-11-2018	50.97	0	0.00						Other Agencies	Agri	MH-2552
			250.97	250.97	0.00		250.97		200.00	79.69%			0.00	0.00%	Other	Agri	MH-2552
	NERCORMP-III (Implemented by					28-04-2014	1500.00	12-08-2014	1500.00						Other	Agri	MH-2552

2	NERCORMP Location: Arunachal Pradesh (Tirap & Changlang) & Manipur(Churchandpur & Chandel)	28-04-2014	54000.00	40000.00	14000.00	28-11-2014	1100.00	25-03-2015	1100.00	Apr-19	0	0.00		Othe r Age	Agri	MH-2552
						13-05-2015	1400.00	14-10-2015	1400.00					Othe r Age ncie	Agri	MH-2552
						20-10-2015	1419.57	22-04-2016	1400.00					Othe r Age	Agri	MH-2552
						20-05-2016	3500.00	20-09-2016	3500.00					Othe r Age	Agri	MH-2552
						26-09-2016	3500.00	16-02-2017	3500.00					Othe r Age	Agri	MH-2552
						02-03-2017	700.00	16-05-2017	700.00					Othe r Age ncie s	Agri	MH-2552
						15.06.2017	3700.00		3700.00					Othe r Age ncie s	Agri	MH-2552
						20.07.2018	3355.00	0	0.00					Othe r Age ncie s	Agri	MH-2552
						12-10-2018	6000.00	0	0.00					Othe r Age ncie s	Agri	MH-2552
			54000.00	40000.0	14000.0		20174.57		16800.0	83.27%		0.00	0.00%	Othe r Age ncie s	Agri	MH-2552

3	Establishment of Elite Nursery, NERCORMP (Implemented by NERCORMP Location : Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills))	29-02-2016	106.00	106.00	0.00	29-02-2016	42.40	14-09-2016	42.40		Feb-19	0	0.00		Othe r	Agri	MH-2552
						26-09-2016	42.40	27-10-2017	42.40						Othe r Age ncie s	Agri	MH-2552
			106.00	106.00	0.00		84.80		84.80	100.00%			0.00	0.00%	Othe r Age	Agri	MH-2552
4	Livelihood project on Agriculture, Horticulture & allied activities in both Project and Non-Project villages, NERCORMP (Implemented by NERCORMP, Location: Assam, Manipur & Meghalaya)	29-02-2016	148.54	148.54	0.00	29-02-2016	59.42	19-09-2016	59.42		Feb-18	6	0.00		Othe r	Agri	MH-2552
						26-09-2016	59.42	30-10-2017	59.42						Othe r Age ncie s	Agri	MH-2552
			148.54	148.54	0.00		118.84		118.84	100.00%			0.00	0.00%	Othe r Age	Agri	MH-2552
	Establishment of Resource Centre,					17-03-2016	178.51	23-07-2018	178.51			5			Othe r	Agri	MH-2552

5	Ukhrul, NERCORMP (Implemented by NERCORMP, Location: Ukhrul distrit)	17-03-2016	490.73	490.73	0.00	27-08-2018	196.30	0	0.00		Mar-18		0.00		Othe r Age ncie s	Agri	MH- 2552
			490.73	490.73	0.00		374.81		178.51	47.63%			0.00	0.00%	Othe r Age	Agri	MH- 2552
6	Establishment of Multi-Utility cum CFC building with Diesel Operated Spices & Cereal Grinding Machine, NERCORMP (Implemented by NERCORMP, Location: Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	17-03-2016	344.65	344.65	0.00	17-03-2016	118.18	27-10-2017	118.18		Mar-17	17	0.00		Othe r	Agri	MH- 2552
						06-12-2017	137.86	0	0.00						Othe r Age ncie s	Agri	MH- 2552
			344.65	344.65	0.00		256.04		118.18	46.16%			0.00	0.00%	Othe r Age	Agri	MH- 2552
	Establishment of Marketing cum					21-03-2016	50.00	27-10-2017	50.00						Othe r	Agri	MH- 2552

7	collection centre (a) Large Centre 4 nos. and (b) Small centre 2 nos. (Implemented by NERCORMP, Location : Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	21-03-2016	155.00	155.00	0.00	06-12-2017	62.00	0	0.00		Mar-17	17	0.00		Othe r Age ncie s	Agri	MH- 2552
			155.00	155.00	0.00		112.00		50.00	44.64%			0.00	0.00%	Othe r	Agri	MH- 2552
8	Setting up of Piggery Breeding Units, NERCORMP (Implemented by NERCORMP, Location: Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	17-03-2016	635.82	635.82	0.00	17-03-2016	100.00	21-09-2016	100.00		Mar-18	5	0.00		Othe r	Agri	MH- 2552
			635.82	635.82	0.00	26-09-2016	254.33	27-10-2017	254.33				0.00		Othe r Age ncie s	Agri	MH- 2552
			635.82	635.82	0.00		354.33		354.33	100.00%			0.00	0.00%	Othe r Age	Agri	MH- 2552
9	Pig Farming through promotion of Farmer Producer Organization (FPO) Tamulpur Subdivision, Baska (BTAD) district,	17-03-2016	565.00	565.00	0.00	17-03-2016	200.00	17-06-2017	200.00		Mar-17	17	0.00		Othe r	Agri	MH- 2552
						11-08-2017	226.00	28.3.2018	226.00						Othe r Age ncie s	Agri	MH- 2552

	Assam. (Implemented by AAU, Location: Baska district, Assam)					31.7.2018	139.00	0	0.00						Othe r Age ncie s	Agri	MH- 2552
			565.00	565.00	0.00		565.00		426.00	75.40%			0.00	0.00%	Othe r Age ncie s	Agri	MH- 2552
10	Construction & establishment of Subji Mandi/ Marketing Complex at Wino Bazar, Ukhrul, Manipur (Implememented by NERCORMP)	21-03-2016	450.00	450.00	0.00	21-03-2016	50.00	27-10-2017	50.00		Mar-18	5			Othe r Age ncie s	Agri	MH- 2552
						27-08-2018	180.00	0	0.00						Othe r Age ncie s	Agri	MH- 2552
			450.00	450.00	0.00		230.00		50.00	21.74%		5	0.00	0.00%	Othe r Age ncie s	Agri	MH- 2552
11	Development of demonstration plots on integrated farming system in Ukhrul districts, Manipur (Implemented by NERCORMP)	27-04-2016	160.00	160.00	0.00	27-04-2016	64.00	27-07-2017	64.00		Apr-18	4	0.00		Othe r Age ncie s	Agri	MH- 2552
						24-08-2017	64.00	0	0.00						Othe r Age ncie s	Agri	MH- 2552
			160.00	160.00	0.00		128.00		64.00	50.00%			0.00	0.00%	Othe r Age ncie s	Agri	MH- 2552
12	Display of NERCORMP products during Hon'ble Prime Minister Visits (Implemented by NERCORMP)	25-05-2016	13.70	13.70	0.00	25-05-2016	10.00	27-10-2017	13.40		Event	0	0.00		Othe r Age ncie s	Agri	MH- 2552

			13.70	13.70	0.00		10.00		13.40	0.00%			0.00	0.00%	Other Age	Agri	MH-2552
13	Development of Model Farm for fish based integrated system in Lamphelpat, Manipur (Implemented by Central Agricultural University, Imphal through Manipur Tribal Development Corporation Ltd., (A Govt. of Manipur undertaking).	14-07-2016 (AA revised on 22-07-2016)	1417.00	1417.00	0.00	14-07-2016	480.80	29-07-2017	480.80		Jul-18	1	0.00		Other Age	Agri	MH-2552
						12-09-2017	528.80	0	0.00			1	0.00		Other Agencies	Agri	MH-2552
			1417.00	1417.00	0.00		1009.60		480.80	47.62%			0.00	0.00%	Other Age	Agri	MH-2552
14	Organization of Pig-Expo at Guwahati, Assam (Implemented by NRC on PIG, ICAR, Rani, Guwahati, Assam)	06-09-2016	13.30	13.30	0.00	06-09-2016	12.00	13-06-2017	12.00		Event	0	0.00		Other Age	Agri	MH-2552
						08-01-2018	1.30	0	0.00						Other Agencies	Agri	MH-2552
			13.30	13.30	0.00		13.30		12.00	90.23%			0.00	0.00%	Other	Agri	MH-2552

15	Establishment of modern boar semen production centre and creation of extension facilities for capacity building of piggery stakeholders. (Implemented by NRC on PIG, ICAR, Rani, Guwahati, Assam)	06-09-2016	431.00	431.00	0.00	06-09-2016	172.40	0	0.00		Sep-19	0	0.00		Othe r Age ncie s	Agri	MH-2552
			431.00	431.00	0.00		172.40		0.00	0.00%			0.00	0.00%	Othe r Age	Agri	MH-2552
16	North East Agro-Business Trade Festival (NEAT FEST) 2016 (Implemeted by NERCORMP)	26-09-2016	40.00	40.00	0.00	26-09-2016	35.00	0	0.00		Event	0	0.00		Othe r Age ncie s	Agri	MH-2552
			40.00	40.00	0.00		35.00		0.00	0.00%			0.00	0.00%	Othe r Age	Agri	MH-2552
17	Food processing investor's meet during FY 2016-17 in the North Eastern States (Implemented by NERAMAC)	26-09-2016	80.00	80.00	0.00	26-09-2016	64.00	0	0.00		Event	0	0.00		Othe r Age ncie s	Agri	MH-2552
			80.00	80.00	0.00		64.00		0.00	0.00%			0.00	0.00%	Othe r Age	Agri	MH-2552

18	Geographical Indication (GI) Registration of Horticulture Products of North East Region from every NE State & Integrated Export Development Project (Implemented by NERAMAC Location Guwahati)	14-10-2016	127.98	127.98	0.00	14-10-2016	51.19	07-09-2018	51.19		Mar-18	5	0.00		Other Agencies	Agri	MH-2552
			127.98	127.98	0.00		51.19		51.19	100.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
19	Integrated Horticulture Development Projects for the States of Manipur, Nagaland and Mizoram (Implemented by Central Institute of Horticulture, Dept. of Agriculture, Nagaland. Location: Nagaland, Manipur and Mizoram)	14-10-2016	1485.00	1485.00	0.00	14-10-2016	594.00	08-04-2017	594.00		Oct-19	0	0.00		Other Agencies	Agri	MH-2552
						20-09-2017	594.00	0	0.00			0	0.00		Other Agencies	Agri	MH-2552
			1485.00	1485.00	0.00		1188.00		594.00	50.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
	Construction of way side amenities as part					20-10-2016	520.00	01-08-2018	520.00			0			Other Agencies	Agri	MH-2552

20	of Prime Minister Swachh Bharat Abhiyan (Clean India Mission) on approved Tourist Circuit falling under NERCORMP Project Area in Ukhrul, Chandel and Senapati districts of Manipur. (Implemented by NERCORMP, Location: Ukhrul, Chandel and Senapati districts)	20-10-2016	1300.00	1300.00	0.00	12-10-2018	500.00	0	0.00		Oct-18		0.00		Other Agencies	Agri	MH-2552
			1300.00	1300.00	0.00		1020.00		520.00	50.98%			0.00	0.00%	Other Agencies	Agri	MH-2552
21	Integrated traditional farming for improvement of rural economy and sustainable livelihood, Manipur. (Implemented by ICAR (RC) for NEH Region, Umiam, Meghalaya)	17-10-2016	81.49	81.49	0.00	17-10-2016	32.60	27-09-2018	32.60		Oct-18	0	0.00		Other Agencies	Agri	MH-2552
			81.49	81.49	0.00		32.60		32.60	100.00%			0.00	0.00%	Other Agencies	Agri	MH-2552

22	Construction of Marketing Complex Building of NERAMAC at Six Miles at Guwahati, Assam (Implemented by NERAMAC)	14-03-2017	1315.12	1315.12	0.00	14-03-2017	475.31	0	0.00		Sep-19	0	0.00		Other Agencies	Agri	MH-2552
			1315.12	1315.12	0.00		475.31		0.00	0.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
23	Improving livelihood benchmark of poor and ultra poor through Fishery Centric Growth and Employment Intervention in Nalbari district, Assam (Implemented by AAU)	15-03-2017	1370.24	1370.24	0.00	15-03-2017	548.09	14-08-2017	548.09		Mar-20	0	0.00		Other Agencies	Agri	MH-2552
						20-09-2017	329.80	0	0.00			0	0.00		Other Agencies	Agri	MH-2552
			1370.24	1370.24	0.00		877.89		548.09	62.43%			0.00	0.00%	Other Agencies	Agri	MH-2552
24	Development of Inland fisheries and aquaculture by constructing ponds in Manipur (Implemented by Manipur Fish Farmers' Development Agency (MFFDA), Lamphel, Imphal	21-03-2017	1452.29	1452.29	0.00	21-03-2017	580.91	0	0.00		Mar-19	0	0.00		Other Agencies	Agri	MH-2552

			1452.29	1452.29	0.00		580.91		0.00	0.00%			0.00	0.00%	Other Age	Agri	MH- 2552
25	Gap funding for watershed and springshed for watershed village in Manipur. (Implemented by State Level Nodal Agency, Planning Department, Govt. of Manipur)	21-03-2017	605.20	605.20	0.00	21-03-2017	242.00	0	0.00		Mar-20	0	0.00		Other Age ncies	Agri	MH- 2552
			605.20	605.20	0.00		242.00		0.00	0.00%			0.00	0.00%	Other Age	Agri	MH- 2552
26	Setting up of Piggery Fattening units in NERCORMP - III districts of North East India - NERCORMP (Implemented by NERCORMP)	22-03-2017	1496.00	1496.00	0.00	22-03-2017	463.00	23-05-2018	463.00		Mar-19	0	0.00		Other Age ncies	Agri	MH- 2552
			1496.00	1496.00	0.00		463.00		463.00	100.00%			0.00	0.00%	Other Age	Agri	MH- 2552
27	Setting up of Poultry Hatchery and Rearing units in NERCORMP - III districts of North East India - NERCORMP (Implemented by NERCORMP)	22.03.2017	998.00	998.00	0.00	22-03-2017	200.72	23-05-2018	200.72		Mar-19	0	0.00		Other Age ncies	Agri	MH- 2552
			998.00	998.00	0.00		200.72		200.72	100.00%			0.00	0.00%	Other Age	Agri	MH- 2552

28	Construction of sub-division level tribal market complex, Manipur (Implemented by Tribal Affairs, Hills & S.C. Development Department)	13-07-2016 (AA revised on 22-07-2016)	1403.00	1403.00	0.00	13-07-2016	503.20	20-03-2017	503.20		Jul-17	13	0.00		Other Agencies	Agri	MH-2552
			1403.00	1403.00	0.00		503.20		503.20	100.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
29	Promotion of Integrated Horticulture Farming System in Shifting Cultivation Areas of Manipur (Implemented by Eastern Border Areas Development Authority (EBADA), Location:	26-10-2016	1306.00	1306.00	0.00	26-10-2016	522.00	24-03-2018	522.00		Oct 2019	0	0.00		Other Agencies	Agri	MH-2552
						13-04-2018	522.00	0	0.00						Other Agencies	Agri	MH-2552
			1306.00	1306.00	0.00		1044.00		522.00	50.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
	Training programme on Strategies for designing sustainable projects for livelihood & income					19-12-2016	4.00	12-01-2018	4.00			0			Other Agencies	Agri	MH-2552

30	enhancement in North-East India, Guwahati, Assam (Implemented by The Energy and Resource Institute (TERI), Location: Guwahati, Assam)	19-12-2016	5.00 (Revised AA Rs. 4.99 lakhs)	4.99	0.00	10-09-2018	0.99	0	0.00		Event held and completed (8-9th March 2017)		0.00		Other Agencies	Agri	MH-2552
			4.99	4.99	0.00		4.99		4.00	80.16%			0.00	0.00%	Other Agencies	Agri	MH-2552
31	Demonstration through animal based integrated indigenous farming systems for sustained livelihood in and around Khoupum areas of Tamenglong district of Manipur, KVK, Tamenglong under ICAR. (Implemented by ICAR (RC), Umiam, Meghalaya)	28-02-2017	213.71	213.71	0.00	28-02-2017	85.48	09-07-2018	85.48		Feb-20	0	0.00		Other Agencies	Agri	MH-2552
			213.71	213.71	0.00		85.48		85.48	100.00%			0.00	0.00%	Other Agencies	Agri	MH-2552

32	Establishment of Modern Dairy Cattle at SASRD, Medziphema Campus, Nagaland University (Implemented by School of Agricultural Sciences and Rural Development (SASRD), Medziphema Campus, Nagaland University)	28-02-2017	1344.18	1344.18	0.00	28-02-2017	537.67	0	0.00		Feb-19	0	0.00		Other Agencies	Agri	MH-2552
			1344.18	1344.18	0.00		537.67		0.00	0.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
33	Construction of table fish production farm at Duilongua village, New Jalukie, Peren district, Nagaland (Implemented by MARCOFED Ltd.)	28-02-2017	612.50	612.50	0.00	28-02-2017	245.00	11.10.2017	245.00		Feb-18		0.00		Nagaland	Agri	MH-2552
						26-04-2018	245.00	0	0.00						Nagaland	Agri	MH-2552
			612.50	612.50	0.00		490.00		245.00	50.00%		0	0.00	0.00%	Nagaland	Agri	MH-2552
34	Integrated Horticulture including fisheiries for NEH region of India, ICAR, NEH Region, Umiam, Meghalaya	02-03-2017	1496.10	1496.10	0.00	02-03-2017	598.44	19-11-2018	598.44						Other Agencies	Agri	MH-2552
			1496.10	1496.10	0.00		598.44		598.44	100.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552

35	Construction of farmers' hostel for ICAR, Lamphelpat, Imphal West district, Manipur (Implemented by ICAR (RC) for NEH Region, Umiam)	14-03-2017	1376.17	1376.17	0.00	14-03-2017	550.00	29-06-2018	550.00		Mar-19				Othe r Age ncie s	Agri	MH-2552
						04-10-2018	550.00	0	0.00						Othe r Age ncie s	Agri	MH-2552
			1376.17	1376.17	0.00		1100.00		550.00	50.00%		0	0.00	0.00%	Othe r Age ncie s	Agri	MH-2552
36	Community based approach for commercialization and increasing export potential of some economic important horticultural crops in Ukhul district of Manipur (Implemented by: ICAR (RC) for NEH Region, Umiam)	15-03-2017	108.96	108.96	0.00	15-03-2017	37.14	27-09-2018	37.14		Mar-20	0			Othe r Age ncie s	Agri	MH-2552
			108.96	108.96	0.00		37.14		37.14	100.00%		0	0.00	0.00%	Othe r Age ncie s	Agri	MH-2552

37	Setting up of Common facility centre for processing of fruits & vegetable including spices at Shirui village, Ukhrul district, Manipur (Implemented by ICAR (RC) for NEH Region, Umiam, Barapani)	15-03-2017 (Revised on 18-07-2017)	119.46 (Revised AA 128.00)	119.46	0.00	15-03-2017	47.78	19-11-2018	47.78		Jul-19	0			Othe r Age ncie s	Agri	MH-2552
			128.00	128.00	0.00		47.78		47.52	100.00%		0	0.00	0.00%	Othe r Age	Agri	MH-2552
38	Management system for controlling milking and animal monitoring solutions, Thuampui, Aizawl, Mizoram (Implemented by MULCO Ltd. Under Animal Husbandry & Veterinary Department, Govt. of Mizoram)	20-03-2017	224.00	224.00	0.00	20-03-2017	89.60	0	0.00		Mar-20	0			Miz ora m	Agri	MH-2552
			224.00	224.00	0.00		89.60		0.00	0.00%		0	0.00	0.00%	Miz ora m	Agri	MH-2552
39	Construction of U Tirot Sing Market Complex, Mairang, West Khasi Hill district, Meghalaya (Implemented by NERCORMP)	22-03-2017 (Revised on 25.07.2017)	1354.99 (Revised 1286.00)	1354.99	0.00	22-03-2017	316.14	19-06-2018	316.14		Jul-19	0			Othe r Age ncie s	Agri	MH-2552

			1286.00	1286.00	0.00		316.14		316.14	100.00%		0	0.00	0.00%	Othe r	Agri	MH- 2552
40	Construction of Khashimla Women Market Complex near Naga Gate, Hungpung, Ukhrul district, Manipur (Implemented by Regional Society, PSU- NERCORMP, NERCRMS, Shillong, Meghalaya)	11-04-2017	1448.00	1448.00	0.00	11-04-2017	579.20	12-10-2018	579.20		Apr-19	0	0.00		Othe r Age ncie s	Agri	MH- 2552
			1448.00	1448.00	0.00		579.20		579.20	100.00%		0	0.00	0.00%	Othe r	Agri	MH- 2552
41	Financial support for handholding and consolidation of NERCORMP-II districts (Implemented by NERCORMP, NERCRMS, Shillong, Meghalaya)	27-06-2017	774.00	774.00	0.00	27-06-2017	387.00	24-10-2017	387.00		Jun-19	0	0		Othe r	Agri	MH- 2552
						19-03-2018	153.00	06-08-2018	153.00						Othe r Age ncie s	Agri	MH- 2552
			774.00	774.00	0.00		540.00		540.00	100.00%		0	0.00	0.00%	Othe r Age	Agri	MH- 2552
	Animal Husbandry, Promotion of Animal					13-07-2017	342.00	17-03-2018	342.00			0			Othe r	Agri	MH- 2552

42	Husbandry based micro-enterprises for self employment of the BPL tribal women and youth in the blocks of Kangpokpi and Senapati district of Manipur (Implemented by TP Cell, Valley-II, Manipur)	13-07-2017	855.00	855.00	0.00	16-04-2018	342.00	0	342.00		Jul-19	0			Other Agencies	Agri	MH-2552
			855.00	855.00	0.00		684.00		684.00	100.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
43	Setting up of Dairy Farm at Dimapur, Nagaland (Implemented by Agency for Porcine Foundation and Development of Nagaland (APFADON))	13-07-2017	251.00	251.00	0.00	13-07-2017	100.40	0	0.00		Jul-19	0			Nagaland	Agri	MH-2552
			251.00	251.00	0.00		100.40		0.00	0.00%		0	0.00	0.00%	Nagaland	Agri	MH-2552
44	Setting up of 1 Poultry Breeding Farm & 30 Satellite Farms at Dimapur, Nagaland (Implemented by Agency for Porcine Foundation and Development of Nagaland (APFADON))	13-07-2017	307.66	307.66	0.00	13-07-2017	123.00	0	0.00		Jul-19	0			Nagaland	Agri	MH-2552

			307.66	307.66	0.00		123.00		0.00	0.00%		0	0.00	0.00%	Nagaland	Agri	MH-2552
45	Regional Workshop on "Learning and Sharing from the Best Practices of Community- led Sustainable Livelihoods Development in North East India (Implemented by NERCORMP)	09-08-2017	40.00	40.00	0.00	09-08-2017	35.00	0	0.00		17-Sep	5			Other Agencies	Agri	MH-2552
			40.00	40.00	0.00		35.00		0.00	0.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
46	Pilot Project on Farmer Producer Companies (FPCs) for Agricultural Reforms in NER (Arunachal Pradesh & Assam State under SFAC)	14-08-2017	150	150	0	14-08-2017	60.00	0	0			0	0		Other Agencies	Agri	MH-2552
			150.00	150.00	0.00		60.00	0	0.00	0.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
47	Construction of Public Toilet Complex at PMKVY Training Centre, Ukhrul, Manipur (Implemented by NERCORMP)	25-09-2017	15.94	15.94	0	25-09-2017	6.38	0	0.00		Sept-18	0	0		Other Agencies	Agri	MH-2552
			15.94	15.94	0		6.38	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552

48	Food Processing Centre at Mokokchung, Nagaland (Implemented by Nagaland State Agriculture Marketing Board(NSAMB), a statutory body of the Govt. of Nagaland)	19-12-2017	269.00	269.00	0.00	19-12-2017	100.00	11-09-2018	100.00		Dec-19	0	0		Other Agencies	Agri	MH-2552
			269.00	269.00	0.00		100.00		100.00	100.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
49	Integrated organic Pineapples farming in Nagaland (Implemented by Small Farmers Agri Business Consortium (SFAC) for the Deptt of Horticulture, Govt. of Nagaland)	20-12-2017	478.00	478.00	0.00	20-12-2017	191.20	0	0		Dec-19	0			Other Agencies	Agri	MH-2552
			478.00	478.00	0.00		191.20	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
50	Marketing infrastructure in Nagaland (Implemented by Nagaland State Agriculture Marketing Board(NSAMB), a statutory body of the Govt. of Nagaland)	20-12-2017	396.80	396.80	0.00	20-12-2017	158.70	0			Dec-18	0			Other Agencies	Agri	MH-2552
			396.80	396.80	0.00		158.70	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552

51	The Regional Centre for integrated horticulture project for rural beneficiaries for upliftment of socio economic conditions at Pynker A village Jirang block, Ribhoi district, Meghalaya and Shokvao village, Ukhrol district, Manipur (Implemented by CIH, Medziphema, Dimapur, Nagaland)	27-12-2017	1129.00	1129.00	0.00	27-12-2017	364.42	0	0.00		Dec-19				Other Agencies	Agri	MH-2552
			1129.00	1129.00	0.00		364.42	0	0.00	0.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
52	Cultivation of Cashew nut at Peren district, Nagaland	28-12-2017	500.00	500.00	0.00	28-12-2017	200.00	0	0.00						Nagaland	Agri	MH-2552
			500.00	500.00	0.00		200.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri	MH-2552

53	Post harvest management of horticulture crops (cold rooms, pack houses, marketing infrastructure) in Dimapur, Mokokchung, Peren, Tuensang, Phek and Wokha, Nagaland (Implemented by Small Farmers Agri Business Consortium (SFAC) for the Deptt. of Horticulture, Govt. of Nagaland)	29-12-2017	717.90	717.90	0.00	28-12-2017	241.30	0	0.00		Dec-19				Nagaland	Agri	MH-2552
			717.90	717.90	0.00		241.30	0	0.00	0.00%		0	0.00	0.00%	Other	Agri	MH-2552
54	Agri-business centre with modern facilities including modest accommodation at Assam Agricultural University, Khanapara Campus, Assam (Implemented by AAU, Jorhat, Assam)	29-12-2017	1450.15	1450.15	0.00	29-12-2017	581.36	14-07-2018	581.36						Other Agencies	Agri	MH-2552
			1450.15	1450.15	0.00		581.36	0	581.36	100.00%		0	0.00	0.00%	Other	Agri	MH-2552

55	Development of a clustered livestock based integration network to ensure production of safe milk and meat in the state of Meghalaya	29-12-2017	285.25	285.25	0.00	29-12-2017	114.10	19-11-2018	114.10		Dec-20				Other Agencies	Agri	MH-2552
			285.25	285.25	0.00		114.10		114.10	100.00%			0.00	0.00%	Other Agencies	Agri	MH-2552
56	Sustainable management of bioresources through Biotechnological interventions of Shiroi Hills and adjacent areas, Manipur	02-01-2018	1151.68	1151.69	0.00	02-01-2018	460.67	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
			1151.68	1151.69	0.00		460.67	0	0.00	0.00%		0	0.00		Other Agencies	Agri	MH-2552
57	North East Zone Regional Agricultural Fair, 2017-18 (Implemented by ICAR, Umiam, Meghalaya)	08-01-2018	5.00	5.00	0.00	08-01-2018	4.00	26-04-2018	5.00		Event to be held on 6-9th January, 2018				Other Agencies	Agri	MH-2552
						24-09-2018	1.00	0	0.00						Other Agencies	Agri	MH-2552
			5.00	5.00	0.00		5.00	0	5.00	100.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
58	The 14th kachai Lemon Festival 2018 at Kachai village, Ukhrul district, Manipur (Implemented by FRADA, Manipur)	17-01-2018	10.00	10.00	0.00	17-01-2018	6.70	22-03-2018	10.00		Event to be held on 18-20th		0.00		Other Agencies	Agri	MH-2552

	EBADA, Manipur					28-09-2018	3.30	0	0.00		January, 2018				Other Agencies	Agri	MH-2552
			10.00	10.00	0.00		10.00	0	10.00	100.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
59	Release of Sales Subsidy to NERAMAC	26-02-2018	866.00	866.00	0.00	26-02-2018	866.00	0	0				0.00		Other Agencies	Agri	MH-2552
			866.00	866.00	0.00		866.00	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
60	Construction of way side amenities as part of Prime Minister Swachh Bharat Abhiyan (Clean India Mission) on approved Tourist Circuit falling under NERCORMP Project areas in Dima Hasao, Assam; West Khasi Hills, South West Khasi Hills, North Garo Hills, West Garo Hills districts in Meghalaya, Churchandpur district in Manipur and Tirap district in Arunachal Pradesh	28-02-2018	1220.00	1220.00	0.00	28-02-2018	499.00	0	0.00		Feb-20		0.00		Other Agencies	Agri	MH-2552
			1220.00	1220.00	0.00		499.00	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552

61	Construction of retaining wall and approach road at UDCRMS Resource Centre, Ukhrlul, Manipur	19-03-2018	160.00	160.00	0.00	19-03-2018	10.00	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
			160.00	160.00	0.00		10.00	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
62	The Construction of wayside amenities as a part of Prime Minister Swachh Bharat Abhiyan (Clean India Mission), on approved Tourist Circuit falling under NERCORMP Project Area in Karbi Anglong district of Assam	26-03-2018	381.00	381.00	0.00	26-03-2018	264.42	0	0.00	0.00%	Mar-20	0	0.00	0.00%	Other Agencies	Agri	MH-2552
			381.00	381.00	0.00		264.42	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
63	Construction of Kankhu Women Market Complex, Chandel District, Manipur	22-03-2018	749.00	749.00	0.00	22-03-2018	120.00	0	0.00	0.00%	Mar-21	0	0.00	0.00%	Other Agencies	Agri	MH-2552
			749.00	749.00	0.00		120.00	0	0.00	0.00%		0	0.00	0.00%	Other Agencies	Agri	MH-2552
64	Celebration of Pungzam(millet) Festival at Longding HQ, Arunachal Pradesh.	26-04-2018	46.79	46.79	0.00	26-04-2018	37.43	0	0.00	0.00%	Event	0	0.00	0.00%	Arunachal Pradesh	Agri	MH-2552

			46.79	46.79	0.00		37.43	0	0.00	0.00%		0	0.00	0.00%	Arunachal Pradesh	Agri	MH-2552
65	Alder based large cardamom cultivation at Sotokur under Tuensang District , Nagaland	16-04-2018	200.00	200.00	0.00	16-04-2018	10.00	0	0.00	0.00%		0	0.00	0.00%	Nagaland	Agri	MH-2552
			200.00	200.00	0.00		10.00	0	0.00	0.00%		0	0.00	0.00%	Nagaland	Agri	MH-2552
66	Organising the Sirarakhong Hasthei(Chilli) Festival 2017 at Sirarkhong Village, Ukhrul District, Manipur	14-06-2018	10.00	10.00	0.00	14-06-2018	10.00	00-01-1900	10.00			0	0.00	0.00%	Manipur	Agri	MH-2552
			10.00	10.00	0.00		10.00	0	10.00	0.00%		0	0.00	0.00%	Manipur	Agri	MH-2552
67	Organizing 14th State Level Orange Festival & Craft Exhibition at Tamenglong district (HQ), Manipur	10-09-2018	20.00	20.00	0.00	10-09-2018	20.00	0	0	0.00%	Event held and completed		0.00	0.00%	Manipur	Agri	MH-2552
			20.00	20.00	0.00		20.00	0	0	0.00%			0.00	0.00%	Manipur	Agri	MH-2552
	Creation of Infrastructure of establishment of (i)	13.03.2018				13-03-2018	3289.00	02-07-2018	3289				0.00	0.00%	Manipur	Agri	MH-2552

68	One new college in Agricultural and Allied Sciences, Pasighat, Arunachal Pradesh (ii) Six multi-technology testing centres and vocational training	27-09-2018	8223.00	8223.00	0.00	27-09-2018	4934.00		0				0.00	0.00%	Manipur	Agri	MH-2552
			8223.00	8223.00	0.00		8223.00		3289	40.00%			0.00	0.00%	Manipur	Agri	MH-2552
69	Organizing 11 th State Level Pineapple Festival cum Seller & Buyer Meet & Youth Festival, 2018 at Thambalnu Market, Andro, Manipur	29-09-2018	20.00	20.00	0.00	29-09-2018	20.00	0	0		Event held and completed				Manipur	Agri	MH-2552
			20.00	20.00	0.00		20.00	0	0	100.00%			0.00	0.00%	Manipur	Agri	MH-2552
70	Capacity building of NERCORMP communities on cultivation of low chilling varieties of apple and its post harvest management. (Implemented by NERCORMP)	12-10-2018	159.07	159.07	0.00	12-10-2018	63.63	0	0.00						Other Agencies	Agri	MH-2552
			159.07	159.07	0.00		63.63		0.00	0.00%		0.00			Other	Agri	MH-2552

71	Capacity Building of Community Based Organization (CBOs) in Dima Hasao district of Assam (Implemented by NERCORMP)	12-10-2018	496.66	496.66	0.00	12-10-2018	400.00	0	0.00						Othe r Age ncie s	Agri	MH-2552
			496.66	496.66	0.00		400.00		0.00	0.00%		0.00	0.00	0.00	Othe r Age ncie s	Agri	MH-2552
72	Capacity Building of Community Based Organization (CBOs) in Karbi Anglong district of Assam (Implemented by NERCORMP)	12-10-2018	496.88	496.88	0.00	12-10-2018	350.00	0	0.00						Othe r Age ncie s	Agri	MH-2552
			496.88	496.88	0.00		350.00		0.00	0.00%		0.00	0.00	0.00	Othe r Age ncie s	Agri	MH-2552
73	Capacity Building of Community Based Organization (CBOs) in West Khasi Hills district of Meghalaya (Implemented by NERCORMP)	12-10-2018	497.01	497.01	0.00	12-10-2018	350.00	0	0.00						Othe r Age ncie s	Agri	MH-2552
			497.01	497.01	0.00		350.00		0.00	0.00%		0.00	0.00	0.00	Othe r Age ncie s	Agri	MH-2552

74	Capacity Building of Community Based Organization (CBOs) in West Garo Hills district of Meghalaya (Implemented by NERCORMP)	12-10-2018	498.03	498.03	0.00	12-10-2018	350.00	0	0.00						Other Age ncie s	Agri	MH-2552
			498.03	498.03	0.00		350.00		0.00	0.00%		0.00	0.00	0.00	Other Age	Agri	MH-2552
75	Capacity Building of Community Based Organization (CBOs) in Senapati district of Manipur (Implemented by NERCORMP)	12-10-2018	498.78	498.78	0.00	12-10-2018	350.00	0	0.00						Other Age ncie s	Agri	MH-2552
			498.78	498.78	0.00		350.00		0.00	0.00%		0.00	0.00	0.00	Other Age	Agri	MH-2552
76	Capacity Building of Community Based Organization (CBOs) in Ukhrul district of Manipur	12-10-2018	499.69	499.69	0.00	12-10-2018	347.28	0	0.00						Other Age ncie s	Agri	MH-2552
			499.69	499.69	0.00		347.28		0.00	0.00%		0.00	0.00	0.00	Other Age	Agri	MH-2552
1	Construction of 33kV Line from Pakke to Chayangtajo including 2x1 MVA, 33/11 kV Substation at Chayangtajo, East Kameng District, Arunachal Pradesh.	08-11-2012	489.52	440.57	48.95	08-11-2012	180.00	07-10-2013	180.00		Mar-18	0	48.95		Chal P	Pow	MH-3601
						14-03-2014	170.00	09-11-2015	170.00						Chal P	Pow	MH-3601
						17-12-2018	90.57								Chal P	Pow	MH-3601

			489.52	440.57	48.95		440.57		350.00	100%			48.95	100%	Chal P	Pow	MH-3601
2	System Improvement in and around Nafra township, I/c Sub-Station at Nafra, Arunachal Pradesh	20-12-2013	898.60	808.74	89.86	20-12-2013	320.00	24-07-2014	320.00		Mar-18	0	89.86		Chal P	Pow	MH-3601
						28-11-2014	330.00	27-07-2015	330.00								
			898.60	808.74	89.86		650.00		650.00	100%			89.86	100%	Chal P	Pow	MH-3601
3	Upgradation, Improvement and Renovation of Electrical installation in and around Kalaktang Township, Arunachal Pradesh	09-06-2015	1374.00	1236.60	137.40	09-06-2015	500.00	23-01-2017	500.00		Mar-19	0	137.40		Chal P	Pow	MH-3601
						21-02-2017	500.00										
			1374.00	1236.60	137.40		1000.00		500.00	50%			137.40	100%	Chal P	Pow	MH-3601
4	System improvement of power distribution network in Dambuk under Lower Dibang Valley District, Arunachal Pradesh	10-03-2016	1252.00	1126.80	125.20	10-03-2016	90.00	23-05-2017	90.00		Mar-19	0	0.00		Arun	Pow	MH-3601
						19-06-2017	400.00	04-04-2018	400.00						Arun	Pow	MH-3601
						11-09-2018	400.00								Arun	Pow	MH-3601
			1252.00	1126.80	125.20		890.00		490.00	55%			0.00	0.00%	Chal P	Pow	MH-3601
5	Construction of Express 33kV line from Dirang to Jang in West Kameng and Tawang District, Arunachal Pradesh	19-04-2017	1349.00	1214.10	134.90	19/04/2017	400.00				Apr-19	0	0.00	Arunachal P		Pow	MH-3601
			1349.00	1214.10	134.90		400.00		0.00	0%		0	0.00	0.00%	Chal P	Pow	MH-3601
6	Construction of	01-03-2011	1344.00	1209.60	134.40	01-03-2011	537.00	29-10-2013	537.00		Jun-17	0	120.78		Assa	Pow	MH-3601

	132/33KV, 1x16MVA + 1X25MVA, Umrangshu S/s , North Cachar Hills District.					21-11-2013	550.00	10-07-2017	550.00						Assam	Pow	MH-3601
						18-09-2018	122.60								Assam	Pow	MH-3601
			1344.00	1209.60	134.40		1209.60		1087.00	100%			120.78	90%	Assam	Pow	MH-3601
7	Augmentation of transformer capacity of 132/33kV Biswanath Charali (Pavoi) Sub-Station from 2X16 MVA to 2X40 MVA, Assam	20-05-2016	709.00	638.10	70.90	20-05-2016	260.00	04-07-2017	260.00		May-18	0	28.89		Assam	Pow	MH-3601
						18-07-2017	250.00	7.6.2018	250.00						Assam	Pow	MH-3601
			709.00	638.10	70.90		510.00		510.00	100%			28.89	41%	Assam	Pow	MH-3601
8	Construction of 33/11kV, 2X5 MVA Sub-Station alongwith associated 33kV, 11kV & LT Feeders at Bishnupur Panch ali under Dhemaji Electrical Division, APDCL, Dhemaji, Assam	20-05-2016	1025.00	922.50	102.50	20-05-2016	370.00	09-01-2018	370.00		May-18	5	41.11		Assam	Pow	MH-3601
						22-03-2018	353.699								Assam	Pow	MH-3601
			1025.00	922.50	102.50		723.70		370.00	51%			41.11	40%	Assam	Pow	MH-3601
9	Augmentation of	20-05-2016	678.00	610.20	67.80	20-05-2016	240.00	04-07-2017	240.00		May-18	0	26.67		Assam	Pow	MH-3601

	transformer capacity of 220X132 kV BTPS Sub-Station from 1X160 MVA + 1X80MVA to 2X160, Assam.					18-07-2017	240.00	7.6.2018	240.00						Assam	Pow	MH-3601
			678.00	610.20	67.80		480.00		480.00	100%			26.67	39%	Assam	Pow	MH-3601
10	Construction of 2X5Mva, 33/11Kv Substation at Garmur, Majuli in Jorhat, Assam	15-01-2018	681.00	612.90	68.10	15-01-2018	10.00				Mar-20	0	0.00		Assam	Pow	MH-3601
			681.00	612.90	68.10		10.00						0.00	0%	Assam	Pow	MH-3601
11	Stringing of 132kV s/c line (Second Circuit on D/C Towers from Kakching to Churachandpur, Manipur	28-11-2014	1018.00	916.20	101.80	28-11-2014	370.00	12-10-2015	370.00		Jun-17	0	137.98		Manipur	Pow	MH-3601
						21-07-2016	150.00	29-06-2017	150.00						Manipur	Pow	MH-3601
						14-09-2018	396.20								Manipur	Pow	MH-3601
			1018.00	916.20	101.80		520.00		520.00	100%			137.98	136%	Manipur	Pow	MH-3601
12	Installation of 2X 20 MVA, 132 kV Sub-Station along with associated 132kV LILO lines & related works at Thoubal, Manipur	05-02-2015	3561.58	3205.42	356.16	05-02-2015	100.00	22-04-2015	100.00		Mar-18	0	370.00		Manipur	Pow	MH-3601
						16-06-2015	1000.00	06-10-2015	1000.00						Manipur	Pow	MH-3601
						20-10-2015	600.00	07-04-2016	600.00						Manipur	Pow	MH-3601
						21-04-2016	600.00	29-06-2017	600.00						Manipur	Pow	MH-3601
						24-07-2017	200.00	08-06-2018	200.00						Manipur	Pow	MH-3601
						14-09-2018	705.42								Manipur	Pow	MH-3601
			3561.58	3205.42	356.16		3205.42		2500.00	78%			370.00	104%	Manipur	Pow	MH-3601
13	Installation of 2X5	21-12-2015	782.20	703.98	78.22	21-12-2015	140.00	07-04-2016	140.00		Mar-18	0	195.73		Manipur	Pow	MH-3601

	MVA, 33 KV Sub-Station along with the associated 33kV line & related works at Mao, Senapati District, Manipur					28-04-2016	280.00	29-06-2017	280.00						Manipur	Power	MH-3601
						18-07-2017	140.00	8.6.2018	140.00						Manipur	Power	MH-3601
						06-09-2018	143.98								Manipur	Power	MH-3601
			782.20	703.98	78.22		703.98		560.00	80%			195.73	250%	Manipur	Power	MH-3601
14	Installation of 2X5 MVA, 33 KV Sub-Station along with the associated 33kV LILO line & related works at Mayangkhang, Senapati District, Manipur	21-12-2015	768.68	691.81	76.87	21-12-2015	140.00	07-04-2016	140.00		Mar-18	0	192.63		Manipur	Power	MH-3601
						28-04-2016	280.00	29-06-2017	280.00						Manipur	Power	MH-3601
						18-07-2017	130.00	06-08-2018	130.00						Manipur	Power	MH-3601
						06-09-2018	141.812								Manipur	Power	MH-3601
			768.68	691.81	76.87		691.81		550.00	80%			192.63	251%	Manipur	Power	MH-3601
15	Lakhroh Mini Hydel Project (1X 1500 KW), Jaintia Hills District, Meghalaya.	25-03-2008	500.00	450.00	50.00	25-03-2008	187.00	06-03-2014	187.00		Oct-18	0	44.10		Meghalaya	Power	MH-3601
						18-03-2010	130.00		130.00						Meghalaya	Power	MH-3601
						27-09-2011	80.00		80.00						Meghalaya	Power	MH-3601
						18-09-2018	53.00								Meghalaya	Power	MH-3601
			500.00	450.00	50.00		450.00		397.00	100%			44.10	88%	Meghalaya	Power	MH-3601
16	Improvement of Power supply in Dadenggre area by construction of new	18-03-2016	570.00	513.00	57.00	18-03-2016	75.44	05-06-2017	75.44		Oct-18	0	30.60		Meghalaya	Power	MH-3601

	construction or new 33kV S/C line from Rongkhon to Dadenggre and strengthening of the 11kV and LT network under West Garo Hills (D) Division.					15-09-2017	200.00	22-10-2018	200.00						Megh	Pow	MH-3601
			570.00	513.00	57.00		275.44		75.44	27%			30.60	53.7%	Megh	Pow	MH-3601
17	Construction of new 132kV Substation for shifting 132kV Zuangtui sub-station with associated interlinking 132kV Lines Aizawl, Mizoram.	13-08-2012	2077.00	1869.30	207.70	13-08-2012	700.00	04-10-2013	700.00		Mar-18	0	194.44		izora	Pow	MH-3601
20-12-2013						400.00	01-07-2015	400.00	izora						Pow	MH-3601	
21-08-2015						400.00	21-07-2016	400.00	izora						Pow	MH-3601	
14-07-2017						250.00	11-12-2017	250.00	izora						Pow	MH-3601	
			2077.00	1869.30	207.70		1750.00		1750.00	100%			194.44	93.6%	izora	Pow	MH-3601
18	Construction of 33kV line on tower from Aibawk to Sialsuk with associated bays and 11kV line, Aizawl, Mizoram	26-02-2016	1478.00	1330.20	147.80	26-02-2016	90.00	07-11-2016	90.00		Mar-19	0	76.66		izora	Pow	MH-3601
30-12-2016						400.00	05-06-2017	400.00	izora						Pow	MH-3601	
24-07-2017						200.00	21-03-2018	200.00	izora						Pow	MH-3601	
30-03-2018						300.00	17-09-2018	300.00	izora						Pow	MH-3601	
			1478.00	1330.20	147.80		990.00		990.00	100%			76.66	51.9%	izora	Pow	MH-3601
19	Strengthening of 33/11kV Sub-Station at Zaizawhtlang and Thenhlum with associated, Mizoram	19-04-2017	525.00	472.50	52.50	19-04-2017	180.00	23-05-2018	180.00		Apr-19	0	20.00	Mizora	Pow	MH-3601	
			525.00	472.50	52.50		180.00			100.00%		0	20.00	38.1%	izora	Pow	MH-3601

20	Tuiriza and Tuiching Micro Hydel Project 1X200 KW each (200 KW) in Phullen and Hrianghmun	28-02-2012	195.57	176.01	19.56	28-02-2012	60.00	11-10-2013	60.00		Mar-18	0	12.23		izora	Pow	MH-3601
						24-02-2017	50.00	01-06-2018	50.00						izora	Pow	MH-3601
			195.57	176.01	19.56		110.00		110.00	100%			12.23	62.5%	izora	Pow	MH-3601
21	Construction of 132 KV S/C line on D/C tower from Bairabi to W. Phaileng via Mamit with associated bays (74 Ckm) in Mizoram	19-06-2017	5495.00	4945.5	549.50	19-06-2017	500.00	23.03.2018	500.00		Jun-19	0	55.55		izora	Pow	MH-
						30-03-2018	1000.00								izora	Pow	MH-3601
			5495.00	4945.5	549.50		1500.00		500.00	33%		0	55.55	10.11%	izora	Pow	MH-3601
22	Construction of 220/132/33kV Substation at Chiephobozou (Part-II), Nagaland.	21-08-2012	6858.00	6172.20	685.80	21-08-2012	1400.00	6.8.2013	1400.00		Dec-18	0	522.22		Naga	Pow	MH-3601
						23-09-2013	1800.00	10.12.2014	1800.00						agala	Pow	MH-3601
						14-05-2015	1000.00	27-06-2016	1000.00						agala	Pow	MH-3601
						04-07-2016	500.00	02-03-2017	500.00						agala	Pow	MH-3601
						20-04-2017	500.00	03-11-2017	500.00						agala	Pow	MH-3601
						26-02-2018	300.00	06-06-2018	300.00						agala	Pow	MH-3601
						18-09-2018	400.00								agala	Pow	MH-3601
			6858.00	6172.20	685.80		5900.00		5500.00	93%			522.22	76.1%	agala	Pow	MH-3601
23	Conversion of 33kV pole structure to Lattice tower of the Ringmain Feeder at Kohima, Nagaland	09-06-2015	1431.00	1287.90	143.10	09-06-2015	520.00	07-03-2017	520.00		Mar-19	0	57.78		agala	Pow	MH-3601
						19-06-2017	400.00	16-10-2018	400.00						agala	Pow	MH-3601
			1431.00	1287.90	143.10		920.00		920.00	100%			57.78	40.4%	agala	Pow	MH-3601

24	Up-gradation of 66kV to 132kV S/C Kiphire-Tuensang-Mokokchung Transmission Line (Phase-II), Nagaland.	27-09-2016	583.00	524.70	58.30	27-09-2016	69.25	04-09-2017	69.25		Sep-18	0	7.69		agala	Pow	MH-3601
						22-09-2017	200.00	06-06-2018	200.00						agala	Pow	MH-3601
						14-08-2018	150.00	30-11-2018	150.00						agala	Pow	MH-3601
			583.00	524.70	58.30		419.25		419.25	100%			7.69	13.2%	agala	Pow	MH-3601
25	Construction of 1 No. 33/11kV, 1X1.6MVA unmanned sub-station at Longmatra under Kiphire Division, Nagaland	19-04-2017	593.34	534.00	59.34	19-04-2017	200.00	13-08-2018	200.00		Apr-19	0	0.00	0.0%	agala	Pow	MH-3601
			593.34	534.00	59.34		200.00		200.00	100%		0	0.00	0.0%	agala	Pow	MH-3601
26	Setting up of Noiroi Mini Hydro Electric Project Stage-I & Stage-II (4X75KW -2 units each) in Paren District, Nagaland	14-03-2012	404.00	363.60	40.40	14-03-2012	100.00	25-06-2014	100.00		Mar-18	8	32.22		agala	Pow	MH-3601
						09-06-2015	190.00	18-03-2017	190.00						agala	Pow	MH-3601
			404.00	363.60	40.40		290.00		290.00	100%			32.22	79.8%	agala	Pow	MH-3601
27	Construction of 2X500kW Ponglefo SHEP, Nagaland	26-02-2016	1332.51	1199.26	133.25	26-02-2016	90.00	24-08-2016	90.00		Mar-18	8	43.33		agala	Pow	MH-3601
						30-12-2016	300.00	04-09-2017	300.00						agala	Pow	MH-3601
						19-06-2018	467.44	30-11-2018	467.44						agala	Pow	MH-3601
			1332.51	1199.26	133.25		857.44		857.44	100%			43.33	32.5%	agala	Pow	MH-3601
28	Off Grid solar power					19-04-2017	200.00	03-11-2017	200.00						agala	Pow	MH-3601

	plants with an aggregate capacity of 855 KWP at Government Deptts. Office building in Nagaland	19-04-2017	661.39	595.25	66.14	26-02-2018	200.00				Apr-19	0	22.22		agala	Pow	MH-3601
			661.39	595.25	66.14		400.00		200.00	50%		0	22.22	33.6%	agala	Pow	MH-3601
29	Development of Hydroger, Nagaland	29-06-2017	172.63	155.37	17.26	29-06-2017	60.00	11-07-2018	60.00		Jun-19	0	6.66		Nagala	Pow	MH-3601
			172.63	155.37	17.26		60.00		60.00	100%		0	6.66	38.6%	agala	Pow	MH-3601
30	Procurement, erection, testing and commissioning of 20 MVA, 132/66 KV power transformer for 132/66 KV Sub-Station at Kyongsa, Gyalshing, West Sikkim i/c electrification of the Chenrezig Shingkham Riwa Potala at Sangha Choeling, Pelling in West Sikkim	20-12-2013	1285.00	1156.50	128.50	20-12-2013	460.00	22-01-2016	460.00		Apr-18	7	117.42		Sikkin	Pow	MH-3601
						06-06-2018	460.00								Sikkin	Pow	MH-3601
			1285.00	1156.50	128.50		920.00		460.00	50%			117.42	91.4%	Sikkin	Pow	MH-3601
31	Construction of	09-06-2015	1048.00	943.20	104.80	09-06-2015	380.00	14-11-2017	380.00		Mar-18	8	104.80		Sikkin	Pow	MH-

	11/11 KV switching sub-station including re-arrangement and drawing of 11 KV transmission line at Kongri alongwith modernization of Tashiding Bazar in West Sikkim, Sikkim					13-03-2018	380.00								Sikkin	Pow	MH-3601
			1048.00	943.20	104.80		760.00		380.00	50%			104.80	100%	Sikkin	Pow	MH-3601
32	System Improvement & modernization i/c Augmentation of Distribution system of Uttarey Bazaar, Dentam Bazaar in West Sikkim	29-02-2016	1405.00	1264.50	140.50	29-02-2016	90.00	23-02-2017	90.00		Mar-18	8	140.50		Sikkin	Pow	MH-3601
						24-02-2017	480.11	05-05-2017	480.11						Sikkin	Pow	MH-3601
						19-06-2017	400.00	07-08-2018	400.00						Sikkin	Pow	MH-3601
						14-08-2018	150.00								Sikkin	Pow	MH-3601
			1405.00	1264.50	140.50		1120.11		570.11	51%			140.50	100%	Sikkin	Pow	MH-3601
33	Strengthening, modernization and improvement of transmission and distribution system of Raj Bhawan, Mintokgang, High court, VIP area and surrounding areas in Gangtok, East Sikkim	26-02-2018	866.58	779.92	86.66	26-02-2018	300.00				Mar-20	0	0.00		Sikkin	Pow	MH-3601
														0.00%			
			866.58	779.92	86.66		300.00			0%			0.00	0.00%	Sikkin	Pow	MH-3601

34	Construction of 132kV S/C Transmission Line from 132kV Ambassa substation to Gandacherra Substation (47 Ckm)", Tripura	04-09-2012	1207.00	1086.30	120.70						2 years after receiving of forest clearance	0			Tripur	Pow	MH-3601
			1207.00	1086.30	120.70		0.00		0.00	0%			0.00	0.00%	ripur	Pow	MH-3601
35	Construction of 2X10MVA 132/33 KV and 2X10 MVA, 33/11 KV Sub-Station including LILO at Bishramganj, Sepahijala District, Tripura	28-11-2014	1392.24	1253.02	139.22	28-11-2014	500.00	27-06-2017	500.00		Mar-18	8	127.79		ripur	Pow	MH-3601
						04-07-2017	500.00	31-01-2018	500.00						ripur	Pow	MH-3601
						13-03-2018	150.00	22-10-2018	150.00						ripur	Pow	MH-3601
			1392.24	1253.02	139.22		1150.00		1150.00	100%			127.79	91.8%	ripur	Pow	MH-3601
36	Augmentation by capacity addition of 1X20/25 MVA, 132/33kV transformer and 2X12.5MVA, 132/11kV transformer with associated equipments at Mission Tilla 132kV Sub-Station, Dharmanagar, North Tripura	29-02-2016	950.50	855.45	95.05	29-02-2016	90.00	02-04-2018	90.00		Mar-18	8	35.00		ripur	Pow	MH-3601
						06-06-2018	250.00	22-10-2018	250.00						ripur	Pow	MH-3601
			950.50	855.45	95.05		340.00		340.00	100%			35.00	36.8%	ripur	Pow	MH-3601

1	WSS at Lawnu Co Hq Kanubari, Longding Dist, Arunachal Pradesh	26-07-2016	194.11	174.70	19.41	26-07-2016	56.535	31-08-2018	56.53		26-07-2017	16	9.65		Arun	IFC&	MH-3601
						07-09-2018	83.00								Arun	IFC&	MH-3601
			194.11	174.70	19.41		139.535		56.53	41%			9.65	50%	Arun	IFC&	MH-3601
2	Providing WSS & Sewage / Drainage System to Jamiri Circle Hq & Adjoining Village.	17-04-2017	441.00	396.90	44.10	17-04-2017	119.00	21-06-2018	119.00		17-04-2020	0	26.46		Arun	IFC&	MH-3601
			441.00	396.90	44.10		119.00		119.00	100%			26.46	60%	Arun	IFC&	MH-3601
3	Providing WSS at Ragle Hamlet Paktung, Govt. Middle School and Health Sub centre.	18-04-2017	400.00	360.00	40.00	18-04-2017	100.00	21-03-2018	100.00		18-04-2019	0	22.40		Arun	IFC&	MH-3601
			400.00	360.00	40.00		100.00		100.00	100.0%			22.40	56%	Arun	IFC&	MH-3601
4	Construction of Water Supply at CO Dadam, Tirap District.	25-04-2017	793.77	714.39	79.38	25-04-2017	100.00	17-01-2018	100.00		25-04-2019	0	33.81		Arun	IFC&	MH-3601
						13-03-2018	250.00	0	0.00						Arun	IFC&	MH-3601
			793.77	714.39	79.38		350.00		100.00	29%			33.81	43%	Arun	IFC&	MH-3601
5	Providing of Water Supply at JNV Roing, lower Dibang Valley District	15-05-2017	347.56	312.80	34.76	15-05-2017	90.00	03-09-2018	90.00		15-05-2019	0	0.00		Arun	IFC&	MH-3601
						30-03-2018	145.96	0	0.00						Arun	IFC&	MH-3601
			347.56	312.80	34.76		235.96		90.00	38%			0.00	0%	Arun	IFC&	MH-3601

6	C/o Flood protection work at Lebia River to protect agricultural field at Upper Karoi village under Sagalee Circle District Papumpare, Arunachal Pradesh.	23-06-2017	297.00	267.30	29.70	23-06-2017	26.00	26-11-2018	26.00		23-06-2020	0	0.00		Arun	IFC8	MH-3601
			297.00	267.30	29.70		26.00		26.00	100.0%			0.00	0%	Arun	IFC8	MH-3601
7	Control Structure on both side of Noa-Dehing River to protect Namsai, Piyong & Lekang Circle, Namsai District, Arunachal Pradesh.	23-06-2017	1000.00	900.00	100.00	23-06-2017	90.00	0	0.00		23-06-2019	0	0.00		Arun	IFC8	MH-3601
			1000.00	900.00	100.00		90.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
8	C/o Flood and Erosion management scheme at Injan to protect Kharsang and adjoining area under Miao sub-division in Changlang District, Arunachal Pradesh	21-09-2017	435.00	391.50	43.50	21-09-2017	78.00	0	0.00		21-09-2019	0	0.00		Arun	IFC8	MH-3601
			435.00	391.50	43.50		78.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601

9	C/o RCC Retaining Wall at Tapik Nallah to protect Tapik Collony, Karsingsa, Papum Pare District, Arunachal Pradesh	14-03-2018	232.00	208.80	23.20	14-03-2018	10.00				14-03-2020	0	0.00		Arun	IFC8	MH-3601
			232.00	208.80	23.20		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
10	C/o Anti erosion work on Senki river to protect Rajiv Gandhi Polytechnic Institute at Vivek Vihar, Papum Pare District, Arunachal Pradesh.	14-03-2018	288.00	259.20	28.80	14-03-2018	10.00				14-03-2020	0	0.00		Arun	IFC8	MH-3601
			288.00	259.20	28.80		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
11	Anti Erosion work at Senki river from Industrial colony to market area Chandranagar, Itanagar, Arunachal Pradesh	14-03-2018	500.00	450.00	50.00	14-03-2018	10.00				14-03-2020	0	0.00		Arun	IFC8	MH-3601
			500.00	450.00	50.00		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
12	Flood Control measures at Patsing, Bomjir under Dambuk Sub-Division, Lower Dibang Valley District, Arunachal	14-03-2018	1100.00	990.00	110.00	14-03-2018	10.00				14-03-2021	0	0.00		Arun	IFC8	MH-3601

			1100.00	990.00	110.00		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
13	Drinking Water Supply of Thinsa Village, Tirap District, Arunachal Pradesh.	14-03-2018	290.00	261.00	29.00	14-03-2018	10.00				14-03-2021	0	0.00		Arun	IFC8	MH-3601
			290.00	261.00	29.00		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
14	Augmentation of Water Supply at Jairampur Township from Ngaphy Nallah, Changlang District, Arunachal	14-03-2018	700.00	630.00	70.00	14-03-2018	10.00				14-03-2020	0	0.00		Arun	IFC8	MH-3601
			700.00	630.00	70.00		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
15	Anti Erosion works on right bank of Sibo Korong river to protect Pasighat Township Ph-I, East Siang District, Arunachal Pradesh	14-03-2018	1294.00	1164.60	129.40	14-03-2018	10.00				14-03-2021	0	0.00		Arun	IFC8	MH-3601
			1294.00	1164.60	129.40		10.00		0.00	0.0%			0.00	0%	Arun	IFC8	MH-3601
16	Anti-Erosion Measures at different reaches on both bank of river Pomra (Assam), Baska dist.	04-06-2014	227.94	205.15	22.79	04-06-2014	82.06	13-07-2015	82.06		04-06-2016	30	9.12		Assa	IFC8	MH-3601
						03-06-2016	82.00	10-03-2016	82.00						Assa	IFC8	MH-3601
			227.94	205.15	22.79		164.06		164.06	100.0%			9.12	40%	Assa	IFC8	MH-3601

17	Promotion of an Environmentally sound approach for sustainable water management optimizing usage Rain water Harvesting for Roof tops in institutions, Health centres & community centres in Assam in 4 dist.	01-12-2015	1248.00	1123.20	124.80	01-12-2015	162.17	26-09-2018	124.07		01-12-2017	12	0.00		Assam	IFC&	MH-3601
			1248.00	1123.20	124.80		162.17		0.00	0.0%			0.00	0%	Assam	IFC&	MH-3601
18	Bank protection at Ouguri (RB), Amguri(RB) and Amlighat (LB) on the river Killing (Ph-I), Morigaon District, Assam	14-03-2018	450.00	405.00	45.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Assam	IFC&	MH-3601
			450.00	405.00	45.00		10.00		0.00	0.0%			0.00	0%	Assam	IFC&	MH-3601
19	Anti Erosion measures to protect BB of river Darranga at different reaches, Baksa Dist. Assam	14-03-2018	990.00	891.00	99.00	14-03-2018	137.266	0	0.00		14-03-2020	0	0.00		Assam	IFC&	MH-3601
						30-03-2018	100.00	0	0.00						Assam	IFC&	MH-3601
			990.00	891.00	99.00		237.27		0.00	0.0%			0.00	0%	Assam	IFC&	MH-3601

20	Anti Erosion measures to protect village Uma Nagar upstream and its adjoining area from the erosion of river Gangia, Kokrajhar, Assam	14-03-2018	450.00	405.00	45.00	14-03-2018	162.00	0	0.00		14-03-2020	0	0.00		Assa	IFC&	MH-3601
			450.00	405.00	45.00		162.00		0.00	0.0%			0.00	0%	Assa	IFC&	MH-3601
21	Anti Erosion measures to protect villages of Lantibari No 1&2 Porbotjhora and Pub-Amguri, Chirang District from erosion of River Kanamakra on RB, Assam	14-03-2018	1190.00	1071.00	119.00	14-03-2018	208.00	0	0.00		14-03-2020	0	0.00		Assa	IFC&	MH-3601
						22-03-2018	230.00	0	0.00						Assa	IFC&	MH-3601
			1190.00	1071.00	119.00		438.00		0.00	0.0%			0.00	0%	Assa	IFC&	MH-3601
22	Waisel Drainage Scheme, Imphal West dist, Manipur	26-11-2012	487.50	438.75	48.75	26-11-2012	160.00	18-02-2015	160.00		26-11-2015	36	48.57		Mani	IFC&	MH-3601
						18-05-2015	175.50	17-05-2016	175.50						Mani	IFC&	MH-3601
						06-09-2018	103.25								Mani	IFC&	MH-3601
			487.50	438.75	48.75		438.75		335.50	76%			48.57	100%	Mani	IFC&	MH-3601
23	Anti Erosion Scheme on Langdangkhong Stream, Ukhrul District, Manipur	05-03-2014	495.00	445.50	49.50	05-03-2014	178.20	18-05-2015	178.20		05-03-2016	33	19.80		Mani	IFC&	MH-3601
						17-03-2016	100.00	03-01-2017	100.00						Mani	IFC&	MH-3601
						16-06-2017	100.00	19-03-2018	100.00						Mani	IFC&	MH-3601
			495.00	445.50	49.50		378.20		378.20	100%			19.80	40%	Mani	IFC&	MH-3601
24	Anti Erosion Scheme	05-03-2014	472.00	424.80	47.20	05-03-2014	170.00	13-05-2015	170.00		05-03-2016	33	47.20		Mani	IFC&	MH-3601

	on Sippi River, Saitu-Gamphazol, Senapati District, Manipur.					21-03-2016	103.77	28-06-2017	103.77						Mani	IFC&	MH-3601
			472.00	424.80	47.20		273.77		273.77	100%			47.20	100%	Mani	IFC&	MH-3601
25	Water Supply Scheme at Laisoipat, Yenapat and Awangsoi Bishnaupur dist, Manipur	09-06-2015	1491.60	1342.44	149.16	09-06-2015	400.00	21-02-2017	400.00		09-06-2018	6	80.00		Mani	IFC&	MH-3601
						08-08-2017	150.00	08-05-2018	150.00						Mani	IFC&	MH-3601
						06-09-2018	523.00								Mani	IFC&	MH-3601
			1491.60	1342.44	149.16		1073.00		550.00	51%			80.00	54%	Mani	IFC&	MH-3601
26	Construction of pick up weir and pucca canal a/c Thoubal river at Hungpung Chihui, Kaziphung village, Ukhrul District	18-03-2016	380.00	342.00	38.00	18-03-2016	130.00	12-05-2014	130.00		18-03-2018	6	0.00		Mani	IFC&	MH-3601
						05-05-2017	100.00	06-06-2018	100.00						Mani	IFC&	MH-3601
			380.00	342.00	38.00		230.00		230.00	100.0%			0.00	0%	Mani	IFC&	MH-3601
27	Construction of Pick up weir a/c Loklai river at Pengjang, Churachanpur in Manipur	21-04-2016	635.40	571.86	63.54	21-04-2016	228.744	08-08-2017	228.744		21-04-2018	8	0.00		Mani	IFC&	MH-3601
						23-11-2017	228.744	07-12-2018	228.00						Mani	IFC&	MH-3601
			635.40	571.86	63.54		457.49		456.74	99.8%			0.00	0%	Mani	IFC&	MH-3601
28	Anti-erosion & Flood	21-04-2016	398.00	358.20	39.80	21-04-2016	143.28	12-02-2018	143.28		21-04-2018	8	0.00		Mani	IFC&	MH-3601

	control works of Thoubal River on LBB & RBB from Rd 10,713m to 41,078m Thoubal Dist., Manipur.					13-03-2018	110.02	0	0.00						Mani	IFC8	MH-3601
			398.00	358.20	39.80		253.30		143.28	56.6%			0.00	0%	Mani	IFC8	MH-3601
29	Construction of Gated Weir across Yaralkhong at Gurupat, Imphal East District in Manipur	30-09-2016	255.00	229.50	25.50	30-09-2016	92.00	06-03-2017	92.00		30-09-2018	2	0.00		Mani	IFC8	MH-3601
						06-09-2018	92.00								Mani	IFC8	MH-3601
			255.00	229.50	25.50		184.00		92.00	50.0%			0.00	0%	Mani	IFC8	MH-3601
30	Anti-erosion & Flood Control scheme on Imphal river on 9.60km U/S of Korengei bridge (RD0.00km) at Awang Sekmai, Imphal West District.	17-04-2017	660.00	594.00	66.00	17-04-2017	178.00	08-06-2018	178.00		17-04-2019	0	55.63		Mani	IFC8	MH-3601
			660.00	594.00	66.00		178.00		178.00	100.0%			55.63	84%	Mani	IFC8	MH-3601
31	Construction of Mini Barage across Langathel river nearby Lamlong Khunou, Thoubal District.	18-04-2017	400.00	360.00	40.00	18-04-2017	100.00	06-06-2018	100.00		18-04-2019	0	0.00		Mani	IFC8	MH-3601
			400.00	360.00	40.00		100.00		100.00	100.0%			0.00	0.00%	Mani	IFC8	MH-3601

32	Composite Water Supply Scheme for Tumukhong Moirangpurel and its surrounding areas, Imphal East District	19-04-2017	600.00	540.00	60.00	19-04-2017	162.00	19-12-2018	162.00		19-04-2020	0	0.00		Mani	IFC&	MH-3601
			600.00	540.00	60.00		162.00		162.00	100.0%			0.00	0%	Mani	IFC&	MH-3601
33	Composite Water Supply at Ramrei and its surrounding areas, Ukhrol District	24-04-2017	1495.00	1345.50	149.50	24-04-2017	150.00	0	0.00		24-04-2020	0	0.00		Mani	IFC&	MH-3601
			1495.00	1345.50	149.50		150.00		0.00	0.0%			0.00	0%	Mani	IFC&	MH-3601
34	Augmentation of Top Dusara Water Supply Scheme, Imphal East District.	25-04-2017	500.00	450.00	50.00	25-04-2017	135.00	19-12-2018	135.00		25-04-2020	0	0.00		Mani	IFC&	MH-3601
			500.00	450.00	50.00		135.00		135.00	100.0%			0.00	0%	Mani	IFC&	MH-3601
35	Anti-Erosion and Flood control works along Chakpi river (LBB & RBB) at Serou, Thoubal district, Manipur	28-02-2018	1387.00	1248.30	138.70	13-03-2018	238.55	0	0.00		28-02-2020	0	0.00		Mani	IFC&	MH-3601
			1387.00	1248.30	138.70		238.55		0.00	0.0%			0.00	0%	Mani	IFC&	MH-3601
36	Composite Water Supply project at Kozhiiriii and Likhurii Valleys, Ph-1, Senapati District, Manipur.	14-03-2018	280.00	252.00	28.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Mani	IFC&	MH-3601

			280.00	252.00	28.00		10.00		0.00	0.0%			0.00	0%	Mani	IFC&	MH-3601
37	Anti Erosion & Flood Control Scheme along Terakhongsangbi stream in Bishnupur District, Manipur	14-03-2018	430.00	387.00	43.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Mani	IFC&	MH-3601
			430.00	387.00	43.00		10.00		0.00	0.0%			0.00	0%	Mani	IFC&	MH-3601
38	Anti Erosion & Flood Control works on Chakpi river, Chandel District from Chakpikarong Bazar to Hringphe village & along United College stretch, Manipur.	14-03-2018	464.00	417.60	46.40	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Mani	IFC&	MH-3601
			464.00	417.60	46.40		10.00		0.00	0.0%			0.00	0%	Mani	IFC&	MH-3601
39	S & I of Umngot HEP "3601" 150 MW MeSEB, East Khasi Hills dist.	26-10-2006	430.78 (Revised 835.00)	751.50	83.50	26-10-2006	20.00	31-01-2007	20.00		14-03-2020	0	48.62		Megh	IFC&	MH-3601
						26-03-2007	20.00	23-05-2007	20.00						Megh	IFC&	MH-3601
						23-07-2007	30.00	11-01-2008	30.00						Megh	IFC&	MH-3601
						18-02-2008	30.00	16-05-2008	30.00						Megh	IFC&	MH-3601
						23-07-2008	30.00	18-06-2009	30.00						Megh	IFC&	MH-3601
						19-03-2010	40.00	08-06-2010	40.00						Megh	IFC&	MH-3601
						23-09-2011	112.73	30-07-2012	112.73						Megh	IFC&	MH-3601
						23-03-2015	61.51	11-05-2016	61.51						Megh	IFC&	MH-3601
						26-07-2016	43.47	06-02-2017	43.47						Megh	IFC&	MH-3601

						14-03-2018	50.00	19-09-2018	50.00						Megh	IFC&	MH-3601
			835.00	751.50	83.50		437.71		437.70	100%			48.62	58%	Megh	IFC&	MH-3601
40	S & I of Selim HEP (2 x 85 MW) "3601" MeSEB, West Jaintia Hills dist.	25-03-2008	450.00 Revised with Rs. 792.00 lakh on 21-03-2018	712.80	79.20	25-03-2008	100.00	18-06-2009	100.00	100%	21-03-2020	0	39.13		Megh	IFC&	MH-3601
						23-06-2010	50.00	30-06-2011	50.00						Megh	IFC&	MH-3601
						30-09-2011	162.00	30-07-2012	162.00						Megh	IFC&	MH-3601
						25-03-2013	40.20	30-05-2014	40.20						Megh	IFC&	MH-3601
						23-03-2016	52.80	06-02-2017	52.80						Megh	IFC&	MH-3601
						21-03-2018	50.00	19-09-2018	50.00						Megh	IFC&	MH-3601
			792.00	712.80	79.20		455.00		455.00	100%			39.13	49%	Megh	IFC&	MH-3601
41	S & I of Mawblei HEP 140 MW "3601" MeSEB, West Khasi Hills dist.	23-01-2009	472.00 Revised on 21-03-2018 892.00	802.80	89.20	23-01-2009	20.00	18-06-2009	20.00	100%	21-03-2020	0	35.32		Megh	IFC&	MH-3601
						22-10-2009	20.00	08-06-2010	20.00						Megh	IFC&	MH-3601
						23-09-2011	169.92	05-10-2012	169.92						Megh	IFC&	MH-3601
						21-03-2013	84.00	30-05-2014	84.00						Megh	IFC&	MH-3601
						28-11-2014	88.00	21-09-2015	88.00						Megh	IFC&	MH-3601
						23-03-2016	22.035	06-02-2017	22.035						Megh	IFC&	MH-3601
						21-03-2018	50.000	0	0.00						Megh	IFC&	MH-3601
			892.00	802.80	89.20		453.96		403.96	89%			35.32	40%	Megh	IFC&	MH-3601
42	S & I of Myntdu Leska HEP 60MW MeSEB, West Jaintia Hills dist	26-10-2006 (Revised on 23-03-2010)	293.75 (Revised 359.42) and Revised again 960.00	864.00	96.00	26-10-2006	20.00	31-01-2007	20.00	89%	14-03-2020	0	33.26		Megh	IFC&	MH-3601
						23-03-2007	20.00	23-05-2007	20.00						Megh	IFC&	MH-3601
						23-07-2007	25.00	11-01-2008	25.00						Megh	IFC&	MH-3601
						18-02-2008	30.00	16-05-2008	30.00						Megh	IFC&	MH-3601
						23-07-2008	20.00	18-06-2009	20.00						Megh	IFC&	MH-3601

						19-03-2010	30.00	08-06-2010	30.00						Megh	IFC&	MH-3601
						30-03-2010	25.00	29-06-2010	25.00						Megh	IFC&	MH-3601
						30-09-2011	129.39	30-05-2012	129.39						Megh	IFC&	MH-3601
						23-03-2016	24.088	06-02-2017	24.088						Megh	IFC&	MH-3601
						14-03-2018	50.000	0	0.00						Megh	IFC&	MH-3601
			960.00	864.00	96.00		373.48		323.48	87%			33.26	35%	Megh	IFC&	MH-3601
43	Creating necessary Infrastructure for Storage of water to meet the Emergency needs of the State capital(Meghalaya), East Khasi Hills Dist.	28-02-2014	1500.00	1350.00	150.00	28-02-2014	540.00	17-09-2015	200.00		28-02-2016	33	0.00		Megh	IFC&	MH-3601
			1500.00	1350.00	150.00		540.00		200.00	37.0%			0.00	0%	Megh	IFC&	MH-3601
44	S & I of Nongkohlait HEP (2 X 60 MW), West Khasi Hills District.	05-03-2014	502.00	451.80	50.20	05-03-2014	180.72	18-02-2015	180.72		05-03-2017	21	37.78		Megh	IFC&	MH-3601
						12-02-2016	100.00	27-09-2016	100.00						Megh	IFC&	MH-3601
						22-03-2017	59.31	22-03-2018	59.31						Megh	IFC&	MH-3601
						19-09-2018	75.00								Megh	IFC&	MH-3601
			502.00	451.80	50.20		415.03	36.77	340.03	82%			37.78	75%	Megh	IFC&	MH-3601
45	S & I of Work of Umngi HEP (2X27MW) East Khasi Hills District	05-03-2014	500.00	450.00	50.00	05-03-2014	119.28	18-02-2015	119.28		05-03-2017	21	35.47		Megh	IFC&	MH-3601
						12-02-2016	100.00	27-09-2016	100.00						Megh	IFC&	MH-3601
						02-05-2017	100.00	22-03-2018	100.00						Megh	IFC&	MH-3601
						19-09-2018	75.72								Megh	IFC&	MH-3601
			500.00	450.00	50.00		395.00		319.28	81%			35.47	71%	Megh	IFC&	MH-3601
46	Irrigation cum	10-06-2015	823.44	741.10	82.34	10-06-2015	296.00	14-06-2017	296.00		10-12-2017	12	32.90		Megh	IFC&	MH-3601

	Management Works at Umtrew Umkta Village, Ribhoi District					13-03-2018	291.00	0	0.00						Megh	IFC8	MH-3601
			823.44	741.10	82.34		587.00		296.00	50.4%			32.90	40%	Megh	IFC8	MH-3601
47	Mawshbuit Combined Water Supply Project Phase-I, East Khasi Hills District.	17-04-2017	700.00	630.00	70.00	17-04-2017	181.00	0	0		17-04-2020	0	0.00		Megh	IFC8	MH-3601
			700.00	630.00	70.00		181.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601
48	Construction of embankment cum road including sluice gates and protection works on the left bank of river Galwang on the Mandagre to Salsella-Balachanda road at Haldibari (3.35 km), West Garo Hills District, Meghalaya.	23-06-2017	1040.00	936.00	104.00	23-06-2017	94.00	0	0		23-06-2019	0	0.00		Megh	IFC8	MH-3601
			1040.00	936.00	104.00		94.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601

49	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Matkolgre village across Sona stream, South West Garo Hills District, Meghalaya.	28-06-2017	536.00	482.40	53.60	28-06-2017	48.00	0	0		28-11-2018	0	0.00		Megh	IFC8	MH-3601
			536.00	482.40	53.60		48.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601
50	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Belbari village across Wanangjhora stream, South West Garo Hills District, Meghalaya.	28-06-2017	308.52	277.67	30.85	28-06-2017	27.00	0	0		28-11-2018	1	0.00		Megh	IFC8	MH-3601
			308.52	277.67	30.85		27.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601

51	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Chandragre village across Ringre stream, West Garo Hills District, Meghalaya.	28-06-2017	179.00	161.10	17.90	28-06-2017	16.00	0	0		28-11-2018	1	0.00		Megh	IFC8	MH-3601
			179.00	161.10	17.90		16.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601
52	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Chondon Nokat village across Chondon stream, South West Garo Hills District, Meghalaya.	29-06-2017	209.00	188.10	20.90	29-06-2017	18.00	0	0		29-11-2018	1	0.00		Megh	IFC8	MH-3601
			209.00	188.10	20.90		18.00		0.00	0.0%			0.00	0%	Megh	IFC8	MH-3601

53	Sewage Canal-cum-Check dam at Kanan-Dawrpui Vengtahr Aizawl, Mizoram	02-08-2017	685.00	616.50	68.50	02-08-2017	184.95	0	0.00		02-08-2019	0	0.00		Mizo	IFC8	MH-3601
			685.00	616.50	68.50		184.95		0.00	0.0%			0.00	0%	Mizo	IFC8	MH-3601
54	East Lungdar Multi village Water Supply Scheme (Pumping), Serchhip District, Mizoram	09-02-2018	1100.00	1100.00	0.00	09-02-2018	10.00	0	0.00		09-02-2020	0	0.00		Mizo	IFC8	MH-3601
			1100.00	1100.00	0.00		10.00		0.00	0.0%			0.00		Mizo	IFC8	MH-3601
55	Rutsa multipurpose irrigation project, Kohima dist, Nagaland	23-03-2016	630.00	567.00	63.00	23-03-2016	251.25	21-07-2017	251.25		23-03-2018	8	27.91		Naga	IFC8	MH-3601
						23-11-2017	226.80	10-09-2018	226.80						Naga	IFC8	MH-3601
			630.00	567.00	63.00		478.05		478.05	100.0%			27.91	44%	Naga	IFC8	MH-3601
56	Rain Water Harvesting Project at Pughoboto Ghatashe and Asukiqa area under Pughoboto Sub-division, Kohima District, Nagaland	23-03-2016	200.00	180.00	20.00	23-03-2016	47.91	22-03-2017	47.91		23-03-2018	8	13.32		Naga	IFC8	MH-3601
						03-08-2017	72.00	06-04-2018	72.00						Naga	IFC8	MH-3601
						17-12-2018	60.09								Naga	IFC8	MH-3601
			200.00	180.00	20.00		119.91		119.91	100.0%			13.32	67%	Naga	IFC8	MH-3601
57	Soil Erosion protection of Kielierue Kam River at Jalukie in Nagaland	02-05-2017	283.20	254.88	28.32	02-05-2017	75.00	0	0		02-05-2019	0	0.00		Naga	IFC8	MH-3601
			283.20	254.88	28.32		75.00		0.00	0.0%			0.00	0%	Naga	IFC8	MH-3601

58	Integrated Nzu valleyIrrigation project at Phenshunya Village, Kohima District, Nagaland.	23-06-2017	401.29	361.16	40.13	23-06-2017	36.00	06-04-2018	36.00		23-06-2019	0	4.00		Naga	IFC&	MH-3601
			401.29	361.16	40.13		36.00		36.00	100.0%			4.00	10%	Naga	IFC&	MH-3601
59	Storm Water Drainage at Shamator Town, Tuensang District, Nagaland.	27-06-2017	350.60	315.54	35.06	27-06-2017	31.00	06-06-2018	31.00		27-06-2019	0	3.44		Naga	IFC&	MH-3601
			350.60	315.54	35.06		31.00		31.00	100%			3.44	10%	Naga	IFC&	MH-3601
60	Providing of Water Supply to Jawahar Navodaya Vidyalaya, Jalukie, Peren District, Nagaland.	01-11-2017	334.00	300.60	33.40	01-11-2017	10.00	26-10-2018	10.00		01-11-2019	0	0.00		Naga	IFC&	MH-3601
			334.00	300.60	33.40		10.00		10.00	100.0%			0.00	0%	Naga	IFC&	MH-3601
61	Sietsaru Multi-pupose Irrigation project at Phesama village, kohima dist., Nagaland	08-03-2018	268.00	241.20	26.80	08-03-2018	100.00	0	0		08-03-2020	0	0.00		Naga	IFC&	MH-3601
			268.00	241.20	26.80		100.00		0.00	0.0%			0.00	0%	Naga	IFC&	MH-3601
62	Providing Water Supply to Kejanglwa village in Peren dist Nagaland	14-03-2018	447.00	402.30	44.70	14-03-2018	10.00	0	0		14-03-2020	0	0.00		Naga	IFC&	MH-3601
			447.00	402.30	44.70		10.00		0.00	0.0%			0.00	0%	Naga	IFC&	MH-3601

63	Anti erosion works on Tizu river at Zunheboto dist Nagaland	14-03-2018	297.00	267.30	29.70	14-03-2018	10.00	0	0		14-09-2019	0	0.00		Naga	IFC8	MH-3601
			297.00	267.30	29.70		10.00		0.00	0.0%			0.00	0%	Naga	IFC8	MH-3601
			502.31	452.08	50.23				#REF!	#REF!			#REF!	#REF!	Sikki	IFC8	MH-3601
65	Augmentation of Water Supply for Namthang Bazar from Paha Khola and Khop source in South Sikkim	09-05-2017	957.00	861.30	95.70	09-05-2017	250.00	03-07-2018	250.00		09-05-2019	0	0.00		Sikki	IFC8	MH-3601
			957.00	861.30	95.70		250.00		250.00	100%			0.00	0%	Sikki	IFC8	MH-3601
66	Water arrangement in rural areas of Khowai district ad Sepahijila sistricts of Tripura/sinking & development of deep tubewell (DTW)schemes including construction of pump house, installation of pump set laying distribution pipeline etc.	02-03-2017	1434.81	1291.33	143.48	02-03-2017	130.00	25-08-2017	130.00		02-03-2019	0	14.44		Tripu	IFC8	MH-3601
						26-02-2018	537.00	14-11-2018	537.0000				59.67		Tripu	IFC8	MH-3601
						21-12-2018	104.33								Tripu	IFC8	MH-3601
			1434.81	1291.33	143.48		667.00		667.00	100%			74.11	52%	Tripu	IFC8	MH-3601

67	Quality Improvement of Rural Water Supply Schemes in Tripura by way of construction of 10000 GPH capacity Ground Water Treatment Plant (GWTP) attached to existing deep tube wells, Tripura	22-03-2018	1495.00	1345.50	149.50	22-03-2018	520.00	0	0.00		22-03-2020	0	0.00		Tripu	IFC&	MH-3601
			1495.00	1345.50	149.50		520.00		0.00	0%		0	0.00	0%	Tripu	IFC&	MH-3601
1	Establishment of Entrepreneuership Development Institute at Jote under Papum Pare District, Arunachal Pradesh	26-11-2012	229.56	206.60	22.96	26-11-2012	83.00	10-02-2014	83.00		26-11-2014	49	20.00		Arun	Indu	MH-3601
						26-02-2014	82.64	11-07-2017	82.64						Arun	Indu	MH-3601
			229.56	206.60	22.96		165.64		165.64	100%			20.00	87%	Arun	Indu	MH-3601
2	Construction of State Emporium cum Artifacts House at Itanagar, Arunachal Pradesh	05-02-2014	369.42	332.48	36.94	05-02-2014	132.99	07-09-2015	132.99		Feb, 2017	0	36.94		Arun	Indu	MH-3601
						19-10-2015	133.00	08-08-2016	133.00						Arun	Indu	MH-3601
						18-07-2017	66.49								Arun	Indu	MH-3601
			369.42	332.48	36.94		332.48		265.99	100%			36.94	100%	Arun	Indu	MH-3601
3	Construction of Multipurpose	17-02-2016	732.69	659.42	73.27	17.02.2016	263.77	21.03.2018	263.77		Feb., 2018	10	26.38		Arun	Indu	MH-3601

	Shopping Complex at Hapoli, Lower Subansiri District, Arunachal Pradesh					12.11.2018	263.77								Arun	Indu	MH-3601
			732.69	659.42	73.27		527.54		263.77	50%			26.38	36%	Arun	Indu	MH-3601
4	Construction of Multi-purpose Super Market Complex at Capital Region, Naharlagun, Arunachal Pradesh	29-12-2017	1300.00	1170.00	130.00	29-12-2017	468.00				29-12-2020				Arun	Indu	MH-3601
			1300.00	1170.00	130.00		468.00								Arun	Indu	MH-3601
5	Development of Handloom Cluster in Lower Subansiri District, Arunachal Pradesh	26.02.2018	964.00	867.60	96.40	26.02.2018	347.00				26.02.2020				Arun	Indu	MH-3601
			964.00	867.60	96.40		347.00								Arun	Indu	MH-3601
6	Upgradation/Replacement of Machineries of the Spinning Unit at Tulsibari, Assam	22-11-2011	457.34	411.60	45.74	22-11-2011	164.64	16-02-2013	150.00		31-03-2013	0	39.54		Assa	Indu	MH-3601
						20-11-2013	164.64	09-03-207	164.64						Assa	Indu	MH-3601
						16-03-2017	82.32								Assa	Indu	MH-3601
			457.34	411.60	45.74		411.60		314.64	76%			39.54	86%	Assa	Indu	MH-3601
7	Setting up of the Handloom Trade Centre at Dibrugarh, Assam by the Directorate of	26-03-2013	991.70	892.53	99.17	26-03-2013	49.57	19-02-2018	49.57		26-03-2016	33	0.00		Assa	Indu	MH-3601
						21-02-2018	120.73								Assa	Indu	MH-3601
						14-03-2018	401.87								Assa	Indu	MH-3601

	Handloom and Textile, Government of Assam						149.59								Assam	Indu	MH-3601
			991.7	892.53	99.17		721.76		0.00	0%			0.00	0%	Assam	Indu	MH-3601
8	Setting up of a Common Facility Centre for Gold and Assamese Traditional Jewellery, Assam	20-02-2017	593.23	533.91	59.32	20-02-2017	179.90				20-02-2020	0	0		Assam	Indu	MH-3601
			593.23	533.91	59.32		179.90		0.00	0%			0.00	0%	Assam	Indu	MH-3601
9	Development of Work Sheds/Factory Sheds at Takyelpat Industrial Estate in Imphal West District, Manipur	07-02-2014	740.00	666.00	74.00	07-02-2014	266.40	08-08-2016	572.92		07-02-2016	0	74.00		Manipur	Indu	MH-3601
						06-02-2015	146.66								Manipur	Indu	MH-3601
						14-03-2016	159.86								Manipur	Indu	MH-3601
						07-02-2017	93.08								Manipur	Indu	MH-3601
			740.00	666.00	74.00		666.00		572.92	86%			74.00	100%	Manipur	Indu	MH-3601
10	Special Type of Pottery and Stone Chip Allied Products Production at Nungbi, Ukhrul District, Manipur	05-03-2014	341.75	307.58	34.18	05-03-2014	136.36	27-05-2016	136.36		05-03-2017	21	13.64		Manipur	Indu	MH-3601
						14-06-2017	123.00								Manipur	Indu	MH-3601
			341.75	307.58	34.18		259.36		136.36	0%			0.00	0%	Manipur	Indu	MH-3601
11	Development of Work Sheds/Factory Sheds at Industrial Estate,	09-06-2015	1203.00	1083.00	120.00	09-06-2015	433.00	08-08-2016	633.00		09-06-2018	0	120.00		Manipur	Indu	MH-3601
						21-03-2016	200.00								Manipur	Indu	MH-3601

	Bishnupur, Manipur					27-02-2017	450.00								Mani	Indu	MH-3601
			1203.00	1083.00	120.00		1083.00		633.00	58%			120.00	100%	Mani	Indu	MH-3601
12	Development of Work Sheds/Factory Sheds at Industrial Estate,Thoubal, Manipur	09-06-2015	1203.00	1083.00	120.00	09-06-2015	433.00	08-08-2016	584.35		09-06-2018	0	120.00		Mani	Indu	MH-3601
						21-03-2016	151.35								Mani	Indu	MH-3601
						27-02-2017	498.65								Mani	Indu	MH-3601
			1203.00	1083.00	120.00		1083.00		584.35	54%			120.00	100%	Mani	Indu	MH-3601
13	Construction of Common Facility Centres in Hill Districts of Manipur for Processing of Agriculture and Horticulture Products	16-06-2015	705.50	634.95	70.55	16-06-2015	254.00	21-02-2017	254.00		16-06-2018	6	0.00		Mani	Indu	MH-3601
						01-03-2017	254.00								Mani	Indu	MH-3601
			705.50	634.95	70.55		508.00		254.00	50%			0.00	0%	Mani	Indu	MH-3601
14	Establishment of New Industrial Estate (Construction of Worksheds) at T.M. Kasom, Ukhrul, Manipur	21-03-2017	1231.50	1231.50	0.00	21-03-2017	453.33					0	0.00		Mani	Indu	MH-2552
			1231.50	1231.50	0.00		453.33		0.00	0%			0.00	0%	Mani	Indu	MH-2552

15	Implementation of Handloom for Employment Generation in Tamenglong District, Manipur	02-06-2017	672.86	605.57	67.29	02-06-2017	242.00				02-06-2019				Mani	Indu	MH-3601
			672.86	605.57	67.29		242.00								Mani	Indu	MH-3601
16	Asian Confluence River Festival NADI, 2016	21-07-2016	15.00	15.00	0.00	21-07-2016	12.00	20-03-2017	12.00			0			Megh	Indu	MH-3601
			15.00	15.00	0.00		12.00		12.00	100%			0.00	0%	Megh	Indu	MH-3601
17	Construction of a Rural Market Complex at Sohiong Village in the East Khasi Hills District, Meghalaya	Original date 20-10-2016	Original Rs	Original Rs	117.30	20-10-2016	414.00	01-08-2018	414.00		20-10-2019	0			Megh	Indu	MH-3601
		Revised date 16-08-2018	1150.00 Revised Rs 1173.00	1035.00 Revised Rs 1055.70		16-08-2018	430.56								Megh	Indu	MH-3601
			1150.00	1035.00	115.00		844.56		414.00	0%			0.00	0%	Megh	Indu	MH-3601
18	Upgradation, Improvement and Widening of roads within Industrial Estate at Umiam, Ri Bhoi District, Meghalaya	23-03-2017	1353.27	1217.94	135.33	23-03-2017	92.04	29-05-2018	92.04		23-03-2019		10.23		Megh	Indu	MH-3601
						02.07.2018	882.31								Megh	Indu	MH-3601
			1353.27	1217.94	135.33		974.35		92.04	9%			10.23	8%	Megh	Indu	MH-3601

19	Setting up of Rural Entrepreneurship Centre East Garo Hills District, Meghalaya	29-06-2017	301.00	301.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Megh	Indu	MH-2552
			301.00	301.00	0.00		25.00		25.00	100%					Megh	Indu	MH-2552
20	Setting up of Rural Entrepreneurship Centre North Garo Hills District, Meghalaya	29-06-2017	302.00	302.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Megh	Indu	MH-2552
			302.00	302.00	0.00		25.00		25.00	100%					Megh	Indu	MH-2552
21	Setting up of Rural Entrepreneurship Centre South Garo Hills District, Meghalaya	29-06-2017	300.00	300.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Megh	Indu	MH-2552
			300.00	300.00	0.00		25.00		25.00	100%					Megh	Indu	MH-2552
22	Setting up of Rural Entrepreneurship Centre at Sohparu, West Khasi Hills District, Meghalaya	29-06-2017	296.00	296.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Megh	Indu	MH-2552
			296.00	296.00	0.00		25.00		25.00						Megh	Indu	MH-2552
23	Setting up of Model Handloom Production Centre at Marngar, Ri-Bhoi District, Meghalaya	29-12-2017	143.00	143.00	0.00	29-12-2017	57.00				29-12-2020				Megh	Indu	MH-2552
		29-12-2017	143.00	143.00	0.00		57.00				#####				Megh	Indu	MH-2552

24	Setting up of Model Handloom Production Centre at Phulbari, West Garo Hills District, Meghalaya	29-12-2017	191.00	191.00	0.00	29-12-2017	76.00				29-12-2020				Megh	Indu	MH-2552
		29-12-2017	191.00	191.00	0.00		76.00				#####				Megh	Indu	MH-2552
25	Construction of Mission Veng Bazar Complex at Mission Veng, Aizawl, Mizoram	03-03-2014	598.41	538.57	59.84	03-03-2014	134.64	19-01-2017	134.64		03-03-2017	0	14.96		Mizo	Indu	MH-3601
						01-03-2017	215.42	23-06-2017	215.42						Mizo	Indu	MH-3601
						25.01.18	188.51								Mizo	Indu	MH-3601
			598.41	538.57	59.84		538.57		350.06	38%			14.96	25%	Mizo	Indu	MH-3601
26	Construction of New Market Building at Dawrpui Veng, Aizawl	16-06-2015	1300.00	1170.00	130.00	16-06-2015	468.00	23-06-2017	468.00		16-06-2018	6	52.00		Mizo	Indu	MH-3601
			1300.00	1170.00	130.00		468.00		468.00	100%			52.00	40%	Mizo	Indu	MH-3601
27	Construction of Approach Road and Internal Roads of Industrial Growth Centre at Luangmual, Aizawl, Mizoram	29-09-2016	923.00	830.70	92.30	29-09-2016	332.00	21-08-2017	332.00	0.00	29-09-2019	0	36.90		Mizo	Indu	MH-3601
						23.01.18	332.00								Mizo	Indu	MH-3601
			923.00	830.70	92.30		664.00		332.00	50%			36.90	40%	Mizo	Indu	MH-3601
28	1st Nagaland International Trade Expo	12-12-2017	9	9	0.00	12-12-2017	5.00								Naga	Indu	MH-3601

		12-12-2017	9	9	0.00	12-12-2017	5.00								Naga	Indu	MH-3601
29	Production and Training Center for Soft Toys at Gangtok, Sikkim	08-12-2011	469.54	422.59	46.96	05-01-2012	150.00	01-03-2016	422.58		31-03-2013	0	46.96		Sikki	Indu	MH-3601
						26-11-2012	150.00								Sikki	Indu	MH-3601
						20-11-2013	100.14								Sikki	Indu	MH-3601
						21-03-2016	22.44								Sikki	Indu	MH-3601
			469.54	422.586	46.96		422.58		422.58	100%			46.96	100%	Sikki	Indu	MH-3601
30	Setting up of a Heritage Handicrafts Museum at Namchi, South Sikkim	13-02-2014	492.00	442.80	49.20	13-02-2014	177.12	12.11.2018	130.65		Feb., 2016	34	10.00		Sikki	Indu	MH-3601
			492.00	442.80	49.20		177.12		130.65	74%			10.00	0%	Sikki	Indu	MH-3601
31	Setting up of a Hand Made Paper Unit at Melli, South Sikkim	09-12-2014	398.96	359.06	39.90	09-12-2014	143.62	12.11.2018	100.24		09-12-2017	12	14.29		Sikki	Indu	MH-3601
			398.96	359.06	39.90		143.62		100.24	70%			14.29	0%	Sikki	Indu	MH-3601
32	Modernization and Expansion of Temi Tea Estate, South Sikkim	11-12-2015	290.00	261.00	29.00	11-12-2015	104.40	05-04-2017	104.40		December, 2018 (extend date)	0	29.00		Sikki	Indu	MH-3601
						12-09-2017	104.40	21-05-2018	104.40						Sikki	Indu	MH-3601
						23-07-2018	52.20								Sikki	Indu	MH-3601
			290.00	261.00	29.00		261.00		208.80	80%			29.00	100%	Sikki	Indu	MH-3601
33	Enhancement of Capacity of the Tea Processing Factory at Brahmakunda Tea Estate, West Tripura,	09-06-2011	498.39	448.55	49.84	09-06-2011	179.42	25-06-2014	179.42		February, 2015		45.41		Tripu	Indu	MH-3601
						28-11-2014	179.42	06-10-2015	179.42						Tripu	Indu	MH-3601
						11-12-2015	50.00	22-07-2016	50.00						Tripu	Indu	MH-3601

	Department of Industries & Commerce, Govt. of Tripura, Agartala					29-09-2016	39.71	27-11-2018	39.71							Tripu	Indu	MH-3601
			498.39	448.55	49.84		448.55		408.84	91%			45.41	91%		Tripu	Indu	MH-3601
34	Integrated Development of Incense Cluster in Tripura	30-10-2013	779.90	701.90	78.00	30-10-2013	280.76	06-10-2015	280.76		30-10-2016	0	78.00			Tripu	Indu	MH-3601
						26.10.2015	201.52	18-05-2016	201.52							Tripu	Indu	MH-3601
						20-06-2016	169.62	15-11-2017	169.62							Tripu	Indu	MH-3601
						23.01.18	50.00									Tripu	Indu	MH-3601
			779.90	701.90	78.00		701.90		651.90	74%			78.00	40%		Tripu	Indu	MH-3601
35	Revival of Bamboo Sticks cluster at Kumarghat, Tripura	28-02-2017	499.29	449.36	49.93	28-02-2017	157.57	21-03-2018	157.57		28-02-2020	0	0.00			Tripu	Indu	MH-3601
						21-03-2018	163.00						19.97			Tripu	Indu	MH-3601
			499.29	449.36	49.93		320.57		157.57	0%			0.00	0%		Tripu	Indu	MH-3601
36	Setting up of a Bamboo Technology Park at Burnihat Cane and Bamboo Technology Centre (CBTC), Guwahati	16-11-2012 Revised	846.78	846.78	0.00	30-03-2009	100.00	31-03-2012	417.00		March, 2015	0	0.00			Othe	Indu	MH-2552
						25-03-2010	100.00	20-02-2018	241.45							Othe	Indu	MH-2552
						25-03-2011	107.00									Othe	Indu	MH-2552
						15-11-2011	110.00									Othe	Indu	MH-2552
						07-04-2013	241.45									Othe	Indu	MH-2552
						26-02-2018	27.00	17-07-2018	27.00							Othe	Indu	MH-2552
						03-08-2018	161.33									Othe	Indu	MH-2552
			846.78	846.78	0.00		846.78		685.45	63%			0.00	0%		Othe	Indu	MH-2552
37	Setting up Processing	18-06-2012	57.90	57.90	0.00	18-06-2012	23.16	14-06-2013	23.16		18-06-2014	54	0.00			Othe	Indu	MH-2552

	Units for Cashew Nut at Tura, West Garo Hills, Ginger Dehydration Unit at Haflong, Assam and Cattle & Poultry Feed Production Unit at Ukhrul, Manipur					16-05-2014	23.16									Othe	Indu	MH-2552
			57.90	57.90	0.00		46.32		23.16	50%			0.00	0%		Othe	Indu	MH-2552
38	Promoting Sustainable Livelihood in North East India: The Cane and Bamboo Cluster Development Project	16.03.2016	920.00	920.00	0.00	16.03.2016	183.93				March, 2020	0	0.00			Othe	Indu	MH-2552
			920.00	920.00	0.00		183.93		0.00	0%			0.00	0%		Othe	Indu	MH-2552
39	Conducting 8 (eight) nos. of Awareness Program for Food Processing Industries Intervention in the N E States	09-09-2016	20.00	20.00	0.00	09-09-2016	16.00		0.00		09-09-2017	0				Othe	Indu	MH-2552
			20.00	20.00	0.00		16.00		0.00	0.00%			0.00	0%		Othe	Indu	MH-2552
40	Expansion of Plastics	28-09-2016	747.00	747.00	0.00	28-09-2016	65.00	03-04-2018	65.00		28-09-2019	0				Othe	Indu	MH-2552

	Waste Management Centre (PWMC) – CIPET, Borgaon, Guwahati, Kamrup District, Assam					23-05-2018	300.00									Othe	Indu	MH-2552
			747.00	747.00	0.00		365.00		65.00	0.00%			0.00	0%		Othe	Indu	MH-2552
41	Export Promotion of Handicrafts and Artistic Textiles from the North Eastern Region	20-02-2017	25.00	25.00	0.00	20-02-2017	12.50					0				Othe	Indu	MH-2552
			25.00	25.00	0.00		12.50		0.00	0.00%			0.00	0%		Othe	Indu	MH-2552
42	Setting up of Cane and Bamboo Technology Park at Itanagar, Arunachal Pradesh	15-03-2017	1083.31	1083.31	0.00	15-03-2017	433.32				15-03-2020	0				Othe	Indu	MH-2552
			1083.31	1083.31	0.00		433.32		0.00	0.00%			0.00	0%		Othe	Indu	MH-2552
43	Capacity Building Programme on Cane and Bamboo products in NER	15-03-2017	544.65	544.65	0.00	15-03-2017	234.70	16-08-2018	234.70		15-03-2019	0				Othe	Indu	MH-2552
						11-10-2018	201.00						Othe			Indu	MH-2552	
			544.65	544.65	0.00		435.70		234.70	53.87%			0.00	0%		Othe	Indu	MH-2552
44	Setting up of Cane and Bamboo Training cum Production Centre at Ukhrul, Manipur	16-03-2017 07-03-2018 (revised)	1030.00	1030.00	0.00	16-03-2017	304.68				07-03-2020	0				Othe	Indu	MH-2552

			760.70	760.70	0.00		304.68		0.00	0.00%		0	0.00	0%	Other	Indu	MH-2552
45	Setting up of Multi-Disciplinary Livelihood Incubation Centre for Food Processing, Readymade Garment making and Handicraft at Hunphun, Ukhurul, Manipur	07-04-2017 7-03-2018 (revised)	1350.00	1350.00	0.00	07-04-2017	300.00				07-04-2020	0			Other	Indu	MH-2552
			1392.00	1392.00	0.00		300.00		0.00	0.00%		0	0.00	0%	Other	Indu	MH-2552
46	Setting up of an Artisans and Weavers Facilitation Centre at the Craft Promotion Centre, NEHHDC, Pub-Boragaon, Guwahati by Constructing Bamboo Huts	04.01.2018	103.00	103.00	0.00	04.01.2018	40.00		0.00		04-01-2020				Other	Indu	MH-2552
			103.00	103.00	0.00		40.00		0.00						Other	Indu	MH-2552
47	Danai Lunai Yojana - A livelihood project for Weavers on Eri Silk Hand- Woven Products of Bodoland Territorial Council area in the State of Assam	14.02.2018	25.25	25.25	0.00	14.02.2018	15.57	26-07-2018	15.57						Other	Indu	MH-2552
						01-10-2018	9.68								Other	Indu	MH-2552

		14.02.2018	25.25	25.25	0.00		25.25		15.57						Othe	Indu	MH-2552
48	5th Act East Business Show- 2018 to be held on 25th to 29th July, 2018 at Shillong	02.07.2018	10.00	10.00	0.00	02.07.2018	8.00		0.00						Othe	Indu	MH-2552
			10.00	10.00	0.00	0.00	8.00	0.00	0.00						Othe	Indu	MH-2552
49	North East India - Myanmar Exim Conclave, 2018 at Mandalay, Myanmar on 23rd February, 2018.	01-08-2018	5.04	5.04	0.00	01-08-2018	5.04	0.00	0.00						Othe	Indu	MH-2552
			5.04	5.04	0		5.04		0.00						Othe	Indu	MH-2552
50	1st Shirui Lily Festival Business Summit - 2018" held on 27th February to 29th April, 2018 at Ukhrul	25-10-2018	10.00	10.00	0.00	25-10-2018	10.00	0.00	0.00						Othe	Indu	MH-2552
			10.00	10.00	0.00		10.00		0						Othe	Indu	MH-2552
51	Participation in the India Trade Expo to be held on 5th - 14th February, 2019 at Science City, Kolkata. (NEHHDC)	07-12-2018	7.00	7.00	0.00	07-12-2018	5.00								Othe	Indu	MH-2552

			7.00	7.00	0.00		5.00	0.00							Othe	Indu	MH-2552
52	National Conference on Entrepreneurship, Innovation and Society to be held on 13th-15th December, 2018	13-12-2018	5.00	5.00	0.00	13-12-2018	4.00	0.00	0.00						Othe	Indu	MH-2552
			5.00	5.00	0.00		4.00	0.00							Othe	Indu	MH-2552
1	Beautification of Sela Lake in Tawang District, Arunachal Pradesh.	22-03-2010	345.66	311.10	34.57	22-03-2010	86.69	13-01-2011	86.69		22-03-2012	80	34.56		Arun	Tour	MH-3601
						21-08-2012	124.44	19-11-2015	124.44						Arun	Tour	MH-3601
						9-3-2016	60.00	07-07-2017	60.00						Arun	Tour	MH-3601
						21-02-2018	39.97								Arun	Tour	MH-3601
			345.66	311.10	34.57		311.10		271.13	77.87%			34.56	100%	Arun	Tour	MH-3601
2	Publicity and Promotion of Tourism products of Arunachal Pradesh with an innovative approach integrating advertisement through Print & Electronic Media, Outdoor Media, Organization of Events and facelift of few select tourist destinations	21-12-2012	459.64	413.67	45.97	21-12-2012	90.00	16-09-2013	90.00		12-12-2014	47	30.00		Arun	Tour	MH-3601
						22-11-2013	140.00	07-11-2014	140.00						Arun	Tour	MH-3601
						12-02-2015	43.44	29-10-2015	43.44						Arun	Tour	MH-3601
						10-03-2016	90.00	05-01-2017	90.00						Arun	Tour	MH-3601
						1-3-2017	50.23	07-03-2018	50.23						Arun	Tour	MH-3601
			459.64	413.67	45.97		413.67		413.67	87.86%			30.00	65%	Arun	Tour	MH-3601

3	Celebration of Myoko festival at Ziro Arunachal Pradesh.	16-03-2012	20.00	18.00	2.00	16-03-2012	15.00	0	0.00	0.00%	16-09-2012	74	0		Arun	Tour	MH-3601
			20.00	18.00	2.00		15.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
4	Celebration of Poi Sangken festival at Chongkham for the year 2012-13.	16-03-2012	20.00	18.00	2.00	16-03-2012	15.00	0	0		16-09-2012	74	-		Arun	Tour	MH-3601
			20.00	18.00	2.00		15.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
5	Celebration of Nyokum Yullo Festival at Sagalee – 2012-13.	15-03-2013	38.95	3.00	35.95	15-03-2013	3.00	0	0		15-09-2013	62	0		Arun	Tour	MH-3601
			38.95	3.00	35.95		3.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
6	Celebration of Mopin Festival at Tadin village under West Siang District, Arunachal Pradesh.	26-03-2013	32.00	5.00	27.00	26-03-2013	5.00	0	0		26-09-2013	62	0		Arun	Tour	MH-3601
			32.00	5.00	27.00		5.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
7	Construction of Permanent Stage-cum-Covered Gallery at Common Festival Ground, Naharlagun, Arunachal Pradesh	11-06-2013	179.42	161.48	17.94	06-11-2013	64.59	07-04-2016	64.59		06-11-2016	25	17.94		Arun	Tour	MH-3601
						26-07-2016	64.59	14-09-2017	64.59						Arun	Tour	MH-3601
						16-01-2018	32.30								Arun	Tour	MH-3601
			179.42	161.48	17.94		161.48		129.18	80.00%			17.94	0%	Arun	Tour	MH-3601
8	Capacity building for Rural Eco-Tourism	05-03-2014	22.30	20.07	2.23	03-05-2014	11.43	15-10-2014	11.62		05-03-2016	32	2.23		Arun	Tour	MH-3601

	Guides and Village Hospitality Service Providers					26-02-2018	8.64								Arun	Tour	MH-3601
			22.30	20.07	2.23		20.07		11.62	101.66%			2.23	0%	Arun	Tour	MH-3601
9	Indra Dhanush/Rainbow Festival/Mureng Festival (Arunachal Pradesh Spring Carnival) at Pasighat	23-03-2015	7.63	6.86	0.76	23-03-2015	6.10	07-03-2018	6.10		23-06-2015	41	1.53		Arun	Tour	MH-3601
			7.63	6.86	0.76		6.10		6.10	100.00%			1.53	0%	Arun	Tour	MH-3601
10	Construction of Tourism Amusement Park (Including Picnic Spot & Cottages) at Dollungmukh, Lower Subansari District, Arunachal Pradesh	06-11-2015	320.82	288.74	32.08	06-11-2015	115.50	18-10-2016	115.50		11-06-2018	5	23.10		Arun	Tour	MH-3601
						07-02-2017	115.50	07-07-2017	115.50						Arun	Tour	MH-3601
			320.82	288.74	32.08		231.00		231.00	100.00%			23.10	72%	Arun	Tour	MH-3601
11	Development of Adventure Tourism Centre and Camping Site at Baririjo, Upper Subansiri District, Arunachal Pradesh	12-11-2015	344	400.50	44.50	12-11-2015	124.00	25-10-2016	124.00		11-12-2017	12	34.40		Arun	Tour	MH-3601
		12-03-2018 (revised)	445.00			17-02-2017	124.00	07-07-2017	124.00						Arun	Tour	MH-3601
						12-3-2018	152.50								Arun	Tour	MH-3601
			445.00	400.50	44.50		400.50		248.00	62.00%			34.40	77%	Arun	Tour	MH-3601
12	Construction of Adventure Tourism Camping cum Recreation Site at	12-11-2015	366.60	329.94	36.66	12-11-2015	131.98	25-10-2016	131.98		11-12-2017	11	36.60		Arun	Tour	MH-3601
						15-03-2017	131.98	07-07-2017	131.98						Arun	Tour	MH-3601

	Huto Village in Doimukh, Papum-Pare District, Arunachal Pradesh					28-12-2017	65.98								Arun	Tour	MH-3601
			366.60	329.94	36.66		329.94		263.96	100.00%			36.60	100%	Arun	Tour	MH-3601
13	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	07-03-2018	8.00	0.00%	14-02-2016	33	0		Arun	Tour	MH-3601
			10.00	9.00	1.00		8.00		8.00	100.00%			0.00	0%	Arun	Tour	MH-3601
14	Construction of Mega Festival cum Multipurpose Ground with Parking Facilities and Approach Road at Tawang, Arunachal Pradesh	21-03-2016	1154.00	1038.60	115.40	21-03-2016	415.00	11-07-2017	100.00	0.00%	21-03-2019	0	0.00		Arun	Tour	MH-3601
			1154.00	1038.60	115.40		415.00		100.00	0.00%			0.00	0%	Arun	Tour	MH-3601
15	Celebration of Chingdang Festival 2016	11-04-2016	13.00	11.70	1.30	11-04-2016	10.00	0	0.00			0	0.00		Arun	Tour	MH-3601
			13.00	11.70	1.30		10.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
16	Organizing Budha Mahotsava in West Kameng District, Bomdilla, Arunachal Pradesh	11-04-2016	13.00	11.70	1.30	11-04-2016	10.00	22-11-2017	10.00			0	1.30		Arun	Tour	MH-3601
						12-03-2018	3.00								Arun	Tour	MH-3601
			13.00	11.70	1.30		13.00		10.00	76.92%			1.30	100%	Arun	Tour	MH-3601

17	Celebration of Menchuka Adventure Festival 2016	11-07-2016	14.00	12.60	1.40	11-07-2016	10.00	11-07-2017	10.00			0	1.40		Arun	Tour	MH-3601
			14.00	12.60	1.40		10.00		10.00	100.00%			1.40	100%	Arun	Tour	MH-3601
18	Development of Wayside Amenities at Tago Putu, Yazali, Lower Subansiri District, Arunachal Pradesh	21-09-2017	1350.00	1215.00	135.00	21-09-2017	486.00	0	0.00	0.00%	21-09-2020	0	0.00	0%	Arun	Tour	MH-3601
			1350.00	1215.00	135.00		486.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
19	Construction of Tourist Lodge and Rejuvenation of Maryland lake at 10th Mile, Oyan Circle, East Siang District, Arunachal Pradesh	21-09-2017	520.00	468.00	52.00	21-09-2017	187.00	0	0.00	0.00%	21-09-2020	0	0.00		Arun	Tour	MH-3601
			520.00	468.00	52.00		187.00		0.00	0.00%			0.00	0%	Arun	Tour	MH-3601
20	Ziro Festival of Music 2018	25-10-2018	20.00	20.00	0.00	25-10-2018	16.00	0	0.00	0.00%	-				Arun	Tour	MH-3601
			20.00	20.00	0.00		16.00		0.00						Arun	Tour	MH-3601
1	Scheme for Establishing Community Managed Rural Based Eco-Tourism Training Centre, AP	27-03-2005	25.00	25.00	-	27-03-2005	15.00	03-08-2010	15.00		27-03-2007	140	0		Arun	Tour	MH-3601
						31-10-2011	10.00								Arun	Tour	MH-2552
			25.00	25.00	0.00		25.00		15.00	60.00%			0.00	0%	Arun	Tour	MH-2552

1	Publicity and Promotion of Tourism products of Assam with an innovative approach integrating advertisement through print and electronic media, outdoor media, organization of events and face lift of few select tourist destinations	28-03-2011	245.31	220.78	24.53	28-03-2011	188.31	03-03-2017	186.71	0.00%	31-03-2012 Revised TDC 31-12-2013	59	0		Assam	Tourism	MH-3601
			245.31	220.78	24.53		188.31		186.71	0.00%			0.00	0%	Assam	Tourism	MH-3601
2	Construction of a Yatrivas-cum-NEC Guest House at Paltan Bazar, Guwahati	25-07-2005	1124.47	1012.02	112.45	25-07-05	90.00	30-06-2007	90.00	100.00%	31-07-08	124	94.21		Assam	Tourism	MH-3601
						28-03-2007	300.00	28-01-2008	300.00						Assam	Tourism	MH-3601
						13-03-2008	500.00	29-10-2010	500.00						Assam	Tourism	MH-3601
						30-03-2009	100.00	09-01-2012	100.00						Assam	Tourism	MH-3601
			1124.47	1012.02	112.45		990.00		990.00	100.00%			94.21	84%	Assam	Tourism	MH-3601
3	Eco-Tourism-cum-Botanical Garden and Orchid culture at Jokai, Dibrugarh, Assam.	22-03-10	264.57	238.11	26.46	22-03-2010	71.43	0	0.00	0.00%	22-03-2011	92	0		Assam	Tourism	MH-3601
			264.57	238.11	26.46		71.43		0.00	0.00%			0.00	0%	Assam	Tourism	MH-3601
4	Tea Museum at Dibrugarh, Assam	05-03-2014	314.41	282.97	31.44	03-05-2014	113.19	13-03-2018	113.19	0.00%	05-03-2016	32	0	0%	Assam	Tourism	MH-3601

						14-03-2018	113.19								Assam	Tour	MH-3601
			314.41	282.97	31.44		226.38		113.19	40.00%			0.00	0%	Assam	Tour	MH-3601
5	Preparation of Project Profiles for Tourism Infrastructure in the Bodoland Territorial Council Areas, Assam	29-08-2006	200.00	180.00	20.00	29-08-2006	90.00	27-06-2012	90.00	50.00%	29-08-2009	111	0		Assam	Tour	MH-3601
						27-03-2009	90.00	0	0.00						Assam	Tour	MH-3601
			200.00	180.00	20.00		180.00		90.00	50.00%			0.00	0%	Assam	Tour	MH-3601
6	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	29-08-2017	7.56	94.51%	14-02-2016	33	0		Assam	Tour	MH-3601
			10.00	9.00	1.00		8.00		7.56	95.00%			0.00	0%	Assam	Tour	MH-3601
8	The Buddhist Destination Centre at Sivasagar Buddha Vihar, Sivasagar District, Assam	27-07-2016	340.00	340.00	0.00	27-07-2016	100.00	16-03-2018	100.00		27-07-2019	0			Assam	Tour	MH-2552
						21-03-2018	30.00	26-11-2018	30.00						Assam	Tour	MH-2552
			340.00	340.00	0.00		130.00		130.00	100.00%			0.00	0%	Assam	Tour	MH-2552
9	Training Programme on Capacity Building for Ecotourism Development and management in North East India	09-03-2017	14.65	14.65		09-03-2017	7.32	18-6-2018	6.76		09-03-2018	8	0.00		Assam	Tour	MH-2552

			14.65	14.65	0.00		7.32		6.76	92.30%			0.00	0%	Assam	Tourism	MH-2552
10	Holding the 6th International Tourism Mart at Hotel Taj Vivanta, Guwahati from 5th to 7th December, 2017 by Assam Tourism Development Corporation (ATDC)	26-12-2017	36.29	36.29	0.00	26-12-2017	36.29	26-11-2018	36.29	0.00%		0	0.00	0%	Assam	Tourism	MH-2552
			36.29	36.29	0.00		36.29		0.00	0.00%			0.00	0%	Assam	Tourism	MH-2552
1	Construction of Circuit House Churachandpur, Churachandpur Town, Manipur.	20-10-2011	466.67	420.00	46.67	20-10-2011	168.00	27-11-2013	168.00		30-11-2012	72	41.80		Manipur	Tourism	MH-3601
						12-09-2013	168.00	26-06-2015	168.00						Manipur	Tourism	MH-3601
						07-03-2018	84.00								Manipur	Tourism	MH-3601
			466.67	420.00	46.67		420.00		336.00	80.00%			41.80	90%	Manipur	Tourism	MH-3601
2	Infrastructure Development of Tourist Destination at Shanthei Natural Park, Andro, Imphal East District, Manipur	27-02-2014	478.00	430.20	47.80	27-02-2014	172.08	16-06-2015	172.08		27-03-2016	32	47.80		Manipur	Tourism	MH-3601
						14-03-2016	100.00	21-02-2017	100.00						Manipur	Tourism	MH-3601
						03-02-2017	158.12	0							Manipur	Tourism	MH-3601
			478.00	430.20	47.80		430.20		272.08	63.25%			47.80	100%	Manipur	Tourism	MH-3601
3	Construction/Renovation of Tourism	03-03-2014	440.88	396.79	44.09	03-03-2014	158.43	9-10-2015	158.43		03-03-2016	32	44.08		Manipur	Tourism	MH-3601

	Infrastructure Development around Mahabali Temple, Imphal East, Manipur					14-03-2016	158.72	0							Mani	Tour	MH-3601
			440.88	396.79	44.09		317.15		158.43	49.95%			44.08	100%	Mani	Tour	MH-3601
4	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	0			0	33	0		Mani	Tour	MH-3601
			10.00	9.00	1.00		8.00		0.00	0.00%			0.00	0%	Mani	Tour	MH-3601
5	Organizing Shirui Lily Festival, 2017	01-05-2017	20.00	20.00	2.00	01-05-2017	16.00	05-08-2018	16.00	0.00%		0	2.00		Mani	Tour	MH-3601
			20.00	20.00	2.00	06-01-2018	4.00								Mani	Tour	MH-3601
			20.00	20.00	2.00		20.00		16.00	100.00%			2.00	100%	Mani	Tour	MH-3601
6	Manipur Sangai Festival-2017	14-11-2017	25.00	22.50	2.50	14-11-2017	20.00	0	0.00		0	0	0.00		Mani	Tour	MH-3601
			25.00	22.50	2.50		20.00		0.00	0.00%			0.00	0%	Mani	Tour	MH-3601
7	Development of Heritage Tourism at Yangkhullen village, Senapati District, Manipur	05-02-2018	360.00	324.00	36.00	05-02-2018	130.00	0	0.00		02-05-2021	0			Mani	Tour	MH-3601
			360.00	324.00	36.00		130.00		0.00	0.00%			0.00	0%	Mani	Tour	MH-3601

8	Proposal for financial assistance for organizing the Luira Planit (Seed Sowing Festival) at Ukhurul District Headquater Manipur	26-02-2018	5.00	4.50	0.50	26-02-2018	4.00	0	0.00		26/2/2018	0			Mani	Tour	MH-3601
			5.00	4.50	0.50		4.00		0.00	0.00%			0.00	0%	Mani	Tour	MH-3601
9	Construction of Tourism Park at Koide Zho of Senapati District, Manipur	03-12-2018	350.00	315.00	35.00	12-03-2018	27.40				#####				Mani	Tour	MH-3601
			350.00	315.00	35.00		27.40		0.00	0.00%			0.00	0%	Mani	Tour	MH-3601
1	Organizing Wotri (Lengvei) Fest -2017 at Phalee Village Ukhurul, District, Manipur to be held on 9 th -10 th January, 2018 by Indian Council for Cultural Relations, Ministry of External Affairs, Govt. of India	28-12-2017	10.00	10.00	0.00	28-12-2017	8.00								Mani	Tour	MH-2552
			10.00	10.00	0.00		8.00		0.00	0.00%			0.00	0%	Mani	Tour	MH-2552
2	Establishment of Eco-Tourism Park at Shovako, Ukhurul District, Manipur	14-03-2018	533.00	533.00	0.00	14-03-2018	10.00	06-08-2018	10.00	100.00%	31-03-2020				Mani	Tour	MH-2552
			533.00	533.00	0.00		10.00		10.00	100.00%			0.00	0%	Mani	Tour	MH-2552

3	Establishment of Eco-Tourism Part at Andro, Imphal East District, Manipur	14-03-2018	536.00	536.00		14-03-2018	10.00	06-08-2018	10.00		31-03-2020					Mani	Tour	MH-2552
			536.00	536.00	0.00		10.00		10.00	100.00%			0.00	0%		Mani	Tour	MH-2552
1	Orchid Lake Resort Development, Umiam, Ri Bhoi District, Meghalaya	05-03-2014	760.61	684.55	76.06	05-03-2014	273.82	22-02-2017	273.82		03-05-2016	32	0			Megh	Tour	MH-3601
						01-03-2017	273.82	08-09-2017	273.82							Megh	Tour	MH-3601
						16-01-2018	136.91									Megh	Tour	MH-3601
			760.61	684.55	76.06		684.55		547.64	50.00%			0.00	0%		Megh	Tour	MH-3601
2	Construction of Eco-Tourism Park at Langkawet, East Khasi Hills District, Meghalaya	16-06-2015	137.40	123.66	13.74	16-06-2015	49.46	22-02-2017	49.46		16-06-2018	6	0			Megh	Tour	MH-3601
						03-02-2017	49.46	27-11-2017	49.46							Megh	Tour	MH-3601
						28-12-2017	24.74									Megh	Tour	MH-3601
			137.4	123.66	13.74		123.66		98.92	50.00%			0.00	0%		Megh	Tour	MH-3601
3	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	0.00	15-02-2016	8.00	27-01-2017	8.00		0	33	0.76			Megh	Tour	MH-3601
			10.00	9.00	0.00		8.00		8.00	100.00%			0.76	80%		Megh	Tour	MH-3601
4	Wangala Dance festival – 2016	20-07-2016 Revised 30-11-2017	4.00	4.00	0.40	20-07-2016	4.00	14-11-2017	4.00		0	0	0.40			Megh	Tour	MH-3601
			4.00	4.00	0.40		4.00		4.00	0.00%			0.40	8%		Megh	Tour	MH-3601
5	Holiday IQ Campaign	14-03-2017	20.00	18.00	2.00	14-03-2017	8.27	0			0	0	0.00			Megh	Tour	MH-3601

						19-11-2018	9.73								Megh	Tour	MH-3601
			20.00	18.00	2.00		18.00		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
6	Development of Ballonggre Songitcham in West Garo Hills District, Meghalaya	22-03-2017	168.51	151.65	16.86	22-03-2017	60.78	22-11-2018	60.78		22-03-2020	0	6.078		Megh	Tour	MH-3601
						13-12-2018	60.66								Megh	Tour	MH-3601
			168.51	151.65	16.86		60.78		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
7	Construction of guest house and wayside amenities at Swangngrei Hamegaon, West Khasi Hills District, Meghalaya	22-03-2017	404.50	364.05	40.45	22-03-2017	145.62	0			22-03-2020	0	0.00		Megh	Tour	MH-3601
			404.50	364.05	40.45		145.62		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
8	Eco-Resort at Nongkhlaw, West Khasi Hills District, Meghalaya	22-03-2017	128.87	115.98	12.89	22-03-2017	46.39	22-11-2018	46.39		22-03-2020	0	4.639		Megh	Tour	MH-3601
						13-12-2018	46.39								Megh	Tour	MH-3601
			128.87	115.98	12.89		46.39		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
9	Development of Omed Ni Jamdap at Rajasimla, North Garo Hills District, Meghalaya	22-03-2017	90.61	81.54	9.07	22-03-2017	32.61	22-03-18	32.61		22-03-2020	0	0.00		Megh	Tour	MH-3601
						27-04-2018	32.61								Megh	Tour	MH-3601
			90.61	81.54	9.07		65.22		32.61	100.00%			0.00	0%	Megh	Tour	MH-3601

10	Rural Eco Tourism Circuit in Garo Hills (East Garo Hills, West Garo Hills and South West Garo Hills), Meghalaya	22-03-2017	1439.00	1295.10	143.90	22-03-2017	375.21				22-03-2020	0	0.00		Megh	Tour	MH-3601
			1439.00	1295.10	143.90		375.21		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
11	Capacity building for Tourism Sector for Food Craft Institute, Tura	12-12-2017	16.23	14.61	1.62	12-12-2017	4.38	0	0.00	0.00%		0	0.00	0%	Megh	Tour	MH-3601
			16.23	14.61	1.62		4.38		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
12	Village/Rural Tourism under Cooperative Sector for Wahkdait Pashum Ropeway Transport, Fruit and Vegetable Processing Unit & Livestock Cooperative society Ltd. in Pynursla C&RD Block East Khasi Hills District.	28-12-2017	37.91	34.00	3.91	28-12-2017	13.60			0.00%					Megh	Tour	MH-3601
			37.91	34.00	3.91		13.60		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
13	Behdeinkhlam Festival - 2018	6-7-2018	25.00	20.00	5.00	6-7-2018	20.00								Megh	Tour	MH-3601
			25.00	20.00	5.00		20.00		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601
14	Rotary Sohra Marathon – 2018	13-08-2018	10.00	10.00	0.00	13-08-2018	8.00								Megh	Tour	MH-3601
			10.00	10.00	0.00		8.00		0.00	0.00%			0.00	0%	Megh	Tour	MH-3601

15	Conducting Capacity Building Courses in Hospitality	22-03-2016	72.00	72.00		22-03-2016	52.85	03-01-2017	72.00		22-03-2017	0	0.00		Megh	Tour	MH-2552
						22-03-2017	19.15								Megh	Tour	MH-2552
			72.00	72.00	0.00		72.00		72.00	99.99%			0.00	0%	Megh	Tour	MH-2552
16	Capacity Building for Service Providers for Tourism sector for Food Craft Institute, Tura, Meghalaya	17-11-2016	10.26	10.26	0.00	17-11-2016	8.00	21-06-2017	10.26	100.00%	17-11-2017	0	0.00		Megh	Tour	MH-2552
						05-07-2017	2.26			100.00%		0	0.00		Megh	Tour	MH-2552
			10.26	10.26	0.00		10.26		10.26	0.00%			0.00	0%	Megh	Tour	MH-2552
1	Winter Festival – 2017 Mizoram	30-11-2017	15.00	13.50	1.50	30-11-2017	12.00	0	0.00	0.00%	0	0			Mizo	Tour	MH-3601
			15.00	13.50	1.50		12.00		0.00	0.00%			0.00	0%	Mizo	Tour	MH-3601
2	Mizoram Music Festival 2017	30-11-2017	25.00	22.50	2.50	30-11-2017	20.00	0	0.00	0.00%	0	0			Mizo	Tour	MH-3601
			25.00	22.50	2.50		20.00		0.00	0.00%			0.00	0%	Mizo	Tour	MH-3601
3	Mizoram Music Festival 2018	14-09-2018	20.00	18.00	2.00	14-09-2018	16.00	0	0.00	0.00%			0.00	0%	Mizo	Tour	MH-3601
			20.00	18.00	2.00		16.00		0.00						Mizo	Tour	MH-3601
4	Celebration of Rhododendron Festival by Deputy Commissioner Lawngtlai District, Govt. of Mizoram	05-03-2018	4.00	4.00	0.00	05-03-2018	3.00	28-08-2018	3.00						Mizo	Tour	MH-2552
			4.00	4.00	0.00		3.00		0.00	0.00%			0.00	0%	Mizo	Tour	MH-2552

5	1st Mizoram Open FAI CAT – II Accuracy Championship cum Festival - 2018	03-12-2018	20.00	20.00	-	03-12-2018	16.00								Mizo	Tour	MH-3601
			20.00	20.00	0.00		3.00		0.00	0.00%			0.00	0%	Mizo	Tour	MH-2552
6	Hill Festival at HATIM, Kawmzawl, Lunglei, Mizoram	11-12-2018	10.00	10.00	0.00	11-12-2018	8.00								Mizo	Tour	MH-2552
			10.00	10.00	0.00		3.00		0.00	0.00%			0.00	0%	Mizo	Tour	MH-2552
1	Development of Pfutsero Lake at Pfutsero in Phek District Nagaland.	09-03-2011	389.39	350.45	38.94	03-09-2011	110.00	07-10-2012	110.00		31-03-2014	55	27.80		Naga	Tour	MH-3601
						21-08-2012	140.18	09-05-2014	140.18						Naga	Tour	MH-3601
						26-10-2017	100.27								Naga	Tour	MH-3601
			389.39	350.45	38.94		350.45		250.18	100.00%			27.80	71%	Naga	Tour	MH-3601
2	Construction of Approach Road and Security Fencing at IHM, Dimapur, Nagaland.	21-03-2012	352.24	317.02	35.22	21-03-2012	120.00	14-02-2014	120.00		21-10-2013	62	27.41		Naga	Tour	MH-3601
						27-02-2014	126.80	2-4-2015	126.80						Naga	Tour	MH-3601
						12-11-2015	70.22	0	0						Naga	Tour	MH-3601
			352.24	317.02	35.224		317.02		246.80	77.85%			27.41	78%	Naga	Tour	MH-3601
3	Infrastructure Development for Pilgrimage Destination at Molungyimsen, Mokukchung District, Nagaland.	(O) 06-07-2012	461.54	415.38	46.16	06-07-2012 Original date	168.58	10-6-2013	168.58		06-07-2014	52	37.46		Naga	Tour	MH-3601
		(R) 17-02-2017				14-03-2014	168.58	22-07-2015	168.58						Naga	Tour	MH-3601
						17-02-2017 Revised date	78.22	09-10-2017	33.16						Naga	Tour	MH-3601
			461.54	415.38	46.16		415.38		370.32	81.17%			37.46	81%	Naga	Tour	MH-3601

4	Construction of Tourist Resort at Dzukou, Viswema Range, Nagaland	03-03-2014	285.84	257.26	28.58	03-03-2014	102.90	22-07-2015	102.90		03-03-2016	32	22.86		Naga	Tour	MH-3601
						25-02-2016	102.90	17-09-2017	102.90						Naga	Tour	MH-3601
			285.84	257.26	28.58		205.80		205.80	100.00%			22.86	36%	Naga	Tour	MH-3601
5	Integrated Tourism Project in Englan Range, Wokha, Nagaland	03-03-2014	300.71	270.63	30.07	03-03-2014	108.25	22-07-2015	108.25		03-03-2016	32	23.06		Naga	Tour	MH-3601
						18-11-2015	110.00	17-09-2017	110.00						Naga	Tour	MH-3601
						15-02-2018	52.38								Naga	Tour	MH-3601
			300.71	270.63	30.07		270.63		218.25	80.65%			23.06	77%	Naga	Tour	MH-3601
6	Establishment of Enopen Tourist Resort at Khonoma, Kohima Nagaland	05-10-2016	482.80	434.52	48.28	05-10-2016	173.80	16-05-2018	173.80		10-05-2019	0	19.31		Naga	Tour	MH-3601
						14-06-2018	173.80								Naga	Tour	MH-3601
			482.80	434.52	48.28		347.60		173.80	50.00%			19.31	40%	Naga	Tour	MH-3601
7	Construction of Guest House at Longleng District Head Quarter, Longleng, Nagaland	27-09-2016	316.00	284.40	31.60	27-09-2016	113.76	0	0		27-09-2019	0			Naga	Tour	MH-3601
			316.00	284.40	31.60		113.76		0.00	0.00%			0.00	0%	Naga	Tour	MH-3601
8	Development of trekking & base camp at Mt. Saramati, Thanamir Village, Kiphire District Nagaland	18-10-2016	720.00	648.00	72.00	18-10-2016	259.20	09-10-2017	35.00		18-10-2019	0			Naga	Tour	MH-3601
			720.00	648.00	72.00		259.20		35.00	13.50%			0.00	0%	Naga	Tour	MH-3601

9	Construction of Eco-Tourism destination at Sendenyu Bio-diversity and wildlife conservation area, Kohima, Nagaland	18-10-2016	284.00	255.60	28.40	18-10-2016	102.24	09-10-2017	26.32		18-10-2019	0			Naga	Tour	MH-3601
			284.00	255.60	28.40		102.24		26.32	25.74%			0.00	0%	Naga	Tour	MH-3601
10	Upgradation of Nagaland House at Shillong	07-02-2017	181.34	163.20	18.14	02-07-2017	65.28	02-08-2018	65.28		07-02-2020	0			Naga	Tour	MH-3601
						26-02-2018	65.28								Naga	Tour	MH-3601
			181.34	163.20	18.14		130.56		65.28	0.00%			0.00	0%	Naga	Tour	MH-3601
11	Eco-Tourism Destination and Development of Trekking Route at Phusachodu Village, Phek District, Nagaland	22-03-2017	319.83	287.85	31.98	22-03-2017	115.13	09-10-2017	18.00	0.00%	22-03-2020	0	0.00	%	Naga	Tour	MH-3601
			319.83	287.85	31.98		115.13		18.00	15.63%			0.00	0%	Naga	Tour	MH-3601
12	Construction of Multilevel Parking at Rullinou, Kohima, Nagaland	21-09-2017	339.00	305.10	33.90	21-09-2017	122.00	0	0.00	0.00%	21-09-2019	0	0.00		Naga	Tour	MH-3601
			339.00	305.10	33.90		122.00		0.00	0.00%			0.00	0%	Naga	Tour	MH-3601
13	Construction of Tourist Lodge at Jalukie, Peren, Nagaland	28-12-2017	295.00	265.50	29.50	28-12-2017	106.00	0	0.00	0.00%		0	0.00		Naga	Tour	MH-3601
			295.00	265.50	29.50		106.00		0.00	0.00%			0.00	0%	Naga	Tour	MH-3601

14	Hornbill Festival - 2018	06-12-2018	25.00	25.00	0.00	06-12-2018	20.00	0	0.00	0.00%		0	0.00		Naga	Tour	MH-3601
			25.00	25.00	0.00		20.00		0.00	0.00%			0.00	0%	Naga	Tour	MH-3601
1	Creation of Banbas Project Barsey Rhodendron Sanctuary at Hee Bermiok	23-12-2009	280.00	252.00	28.00	23-12-2009	145.25	21-12-2012	145.25		23-12-2012	69	28.00		Sikki	Tour	MH-3601
						10-09-2013	70.00	10-09-2014	70.00						Sikki	Tour	MH-3601
						17-08-2015	36.75	0	0						Sikki	Tour	MH-3601
			280.00	252.00	28.00		252.00		215.25	85.42%			28.00	100%	Sikki	Tour	MH-3601
2	Development of Eco-Tourism and Allied Activities at Chauridara Green Village in South Sikkim	18-03-2013	363.41	327.07	36.34	18-03-2013	130.83	08-03-2015	130.83		18-03-2016	30	36.34	100%	Sikki	Tour	MH-3601
						02-03-2016	130.83	07-08-2017	92.69						Sikki	Tour	MH-3601
			363.41	327.07	36.34		261.66		223.52	49.87%			36.34	100%	Sikki	Tour	MH-3601
3	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	0	0		0	30			Sikki	Tour	MH-3601
			10.00	9.00	1.00		8.00		0.00	0.00%			0.00	0%	Sikki	Tour	MH-3601
4	Upgradation and Beautification of Lachen Bazaar in North Sikkim	11-01-2017	388.90	350.01	38.89	11-01-2017	140.00	05-10-2018	140.00		11-01-2020	0			Sikki	Tour	MH-3601
						06-01-2018	140.00	30-11-2018	140.00						Sikki	Tour	MH-3601
			388.90	350.01	38.89		280.00		280.00	100.00%			0.00	0%	Sikki	Tour	MH-3601

5	Construction of Boating Pool at Chopta Valley in North Sikkim	21-09-2017	910.00	819.00	91.00	21-09-2017	328.00	0	0.00	0.00%	21-09-2020	0	0.00	0%	Sikki	Tour	MH-3601
			910.00	819.00	91.00		328.00		0.00	0.00%			0.00	0%	Sikki	Tour	MH-3601
6	Celebration of Sikkim Red Panda Winter Carnival 2017-18	12-02-2018	25.00	22.50	2.50	12-02-2018	7.36	08-06-2018	7.36	0.00%	12-07-2018	0.00	0.00	0%	Sikki	Tour	MH-3601
			25.00	22.50	2.50		7.36		0.00	0.00%			0.00	0%	Sikki	Tour	MH-3601
7	Celebration of Jorethang Maghey Mela 2018	12-02-2018	5.00	4.50	0.50	12-02-2018	3.00		0.00	0.00%	12-07-2018	0.00	0.00	0%	Sikki	Tour	MH-3601
			5.00	4.50	0.50		3.00		0.00	0.00%			0.00	0%	Sikki	Tour	MH-3601
8	Development of Eco-Tourism at Golitar, Fambonglho Wildlife Sanctuary, Sikkim .	24-03-2011	394.63	394.63		24-03-2011	129.00	03-03-2015	219.94		31-03-2016	32			Sikki	Tour	MH-2552
						11-07-2013	91.00	0	0						Sikki	Tour	MH-2552
						17-03-2015	4.75	23-11-2015	4.75						Sikki	Tour	MH-2552
						10-03-2016	169.88	0	0						Sikki	Tour	MH-2552
			394.63	394.63	0.00		394.63		224.69	56.94%			0.00	0%	Sikki	Tour	MH-2552
1	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	16-01-2018	4.31		0	33			Tripu	Tour	MH-3601

			10.00	9.00	1.00		8.00		4.31	0.00%			0.00	0%	Tripu	Tour	MH-3601
2	Organizing of International Tourism Mart (ITM) in Agartala from 22nd to 24th November, 2018	03-12-2018	9.50	9.50	-	03-12-2018	7.60				0	33			Tripu	Tour	MH-3601
			10.00	9.00	1.00		8.00			0.00%			0.00	0%	Tripu	Tour	MH-3601
1	Providing professional services to North Eastern Council Secretariat under Tourism Sector, NEC	14-03-2017	10.49	10.49		14-03-2017	10.49	0	0	0.00%	14-03-2018	0	0	0%	Othe	Tour	MH-2552
			10.49	10.49	0.00		10.49		0.00	0.00%			0.00	0%	Othe	Tour	MH-2552
2	Out door media campaing for promotion of tourism in NER Paradise unexplored	29-03-2017	550.00	550.00		29-03-2017	260.52	11-10-2017	238.44	0.00%	29-04-2017	19			Othe	Tour	MH-2552
						22-03-2018	213.35								Othe	Tour	MH-2552
			550.00	550.00	0.00		473.87		238.44	50.32%			0.00	0%	Othe	Tour	MH-2552
3	Promotional theme based regional tourist circuits in NER	24-03-2017	750.00	750.00		24-03-2017	300.00			0.00%	31-03-2018				Othe	Tour	MH-2552
			750.00	750.00	0.00		300.00		0.00	0.00%			0.00	0%	Othe	Tour	MH-2552

4	for vetting of a Passenger Ropeway (Cable Car) Project proposal at Pongtung, East Khasi Hills District, Meghalaya by Indian Institute of Technology, Guwahati.	24-08-2017	7.36	7.36	0.00	24-08-2017	6.00	0	0.00	0%	31-11-2017	0	0		Other Agencies	Tourism	MH-2552
			7.36	7.36	0.00		6.00	0	0.00	0%			0	0%	Other Agencies	Tourism	MH-2552
5	Development of Sustainable Eco-Tourism Complex in Longding District, Arunachal Pradesh	15-02-2018	250.00	250.00	0.00	15-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Agencies	Tourism	MH-2552
						30-11-2018	90.00								Other Agencies	Tourism	MH-2552
			250.00	250.00	0.00		100.00		0.00	0.00%			0	0%	Other Agencies	Tourism	MH-2552
6	Development of Eco-Tourism Complex at Thoubal Lake near Muirei and Ramrei, Ukhrul District, Manipur	19-02-2018	433.00	433.00	0.00	19-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Agencies	Tourism	MH-2552
						27-11-2018	163.20								Other Agencies	Tourism	MH-2552
			161.00	161.00	0.00		173.20		0.00	0.00%			0	0%	Other Agencies	Tourism	MH-2552
7	Development of Khayang Village Community Eco-Tourism & Home stay in Ukhrul District, Manipur	15-02-2018	161.00	161.00	0.00	15-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Agencies	Tourism	MH-2552
						30-11-2018	54.40								Other Agencies	Tourism	MH-2552
			433.00	433.00	0.00		64.40		0.00	0.00%			0	0%	Other Agencies	Tourism	MH-2552

8	Swachhta Action Plan	03-06-2018	599.00	599.00	0.00	06-03-2018	599.00								Othe	Tour	MH-2552
			599.00	599.00	0.00		599.00		0.00	0.00%			0	0%	Othe	Tour	MH-2552
9	Project proposal for Promotion of Tourism for Domestic & International Tourists to North East India	14-03-2018	187.00	187.00	0.00	14-03-2018	187.00								Othe	Tour	MH-2552
			187.00	187.00	0.00		187.00		0.00	0.00%			0	0%	Othe	Tour	MH-2552
10	Bamboo Auditorium at NIT, Arunachal	21-3-2018	74.60	74.60	0.00	21-03-2018	60.00								Othe	Tour	MH-2552
			74.60	74.60	0.00		60.00		0.00	0.00%			0	0%	Othe	Tour	MH-2552
11	Organizing Adventure Tourism Festival, 2018 in Bogamati, Baksa, Btad, Assam (Indo Bhutan Border)	21-08-2018	10.00	10.00	0.00	21-08-2018	8.00								Othe	Tour	MH-2552
			10.00	10.00	0.00		8.00		0.00	0.00%			0	0%	Othe	Tour	MH-2552
1	Up-gradation of Mengio (Shakiang) PHC to 50 bedded Hospital, Papumpare District. (Revised)	(O) 18-12-2009 (R) 21-07-2016	(O) 494.00 (R) 835.00	751.50	83.50	18-12-2009 22-07-2010 04-01-2012 17-02-2014 21-07-2016 05-02-2018	30.00 50.00 200.00 164.60 122.76 100.00	28-06-2010 02-12-2011 14-01-2013 05-08-2015 07-07-2017 0	30.00 50.00 200.00 164.60 122.76 0.00		31-03-2012 21-07-2018	81	62.40		Arun	Med	3601
			835.00	751.50	83.50		667.36		567.36	85%			62.40	74.73%	Arun	Med	MH-3601

2	Construction of Hiya Primary Health Centre under ADC Hq Nyapin, AP	08-03-2016	365.25	328.73	36.53	08-03-2016	131.49	07-07-2017	131.49		08-03-2018	9	36.53		Arun	Med	3601
						17-07-2017	100.00	01-08-2018	100.00								MH-3601
			365.25	328.73	36.53		231.49		231.49	100.00%			36.53	#####	Arun	Med	MH-3601
3	Infrastructure Development of Sagalee CHC, Papumpare District, AP	08-03-2016	437.00	393.30	43.70	08-03-2016	157.32	23-07-2018	157.32		08-03-2018	9	15.72		Arun	Med	3601
						07-08-2018	157.32	0	0.00								MH-3601
			437.00	393.30	43.70		314.64		157.32	50.00%			15.72	35.97%	Arun	Med	MH-3601
4	Construction of Infrastructure Development at PHC at Dadam, CO HQ in Tirap, Arunachal Pradesh	20-07-2016	348.00	313.20	34.80	20-07-2016	125.28	11-09-2017	125.28		20-07-2018	5	13.00		Arun	Med	3601
						14-03-2018	75.00	0	0.00								MH-3601
			348.00	313.20	34.80		200.28		125.28	62.55%			13.00	37.36%	Arun	Med	MH-3601
5	Infrastructure of CHC Infrastructure at Seijosa in East Kameng District, Arunachal Pradesh	18-04-2017	930.79	837.71	93.08	18-04-2017	100.00	0	0.00		18-04-2019	0	0.00		Arun	Med	MH-3601
							100.00	0.00	0.00								MH-3601
6	Establishment of Shija	27-02-2012	370.92	333.83	37.09	27-02-2012	120.00	07-11-2013	120.00		31-04-2015	44	13.33		Mani	Med	3601

	Regional Oxygen Plant and Generation Unit, Langol, Imphal, Manipur					27-02-2017	120.00	0	0.00						Mani	Med	MH-3601	
			370.92	333.83	37.09		240.00		120.00	50.00%			13.33	35.94%		Mani	Med	MH-3601
7	Up-gradation of Regional Children's Heart Surgical Unit at Sky Hospital & Research Centre Pvt. Ltd., Imphal West, Manipur	11-04-2017	800.00	720.00	80.00	11-04-2017	288.00	27-10-2018	282.38		11-04-2019	0	0.00		Mani	Med	MH-3601	
						05-12-2018	288.00	0	0.00									MH-3601
			800.00	720.00	80.00		576.00		282.38	49.02%		0	0.00	0.00%		Mani	Med	MH-3601
8	Construction of Nursing School with Hostel at Phungre, Ukhrul as an Extension of Leishiphung Christian Hospital, Ukhrul, Manipur	11-04-2017	1102.00	991.80	110.20	11-04-2017	125.00	0	0.00		11-04-2020	0	0.00				MH-3601	
			1102.00	991.80	110.20		125.00	0	0.00	0.00%		0	0.00	0.00%		Mani	Med	MH-3601
9	Up-gradation of Equipment Infrastructure and Development of District Hospitals, Meghalaya	2012-13 16-11-2012	949.67	854.70	94.97	16-11-2012	300.00	22-12-2015	213.26		30-11-2015	37	30.00		Megh	Med	MH-3601	
								09-08-2016	74.70						Megh	Med	MH-3601	
								20-04-2017	8.67						Megh	Med	MH-3601	
						11-10-2018	300.00	0	0.00						Megh	Med	MH-3601	
			949.67	854.70	94.97		600.00		296.63	49.44%			30.00	31.59%		Megh	Med	MH-3601

10	Improvement and Up-gradation of SAN-KER, Shillong, Meghalaya	2016-17 20-07-2016	325.00	292.50	32.50	20-07-2016	117.00	08-02-2018	117.00		20-07-2018	5	13.00		Megh	Med	3601
						14-03-2018	128.59	0	0.00								MH-3601
			325.00	292.50	32.50		245.59		117.00	47.64%			13.00	40.00%	Megh	Med	MH-3601
11	Strengthening of Dental Departments at Civil Hospital, Aizawl and District Hospitals in Mizoram (Revised)	(O) 2013-14 12-02-2014 (R) 29-10-2018	(O) 443.76 (R) 441.80	(O) 399.384 (R) 397.62	(O) 44.38 (R) 44.18	12-02-2014	160.00	20-10-2015	160.00		12-02-2017	22	35.56		Mizo	Med	3601
						23-11-2015	160.00	09-04-2018	160.00						Mizo	Med	MH-3601
						29-10-2018	77.62	0	0.00						Mizo	Med	MH-3601
			441.80	397.62	44.18		397.62		320.00	80.48%			35.56	80.49%	Mizo	Med	MH-3601
12	Establishment of State Medical Library at Civil Hospital, Aizawl	2013-14 12-02-2014	361.18	325.06	36.12	12-02-2014	130.00	19-05-2016	130.00		12-02-2017	22	28.88		Mizo	Med	3601
						16-08-2016	130.00	13-04-2018	130.00						Mizo	Med	MH-3601
						26-04-2018	65.06	0	0.00						Mizo	Med	MH-3601
			361.18	325.06	36.12		325.06		260.00	79.99%			28.88	79.96%	Mizo	Med	MH-3601
13	Bio-Medical Waste Management Incinerators System for District Hospital, Lawngtlai, Champhai, Mamit & Serchhip in Mizoram	2016-17 20-07-2016	468.00	421.20	46.80	20-07-2016	168.48	05-04-2018	168.48		20-11-2016	26	18.72		Mizo	Med	MH-3601
						09-08-2018	168.48	0	0.00						Mizo	Med	MH-3601
			468.00	421.20	46.80		336.96		168.48	50.00%			18.72	40.00%	Mizo	Med	MH-3601
14	Purchase of CT Scan Machine at Civil Hospital, Lunglei, Mizoram	2016-17 20-07-2016	228.00	205.20	22.80	20-07-2016	164.16	16-04-2018	164.16		05-01-2017	23	18.24		Mizo	Med	3601
						09-11-2018	41.04	0	0.00						Mizo	Med	MH-3601

			228.00	205.20	22.80		205.20		164.16	80.00%			18.24	80.00%			MH-3601
15	Construction of Main Building of School of Nursing, Synod Hospital, Durtlang, Mizoram	2017-18 08-08-2017	833.00	749.70	83.30	08-08-2017	170.00	16-04-2018	170.00		08-08-2019	0	18.89		Mizo	Med	3601
						13-12-2018	200.00	0	0.00								MH-3601
			833.00	749.70	83.30		370.00		170.00	45.95%			18.89	22.68%			MH-3601
16	Setting up of North East Regional Multi-disciplinary Paramedical Institute, Dimapur, Nagaland	26-02-2014	4981.31	4483.18	498.13	26-02-2014	500.00	11-12-2014	500.00		28-02-2018	10	222.21		Naga	Med	3601
						18-12-2014	1500.00	18-03-2017	1500.00								MH-3601
						22-03-2018	648.56	10-12-2018	170.91								MH-3601
			4981.31	4483.179	498.13		2648.56		2170.91	81.97%			222.21	44.61%			MH-3601
17	Strengthening of Radiology Departments at Manhan CHC Singtam CHC and Namchi CHC, Sikkim	26-11-2012	950.25	855.25	95.00	26-11-2012	280.00	21-01-2016	280.00		20-11-2015	36	95.02		Sikki	Med	3601
						16-02-2015	238.18	22-01-2016	238.18								MH-3601
						27-02-2017	253.71	12-03-2018	253.71								MH-3601
						16-05-2018	83.36	0	0.00								MH-3601
			950.25	855.25	95.00		855.25		771.89	90.25%			95.02	#####			MH-3601
18	Conference on 1st Annual NEIGRIHMS UGCON	16-08-2018	3.50	3.50	0.00	16-08-2018	2.80	20-11-2018	2.80		19-08-2018	0	0.00		r Age	Med	MH-2552
						13-12-2018	0.70	0	0.00								MH-2552
			3.50	3.50	0.00		3.50		2.80	80.00%			0.00	0%			MH-2552

1	Infrastructure Development of Govt. Secondary school at Parsi Parlo under Parsi Parlo Circle in Kurung Kumey District, Arunachal Pradesh.	18-05-2015	474.24	426.82	47.42	18-05-2015	170.73	20-07-2018	170.73		18-05-2018	7	0.00		Arunachal Pradesh	HRD	MH-3601
						13-09-2018	170.00	0	0.00						Arunachal Pradesh	HRD	MH-3601
			474.24	426.82	47.42		340.73		170.73	50.11%			0.00	0.00%	Arunachal Pradesh	HRD	MH-3601
2	Infrastructure Development of ITI at Yupia, Papum Pare District, Arunachal Pradesh.	18-05-2015	156.16	140.54	15.62	18-05-2015	56.22	10-08-2017	56.22		18-05-2017	19	0.00		Arunachal Pradesh	HRD	MH-3601
						06-02-2018	80.00	0	0.00						Arunachal Pradesh	HRD	MH-3601
			156.16	140.54	15.62		136.22		56.22	41.27%			0.00	0.00%	Arunachal Pradesh	HRD	MH-3601
3	Construction of Double Storied School Building at Sagalee (Govt. Higher Secondary School), Arunachal Pradesh.	17-09-2015	1048.15	943.34	104.82	17-09-2015	377.33	17-03-2017	377.33		17-09-2018	3	76.00		Arunachal Pradesh	HRD	MH-3601
						29-06-2017	377.00	07-02-2018	377.00						Arunachal Pradesh	HRD	MH-3601

						14-03-2018	150.00	0	0.00						Arunachal Pradesh	HRD	MH-3601
			1048.15	943.34	104.82		904.33		754.33	83.41%			76.00	72.51%	Arunachal Pradesh	HRD	MH-3601
4	Infrastructure Development of Model School at Paying Circle Hq, Upper Subansari District, Arunachal Pradesh.	17-03-2016	415.00	373.50	41.50	17-03-2016	150.00	09-01-2018	150.00		17-03-2018	9	0.00		Arunachal Pradesh	HRD	MH-3601
						22-03-2018	150.00	0	0.00						Arunachal Pradesh	HRD	MH-3601
			415.00	373.50	41.50		300.00		150.00	50.00%			0.00	0.00%	Arunachal Pradesh	HRD	MH-3601
5	Infrastructure development of Girl School at Katang under Tirap District, Arunachal Pradesh	02-05-2017	388.00	349.20	38.80	02-05-2017	70.00	0	0.00		02-05-2019	0	0.00		Arunachal Pradesh	HRD	MH-3601
			388.00	349.20	38.80		70.00		0.00	0.00%		0		0.00%	Arunachal Pradesh	HRD	MH-3601
6	Infrastructure Development of ME School, Longding Arunachal Pradesh	02-05-2017	385.11	346.60	38.51	02-05-2017	69.00	20-07-2018	69.00		02-05-2019	0	0.00		Arunachal Pradesh	HRD	MH-3601
			385.11	346.60	38.51		69.00		69.00	100.00%		0		0.00%	Arunachal Pradesh	HRD	MH-3601

7	Financial support to the students of North Eastern Region for higher professional courses. (Renewal)	13-06-2018	100.00	100.00	0.00	13-06-2018	100.00	0	0.00		0	0	0.00		Arunachal Pradesh	HRD	MH-3601
			100.00	100.00	0.00		100.00		0.00	0.00%		0	0.00	0.00%	Arunachal Pradesh	HRD	MH-3601
1	Construction of Saviour Orphan Children Home at Gossaigaon, Kokrajhar, Assam.	03-05-2014	294.33	264.90	29.43	03-05-2014	106.00	07-10-2015	106.00						Assam	HRD	MH-3601
						30-03-2016	35.00	0	0.00		06-05-2016	31	0.00		Assam	HRD	MH-3601
			294.33	264.90	29.43		141.00		106.00	75.18%			0.00	0.00%	Assam	HRD	MH-3601
2	Construction of Auditorium Hall at Chamata Higher Secondary School, Nalbari, Assam.	18-12-2014	205.00	184.50	20.50	18-12-2014	73.80	28-04-2017	73.80						Assam	HRD	MH-3601
						22-05-2017	73.80	13-04-2018	73.80		18-12-2016	23	0.00		Assam	HRD	MH-3601
						04-09-2018	36.90	0	0.00						Assam	HRD	MH-3601
			205.00	184.50	20.50		184.50		147.60	80.00%			0.00	0.00%	Assam	HRD	MH-3601
3	Construction of Chandranath Sarmah Higher Secondary School at Bihaguri Sonitpur District, Assam.	03-05-2015	318.30	286.47	31.83	03-05-2015	62.24	17-08-2017	62.24						Assam	HRD	MH-3601
						24-08-2017	167.00	0	0.00		03-05-2017	19	6.92		Assam	HRD	MH-3601
			318.30	286.47	31.83		229.24		62.24	27.15%			6.92	21.74%	Assam	HRD	MH-3601

4	Construction/ Remodelling of RCC building including Development of Library, Vocational Centre etc. of Madhav Dev Higher Secondary School at Tulsimukh, Nagaon	27-06-2016	318.88	286.99	31.89	27-06-2016	115.00	13-04-2018	115.00		27-06-2018	6	0.00		Assa m	HRD	MH- 3601
			318.88	286.99	31.89		115.00		115.00	100.00%			0.00	0.00%	Assa m	HRD	MH- 3601
5	Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi	06-02-2018	543.93	489.54	54.39	06-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Assa m	HRD	MH- 3601
						26-02-2018	140.00	0	0.00						Assa m	HRD	MH- 3601
			543.93	489.54	54.39		150.00		0.00	0.00%		0	0.00	0.00%	Assa m	HRD	MH- 3601
6	Construction of bulding for the department of Geology in Cotton College, Guwahati, Assam	30-03-2018	580.00	522.00	58.00	30-03-2018	240.00	0	0.00		30-03-2020	0	0.00		Assa m	HRD	MH- 3601
			580.00	522.00	58.00		240.00		0.00	0.00%		0	0.00	0.00%	Assa m	HRD	MH- 3601
7	Financial support to the students of North Eastern Region for higher professional courses.	23-11-2017	222.22	200.00	22.22	23-11-2017	200.00	0	0.00		0	0	0.00		Assa m	HRD	MH- 3601
			222.22	200.00	22.22		200.00		0.00	0.00%		0	0.00	0.00%	Assa m	HRD	MH- 3601

1	Construction of Science Lab (G+2) Block of United College Chandel, Manipur	16-09-2011	472.00	424.80	47.20	16-09-2011	140.00	14-02-2014	140.00		30-10-2016	26	34.00		Manipur	HRD	MH-3601
						25-02-2014	200.00	07-07-2015	200.00						Manipur	HRD	MH-3601
						14-08-2015	84.80	08-06-2018	84.80						Manipur	HRD	MH-3601
			472.00	424.80	47.20		424.80		424.80	100.00%			34.00	72.03%	Manipur	HRD	MH-3601
2	Upgradation of Science Laboratories and Library Assistance in High and Higher Secondary Schools, Manipur	01-03-2013	411.68	370.51	41.17	01-03-2013	148.00	17-05-2015	148.00		31-03-2019	0	0.00		Manipur	HRD	MH-3601
						08-10-2018	148.00	0	0.00						Manipur	HRD	MH-3601
			411.68	370.51	41.17		296.00		148.00	50.00%			0.00	0.00%	Manipur	HRD	MH-3601
3	Construction of Boys' & Girls' Hostel at Mayorumtang (GreenLand), Ukhrul district, Manipur.	28-11-2014	527.89	475.10	52.79	28-11-2014	190.00	21-09-2016	190.00		28-11-2016	25	0.00		Manipur	HRD	MH-3601
						06-03-2017	178.72	30-06-2018	178.72						Manipur	HRD	MH-3601
						13-09-2018	106.38	0	0.00						Manipur	HRD	MH-3601
			527.89	475.10	52.79		475.10		368.72	77.61%			0.00	0.00%	Manipur	HRD	MH-3601
4	Construction of Girl's Hostel at Raja Dumbra High School Campus, Imphal East, Manipur	27-04-2016	661.89	595.70	66.19	27-04-2016	238.00	12-08-2018	238.00		27-04-2018	8	0.00		Manipur	HRD	MH-3601

			661.89	595.70	66.19		238.00		238.00	100.00%			0.00	0.00%	Manipur	HRD	MH-3601
5	Construction of Auditorium and Compound Wall of Sainik School, Imphal Manipur	05-04-2016	688.41	619.57	68.84	25-04-2016	247.82	12-09-2018	247.82		25-04-2018	8	0.00		Manipur	HRD	MH-3601
			688.41	619.57	68.84		247.82		247.82	100.00%			0.00	0.00%	Manipur	HRD	MH-3601
6	Financial support to the students of North Eastern Region for Higher professional courses.	20-12-2017	167.23	150.51	16.72	20-12-2017	150.51	26-11-2018	150.51		0	0	0.00		Manipur	HRD	MH-3601
			167.23	150.51	16.72		150.51		150.51	100.00%		0	0.00	0.00%	Manipur	HRD	MH-3601
1	Strengthening and Restructuring of College of Teacher of Education (PGT), Shillong.	05-03-2014	288.85	259.97	28.89	05-03-2014	104.00	18-04-2017	104.00		03-05-2016	31	0.00		Meghalaya	HRD	MH-3601
						22-03-2018	100.00	24-10-2018	100.00						Meghalaya	HRD	MH-3601
			288.85	259.97	28.89		204.00		204.00	100.00%			0.00	0.00%	Meghalaya	HRD	MH-3601
2	Construction of G+4 building for Skill Development at Ramakrishna Mission Vivekananda Cultural Centre, Shillong	17-03-2016 Revised 02-05-2016	393.12	353.8	39.31	17-03-2016	136.00	20-12-2016	136.00		17-03-2018	9	29.38		Meghalaya	HRD	MH-3601
						22-02-2017	136.00	28-09-2017	136.00						Meghalaya	HRD	MH-3601
						14-03-2018	70.00	10-09-2018	70.00						Meghalaya	HRD	MH-3601

						19-09-2018	11.80	0	0.00						Meg hala ya	HRD	MH- 3601
			393.12	353.80	39.32		353.80		342.00	96.66%			29.38	39.95%	Meg hala ya	HRD	MH- 3601
3	Financial support to the students of North Eastern Region for higher professional courses.	25-05-2018	211.31	190.18	21.13	25-05-2018	190.18	0	0.00		0	0	0.00		Meg hala ya	HRD	MH- 3601
			211.31	190.18	21.13		190.18		0.00	0.00%		0	0.00	0.00%	Meg hala ya	HRD	MH- 3601
1	Community Hall at Chandmary West, Aizawl Mizoram	17-03-2016 (Original) 26-04-2016 (Revised)	457.00 (Original) 475.28 (Revised)	427.75	47.53	17-03-2016	164.00	23-06-2017	164.00						Miz oram	HRD	MH- 3601
						13-03-2018	100.00	29-11-2018	100.00		17-03-2018	9	11.11		Miz oram	HRD	MH- 3601
						04-12-2018	163.75	0	0.00						Miz oram	HRD	MH- 3601
			475.28	427.75	47.53		427.75		264.00	61.72%			11.11	23.38%	Miz oram	HRD	MH- 3601
2	Community complex at Edenthlar, Mizoram	17-03-2016 (Original) 26-04-2016 (Revised)	463.00 (Original) 481.52 (Revised)	433.37	48.16	17-03-2016	166.68	06-09-2017	166.68						Miz	HRD	MH- 3601
						19-09-2017	77.04	04-10-2018	77.04		17-03-2018	9	27.08		Miz oram	HRD	MH- 3601
						05-11-2018	189.64	0	0.00						Miz oram	HRD	MH- 3601
			481.52	433.37	48.16		433.36		243.72	56.24%			27.08	56.23%	Miz oram	HRD	MH- 3601
	Construction of					21-07-2016	60.00	21-05-2018	60.00						Miz	HRD	MH- 3601

3	Comprehensive Spastic Children Care Complex at Zemabawk, Aizawl Mizoram	21-07-2016	774.17	696.75	77.42	31-07-2018	500.00	0	0.00		21-07-2018	5	0.00		Mizoram	HRD	MH-3601
			774.17	696.75	77.42		560.00		60.00	10.71%			0.00	0.00%	Mizoram	HRD	MH-3601
4	Construction of Observation Home / Special Home Complex at Pukpui Mizoram	21-03-2017	422.72	380.45	42.27	21-03-2017	30.43	21-03-2018	30.43		21-03-2019	0	31.16		Mizoram	HRD	MH-3601
						10-04-2018	250.00	29-11-2018	250.00						Mizoram	HRD	MH-3601
			422.72	380.45	42.27		280.43		280.43	100.00%			31.16	73.71%	Mizoram	HRD	MH-3601
5	Financial support to the students of North Eastern Region for Higher Professional Courses.	25-05-2018	9.44	8.50	0.94	25-05-2018	9.44	0	0.00		-	0	0.00		Mizoram	HRD	MH-3601
		9.44		8.50	0.94		9.44		0.00	0.00%			0.00	0.00%	Mizoram	HRD	MH-3601
1	Construction of Govt. High School Auditorium/Multi-Utility Hall at Longsa, Nagaland.	13-06-2014	326.17	293.55	32.62	13-06-2014	117.42	29-02-2016	117.42		13-06-2016	30	0.00		Nagaland	HRD	MH-3601
						30-05-2016	117.00	24-06-2017	117.00						Nagaland	HRD	MH-3601
						14-03-2018	45.00	0	0.00						Nagaland	HRD	MH-3601
						23-04-2018	14.13	0	0.00						Nagaland	HRD	MH-3601
			326.17	293.55	32.62		293.55		234.42	79.86%			0.00	0.00%	Nagaland	HRD	MH-3601
	Infrastructure					13-06-2014	267.94	29-02-2016	267.94						Nagaland	HRD	MH-3601

2	Development at Mayangnokcha Govt. Higher Secondary School, Mokokchung, Nagaland.	13-06-2014	744.29	669.86	74.43	16-03-2016	200.00	24-06-2017	200.00		13-06-2016	30	51.99		Nagaland	HRD	MH-3601
						30-03-2018	160.00	0	0.00						Nagaland	HRD	MH-3601
			744.29	669.86	74.43		627.94		467.94	74.52%			51.99	69.85%	Nagaland	HRD	MH-3601
3	Construction of School, Science & Computer Building for the Children's Christian School, Mission Road, Kohima.	22-04-2016	348.99	314.09	34.90	22-04-2016	125.63	24-06-2017	125.63		22-04-2018	8	5.45		Nagaland	HRD	MH-3601
						13-03-2018	125.63	0	0.00						Nagaland	HRD	MH-3601
			348.99	314.09	34.90		251.26		125.63	50.00%			5.45	15.62%	Nagaland	HRD	MH-3601
4	Construction of Government High Secondary School and Hostel Building at Sangratsu village Mokokchung, Nagaland	07-07-2017	224.63	202.17	22.46	07-07-2017	40.00	0	0.00		07-07-2019	0	0.00		Nagaland	HRD	MH-3601
			224.63	202.17	22.46		40.00		0.00	0.00%			0.00	0.00%	Nagaland	HRD	MH-3601
5	Construction of College Hostel at Patkai Christian College Chumukedima, Seithekiema, Nagaland.	04-08-2017	234.00	210.60	23.40	04-08-2017	42.00	0	0.00		04-08-2019	0	0.00		Nagaland	HRD	MH-3601

			234.00	210.60	23.40		42.00		0.00	0.00%			0.00	0.00%	Nagaland	HRD	MH-3601
6	Construction of Working Women Hostel at Kohima Nagaland	27-09-2017	703.00	632.70	70.30	27-09-2017	200.00	0	0.00		27-09-2019	0	0.00		Nagaland	HRD	MH-3601
			703.00	632.70	70.30		200.00		0.00	0.00%			0.00	0.00%	Nagaland	HRD	MH-3601
7	Infrastructure Development at Kohima Orphanage Home	01-03-2018	284.00	255.60	28.40	01-03-2018	19.57	0	0.00		01-03-2020	0	0.00		Nagaland	HRD	MH-3601
			284.00	255.60	28.40		19.57		0.00	0.00%			0.00	0.00%	Nagaland	HRD	MH-3601
8	Financial support to the students of North Eastern Region for Higher Professional Courses. Nagaland	11-06-2018	26.67	24.00	2.67	11-06-2018	24.00	0	0.00		-	0	0.00		Nagaland	HRD	MH-3601
			26.67	24.00	2.67		24.00		0.00	0.00%			0.00	0.00%	Nagaland	HRD	MH-3601
1	Construction of Old Age Home at Lower Kamrang, Kitchu Dumra, South Sikkim	22-03-2016	587.00	528.30	58.70	22-07-2016	240.00	23-11-2018	240.00		22-03-2018	9	0.00		Sikkim	HRD	MH-3601
			587.00	528.30	58.70	04-12-2018	135.60	0	0.00						Sikkim	HRD	MH-3601
			587.00	528.30	58.70		375.60		240.00	63.90%			0.00	0.00%	Sikkim	HRD	MH-3601
	Construction of					22-02-2017	139.00	23-11-2018	139.00						Sikkim	HRD	MH-3601

2	Destitute Home (Child Care Institute) at Begha Dentam, West Sikkim	22-03-2017	384.80	346.32	38.48	04-12-2018	139.00	0	0.00		22-03-2018	9	0.00		Sikkim	HRD	MH-3601
			384.80	346.32	38.48		278.00		139.00	50.00%			0.00	0.00%	Sikkim	HRD	MH-3601
3	Infrastructure Development at Tharpu Senior Secondary School, West Sikkim	27-06-2017	409.50	368.55	40.95	27-06-2017	74.00	0	0.00		22-06-2020	0	0.00		Sikkim	HRD	MH-3601
			409.50	368.55	40.95		74.00		0.00	0.00%			0.00	0.00%	Sikkim	HRD	MH-3601
4	Construction of Science Block at Kamrang Govt. Degree College at Namchi, South Sikkim"	30-06-2017	1054.65	949.19	105.47	30-06-2017	189.00	0	0.00		27-06-2020	0	0.00		Sikkim	HRD	MH-3601
			1054.65	949.19	105.47		189.00		0.00	0.00%			0.00	0.00%	Sikkim	HRD	MH-3601
5	Financial support to the students of North Eastern Region for Higher Professional Courses.	28-07-2016	16.88	16.88	0.00	28-07-2016	16.88	0	0.00		0	0	0.00		Sikkim	HRD	MH-3601
			16.88	16.88	0.00		16.88		0.00	0.00%			0.00	0.00%	Sikkim	HRD	MH-3601
	Construction of 50 type					26-03-2013	189.00	10-01-2018	189.00						Trip	HRD	MH-3601

1	III residential Quarters for Hostel superintendent in ST & SC Hostels, Tripura. (In the following Districts- Khowai, Sepoyjala, West Tripura, Unakoti, Dhalai, Gomati and South Tripura)	26-03-2013	821.84	739.66	82.18	07-02-2018	300.00	0	0.00		26-03-2015	45	21.00		Tripura	HRD	MH-3601
			821.84	739.66	82.18		489.00		189.00	38.65%			21.00	25.55%	Tripura	HRD	MH-3601
2	Construction of 100 seated capacity of men's hostel at Regional College of Physical Education at Panisagar, North Tripura.	16-08-2017	421.78	379.60	42.18	16-08-2017	84.00	0	0.00		16-08-2019	0	0.00		Tripura	HRD	MH-3601
			421.78	379.60	42.18		84.00		0.00	0.00%			0.00	0.00%	Tripura	HRD	MH-3601
3	Infrastructure Development of Kamalpur English Medium HS School Kamalpur Dhalai District, Tripura.	26-02-2018	442.90	398.61	44.29	26-02-2018	159.00	0	0.00		26-02-2020	0	0.00		Tripura	HRD	MH-3601
			442.90	398.61	44.29		159.00		0.00	0.00%			0.00	0.00%	Tripura	HRD	MH-3601

4	Financial support to the students of North Eastern Region for higher professional courses.	11-06-2018	127.90	115.11	12.79	11-06-2018	127.90	0	0.00		0	0	0.00		Tripura	HRD	MH-3601
			127.90	115.11	0.00		127.90		0.00	0.00%			0.00	0.00%	Tripura	HRD	MH-3601
1	Construction of RCC boys and girls hostel with boundary wall at Govt. Higher Secondary School, Anini, AP	25-04-2016	372.83	372.83	0.00	25-04-2016	149.00	25-03-2017	149.00		25-04-2017	20	0.00		Arunachal Pradesh	HRD	MH-2552
						07-07-2017	149.00	31-01-2018	149.00						Arunachal Pradesh	HRD	MH-2552
						13-02-2018	50.95	28-05-2018	50.95						Arunachal Pradesh	HRD	MH-2552
						03-08-2018	23.88	0	0.00						Arunachal Pradesh	HRD	MH-2552
			372.83	372.83	0.00		372.83		348.95	93.59%			0.00	0.00%	Arunachal Pradesh	HRD	MH-2552

2	Infrastructure Development of B.K. Mission School, Midphu Doimukh Papum Pare District, Arunachal Pradesh					21-07-2016	105.00	24-01-2017	105.00						Arunachal Pradesh	HRD	MH-2552
		21-07-2016	263.14	263.14	0.00	22-02-2017	105.00	14-08-2017	105.00		21-07-2017	17	0.00		Arunachal Pradesh	HRD	MH-2552
						05-02-2018	53.14	0	0.00						Arunachal Pradesh	HRD	MH-2552
			263.14	263.14	0.00		263.14		210.00	79.81%			0.00	0.00%	Arunachal Pradesh	HRD	MH-2552
3	Construction of Girls Hostel at Govt. Secondary School, Baririjo, Upper Subansari District AP	27-09-2017	331.76	331.76	0.00	27-09-2017	100.00	28-11-2018	100.00		27-09-2019	0	0.00		Arunachal Pradesh	HRD	MH-2552
			331.76	331.76	0.00		100.00		100.00	100.00%			0.00	0.00%	Arunachal Pradesh	HRD	MH-2552
1	Infrastructure Development of Omeo Kumar Das Institute of Social Change and Development, Guwahati	13-05-2016 18-10-2016 (Revised)	1236.00 1133.00 (Revised)	1236.00 1133.00 (Revised)	0.00	13-05-2016	494.00	0	0.00		13-05-2018	7	0.00		Assam	HRD	MH-2552
			1133.00	1133.00	0.00		494.00		0.00	0.00%			0.00	0.00%	Assam	HRD	MH-2552

2	Setting up of Brahmaputra Studies Centre at Gauhati University Campus, Jalukbari, Gauhati	31-07-2018	2799.33	2799.33	0.00	31-07-2018	10.00	0	0.00		31-07-2020	0			Assam	HRD	MH-2552
			2799.33	2799.33	0.00		10.00		0.00	0.00%			0.00	0.00%	Assam	HRD	MH-2552
1	Construction of Scheduled Tribe Boys & Girls Hostel at Noney, Tamenglong District.	22-03-2016	853.84	853.84	0.00	22-03-2016	226.80	22-06-2017	226.80						Manipur	HRD	MH-2552
						06-02-2018	350.00	0	0.00						Manipur	HRD	MH-2552
			853.84	853.84	0.00		576.80		226.80	39.32%			0.00	0.00%	Manipur	HRD	MH-2552
2	Construction of ST Boys & Girls Hostel Auditorium etc. at Chandel District.	25-04-2016	966.70	966.70	0.00	25-04-2016	386.00	23-01-2017	386.00						Manipur	HRD	MH-2552
						22-02-2017	386.00	0	0.00						Manipur	HRD	MH-2552
			966.70	966.70	0.00		772.00		386.00	50.00%			0.00	0.00%	Manipur	HRD	MH-2552
3	Construction of Multipurpose cultural cum Indoor Hall for the Youth in the Hill area of Manipur at Purul, Senapati Dist, Manipur	26-04-2016	597.64	597.64	0.00	26-04-2016	239.00	22-06-2017	239.00				0.00		Manipur	HRD	MH-2552
						13-09-2017	239.00	0	0.00				0.00		Manipur	HRD	MH-2552
			597.64	597.64	0.00		478.00		239.00	50.00%			0.00	0.00%	Manipur	HRD	MH-2552
4	Construction of Boys					26-04-2016	194.00	23-03-2017	194.00						Manipur	HRD	MH-2552

	& Girls Hostel at St. Anthony's School, Muirei, Ukhrul Dist. Manipur.	26-04-2016	706.00	706.00	0.00	10-04-2017	350.00	25-05-2018	350.00		25-04-2018	8	0.00		Manipur	HRD	MH-2552
						03-08-2018	162.00	0	0.00						Manipur	HRD	MH-2552
			706.00	706.00	0.00		706.00		544.00	77.05%			0.00	0.00%	Manipur	HRD	MH-2552
5	Construction of Multipurpose Cultural cum Indoor Hall for the youth in the hill area of Manipur, Longmai, Tamenglong District	13-05-2016	585.37	585.37	0.00	13-05-2016	234.00	22-06-2017	234.00						Manipur	HRD	MH-2552
						01-03-2018	226.42	0	0.00		13-05-2018	7	0.00		Manipur	HRD	MH-2552
			585.37	585.37	0.00		460.42		234.00	50.82%			0.00	0.00%	Manipur	HRD	MH-2552
6	Construction of International Students hostel gents & ladies at Manipur University, Imphal	31-05-2016	1398.93	1398.93	0.00	31-05-2016	560.00	23-03-2017	560.00		31-05-2018	7	0.00		Manipur	HRD	MH-2552
						02-08-2017	500.00	0	0.00						Manipur	HRD	MH-2552
			1398.93	1398.93	0.00		1060.00		560.00	52.83%			0.00	0.00%	Manipur	HRD	MH-2552
7	Construction of Girls Hostel Chaoyaima H.S School at Manipur	19-07-2016	234.26	234.26	0.00	19-07-2016	94.00	25-03-2018	94.00		19-07-2018	5	0.00		Manipur	HRD	MH-2552
			234.26	234.26	0.00		94.00		94.00	100.00%			0.00	0.00%	Manipur	HRD	MH-2552
8	Construction of Boys Hostel at Chaoyaima H.S School at Manipur					19-07-2016	187.00	23-09-2017	187.00						Manipur	HRD	MH-2552

	and Girls Hostel Poirukhongjil H.S School at Manipur	19-07-2016	468.52 (Original) 392.45 (Revised)	392.45	0.00	06-02-2018	87.00	24-08-2018	87.00		19-07-2018	5	0.00		Manipur	HRD	MH-2552
						01-10-2018	118.45	0	0.00						Manipur	HRD	MH-2552
			392.45	392.45	0.00		392.45		274.00	69.82%			0.00	0.00%	Manipur	HRD	MH-2552
9	Infrastructure Development of Moreh College, Moreh Chandel District Manipur	08-05-2017	724.75	724.75	0.00	08-05-2017	145.00	28-03-2018	145.00		08-05-2019	0	0.00		Manipur	HRD	MH-2552
						12-12-2018	300.00	0	0.00						Manipur	HRD	MH-2552
			724.75	724.75	0.00		445.00		145.00	32.58%				0.00%	Manipur	HRD	MH-2552
10	Construction of Model Library building at Pettegrew College, Ukhrul District Manipur	08-05-2017	227.46	227.46	0.00	08-05-2017	45.00	0	0.00		08-05-2019	0	0.00		Manipur	HRD	MH-2552
			227.46	227.46	0.00		45.00		0.00	0.00%				0.00%	Manipur	HRD	MH-2552
11	Construction of Modern Library building at Modern College, Imphal, Manipur	08-05-2017	227.63	227.63	0.00	08-05-2017	46.00	0	0.00		08-05-2019	0	0.00		Manipur	HRD	MH-2552
			227.63	227.63	0.00		46.00		0.00	0.00%				0.00%	Manipur	HRD	MH-2552
12	Construction of SC/ST					20-09-2017	152.00	16-07-2018	152.00						Manipur	HRD	MH-2552

	Boys' and Girls' Hostel in respect of National Institute of Electronics and Information Technology(NIELIT), Imphal	20-09-2017	761.17	761.17	0.00	24-12-2018	420.25	0	0.00		08-05-2019	0	0.00		Manipur	HRD	MH-2552
			761.17	761.17	0.00		572.25		152.00	26.56%			0.00%		Manipur	HRD	MH-2552
1	Construction of Boarding school and Hostel building for disabled students of Lynti Jam Welfare and Development association at Mawtnum, Nongpoh Ri Bhoi District.	25-03-2011	227.13	227.13	0.00	25-03-2011	91.00	07-03-2012	91.00		25-03-2014	57	0.00		Meghalaya	HRD	MH-2552
						29-12-2017	91.00	29-08-2018	91.00						Meghalaya	HRD	MH-2552
						07-09-2018	45.12	0	0.00						Meghalaya	HRD	MH-2552
			227.13	227.13	0.00		227.12		182.00	80.13%			0.00	0.00%	Meghalaya	HRD	MH-2552
2	Introduction of Interactive Digital Classroom for Development of Science and Mathematics in 24 Schools 3 classrooms each in the State of Meghalaya.	03-05-2014	455.86	455.86	0.00	03-05-2014	97.00	20-05-2015	94.97		03-05-2015	43	0.00		Meghalaya	HRD	MH-2552
						19-06-2015	200.00	19-04-2017	200.00						Meghalaya	HRD	MH-2552
						10-04-2018	158.86	0	0.00						Meghalaya	HRD	MH-2552
			455.86	455.86	0.00		455.86		294.97	31.98%			0.00	0.00%	Meghalaya	HRD	MH-2552
	Procurement of equipments, Furniture and Fixture etc. for the					28-10-2016	125.00	29-11-2017	125.00						Meghalaya	HRD	MH-2552

3	Skill Development Centre at Ramakrishna Mission, Shillong.	28-10-2016	250.00	250.00	0.00	10-04-2018	125.00	0	0.00		28-10-2018	3	0.00		Meghalaya	HRD	MH-2552
			250.00	250.00	0.00		250.00		125.00	50.00%			0.00	0.00%	Meghalaya	HRD	MH-2552
4	Construction of Nongkharai Christian Secondary School Building at Umsohpieng village, West Khasi Hills Distirct, Meghalaya	29-06-2017	409.50	409.50	0.00	29-06-2017	82.00	0	0.00		29-06-2019	0	0.00		Meghalaya	HRD	MH-2552
			409.50	409.50	0.00		82.00		0.00	0.00%			0.00	0.00%	Meghalaya	HRD	MH-2552
5	Construction of Boys & Girls Hostel of NEIMA's Orphanage-cum-Boarding School at Lad Mynrieng, Pynursla, East Khasi Hills District, Meghalaya"	10-04-2018	194.00	194.00	0.00	10-04-2018	10.00	0.00	0.00		10-04-2020	0	0.00		Meghalaya	HRD	MH-2552
			194.00	194.00	0.00		10.00		0.00	0.00%			0.00	0.00%	Meghalaya	HRD	MH-2552
1	Construction of Research Scholars Hostel for Boys & Girls at Mizoram University	26-08-2016	1187.47	1187.47	0.00	26-08-2016	474.00	21-06-2017	474.00		26-08-2018	4	0.00		Mizoram	HRD	MH-2552
			1187.47	1187.47	0.00	05-11-2018	475.00	0	0.00						Mizoram	HRD	MH-2552
			1187.47	1187.47	0.00		949.00		474.00	49.95%			0.00	0.00%	Mizoram	HRD	MH-2552

1	Infrastructure Developmet for newly upgraded Govt. Hr. Sec. School in Meluri, Phek District and Medzhiphema, Dimapur District, Nagaland	21-07-2016	401.00	401.00	0.00	21-07-2016	160.00	04-03-2017	160.00						Nag	HRD	MH-2552
						07-07-2017	160.00	0	0.00								
			401.00	401.00	0.00		320.00		160.00	50.00%			0.00	0.00%	Nagaland	HRD	MH-2552
2	Construction of Multipurpose Hall at Nagaland University, Medziphema, Nagaland	20-10-2016	1150.21	1150.21	0.00	20-10-2016	99.39	11-08-2017	99.39						Nag	HRD	MH-2552
						21-08-2017	500.00	16-11-2018	500.00								
			1150.21	1150.21	0.00		599.39		599.39	100.00%			0.00	0.00%	Nagaland	HRD	MH-2552
3	Infrastructure Development of Government High School at Noksen Town, Nagaland	10-04-2018	436.00	436.00	0.00	10-04-2018	10.00	0	0.00			10-04-2020	0	0.00	Nagaland	HRD	MH-2552
			436.00	436.00	0.00		10.00		0.00	0.00%			0	0.00	Nagaland	HRD	MH-2552
1	Educational Quality Improvement Programme (EQUIP)Pilot Project in Sikkim.	02-09-2017	96.00	96.00	0.00	27-02-2017	12.52	20-09-2017	12.52						Sikkim	HRD	MH-2552
						12-10-2017	36.51	0	0.00								
			96.00	96.00	0.00		49.03		12.52	25.54%			0	0.00	Sikkim	HRD	MH-2552

1	Construction of Ladies hostel for the students of NE Region at Bangalore University	28-11-2014	1385.00	1385.00	0.00	28-11-2014	554.00	03-02-2017	554.00		28-05-2016	31	0.00		Othe r	HRD	MH-2552
						07-03-2017	509.00	0	0.00						Othe r Age ncies	HRD	MH-2552
			1385.00	1385.00	0.00		1063.00		554.00	52.12%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
2	Construction of a hostel for the North East Students at Jawaharlal Nehru University, New Delhi	25-04-2016	2700.31	2700.31	0.00	25-04-2016	54.62	0	0.00		25-04-2019	0	0.00		Othe r	HRD	MH-2552
						27-06-2017	136.50	0	0.00			0	0.00	Othe r Age ncies	HRD	MH-2552	
			2700.31	2700.31	0.00		191.12		0.00	0.00%			0.00	0.00%	Othe r Age	HRD	MH-2552
3	Upgradation of Centre for North East Studies and Policy Research (CNER-PR) in Jamia Millia, New Delhi.	30-01-2017	294.00	294.00	0.00	30-01-2017	147.00	0	0.00		30-01-2019	0	0.00		Othe r Age ncies	HRD	MH-2552
			294.00	294.00	0.00		147.00		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
4	Purchasing of land for construction of hostel for the students of NE States at New Delhi	13-03-2018	239.57	239.57	0.00	13-03-2018	239.57	0	0.00		-	0	0.00		Othe r Age ncies	HRD	MH-2552

			239.57	239.57	0.00		239.57		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH- 2552
5	Digital Classrooms in 215 Schools in 4 North Eastern States of Assam, Manipur, Meghalaya and Tripura	29-06-2017	396.60	396.60	0.00	29-06-2017	198.30	24-01-2018	198.30		29-06-2019	0	0.00		Othe r	HRD	MH- 2552
						27-04-2018	196.75	0	0.00						Othe r Age ncies	HRD	MH- 2552
			396.60	396.60	0.00		395.05		198.30	50.20%			0.00	0.00%	Othe r Age	HRD	MH- 2552
6	Sponsoring Education for children from NE States in Assam Rifles Public School, Laitkor, Shillong, Meghalaya.	24-05-2017	204.95	204.95	0.00	24-05-2017	150.00	18-01-2018	150.00		24-05-2018	7	0.00		Othe r Age ncies	HRD	MH- 2552
						02-02-2018	51.70	05-03-2018	51.70						Othe r Age ncies	HRD	MH- 2552
						11-04-2018	3.25	0	0.00						Othe r Age ncies	HRD	MH- 2552
			204.95	204.95	0.00		204.95		201.70	83.25%			0.00	0.00%	Othe r Age ncies	HRD	MH- 2552

7	Purchasing of land for construction of Hostel for the students of North East States at Plot No. 10 PSP area 2 (in between Sector-21 and 23) Rohini land measuring 1990Sqm.	04-09-2018	99.7481	99.7481	0.00	04-09-2018	99.7481	0	0.00		04-09-2019	0	0.00		Othe r Age ncies	HRD	MH-2552
			99.748	99.748	0.00		99.7481		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
1	Conducting Training Programme of Elementary Teachers of Meghalaya in Science and Maths by DERT, Shillong, Meghalaya.	26-03-2012	48.77	48.77	0.00	26-03-2012	16.00	22-02-2017	16.00		26-03-2013	69	0.00		Othe r Age ncies	HRD	MH-2552
						11-10-2017	25.00	0	0.00						Othe r Age ncies	HRD	MH-2552
			48.77	48.77	0.00		41.00		16.00	39.02%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
2	One year training in hospitality & retail sector at WCSC	22-05-2017	75.95	75.95	0.00	22-05-2017	40.02	0	0.00		22-05-2018	7	0.00		Othe r Age ncies	HRD	MH-2552
			75.95	75.95	0.00		40.02		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552

3	One year training in hospitality & retail sector at WCSC (YWCA)- M/s Mohan Hari Travels	24-05-2017	7.15	7.15	0.00	19-07-2017	1.95	0	0.00		24-05-2018	7	0.00		Other	HRD	MH-2552
						16-10-2017	1.95	0	0.00						Other Agencies	HRD	MH-2552
						11-04-2018	3.25	0	0.00						Other Agencies	HRD	MH-2552
			7.15	7.15	0.00		7.15		0.00	0.00%			0.00	0.00%	Other Agencies	HRD	MH-2552
4	One year training in hospitality & retail sector at WCSC (YWCA)	22-05-2017 Revised 25-05-2018	7.81	7.81	0.00	22-05-2017	5.70	28-04-2018	5.70		22-05-2018	7	0.00		Other Agencies	HRD	MH-2552
						25-05-2018	2.11	0	0.00						Other Agencies	HRD	MH-2552
			7.81	7.81	0.00		7.81		5.70	72.97%			0.00	0.00%	Other Agencies	HRD	MH-2552

5	One Year Post Graduate Diploma Programme in Rural Development Management (PGDRDM) for the Youth of North Eastern Region (14th batch)	11-05-2018	6.00	6.00	0.00	11-05-2018	6.00	0	0.00		11-05-2019	0	0.00		Other Agencies	HRD	MH-2552
			6.00	6.00	0.00		6.00		0.00	0.00%			0.00	0.00%	Other Agencies	HRD	MH-2552
6	Sponsoring Education for Children from NE States in Assam Rifles, Laitkor, Shillong (ARWES)	07-07-2017	89.92	89.92	0.00	07-07-2017	44.96	11-04-2018	44.96		07-07-2018	5	0.00		Other Agencies	HRD	MH-2552
						11-04-2018	44.96	0	0.00						Other Agencies	HRD	MH-2552
			89.92	89.92	0.00		89.92		44.96	50.00%			0.00	0.00%	Other Agencies	HRD	MH-2552
7	Skill Development training for the poor women in Guwahati, Assam by an NGO called AAINA	11-09-2017	15.00	15.00	0.00	11-09-2017	9.999	24-04-2018	9.999		11-09-2018	4	0.00		Other Agencies	HRD	MH-2552
						11-04-2018	5.001	0	0.00						Other Agencies	HRD	MH-2552

			15.00	15.00	0.00		15.00		9.999	66.66%			0.00	0.00%	Othe r Age	HRD	MH-2552
8	Training of Science and Maths Teachers in Government Schools, Nagaland	18-06-2018	114.00	114.00	0.00	18-06-2018	60.00	0	0.00		-	0	0.00		Othe r Age ncies	HRD	MH-2552
			114.00	114.00	0.00		60.00		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
9	Moreau Institute of Integral Training & Research Society, Shillong	06-07-2018	30.00	30.00	0.00	18-06-2018	20.00	0	0.00		-	0	0.00		Othe r Age ncies	HRD	MH-2552
			30.00	30.00	0.00		20.00		0.00	0.00%			0.00	0.00%	Othe r Age ncies	HRD	MH-2552
1	Construction of Indoor Stadium at Toru under Papum Pare District, Arunachal Pradesh	16-09-2011	278.00	250.20	27.80	16-09-2011	111.00	16-01-2014	111.00		31-03-2014	57	10.00		Arun acha	HRD	MH-3601
						26-02-2014	90.00	05-02-2016	90.00						Arun acha l Prad esh	HRD	MH-3601
						22-02-2017	49.20	0	0.00						Arun acha l Prad esh	HRD	MH-3601

			278.00	250.20	27.80		250.20		201.00	80%			10.00	36%	Arunachal Pradesh	HRD	MH-3601
2	Construction of Mini Sports Stadium at Chambang under Kurung Kumey District, Arunachal Pradesh	16-09-2011	495.00	445.50	49.50	16-09-2011	150.00	08-08-2012	150.00		16-09-2014	51	49.00		Arunachal Pradesh	HRD	MH-3601
						31-12-2012	180.00	12-03-2013	180.00						Arunachal Pradesh	HRD	MH-3601
						05-05-2016	115.50	0	0.00						Arunachal Pradesh	HRD	MH-3601
			495.00	445.50	49.50		445.50		330.00	74%			49.00	99%	Arunachal Pradesh	HRD	MH-3601
3	Construction of Mini Outdoor Stadium at Rijo Ground, Daporijo under Upper Subansiri District.	17-12-2014	358.08	322.27	35.81	17-12-2014	128.91	19-10-2016	128.91		17-06-2017	18	35.81		Arunachal Pradesh	HRD	MH-3601
						29-06-2017	129.00	15-12-2017	129.00						Arunachal Pradesh	HRD	MH-3601
						13-03-2018	64.36	0	0.00						Arunachal Pradesh	HRD	MH-3601
			358.08	322.27	35.81		322.27		257.91	80%			35.81	100%	Arunachal Pradesh	HRD	MH-3601

4	Construction of Outdoor Stadium at Tezu, Lohit District, Arunachal Pradesh.	17-12-2014	221.15	199.04	22.11	17-12-2014	79.62	05-12-2016	79.62		17-12-2017	12	22.11		Arunachal Pradesh	HRD	MH-3601
						28-07-2017	79.62	15-12-2017	79.62						Arunachal Pradesh	HRD	MH-3601
						14-03-2018	20.90	0	0.00						Arunachal Pradesh	HRD	MH-3601
						09-04-2018	18.90	0	0.00						Arunachal Pradesh	HRD	MH-3601
			221.15	199.04	22.11		199.04		159.24	80%			22.11	100%	Arunachal Pradesh	HRD	MH-3601
5	Construction of Outdoor Stadium at Sagalee, Papum Pare District, Arunachal Pradesh.	17-12-2014	358.67	322.80	35.87	17-12-2014	129.12	15-07-2016	129.12		17-12-2017	12	35.87		Arunachal Pradesh	HRD	MH-3601
						19-09-2017	130.00	01-06-2018	130.00						Arunachal Pradesh	HRD	MH-3601
						13-09-2018	63.68	0	0.00						Arunachal Pradesh	HRD	MH-3601
			358.67	322.80	35.87		322.80		259.12	80%			35.87	100%	Arunachal Pradesh	HRD	MH-3601
6	Construction of Outdoor Stadium and Boundary Wall at Government Higher Secondary School, Kanubari, Longding District, Arunachal Pradesh	09-02-2015	243.03	218.73	24.30	09-02-2015	73.73	07-08-2017	73.73		09-02-2017	22	24.30		Arunachal Pradesh	HRD	MH-3601
						06-02-2018	100.00	0	0.00						Arunachal Pradesh	HRD	MH-3601

			243.03	218.73	24.30		173.73		73.73	42%			24.30	100%	Arunachal Pradesh	HRD	MH-3601
7	Construction of Outdoor Stadium at Chayangtajo in East Kameng District, Arunachal Pradesh.	15-05-2015	392.34	353.11	39.23	15-05-2015	141.24	05-06-2017	141.24		15-05-2017	19	15.00		Arunachal Pradesh	HRD	MH-3601
						06-02-2018	142.00	23-07-2018	142.00						Arunachal Pradesh	HRD	MH-3601
						10-10-2018	69.87	0	0.00						Arunachal Pradesh	HRD	MH-3601
			392.34	353.11	39.23		353.11		283.24	80%			15.00	38%	Arunachal Pradesh	HRD	MH-3601
8	Construction of Indoor Stadium at Hunli, Lower Dibang Valley District, Arunachal Pradesh.	15-05-2015	353.91	318.52	35.39	15-05-2015	127.41	29-11-2016	127.41		15-05-2018	7	35.39		Arunachal Pradesh	HRD	MH-3601
						21-02-2017	66.56	26-09-2017	66.56						Arunachal Pradesh	HRD	MH-3601
						06-02-2018	124.55	0	0.00						Arunachal Pradesh	HRD	MH-3601
			353.91	318.52	35.39		318.52		193.97	61%			35.39	100%	Arunachal Pradesh	HRD	MH-3601
9	Construction of Football Stadium at Sakiang, Papumpare District, Arunachal Pradesh	31-03-2016	282.06	253.85	28.21	31-03-2016	96.51	07-08-2017	96.51		31-03-2019	0	28.21		Arunachal Pradesh	HRD	MH-3601

						10-08-2017	100.00	25-06-2018	100.00						Arunachal Pradesh	HRD	MH-3601
			282.06	253.85	28.21		196.51		196.51	100%			28.21	100%	Arunachal Pradesh	HRD	MH-3601
10	Construction of Football Stadium at Lumla, Tawang District, Arunachal Pradesh	(Original) 22-03-2016 (Revised) 12-05-2016	(Original) 291.00 (Revised) 302.68	272.41	30.26	22-03-2016	70.33	07-08-2017	70.33		31-03-2019	0	30.26		Arunachal Pradesh	HRD	MH-3601
						19-09-2017	150.00	31-07-2018	150.00						Arunachal Pradesh	HRD	MH-3601
						28-09-2018	52.08	0	0.00						Arunachal Pradesh	HRD	MH-3601
			302.68	272.41	30.26		272.41		220.33	81%			30.26	100%	Arunachal Pradesh	HRD	MH-3601
11	Construction of Indoor Stadium-cum-Auditorium at GHSS, Basar, Arunachal Pradesh	15-06-2016	298.82	268.94	29.88	15-06-2016	92.50	31-01-2018	92.50		15-06-2019	0	29.88		Arunachal Pradesh	HRD	MH-3601
						26-02-2018	123.40	0	0.00						Arunachal Pradesh	HRD	MH-3601
			298.82	268.94	29.88		215.90		92.50	43%			29.88	100%	Arunachal Pradesh	HRD	MH-3601

12	Construction of Outdoor Stadium at Jang in Tawang District, Arunachal Pradesh	28-06-2017	591.68	532.51	59.17	28-06-2017	106.50	0	0.00		28-06-2019	0			Arunachal Pradesh	HRD	MH-3601
			591.68	532.51	59.17		106.50		0.00	0%			0.00	0%	Arunachal Pradesh	HRD	MH-3601
13	Construction of Multipurpose Community Hall at Dumporijo ADC HQ, Upper Subansiri District, Arunachal Pradesh	06-10-2017	359.10	323.19	35.91	06-10-2017	34.48	0	0.00		06-10-2020	0			Arunachal Pradesh	HRD	MH-3601
			359.10	323.19	35.91		34.48		0.00	0%			0.00	0%	Arunachal Pradesh	HRD	MH-3601
14	Construction of Multipurpose Indoor Stadium-cum-Badminton Hall at Langrh, Nyobia Circle under Kurung Kumey District, Arunachal Pradesh	23-01-2018	259.35	233.42	25.93	23-01-2018	10.00	0	0.00		31-03-2020	0			Arunachal Pradesh	HRD	MH-3601
			259.35	233.42	25.93		10.00		0.00	0%			0.00	0%	Arunachal Pradesh	HRD	MH-3601
	Construction of					25-04-2012	100.00	07-04-2017	100.00						Assam	HRD	MH-3601

15	Titlagarh (Sonari) Sports Complex, Titlagarh, Assam	25-04-2012	272.00	244.80	27.20	30-03-2018	100.00	0	0.00		25-04-2015	45	0.00		Assam	HRD	MH-3601
			272.00	244.80	27.20		200.00		100.00	50%			0.00	0%	Assam	HRD	MH-3601
16	Construction of Mini Stadium at Bihaguri, Sonitpur District.	03-03-2014	431.81	388.63	43.18	03-03-2014	155.45	20-09-2017	155.45		03-03-2017	22	0.00		Assam	HRD	MH-3601
						26-02-2018	156.00	0	0.00						Assam	HRD	MH-3601
			431.81	388.63	43.18		311.45		155.45	50%			0.00	0%	Assam	HRD	MH-3601
17	Project proposal for Tensile Roofing and Stadium Chairs (Phase I) Cricket Stadium, Luwangsangbam, Imphal East.	21-11-2012	495.48	445.93	49.55	21-11-2012	178.00	26-12-2013	178.00		21-11-2015	37	39.67		Manipur	HRD	MH-3601
						07-02-2014	179.00	21-02-2017	179.00						Manipur	HRD	MH-3601
						19-09-2017	88.93	0	0.00						Manipur	HRD	MH-3601
			495.48	445.93	49.55		445.93		357.00	80%			39.67	80%	Manipur	HRD	MH-3601
18	Construction of Multipurpose Indoor Stadium at Garobadha, South West Garo Hills District, Meghalaya.	05-03-2014	748.96	674.06	74.90	05-03-2014	269.60	29-11-2018	269.60		05-03-2016	32	74.90		Meghalaya	HRD	MH-3601
			748.96	674.00	74.90		269.60		269.60	100%			74.90	100%	Meghalaya	HRD	MH-3601
19	Construction of infrastructure for integrated training of the youth and sports cum convention Hall, Lower Chandmari, West Garo Hills District, Tura.	05-03-2014	523.70	471.33	52.37	05-03-2014	185.00	03-02-2017	185.00		05-03-2016	32	20.56		Meghalaya	HRD	MH-3601
						24-04-2017	185.00	05-10-2018	185.00						Meghalaya	HRD	MH-3601

			523.70	471.33	52.37		370.00		370.00	100%			20.56	39%	Meg hala ya	HRD	MH- 3601
20	Construction of Indoor Stadium Sports Hall at Tpep Pale, Jowai, Jaintia Hills District, Meghalaya.	05-03-2014	201.76	181.58	20.18	05-03-2014	73.00	23-02-2017	73.00		05-03-2016	32	20.18		Meg hala ya	HRD	MH- 3601
						24-04-2017	73.00	22-05-2018	73.00						Meg hala ya	HRD	MH- 3601
						11-06-2018	35.58	0	0.00						Meg hala ya	HRD	MH- 3601
			201.76	181.58	20.18		181.58		146.00	80%			20.18	100%	Meg hala ya	HRD	MH- 3601
21	Construction of building for accomodation of sports persons, officials, etc at JNS Complex, Polo Ground, Shillong.	05-03-2014	368.41	331.57	36.84	05-03-2014	132.63	23-02-2017	132.63		05-03-2016	32	36.84		Meg hala ya	HRD	MH- 3601
						24-04-2017	132.63	22-05-2018	132.63						Meg hala ya	HRD	MH- 3601
						10-10-2018	66.31	0	0.00						Meg hala ya	HRD	MH- 3601
			368.41	331.57	36.84		331.57		265.26	80%			36.84	100%	Meg hala ya	HRD	MH- 3601
22	Construction of Indoor Stadium at Pomlakrai, East Khasi Hills District, Meghalaya	20-04-2017	1494.48	1345.03	149.45	20-04-2017	269.00	0	0.00		20-04-2019	0	0.00		Meg hala ya	HRD	MH- 3601
			1494.48	1345.03	149.45		269.00		0.00	0%				0%	Meg hala ya	HRD	MH- 3601

23	Construction of Indoor Stadium at Ampati, South Garo Hills District, Meghalaya	03-05-2017	1471.00	1323.90	147.10	03-05-2017	264.90	0	0.00		03-05-2019	0	0.00		Megh	HRD	MH-3601
			1471.00	1323.90	147.10		264.90		0.00	0%			0.00	0.00%	Megh	HRD	MH-3601
24	Construction of Mini Football Stadium at Dalu, West Garo Hills District, Meghalaya	07-03-2018	322.00	289.80	32.20	07-03-2018	115.90	0	0.00		31-03-2020	0			Meghalaya	HRD	MH-3601
			322.00	289.80	32.20		115.90		0.00	0%			0.00	0.00%	Megh	HRD	MH-3601
25	Infrastructure Development of Hachhek Area, Mamit District, Mizoram.	01-10-2013	489.86	440.87	48.99	01-10-2013	176.35	14-09-2016	176.35		01-10-2016	25	39.18		Mizoram	HRD	MH-3601
						02-05-2017	176.35	11-09-2017	176.35						Mizoram	HRD	MH-3601
						21-05-2018	88.17	0	0.00						Mizoram	HRD	MH-3601
			489.86	440.87	48.99		440.87		352.70	80%			39.18	40%	Mizoram	HRD	MH-3601
26	Construction of Multipurpose Sports Indoor Stadium at Pfutsero Town, Phek, District	05-09-2011	416.00	374.40	41.60	05-09-2011	140.00	07-09-2012	140.00		05-09-2013	63	33.34		Nagaland	HRD	MH-3601
						18-09-2012	160.00	27-11-2015	160.00						Nagaland	HRD	MH-3601
						22-02-2017	74.40	0	0.00						Nagaland	HRD	MH-3601
			416.00	374.40	41.60		374.40		300.00	80%			33.34	80%	Nagaland	HRD	MH-3601
27	Construction of Multipurpose stadium at G. Rio, Kohima	05-03-2014	328 (Original) 269.54	242.59	26.95	05-03-2014	118.00	03-07-2017	118.00		05-03-2016	32	24.11		Nagaland	HRD	MH-3601
						19-07-2017	100.00	21-06-2018	100.00						Nagaland	HRD	MH-3601

			(Revised)			25-07-2018	24.59	0	0.00						Nagaland	HRD	MH-3601
			269.54	242.59	26.95		242.59		218.00	90%			24.11	89%	Nagaland	HRD	MH-3601
28	Construction of Outdoor Stadium at Mon District Headquarters, Nagaland.	17-12-2014	557.63	501.87	55.76	17-12-2014	200.72	09-02-2016	200.72		17-12-2016	23	38.97		Nagaland	HRD	MH-3601
						29-02-2016	150.00	21-11-2017	150.00						Nagaland	HRD	MH-3601
						19-12-2017	151.15	0	0.00						Nagaland	HRD	MH-3601
			557.63	501.87	55.76		501.87		350.72	70%			38.97	70%	Nagaland	HRD	MH-3601
29	Construction of Outdoor Stadium in Pughoboto Sub-Divisional Headquarter, Zunheboto District, Nagaland.	17-12-2014	619.82	557.84	61.98	17-12-2014	223.14	16-10-2015	223.14		17-12-2016	23	41.41		Nagaland	HRD	MH-3601
						26-02-2016	150.00	24-01-2017	150.00						Nagaland	HRD	MH-3601
						27-09-2017	184.70	0	0.00						Nagaland	HRD	MH-3601
			619.82	557.84	61.98		557.84		373.14	67%			41.41	67%	Nagaland	HRD	MH-3601
30	Construction of Multipurpose Hall at MLA Hostel Kohima, Nagaland	09-05-2016	647.54	582.78	64.76	09-05-2016	233.00	23-06-2017	233.00		25-02-2018	10	51.68		Nagaland	HRD	MH-3601
						14-09-2017	233.00	11-09-2018	233.00						Nagaland	HRD	MH-3601
			647.54	582.78	64.76		466.00		466.00	100%			51.68	80%	Nagaland	HRD	MH-3601
31	Construction of Urban Recreational & Resource Centre Kohima, Nagaland	(Original) 17-03-2016	(Original) 1142.00	1037.43	115.27	09-05-2016	415.00	27-06-2017	415.00		17-03-2018	9	46.11		Nagaland	HRD	MH-3601
		(Revised) 09-05-2016	(Revised) 1152.7			29-09-2018	400.00	0	0.00						Nagaland	HRD	MH-3601

			1152.70	1037.43	115.27		815.00		415.00	51%			46.11	40%	Nagaland	HRD	MH-3601	
32	Development of Music and Youth Activity Centre at Yasogei, Kohima, Nagaland	06-03-2017	1019.90	917.91	101.99	06-03-2017	11.40	27-06-2017	11.40			28-02-2020	0	0.00		Nagaland	HRD	MH-3601
						13-07-2017	400.00	0	0.00							Nagaland	HRD	MH-3601
			1019.90	917.91	101.99		411.40		11.40	3%			0.00	0%	Nagaland	HRD	MH-3601	
33	Academy of Wrestling, Akara at Dimapur, Nagaland	19-04-2017	465.00	418.50	46.50	19-04-2017	83.70	19-06-2018	83.70			19-04-2019	0	9.30		Nagaland	HRD	MH-3601
			465.00	418.50	46.50		83.70		83.70	100%			9.30	20%	Nagaland	HRD	MH-3601	
34	Construction of Mini Stadium Englan, Wokha, Nagaland	02-05-2017	320.00	288.00	32.00	02-05-2017	57.60	0	0.00			02-05-2019	0	0.00		Nagaland	HRD	MH-3601
			320.00	288.00	32.00		57.60		0.00	0%				0%	Nagaland	HRD	MH-3601	
35	Construction of Kumbani Stadium at Mangkolemba town, Mokokchung, Nagaland	27-06-2017	394.71	355.24	39.47	27-06-2017	71.00	0	0.00			27-06-2019	0	0.00		Nagaland	HRD	MH-3601
			394.71	355.24	39.47		71.00		0.00	0%				0%	Nagaland	HRD	MH-3601	
36	Construction of Dr.T.Ao Football Academy, Dimapur, Nagaland	22-03-2018	1308.00	1177.20	130.80	22-03-2018	250.00	0	0.00			31-03-2020	0			Nagaland	HRD	MH-3601

			1308.00	1177.20	130.80		250.00		0.00	0%			0.00	0%	Nagaland	HRD	MH-3601
37	Development of Archery complex at Lathagchan and Indoor Gymnasium for Boxing, Taekwondo, Karate, Wushu at Gangtok, East Sikkim.	26-11-2012 (Original) 28-03-2013 (revised)	498.00	448.20	49.80	26-11-2012	130.00	09-10-2014	130.00		26-11-2015	36	49.80		Sikkim	HRD	MH-3601
						07-07-2015	228.00	20-03-2018	228.00						Sikkim	HRD	MH-3601
						10-04-2018	90.20	0	0.00						Sikkim	HRD	MH-3601
			498.00	448.20	49.80		448.20		358.00	80%			49.80	13%	Sikkim	HRD	MH-3601
38	Construction of 200 bedded (G+2), Yuba Awas (Youth Hostel) in Ambasa, Dhalai District	16-01-2017	1036.95	933.26	103.70	16-01-2017	350.00	0	0.00		16-01-2019	0	0.00	0%	Tripura	HRD	MH-3601
			1036.95	933.26	103.70		350.00		0.00	0%			0.00	0%	Tripura	HRD	MH-3601
1	Coaching and Training programme to the various clubs of the association during 2017 at Shillong	23-03-2017	20.00	18.00	2.00	23-03-2017	6.71	0	0.00		23-03-2018	8	0.00		Meghalaya	HRD	MH-3601
			20.00	18.00	2.00		6.71		0.00	0%			0.00	0.00%	Meghalaya	HRD	MH-3601
2	Organizing Dr. T.Ao. Memorial Football Tournament at Nagaland	30-10-2017	70.00	63.00	7.00	30-10-2017	50.00	0	0.00		30-10-2018	0	0.00		Nagaland	HRD	MH-3601
			70.00	63.00	7.00		50.00		0.00	0%			0.00	0.00%	Nagaland	HRD	MH-3601

1	Construction of playground, rostrum and gallery at Kendriya Vidyalaya, Tezu, Arunachal Pradesh	04-08-2017	622.00	622.00	0.00	04-08-2017	124.40	09-01-2018	124.40		04-08-2018	3	0.00		Arunachal Pradesh	HRD	MH-2552
						13-03-2018	119.03	0	0.00						Arunachal Pradesh	HRD	MH-2552
			622.00	622.00	0.00		243.43		124.40	51%			0.00	0.00%	Arunachal Pradesh	HRD	MH-2552
2	Construction of Sports Complex at Indira Gandhi National Tribal University- Regional Campus. (IGNTU)	05-03-2014	956.61 (Original) 943.32 (Revised)	943.32	0.00	05-03-2014	516.55	21-11-2015	516.55		03-05-2016	30	0.00		Manipur	HRD	MH-2552
						02-05-2016	250.00	26-10-2017	250.00						Manipur	HRD	MH-2552
						18-01-2018	100.00	13-11-2018	100.00						Manipur	HRD	MH-2552
						29-11-2018	76.77	0	0.00						Manipur	HRD	MH-2552
			943.32	943.32	0.00		943.32		866.55	92%			0.00	0.00%	Manipur	HRD	MH-2552
3	Development of Infrastructure & Amenities of Lamka Public Ground, Churachandpur, Manipur	09-05-2016	645.60	645.60	0.00	09-05-2016	258.20	29-11-2016	258.20		09-05-2019	0	0.00		Manipur	HRD	MH-2552
						22-02-2017	258.20	28-06-2017	258.20						Manipur	HRD	MH-2552
						14-09-2017	129.20	0	0.00						Manipur	HRD	MH-2552
			645.60	645.60	0.00		645.60		516.40	100%			0.00	0.00%	Manipur	HRD	MH-2552
4	Construction of Playground at Parbung, Churachandpur, Manipur	09-08-2016	356.80	356.80	0.00	09-08-2016	142.72	0	0.00		09-08-2019	0	0.00		Manipur	HRD	MH-2552
			356.80	356.80	0.00		142.72		0.00	0%			0.00	0.00%	Manipur	HRD	MH-2552

5	Construction of Pakang Mini Stadium, Henglep Sports Complex, Churachandpur, Manipur	11-08-2016	412.55	412.55	0.00	11-08-2016	165.00	22-06-2017	165.00		11-08-2019	0	0.00		Mani	HRD	MH-2552
						14-09-2017	165.00	30-04-2018	165.00						Mani	HRD	MH-2552
						13-09-2018	82.55	0	0.00						Mani	HRD	MH-2552
			412.55	412.55	0.00		412.55		330.00	80%			0.00	0.00%	Mani	HRD	MH-2552
6	Construction of Multipurpose Indoor Stadium at Haotabi Lampak, Thoubal, Manipur	22-03-2017 (Original)	1104.16 (Original)	1173.84	0.00	22-03-2017	90.20	09-03-2018	90.20		22-03-2019	0	0.00		Mani	HRD	MH-2552
		24-05-2017 (Revised)	1173.84 (Revised)			11-07-2018	500.00	0	0.00						Mani	HRD	MH-2552
			1173.84	1173.84	0.00		590.20		90.20	15%			0.00	0.00%	Mani	HRD	MH-2552
7	Construction of Community cum Multipurpose Hall of Autonomous District Council, Senapati District, Manipur	18-01-2018	430.00	430.00	0.00	18-01-2018	10.00	0	0.00		31-03-2020	0	0.00		Mani	HRD	MH-2552
			430.00	430.00	0.00		10.00		0.00	0%			0.00	0.00%	Mani	HRD	MH-2552
8	Construction of Retaining Wall and Drainage at Sport's Complex at IGNTU-RCM, Makhn, Manipur	23-04-2018	110.00	110.00	0.00	23-04-2018	10.00	0	0.00		31-03-2020	0			Mani	HRD	MH-2552
			110.00	110.00	0.00		10.00		0.00	0%			0.00	0.00%	Mani	HRD	MH-2552
	Construction of					22-03-2017	160.00	05-10-2018	160.00						Megh	HRD	MH-

9	Football Ground at Saitsnad, Mawlangwir, SW Khasi Hills District, Meghalaya	21-03-2017	396.11	396.11	0.00	11-10-2018	160.00	0	0.00		21-03-2019	0	0.00		Megh	HRD	MH-2552
			396.11	396.11	0.00		320.00		160.00	50%			0.00	0.00%	Megh	HRD	MH-2552
10	Construction of V.I.P Gallery, RCC Covered Public Sitting Gallery, Sitting Arrangements Including of Improvement of Playground at Chondon Nokat, South Garo Hills District, Meghalaya	28-02-2018	215.00	215.00	0.00	28-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Megh	HRD	MH-2552
			215.00	215.00	0.00		10.00		0.00	0%			0.00	0.00%	Megh	HRD	MH-2552
11	Construction of Mini Outdoor Stadium at Gambegre, West Garo Hills District, Meghalaya	28-02-2018	404.00	404.00	0.00	28-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Megh	HRD	MH-2552
			404.00	404.00	0.00		10.00		0.00	0%			0.00	0.00%	Megh	HRD	MH-2552
12	Construction of Youth Recreation Centre-cum-Amalgamated office Complex for Sports & Youth Services Department at New Secretariat Complex, Aizawl, Mizoram	05-05-2016	1040.42	1040.42	0.00	05-05-2016	416.00	26-02-2018	416.00		05-05-2019	0	0.00		Mizo	HRD	MH-2552
						03-08-2018	416.00	0	0.00						Mizo	HRD	MH-2552

			1040.42	1040.42	0.00		832.00		416.00	50%			0.00	0.00%	Mizo	HRD	MH-2552
13	Construction of Multipurpose Sports Complex at Aizawl West Joint YMA Field, Vaivakawn, Aizawl, Mizoram	02-06-2016	1016.88	1016.88	0.00	02-06-2016	406.75	27-02-2018	406.75		02-06-2019	0	0.00		Mizo	HRD	MH-2552
						07-05-2018	410.00	0	0.00						Mizo	HRD	MH-2552
			1016.88	1016.88	0.00		816.75		406.75	50%			0.00	0.00%	Mizo	HRD	MH-2552
14	Establishment of Multipurpose Indoor Hall at Sihphir, Mizoram	26-09-2016	1277.79	1277.79	0.00	26-09-2016	320.52	22-01-2018	320.52		26-09-2019	0	0.00		Mizo	HRD	MH-2552
						08-02-2018	320.00	0	0.00						Mizo	HRD	MH-2552
			1277.79	1277.79	0.00		640.52		320.52	50%			0.00	0.00%	Mizo	HRD	MH-2552
15	Laying of Artificial Turf at Saitual, Mizoram	28-07-2017	538.81	538.81	0.00	28-07-2017	161.60	22-06-2018	161.60		28-07-2020	0	0.00		Mizo	HRD	MH-2552
			538.81	538.81	0.00		161.60		161.60	100%			0.00	0.00%	Mizo	HRD	MH-2552
16	Laying of Artificial Turf at Hnahthial, Mizoram	04-08-2017	682.90	682.90	0.00	04-08-2017	200.00	22-06-2018	200.00		04-08-2020	0	0.00		Mizo	HRD	MH-2552
			682.90	682.90	0.00		200.00		200.00	100%			0.00	0.00%	Mizo	HRD	MH-2552
17	Construction of Indoor Stadium Shooting Range and Procurement of equipment and appliances for Nagaland State Rifle Association.	27-04-2016	478.96	478.96	0.00	27-04-2016	191.60	01-11-2016	191.60		27-04-2019	0	0.00		Naga	HRD	MH-2552
						22-02-2017	191.60	17-04-2018	191.60						Naga	HRD	MH-2552
						11-05-2018	95.76	0	0.00						Naga	HRD	MH-2552

			478.96	478.96	0.00		478.96		383.20	50%			0.00	0.00%	Naga	HRD	MH-2552
18	Construction of Multipurpose Hall at JNV School, Zuketsa, Phek District, Nagaland	12-09-2017	591.00	591.00	0.00	12-09-2017 (original) 16-01-2018 (revised)	200 (original) 200 (revised)	0	0.00		12-09-2020	0			Naga	HRD	MH-2552
			591.00	591.00	0.00		200.00		0.00	0%			0.00	0.00%	Naga	HRD	MH-2552
19	Construction of Outdoor Multi-utility Sports Complex at Impur junction under Kubolong sub-division Mokokchung, Nagaland	14-09-2017	391.60	391.60	0.00	14-09-2017	156.60	0	0.00		14-09-2020	0			Naga	HRD	MH-2552
			391.60	391.60	0.00		156.60		0.00	0%			0.00	0.00%	Naga	HRD	MH-2552
20	Construction of Football Ground at Chiephobozou, Nagaland	10-11-2017	320.00	320.00	0.00	10-11-2017	100.00	19-11-2018	100.00		31-03-2020	0			Naga	HRD	MH-2552
			320.00	320.00	0.00		100.00		100.00	100%			0.00	0.00%	Naga	HRD	MH-2552
21	Construction of Multipurpose Hall at JNV, Wakching, Mon District, Nagaland	13-11-2017	805.00	805.00	0.00	13-11-2017	200.00	0	0.00		13-11-2020	0			Naga	HRD	MH-2552
			805.00	805.00	0.00		200.00		0.00	0%			0.00	0.00%	Naga	HRD	MH-2552

22	Construction of Auditorium at Government Higher Secondary School, Mon Town, Nagaland	16-01-2018	315.00	315.00	0.00	16-01-2018	10.00	0	0.00		31-03-2020	0			Naga	HRD	MH-2552
			315.00	315.00	0.00		10.00		0.00	0%			0.00	0.00%	Naga	HRD	MH-2552
23	Construction of Outdoor Stadium at Chuchuyimpang, Mokokchung, Nagaland	10-04-2018	468.00	468.00	0.00	10-04-2018	10.00	0	0.00		31-03-2020	0			Naga	HRD	MH-2552
			468.00	468.00	0.00		10.00		0.00	0%			0.00	0.00%	Naga	HRD	MH-2552
24	Establishment of India on Track (IOT)- Arsenal Soccer Schools, Youth Development in Tripura through the setup of a comprehensive football training and development programme	21-03-2017	1500.00	1500.00	0.00	21-03-2017	500.00	0	0.00		21-03-2018	8	0.00		Tripu	HRD	MH-2552
			1500.00	1500.00	0.00		500.00		0.00	0%			0.00	0.00%	Tripu	HRD	MH-2552
1	Financial Assistance for Hosting of 16th North East Zone Carrom Championship 2017 to be held in Itanagar from 1st - 10th April, 2017, Arunachal Pradesh	09-03-2017	10.00	10.00	0.00	09-03-2017	7.00	0	0.00		10-04-2017	19	0.00		Aruna	HRD	MH-2552

			10.00	10.00	0.00		7.00		0.00	0%			0.00	0.00%	Arun	HRD	MH-2552
2	Holding 42nd Junior National Badminton Championship to be held at Guwahati, Assam from 12th to 18th December, 2017	23-11-2017	40.00	40.00	0.00	23-11-2017	30.00	02-06-2018	30.00		31-03-2018	8	0.00		Assar	HRD	MH-2552
			40.00	40.00	0.00		30.00		30.00	100%			0.00	0.00%	Assar	HRD	MH-2552
3	Financial Assistance for holding of Hockey India 8th Sub Junior National Championship 2018 (Men and Women) to be held at Hojai, Assam, from 5th – 14th January, 2018 and in Kaliabor, Assam from 29th January – 6th February, 2018	11-12-2017	20.00	20.00	0.00	11-12-2017	15.00	15-01-2018	15.00			8	0.00		Assar	HRD	MH-2552
						27-04-2018	5.00	0	0.00						Assar	HRD	MH-2552
			20.00	20.00	0.00		20.00		15.00	75%			0.00	0.00%	Assar	HRD	MH-2552
4	Financial Assistance for Organizing of Games & Sports in NE States	24-05-2017	20.00	20.00	0.00	24-05-2017	15.00	0	0.00		24-05-2018	6	0.00		Mani	HRD	MH-2552
			20.00	20.00	0.00		15.00		0.00	0%			0.00	0.00%	Mani	HRD	MH-2552
	District Level Winter					23-08-2017	8.00	06-06-2018	8.00						Mani	HRD	MH-2552

5	Football Coaching Camp from 7th to 23rd December, 2017 at Patkai Christian Academy for 100 students in the age group of 8-14	23-08-2017	10.00	10.00	0.00	20-06-2018	2.00	0	0.00		23-12-2017	11	0.00		Mani	HRD	MH-2552
			10.00	10.00	0.00		10.00		8.00	100%			0.00	0.00%	Mani	HRD	MH-2552
6	Conducting State Level Inter School Football Tournament and Seminar, Manipur	31-10-2017	10.00	10.00	0.00	31-10-2017	7.00	06-06-2018	7.00		31-10-2018	2			Mani	HRD	MH-2552
						20-06-2018	3.00	0	0.00						Mani	HRD	MH-2552
			10.00	10.00	0.00		10.00		7.00	70%			0.00	0.00%	Mani	HRD	MH-2552
7	Organizing the 11th International Polo Tournament to be held from 21st November to 30th November, 2017 in Manipur	23-11-2017	15.00	15.00	0.00	23-11-2017	10.00	12-09-2018	10.00		31-03-2018	8			Mani	HRD	MH-2552
			15.00	15.00	0.00		10.00		10.00	100%			0.00	0.00%	Mani	HRD	MH-2552
8	Organizing the North East Chess Championship, 2018 from 24th – 31st January, 2018 at SAI Complex, NEHU Shillong	29-12-2017	10.00	10.00	0.00	29-12-2017	8.00	0	0.00		29-12-2018	0			Megh	HRD	MH-2552
			10.00	10.00	0.00		8.00		0.00	0%			0.00	0.00%	Megh	HRD	MH-2552

9	Organizing North East Region special Table Tennis Coaching Programme to be held from 23rd February, 2018 to 23rd March, 2018 in Mizoram	06-12-2017	20.00	20.00	0.00	06-12-2017	15.00	31-08-2018	15.00		31-03-2018	8	0.00		Mizo	HRD	MH-2552
			20.00	20.00	0.00		15.00		15.00	100%				0.00%	Mizo	HRD	MH-2552
10	Conducting of 1st North East India Archery Coaching Camp under NEC scheduled to be held at RG Stadium, Mualpui, Aizawl w.e.f 2nd to 30th April, 2018	13-03-2018	15.00	15.00	0.00	13-03-2018	10.04	04-09-2018	10.04		31-03-2019	0	0.00		Mizo	HRD	MH-2552
			15.00	15.00	0.00		10.04		10.04	100%				0.00%	Mizo	HRD	MH-2552
11	Conducting of 26th Mini National Volleyball Championship for Boys and Girls to be held in Aizawl, Mizoram w.e.f 24th to 28th April, 2018	23-04-2018	15.00	15.00	0.00	23-04-2018	12.00	07-09-2018	12.00		31-03-2019	0	0.00		Mizo	HRD	MH-2552
						03-12-2018	3.00	0	0.00						Mizo	HRD	MH-2552
			15.00	15.00	0.00		15.00		12.00	80%				0.00%	Mizo	HRD	MH-2552

12	Conducting 6th North East Zone Shooting Championship 2018 to be held on 6th to 13th August, 2018, Mizoram	30-07-2018	20.00	20.00	0.00	30-07-2018	15.00	0	0.00		30-07-2019	0	0.00		Mizo	HRD	MH-2552
			20.00	20.00	0.00		15.00		0.00	0%				0.00%	Mizo	HRD	MH-2552
13	Conducting of 1st ASTRO turf ground league cum knock out Futsal Tournament at Dimapur, 2017, Nagaland	13-11-2017	20.00	20.00	0.00	13-11-2017	15.00	21-06-2018	15.00		31-03-2018	8	0.00		Naga	HRD	MH-2552
			20.00	20.00	0.00		15.00		15.00	100%			0.00	0.00%	Naga	HRD	MH-2552
14	Financial Assistance for the 12th Anniversary of the North East Tamchon Memorial Football Tournament	28-08-2018	25.00	25.00	0.00	28-08-2018	20.00	08-11-2018	25.00		28-08-2019	0	0.00		Naga	HRD	MH-2552
						04-12-2018	5.00	0	0.00						Naga	HRD	MH-2552
			25.00	25.00	0.00		25.00		25.00	100%			0.00	0.00%	Naga	HRD	MH-2552
1	Installation of CCTV cameras & Infrastructure Development of various Entry check gete of tax. AP, Commissioner, Tax & Excise Dept. Govt. of AP	12-06-2015	273.07	245.763	27.307	24-06-2015	90.00	22-03-2017	90.00		30-03-2017	33			Arunachal Pradesh	S&T	MH-3601
						31-08-2017	100.00								Arunachal Pradesh	S&T	MH-3601

			273.07	245.763	27.307		190.00		90.00	47.37%		33	0.00	0.00%	Arun achal Prad esh	S&T	MH- 3601
2	Remote Sensing and GIS based identification of Hazardous industries and development of emergency. (Dept. of Industries, Govt. of Arunachal Pradesh)	12-06-2015	277.95	250.155	27.80	24-06-2015	100.00	12-07-2017	100.00		30-03-2017	33	9.95		Arun achal Prad esh	S&T	MH- 3601
						12-01-2018	100.00	27-09-2018	100.00			33	10.00		Arun achal Prad esh	S&T	MH- 3601
			277.95	250.155	27.80		200.00		200.00	100%		33	19.95	71.78%	Arun achal Prad esh	S&T	MH- 3601
3	IT infrastructure development in schools of Arunachal Pradesh.(Dept. of Information Technology, Govt. of Arunachal Pradesh)	12-06-2015	956.21	860.589	95.621	06-07-2015	344.00		0.00		30-03-2017	33			Arun achal Prad esh	S&T	MH- 3601
			956.21	860.589	95.621		344.00		0.00	0%		33	0.00	0.00%	Arun achal Prad esh	S&T	MH- 3601
4	Establishment of NEC Cell in Planning Department, Govt of AP. Secretary (Planning), Planning Dept. Govt. of Arunachal Pradesh.	20-11-2015	73.57	66.213	7.357	11-12-2015	26.48	04-08-2016	26.48		30-03-2017	33			Arun achal Prad esh	S&T	MH- 3601

							26.49	28-11-2018	26.49			33	7.30		Arun acha I Prad	S&T	MH- 3601
			73.57	66.213	7.357		52.97		52.97	100.00%		33	0.00	0.00%	Arun acha I	S&T	MH- 3601
1	Disaster Management system of Manipur (MARSAC) Dept of Home Guards and Civil Defence, Govt. of Manipur	10-12-2012	223.00	200.70	22.30	14-12-2012	70.00	19-08-2014	70.00		30-03-2016	45	7.78		Man ipur	S&T	MH- 3601
						29-05-2015	90.00	21-12-2018	90.00				10.00		Man ipur	S&T	MH- 3601
			223.00	200.70	22.30		160.00		160.00000	100.00%		45	17.78	79.73%	Man ipur	S&T	MH- 3601
1	Setting up of Digital Information System in Meghalaya Board of School Education (MBOSE- DIS) {Meghalaya Board of School Education (MBOSE)}	07-03-2018	168.00	151.20	16.80		60.48		0.00		07-03-2019				Meg hala ya	S&T	MH- 3601
			168.00	151.20	16.80		60.48							0.00%	Meg hala ya	S&T	MH- 3601
2	Setting up of digital planetarium in the shillong Science Centre. ((Shillong Science Centre Govt. of Meghalaya)	29-11-2012	250.00	225.00	25.00	11-12-2012	90.00		0.00		30-03-2014	69	-		Meg hala ya	S&T	MH- 3601

			250.00	225.00	25.00		90.00		0.00	0%		69	0.00	0.00%	Meg hala ya	S&T	MH- 3601
3	IT Education Infrastructure at 100 Schools in 11 Districts of Meghalaya (Dept. of Information Technology, Govt. of Meghalaya)	19-12-2013	497.28	447.5520	49.7280		160.00	22-07-2016	160.00		30-03-2015	57	17.78		Meg hala ya	S&T	MH- 3601
							198.04	13-09-2018	198.04				22.00		Meg hala ya	S&T	MH- 3601
			497.28	447.5520	49.7280		358.04		358.04	100.00%		57	39.78	80.00%	Meg hala ya	S&T	MH- 3601
1	Delineation of Urban Development Zones with special reference to Landslide Risk & Slope stability of Aizawl City, Mizoram. Secretary, Dept of Geology & Mineral Resoucrs, Govt. of Mizoram.	27-05-2014	238.10	214.29	23.81	16-07-2014	95.00	26-02-2016	95.00		30-03-2016	81	10.55		Mizo ram	S&T	MH- 3601
							75.00	05-11-2018	75.00				8.33		Mizo ram	S&T	MH- 3601
			238.10	214.29	23.81		170.00		170.00	100.00%		81	18.88	79.29%	Mizo ram	S&T	MH- 3601
	Digital 3D Terrain Mapping and Monitoring of Eight Deistricts of Mizoram using Geospatial Techniques, Mizoram.					24-06-2015	71.67	22-07-2016	71.67		30-03-2017	33	7.96		Mizo ram	S&T	MH- 3601
							60.00	11-09-2017	60.00				6.67		Mizo ram	S&T	MH- 3601

2	(Mizoram Remote Sensing Application Centre - MIRSAC).	18-06-2015	199.10	179.190	19.910	25-09-2018	47.52					33			Mizo ram	S&T	MH- 3601
			199.10	179.19	19.910		179.19		131.67	73.48%		33	14.63	73.48%	Mizo ram	S&T	MH- 3601
3	Hazard Risk and Vulnerability Analysis for Eight District Headquarters of Mizoram using Remote Sensing and GIS. (Mizoram Remote Sensing Application Centre. Govt. of Mizoram)	11-03-2016	219.00	197.10	21.90	16-03-2016	48.31	20-01-2017	48.31		30-03-2018	9	10.74		Mizo ram	S&T	MH- 3601
							53.03510	10-01-2018	53.0351				0.52279		Mizo ram	S&T	MH- 3601
						26-09-2018	95.7549					9			Mizo ram	S&T	MH- 3601
			219.00	197.10	21.90		197.10		101.35	51.42%		9	11.26	51.43%	Mizo ram	S&T	MH- 3601
4	Establishment of Digital Planetarium at Lunglei, Mizoram. (Mizoram Science, Technology & Innovation Council, Govt. of Mizoram)	19-04-2017	314.00	282.60	31.40	25-04-2017	113.04		0.00		19-04-2020	0			Mizo ram	S&T	MH- 3601
			314.00	282.60	31.40		113.04		0.00	0%		0	0.00	0.00%	Mizo ram	S&T	MH- 3601

5	Establishment of Rural Information Kiosks in 300 villages in the state of Mizoram. Zoram Electronics Development Corporation Ltd. (ZENICS)) Govt. of Mizoram.	01-03-2012	489.85	440.865	48.985	12-03-2012	130.00	29-08-2012	130.00		30-03-2014	69	24.44		Mizo ram	S&T	MH-3601
						11-12-2013	90.00	19-04-2013	90.00						Mizo ram	S&T	MH-3601
						27-11-2013	100.00	11-08-2015	100.00						Mizo ram	S&T	MH-3601
						30-09-2015	80.865	12-07-2016	80.87						Mizo ram	S&T	MH-3601
						05-12-2017	40.00								Mizo ram	S&T	MH-3601
			489.85	440.865	48.985		440.865		400.865	91%		69	24.44	49.89%	Mizo ram	S&T	MH-3601
1	Computerization of NSCB (Nagaland State Cooperative Bank) on CBS Platform with Financial inclusion Technology, Nagaland. Nagaland State Co-operative Bank Ltd.	11-03-2016	196.70	177.03	19.67	16-03-2016	70.80	07-03-2017	70.80		30-03-2018	9	7.87		Naga land	S&T	MH-3601
						25-04-2018	70.80	22-03-2018	70.80			9			Naga land	S&T	MH-3601
			196.70	177.03	19.670		141.60		141.60	100.00%		9	7.87	40.01%	Nagaland	S&T	MH-3601
2	Modern Equipments (IT Infrastructure) at all customary court in all 11 districts of Nagaland. Dept. of Justice & Law, Govt. of Nagaland	29-04-2016	330.00	297.00	33.00	12-05-2016	118.80	28-06-2017	118.80		30-03-2018	9	13.2		Naga land	S&T	MH-3601
							118.80	13-08-2018	118.80			9			Naga land	S&T	MH-3601

						26-11-2018	59.40					9			Nagaland	S&T	MH-3601
			330.00	297.00	33.00		297.00		237.60	80%		9	13.20	40.00%	Nagaland	S&T	MH-3601
3	Computerization Networking & Modernization of Nagaland Legislative Assembly. Nagaland Legislative Assembly Secretariat, Govt. of Nagaland	29-04-2016	289.00	260.10	28.90		104.04	01-04-2017	104.04		30-03-2018	9	11.56		Nagaland	S&T	MH-3601
							104.04	14-09-2018	104.04			9	11.56		Nagaland	S&T	MH-3601
						04-12-2018	52.02					9			Nagaland	S&T	MH-3601
			289.00	260.10	28.90		260.10		208.08	80%		9	23.12	80.00%	Nagaland	S&T	MH-3601
4	Building of IT Infrastructure and Modernization of Motor Vehicle Department, Nagaland, Motor Vehicle Dept. Govt. of Nagaland	29-06-2017	300.00	270.00	30.00		100.00	15-03-2018	100.00		29-06-2019	0	11.11		Nagaland	S&T	MH-3601
							100.00					0			Nagaland	S&T	MH-3601
			300.00	270.00	30.00		200.00		100.00	50.00%		0	11.11	37.03%	Nagaland	S&T	MH-3601

5	Regional and State Requirement of Fire & Emergency Services Phase Wise at Nagaland. Department of Fire & Emergency Services Govt. of Nagaland	29-06-2017	547.521	492.7689	54.7521		100.00		0.00		29-06-2019	0			Nagaland	S&T	MH-3601
			547.521	492.7689	54.7521		100.00		0.00	0.00%		0		0.00%	Nagaland	S&T	MH-3601
6	Establishment of State Soil Testing Laboratory Buildings & Equipments at Kohima, Nagaland, Soil and Water Conservation Dept, Got. of Nagaland	29-06-2017	371.70	334.53	37.17		100.00	14-12-2018	100.00		29-06-2019	0	11.11		Nagaland	S&T	MH-3601
			371.70	334.53	37.17		100.00		100.00	100.00%		0	11.11	29.89%	Nagaland	S&T	MH-3601
7	High Security Video Conferencing LAN Chief Minister's Secretariat, Nagaland. (Joint Secretary, Chief Minister's Secretariat, Govt. of Nagaland)	05-03-2012	352.70	317.43	35.27	13-03-2012	69.00	14-11-2012	69.00		30-03-2013	81	6.90		Nagaland	S&T	MH-3601
						27-12-2012	105.00	01-11-2013	105.00				11.66		Nagaland	S&T	MH-3601
						16-07-2014	111.00	15-12-2015	111.00						Nagaland	S&T	MH-3601

			352.70	317.43	35.27	#REF!	285.00		285.00	100%		81	18.56	52.62%	Nagaland	S&T	MH-3601
8	Strengthening of fire & Emergency services at Dimapur & Jalukie, Nagaland. Deputy Inspector General, Directorate of Fire & Emergency Services. Govt. of Nagaland	20-05-2016	375.90	338.31	37.59	24-05-2016	135.32	16-12-2016	135.32		30-03-2018	9	30.08		Nagaland	S&T	MH-3601
						25-04-2017	135.32	06-11-2017	135.32			9			Nagaland	S&T	MH-3601
						05-12-2017	67.67	12-12-2018	67.67			9			Nagaland	S&T	MH-3601
			375.90	338.31	37.59		338.31		338.31	80%		9	30.08	80.02%	Nagaland	S&T	MH-3601
1	Planning Resource Center-Open Data Center DPER & NECAD, Sikkim. Development Planning Economic Reforms & North Eastern Council Affairs (DPER & NECAD), Govt. of Sikkim	29-04-2016	363.00	326.70	36.30	23-05-2016	130.68	06-07-2018	103.37		30-03-2018	9	9.00		Sikkim	S&T	MH-3601
			363.00	326.70	36.30		130.68		103.37	79.10%		9	9.00	24.79%	Sikkim	S&T	MH-3601

1	Establishment of STINER-common facility Centre (CFC) at CSIR-NEIST, Jorhat for Science and Technology Intervention in North East India (STINER) for the financial year 2018-19	10-08-2018	4000.00	4000.00	0.00	28-08-2018	2700.00		0.00		10-08-2021	0	0.00		Assam	S&T	MH-4552
			4000.00	4000.00	0.00		2700.00		0.00			0	0.00	0.00%	Assam	S&T	MH-4552
1	Setting up of Science Centre and Planetarium at Churachandpur, Manipur, Dept of Science & Technology, Govt. of Manipur	20-07-2017	785.00	785.00	0.00		250.00		0.00		30-01-2020	0	0.00		Manipur	S&T	MH-2552
			785.00	785.00	0.00		250.00		0.00	0.00%		0	0.00	0.00%	Manipur	S&T	MH-2552
2	Setting up of Science Centre and Planetarium at Ukhrul, Manipur, Dept of Science & Technology, Govt. of Manipur	20-07-2017	802.00	802.00	0.00		250.00		0.00		30-01-2019	0	0.00		Manipur	S&T	MH-2552
			802.00	802.00	0.00		250.00		0.00	0.00%		0	0.00	0.00%	Manipur	S&T	MH-2552
	IT Education Programme at 100 schools in Meghalaya, Meghalaya						75.00	04-12-2012	75.00		30-03-2012	93	0.00		Meghalaya	S&T	MH-2552

1	Information Technology Society, Shillong Meghalaya	28-02-2012	441.55	441.55	0.00	11-03-2013	165.60	20-08-2014	165.60						Meghalaya	S&T	MH-2552
						09-12-2014	140.00	26-07-2016	140.00						Meghalaya	S&T	MH-2552
							27.84	04-10-2018	27.84						Meghalaya	S&T	MH-2552
			441.55	441.55	0.00		408.44		408.44	100.00%		93	0.00	0.00%	Meghalaya	S&T	MH-2552
1	IT Education Programme for 150 Schools in Mizoram, Mizoram State e-Governance Society (MSeGS), Aizawl	17-03-2016	1108.00	1108.00	0.00		180.92	27-06-2018	180.92		30-03-2017	33	0.00		Mizoram	S&T	MH-2552
							24.30					33			Mizoram	S&T	MH-2552
			1108.00	1108.00	0.00		205.22		180.92	88.16%		33	0.00	0.00%	Mizoram	S&T	MH-2552
2	Project Proposal for Internet Connectivity to all Government Offices at District Level, Mizoram, Mizoram State e-Governance Society (MSeGS)	18-01-2017	150.35	150.35	0.00		60.14	12-11-2018	60.14		18-01-2018	9	0.00	0.00%	Mizoram	S&T	MH-2552
			150.35	150.35	0.00		60.14		60.14	100.00%		9	0.00	0.00%	Mizoram	S&T	MH-2552

3	IT Education and Science & Technology Awareness Programme at 100 schools in Mizoram, Mizoram State e-Governance Society (MSeGS)	21-10-2011	457.01	457.01	0.00		69.00	11-05-2012	69.00		30-03-2013	81	0.00		Mizoram	S&T	MH-2552
							100.00	20-03-2013	100.00						Mizoram	S&T	MH-2552
							50.00	18-04-2013	50.00						Mizoram	S&T	MH-2552
							100.00	14-10-2014	100.00						Mizoram	S&T	MH-2552
							90.00	19-04-2016	90.00						Mizoram	S&T	MH-2552
							48.011	19-11-2018	48.011						Mizoram	S&T	MH-2552
			457.011	457.011	0.00		457.011		457.01	100.00%		81	0.00	0.00%	Mizoram	S&T	MH-2552
1	Developing Information Technology Infrastructure in Schools for promoting Biodiversity Conversation, Nagaland(Nagaland State Biodiversity Board)	23-11-2016	64.22	64.22	0.00		25.70	29-06-2017	25.70		23-11-2018	1	0.00		Nagaland	S&T	MH-2552
						03-10-2018	25.70					1			Nagaland	S&T	MH-2552
			64.22	64.22	0.00		51.40		25.70	50.00%		1	0.00	0.00%	Nagaland	S&T	MH-2552
	Secure, Scalable and Intelligent network e-frastructure solution						20.00	09-03-2017	20.00		30-03-2018	9	0		Nagaland	S&T	MH-2552

2	for SIRD (State Institute of Rural Development) Kohima, Nagaland, Societies for Training & Research on Rural Development (STRORD) State Institute of Rural Devp & Planning & Co-ordination Dept Govt. of Nagaland	29-09-2016	48.48	48.48	0.00		20.00	27-09-2017	20.00			9			Nagaland	S&T	MH-2552
							8.47696					9			Nagaland	S&T	MH-2552
			48.48	48.48	0.00		48.48		40.00	82.51%		9	0	0.00%	Nagaland	S&T	MH-2552
3	GIS Biodiversity & Vegetation Mapping Assessment of Endemic and Threatened Species of Nagaland, Department of Forest & Environment, Govt. of Nagaland	23-03-2010	345.59	345.59	0.00		94.41	04-08-2010	94.41		30-03-2012	93	0		Nagaland	S&T	MH-2552
							100.00	25-05-2011	100.00			93			Nagaland	S&T	MH-2552
							100.00	25-10-2013	100.00			93			Nagaland	S&T	MH-2552
						#REF!	40.00	26-04-2017	40.00			93			Nagaland	S&T	MH-2552
			345.59	345.59	0.00		334.41		334.41	100.00%		93	0	0.00%	Nagaland	S&T	MH-2552
	Mapping Management & Analysis of Medical and Aromatic Plants in Arunachal Pradesh Using GIS and Phyto Chemical & Molecular Technique(NERIST),	23-03-2012	212.00	212.00	0.00		37.97	06-06-2013	37.97		31-07-2016	45	0.00		Other	S&T	MH-2552
						11-12-2013	30.00	26-11-2014	30.00						Other Agencies	S&T	MH-2552

1	Department of Forestry, Arunachal Pradesh	Revised 27-12-2018	126.10949	126.10949	0.00	19-12-2014	110.00	26-11-2015	110.00						Other Agencies	S&T	MH-2552
			126.10949	126.10949	0.00		177.97		177.97	100%		45	0.00	0.00%	Other Agencies	S&T	MH-2552
2	“Assessment of Risk due to Intake of artificial Colours through Foodstuffs available in the North Eastern States (Including Sikkim).” Assam , Institute of Advanced Study in Science & Technology (IASST)	07-12-2009	24.52	24.52	0.00		10.00	29-11-2011	10.00		30-03-2012	93			Other Agencies	S&T	MH-2552
						31-03-2012	9.00	08-03-2016	9.00						Other Agencies	S&T	MH-2552
			24.52	24.52	0.00		19.00		19.00	100.00%		93	0.00	0.00%	Other Agencies	S&T	MH-2552
3	Strengthening on Geo-Informatic Application for Rural Development (C-GARD) laboratory (NIRD), National Institute of Rural Development (NIRD&PR), Guwahati	28-02-2011	206.71	206.71	0.00		50.00	13-07-2012	50.79371		30-03-2013	81			Other Agencies	S&T	MH-2552
						21-09-2012	45.00	28-01-2014	23.9393785						Other Agencies	S&T	MH-2552

						13-02-2014	48.087	24-03-2015	57.04239						Other Age ncie s	S&T	MH-2552
						18-01-2016	50.00	20-10-2017	49.0882935						Other Age ncie s	S&T	MH-2552
			206.71	206.71	0.00		193.087		180.863772	93.67%		81	0.00	0.00%	Other Age ncie s	S&T	MH-2552
4	Standardization of Microcutting Technique in Tissue Culture Technology for Bhut Jalokia or Ghost Chillies (Capsicum chinense) of Assam and adjoining States for Commercial Supply of Virus-free Seedings to the large Scale Growers of the Region (Assam)(B.N College of Agriculture, Biswanath Chariali, Assam)	27-03-2011	49.95	49.95	0.00		10.94	13-10-2011	10.82031		30-03-2016	45			Other Age ncie s	S&T	MH-2552
						31-03-2012	11.00	14-07-2012	11.00						Other Age ncie s	S&T	MH-2552
						15-10-2012	15.00	06-05-2013	15.00						Other Age ncie s	S&T	MH-2552
						09-12-2014	10.00	26-11-2015	10.00						Other Age ncie s	S&T	MH-2552
			49.95	49.95	0.00		46.94	0.119690	46.82031	99.75%		45	0.00	0.00%	Other Age ncie s	S&T	MH-2552

5	Setting up of model rain water harvesting system in NIRD - NERC Guwahati (NIRD), National Institute of Rural Development (NIRD&PR) , Guwahati	11-01-2013	7.55	7.55	0.00	17-01-2013	3.00	25-03-2014	3.00		30-03-2014	69			Other Agencies	S&T	MH-2552
						08-10-2015	4.03								Other Agencies	S&T	MH-2552
			7.55	7.55	0.00		7.03		3.00	42.66%		69	0.00	0.00%	Other Agencies	S&T	MH-2552
6	A Study on Hydro carbon pollution in Lentic Eco systems in and around oilfield areas and effect of hydrocarbon contamination of flora and fauna, (IASST) Guwahati, Institute of Advanced Study in Science & Technology (IASST)	22-03-2013	26.35	26.35	0.00		10.00	09-07-2014	10.00		30-11-2015	57			Other Agencies	S&T	MH-2552
						09-12-2014	10.00	31-07-2015	10.00						Other Agencies	S&T	MH-2552
						21-08-2015	4.00	17-03-2016	4.00						Other Agencies	S&T	MH-2552
			26.35	26.35	0.00		24.00		24.00	100.00%		57	0.00	0.00%	Other Agencies	S&T	MH-2552
	XXIV Annual Conference of Society of Animal Physiologists of India (SAPI) and National Symposium					22-01-2016	1.50	19-02-2016	1.50		30-03-2017	33			Other Agencies	S&T	MH-2552

7	on "Physiological approaches for Development of Climate Resilient Livestock Farming" (SAPICON-Guwahati) , College of Veterinary Science, Assam Agricultural University, Khanapara	08-01-2016	2.00	2.00	0.00	22-06-2016	0.50								Other Agencies	S&T	MH-2552
			2.00	2.00	0.00		2.00		1.50	75.00%		33	0.00	0.00%	Other Agencies	S&T	MH-2552
8	Generation Mapping & Web Publishing of Geodatabase on shifting cultivation by rotation cycle using Geo-spatial Technologies. A Study of Seven Districts of NE, India, Assam (National Institute of Rural Development & Panchayati Raj (NIRD&PR)	22-02-2017	150.06	150.06	0.00		60.00		0.00		22-02-2019	0			Other Agencies	S&T	MH-2552
			150.06	150.06	0.00		60.00		0.00	0.00%		0	0.00	0.00%	Other Agencies	S&T	MH-2552

9	Installation of V-Sat System, LED Projector & LED Screen at PMKVY Training Centre, Ukhrul, Manipur for the FY 2017-18 NERCORMP	08-08-2017	4.47	4.47	0.00		4.47	16-10-2018	4.47	0.00%	08-08-2017	33			Other Agencies	S&T	MH-2552
			4.47	4.47	0.00		4.47		4.47	0.00%		33			Other Agencies	S&T	MH-2552
10	Setting up of North Eastern Space Application Centre, North Eastern Space Application Centre Shillong (NE-SAC)	28-03-2000	2000.00	2000.00	0.00		25.00	31-12-2012	25.00		30-03-2013	81			Other Agencies	S&T	MH-2552
							200.00		200.00						Other Agencies	S&T	MH-2552
							150.00		150.00						Other Agencies	S&T	MH-2552
							50.00		50.00						Other Agencies	S&T	MH-2552
							64.34		64.34						Other Agencies	S&T	MH-2552
							300.00		300.00						Other Agencies	S&T	MH-2552

							200.00	24-08-2015	200.00						Other Agencies	S&T	MH-2552
						19-10-2015	300.00	16-03-2016	300.00						Other Agencies	S&T	MH-2552
						13-05-2016	350.00	29-12-2016	350.00						Other Agencies	S&T	MH-2552
							260.00	21-12-2017	260.00						Other Agencies	S&T	MH-2552
							100.66								Other Agencies	S&T	MH-2552
			2000.00	2000.00	0.00		2000.000		1899.34	94.97%		81	0.00	0.00%	Other Agencies	S&T	MH-2552
11	Telemedicine Network for North Eastern States including Sikkim through NESAC (ISRO), North Eastern Space Application Centre NESAC,Shillong	03-10-2005	1824.00	1824.00	0.00		200.00				30-03-2014	69			Other Agencies	S&T	MH-2552
							26.42	01-09-2014	154.03782						Other Agencies	S&T	MH-2552
			1824.00	1824.00	0.00		226.42		154.03782	68.03%		69	0.00	0.00%	Other Agencies	S&T	MH-2552

12	Metagenomics of gut Microflora of herbivorous insects of North East India implicated in Cellulose Digestion..”North Eastern Hill University (NEHU), Meghalaya	22-03-2010	24.66	24.66	0.00	01-04-2010	10.00	17-02-2011	10.00		30-03-2012	93			Other Agencies	S&T	MH-2552
						09-12-2014	10.00	26-05-2014	10.00						Other Agencies	S&T	MH-2552
						04-05-2016	4.66								Other Agencies	S&T	MH-2552
			24.66	24.66	0.00		24.66		20.00	81.10%		93	0.00	0.00%	Other Agencies	S&T	MH-2552
13	Geo-physical studies in Southern part of Shillong Plateau using Micro-Earthquake Technique North Eastern Hill University (NEHU)	12-03-2012	123.70	123.70	0.00	23-03-2012	35.00	12-06-2012	35.00		30-03-2014	69			Other Agencies	S&T	MH-2552
							55.00	02-09-2018	55.01135						Other Agencies	S&T	MH-2552
						21-09-2012											
		15-10-2018	90.01135	90.01135	0.00	05-12-2018	0.01135					69			Other Agencies	S&T	MH-2552
			90.01135	90.01135	0.00		90.01135		90.01135	100.00%		69	0.00	0.00%	Other Agencies	S&T	MH-2552

14	Office of Automation of SMELC (Social Mobilization Experimentation & Learning Centre) Building at Tura, West Garo Hills. (NERCORMP), North Eastern Region Community Resource Management Project	14-06-2012	51.89	51.89	0.00	26-06-2012	40.00	21-03-2014	40.00		30-03-2014	69			Other Agencies	S&T	MH-2552
			51.89	51.89	0.00		40.00		40.00	100.00%		69	0.00	0.00%	Other Agencies	S&T	MH-2552
15	Space based information KIOSK(SBIK) for NER North Eastern Space Application Centre NESAC,Shillong	16-11-2012	31.62	31.62	0.00	29-11-2012	20.00	09-01-2014	20.00		30-03-2014	69			Other Agencies	S&T	MH-2552
						29-01-2014	5.00	06-02-2017	5.00						Other Agencies	S&T	MH-2552
							6.62								Other Agencies	S&T	MH-2552
			31.62	31.62	0.00		31.62		25.00	79.06%		69	0.00	0.00%	Other Agencies	S&T	MH-2552
	North Eastern District Natural Resources Plan(NEDRP) for North Eastern Region NER-					30-03-2013	32.00	06-01-2014	32.00		30-03-2015	57			Other Agencies	S&T	MH-2552

						22-03-2017	4.9952	17-03-2017	3.84809						Other Agencies	S&T	MH-2552
		23-04-2018	Revised A/A: 23.28601	23.28601		03-08-2018	3.3427		5.07217			45			Other Agencies	S&T	MH-2552
			23.28601	23.28601	0.00		23.28601		19.50833	83.78%		45	0.00	0.00%	Other Agencies	S&T	MH-2552
18	Sponsorship for participation of NER States on GeoSmart India 2016, North Eastern Space Application Centre (NESAC) Meghalaya	08-03-2016	2.29	2.29	0.00	18-03-2016	2.29		0.00		30-03-2017	33			Other Agencies	S&T	MH-2552
			2.29	2.29	0.00		2.29		0.00	0.00%		33	0.00	0.00%	Other Agencies	S&T	MH-2552

19	Space Technology inputs for Disaster Risk reduction in NER with special emphasis on early warning preparedness and Mitigation, Shillong , Meghalaya, North Eastern Space Application Centre(NESAC)	18-01-2017	5.50	5.50	0.00		4.68563	09-08-2018	4.68563		18-01-2018	9			Other Agencies	S&T	MH-2552
			5.50	5.50	0.00		4.68563		4.68563	100.00%		9	0.00	0.00%	Other Agencies	S&T	MH-2552
20	Establishment of NE RS & GIS Resource Network (NeSDR), North Eastern Space Application Centre (NESAC), Umiam, Shillong	15-02-2017	401.37	401.37	0.00		100.00	22-12-2017	100.00		15-02-2019	0			Other Agencies	S&T	MH-2552
							114.99942	25-07-2018	114.99942						Other Agencies	S&T	MH-2552
						31-08-2018	186.37058								Other Agencies	S&T	MH-2552
			401.37	401.37	0.00		401.37		214.99942	53.57%		0	0.00	0.00%	Other Agencies	S&T	MH-2552

21	Assessment of Utilization of Irrigation Potential Created for Dhansari, Champawati, Thoubal and Dholaitabi Irrigation projects of NE India. NESAC	14-09-2017	7.25	7.25	0.00		4.00	14-12-2018	4.00		14-09-2018	3			Other Agencies	S&T	MH-2552
			7.25	7.25	0.00		4.00		0.00			3			Other Agencies	S&T	MH-2552
22	National Conference on Impact of Climate Change on Biodiversity : Application of Recent Technologies for Conservation of Threatened Species, Mizoram , Department of Zoology, Mizoram University, Aizawl	19-09-2016	2.00	2.00	0.00		1.50	22-12-2016	1.50		30-03-2018	9			Other Agencies	S&T	MH-2552
							0.46								Other Agencies	S&T	MH-2552
			2.00	2.00	0.00		1.96		1.50	76.53%		9	0.00	0.00%	Other Agencies	S&T	MH-2552

23	Study of Non-edible Plant Oils of North-East: Extraction, Compositional Characterization and Analysis for Industrial Application, Nagaland, Director of Science & Humanities, National Institute of Technology (NIT)	15-02-2017	17.76	17.76	0.00		7.10	02-05-2018	4.9145995		15-02-2020	0			Other Agencies	S&T	MH-2552
			17.76	17.76	0.00		7.10		4.9145995	69.22%		0	0.00	0.00%	Other Agencies	S&T	MH-2552
24	Global Conference on "Disaster Risk Reduction - Major Initiatives in North East towards Disaster Resilience" at Shillong (FICCI), Federation of Indian Chambers of Commerce and Industry (FICCI)	30-10-2015	39.00	39.00	0.00		31.20	13-02-2017	31.20		30-03-2016	45			Other Agencies	S&T	MH-2552
							7.80								Other Agencies	S&T	MH-2552
			39.00	39.00	0.00		39.00		31.20	80.00%		45	0.00	0.00%	Other Agencies	S&T	MH-2552

25	When the mountains move and the waters rise: coping with earthquakes and flooding-The Health and Housing Dimensions on 22-23 Feb, 2016, Directorate, Centre for North East Studies & Policy Research JMI New Delhi	08-03-2016	5.00	5.00	0.00	16-03-2016	5.00	09-10-2018	5.00		31-03-2016	45			Other Agencies	S&T	MH-2552
			5.00	5.00	0.00		5.00		5.00	100.00%		45	0.00	0.00%	Other Agencies	S&T	MH-2552
26	Hi-tech seed production in Potato through Tissue Culture & Aeroponic System in NEH Region by Central Potato Research Station, Shillong . ICAR UNIT CPRI, SHIMLA	02-01-2017	97.00	97.00	0.00		39.00		0.00		02-01-2020	0			Other Agencies	S&T	MH-2552
			97.00	97.00	0.00		39.00		0.00	0.00%		0	0.00	0.00%	Other Agencies	S&T	MH-2552

27	Sponsorship for participation of IT Entrepreneurs from North East of India Soft 2017 to be held in Hyderabad on 13 & 14 Feb, 2017, Assam North Eastern Development Finance Corporation, Guwahati	11-01-2017	3.68	3.68	0.00		2.94	01-10-2018	2.76		30-03-2018	9			Other Agencies	S&T	MH-2552
			3.68	3.68	0.00		2.94		2.76	93.88%		9	0.00	0.00%	Other Agencies	S&T	MH-2552
28	Recalling the Great Shillong Earthquake Quest for a reliable & effective mitigation and post disaster response strategies on 12th June, 2017, North Eastern Space Application Centre NESAC,Shillong	05-06-2017	5.00	5.00	0.00		4.00		0.00		05-06-2018	6			Other Agencies	S&T	MH-2552
			5.00	5.00	0.00		4.00		0.00	0.00%		6			Other Agencies	S&T	MH-2552

29	Herbal drug development for antimicrobial/anticancer from North East based selected plants" Jorhat, Assam	07-03-2018	57.00	57.00	0.00		21.127		0.00		07-03-2019	0			Other Agencies	S&T	MH-2552
			57.00	57.00	0.00		21.127		0.00			0			Other Agencies	S&T	MH-2552
30	Design and Development of Laboratory Instrument, Shillong (NEHU)	14-03-2018	15.60	15.6	0		1.169		0.00		14-03-2019	0			Other Agencies	S&T	MH-2552
			15.60	15.60	0.00		1.169		0.00			0			Other Agencies	S&T	MH-2552
31	Enterprise Architecture for the North Eastern States at Shillong from the 9th - 10th August, 2018 for the financial year 2018-19 (NICS)	30-07-2018	2.9960	2.996	0.00	07-08-2018	2.70		0.00		30-07-2019	0			Other Agencies	S&T	MH-2552
			2.996	2.996	0.00		2.70		0.00			0			Other Agencies	S&T	MH-2552
1	Protection/Preservation of Archaeological Park at Itafort	06-12-2010	370.00	333.00	37.00	06-12-2010	120.00	04-04-2011	120.00		06-12-2013	60	27.00		Arunachal Pradesh	IPR	MH-3601
						21-09-2011	150.00	22-01-2013	150.00						Arunachal Pradesh	IPR	MH-3601

	(Southern Gate) Itanagar, Arunachal Pradesh.					22-01-2014	63.00		0.00						Arun	IPR	MH-3601
			370.00	333.00	37.00		333.00		270.00	81.08%			27.00	72.97%	Arun	IPR	MH-3601
2	Extension & Modernization of Galleries of J.N State Museum at Itanagar, Arunachal Pradesh.	25-04-2012	495.00	445.50	49.05	25-04-2012	120.00	08-07-2013	120.00		25-04-2015	45	33.00		Arun	IPR	MH-3601
						27-11-2013	100.00	08-01-2015	100.00						Arun	IPR	MH-3601
						20-02-2015	110.00	21-01-2015	110.00						Arun	IPR	MH-3601
						21-03-2016	115.50		0.00						Arun	IPR	MH-3601
			495.00	445.50	49.05		445.50		330.00	74.07%			33.00	67.28%	Arun	IPR	MH-3601
3	Protection/ Preservation & Infrastructure Development of Archaeological Museum & Monument, Malinithan, Arunachal Pradesh.	27-02-2013	495.00	445.50	49.50	27-02-2013	100.00	10-01-2014	100.00		27-02-2016	34	49.50		Arun	IPR	MH-3601
						09-05-2014	178.20	08-01-2016	178.20						Arun	IPR	MH-3601
						06-09-2016	100.40	22-12-2017	100.40						Arun	IPR	MH-3601
						29-09-2018	66.90								Arun	IPR	MH-3601
			495.00	445.50	49.05		445.50		378.60	84.98%			49.50	100%	Arun	IPR	MH-3601
4	Documentation and Digitalization of Cultural heritage of all tribes of Arunachal Pradesh	05-06-2015	250.06	225.05	25.00	05-06-2015	90.00	03-01-2017	90.00		05-06-2016	30	10.00		Arun	IPR	MH-3601
						20-03-2017	75.00	12-03-2018	75.00						Arun	IPR	MH-3601
						14-03-2018	60.05								Arun	IPR	MH-3601
			250.06	225.05	25.00		225.05		165.00	73.32%			10.00	40.00%	Arun	IPR	MH-3601
5	Construction of Cultural-cum-Development Centre at Miao, Arunachal Pradesh	13-04-2016	381.54	343.39	38.15	29-04-2016	137.35	13.10.2017	137.35		13-04-2019	0	38.15		Arun	IPR	MH-3601
						12-03-2018	93.78								Arun	IPR	MH-3601
			381.54	343.39	38.15		231.13		137.35	59.43%			38.15	100%	Arun	IPR	MH-3601

1	Establishment of Deori Tribal Cultural Complex, Narayanpur, Lakhimpur District, Upper Assam.	25-04-2014	497.00	447.30	49.7	25-04-2012	120.00	06-06-2015	120.00		25-04-2015	45	12.00		Assam	IPR	MH-3601
						21-11-2017	100.00	21-08-2018	100.00						Assam	IPR	MH-3601
						20-09-2018	116.86								Assam	IPR	MH-3601
			497.00	447.30	49.70		336.86		220.00	65.31%			12.00	24.14%	Assam	IPR	MH-3601
2	Tai Educational and Cultural Centre, Dibrugarh, Assam.	25-02-2014	333.49	300.14	33.349	25-02-2014	120.00	24-09-2018	120.00		25-02-2016	34			Assam	IPR	MH-3601
						29-10-2018	120.00								Assam	IPR	MH-3601
			333.49	300.14	33.35		240.00		120.00	50.00%			0.00	0.00%	Assam	IPR	MH-3601
3	Construction of Regional Multi-Utility and Town Hall and Cultural Centre, Tinsukia, Assam.	28-02-2014	798.00	718.20	79.8	06-03-2014	287.28	05-10-2018	287.28		28-02-2016	34			Assam	IPR	MH-3601
						28-05-2018	287.28								Assam	IPR	MH-3601
			798.00	718.20	79.80		574.56		287.28	50.00%			31.92	40.00%	Assam	IPR	MH-3601
1	Renovation of Auditorium & Classrooms of Jawaharlal Nehru Manipur Dance Academy, Imphal, Manipur	27-02-2013	402.29	362.06	40.229	27-02-2013	85.00	08-06-2015	85.00		27-02-2016	34	24.44		Manipur	IPR	MH-3601
						19-10-2015	150.00	06-09-2017	150.00						Manipur	IPR	MH-3601
						25-09-2017	46.00								Manipur	IPR	MH-3601
			402.29	362.06	40.23		281.00		85.00	30.25%			24.44	60.75%	Manipur	IPR	MH-3601
2	Support for Musical Instruments & Teaching of Music to School Children, Imphal, Manipur	06-11-2013	264.08	237.67	26.41	21-11-2013	95.00	12-10-2015	95.00		06-11-2014	48	26.41		Manipur	IPR	MH-3601
						23-03-2017	75.00								Manipur	IPR	MH-3601

			264.08	237.67	26.41		170.00		95.00	55.88%			26.41	76%	Mani	IPR	MH-3601
3	Heritage Protection in Hill and Plain districts of Manipur	06-05-2015	348.94	314.04	34.89	06-05-2015	125.62	03-07-2017	125.62		05-06-2017	19			Mani	IPR	MH-3601
						30-03-2018	125.00								Mani	IPR	MH-3601
			348.94	314.04	34.89		250.62		125.62	50.12%			0.00	0.00%	Mani	IPR	MH-3601
4	Infrastructure Development for Preservation of Panam Ningthou Immortal Fire and Different Historical Monuments in and around Andro, Imphal East, Manipur	22-07-2016	193.00	173.70	19.30	25-07-2016	62.25	11-10-2017	62.25		18-07-2019	0			Mani	IPR	MH-3601
						12-02-2018	50.00								Mani	IPR	MH-3601
			193.00	173.70	19.30		112.25		62.25	64.62%			0.00	0.00%	Mani	IPR	MH-3601
5	Construction of Museum-cum-Library, Tribal Research Institute at Manipur	21-11-2016	640.00	576.00	64.00	21-11-2016	100.00		0.00		21-11-2019	0			Mani	IPR	MH-3601
			640.00	576.00	64.00		100.00		0.00	0.00%			0.00	0.00%	Mani	IPR	MH-3601
1	Don Bosco Community Information Centre, Mawlai, Shillong	01-05-2012	339.00	305.10	33.9	01-05-2012	130.00	09-10-2015	130.00		March, 2018	0	20.90		Megh	IPR	MH-3601
						14-03-2016	118.88	31.10.2017	118.88						Megh	IPR	MH-3601
						16-03-2018	56.22								Megh	IPR	MH-3601
			339.00	305.10	33.90		305.10		248.88	81.57%			20.90	61.65%	Megh	IPR	MH-3601
2	Providing Show Case/ Galleries, Lighting, etc	05-06-2015	617.55	555.79	61.75	05-06-2015	220.00	03.10.2017	220.00		March, 2018	0	32.00		Megh	IPR	MH-3601

	in the New building of Williamson Sangma State Museum, Shillong, Meghalaya					07-02-2018	100.00	24-09-2018	100.00						Megh	IPR	MH-3601
			617.55	555.79	61.75		320.00		320.00	100.00%			32.00	51.82%	Megh	IPR	MH-3601
1	Construction of Cultural Centre-cum-Auditorium at Vaivakawn, Aizawl, Mizoram	31-01-2013	619.10	557.19	61.91	31-01-2013	145.00	23-03-2016	145.00		March, 2018	34	16.11		Mizo	IPR	MH-3601
						23-02-2017	150.00	06-03-2018	150.00						Mizo	IPR	MH-3601
						30-03-2018	262.19								Mizo	IPR	MH-3601
			619.10	557.19	61.91		557.19		145.00	26.02%			16.11	26.02%	Mizo	IPR	MH-3601
2	Construction of Lianchhiari Run (A multi-facility Centre)	11-04-2017	1000.00	900.00	100.00	11-04-2017	100.00		0.00	0.00%	11-04-2021	0	0.00		Mizo	IPR	MH-3601
			1000.00	900.00	100.00		100.00		0.00	0.00%		0	0.00	0.00%	Mizo	IPR	MH-3601
3	Establishment of Lai Cultural Centre-cum-Auditorium at Lawngtlai, Mizoram	17-04-2017	466.62	419.96	46.66	25-04-2017	100.00	22-03-2018	100.00		17-04-2021	0	11.11		Mizo	IPR	MH-3601
						30-03-2018	212.81								Mizo	IPR	MH-3601
			466.62	419.96	46.66		312.81		100.00	31.97%		0	11.11	23.81%	Mizo	IPR	MH-3601
1	Setting up of Multi Media cum Convention Centre at Dimapur, Nagaland	11-04-2017	1052.00	946.80	105.20	21-04-2017	200.00	19-03-2018	200.00		11-04-2021	0	22.22		Naga	IPR	MH-3601
						23-03-2018	509.16								Naga	IPR	MH-3601
			1052.00	946.80	105.20		709.16		0.00	100.00%		0	22.22	21.12%	Naga	IPR	MH-3601

2	Construction of Library-cum-Museum at Ungma, Mokokchung, Nagaland	11-04-2017	420.73	378.66	42.07	11-04-2017	100.00	03-10-2018	100.00		11-04-2021	0	0.00		Naga	IPR	MH-3601
							172.98								Naga	IPR	MH-3601
			420.73	378.66	42.07		272.98		100.00	100.00%		0	0.00	0.00%	Naga	IPR	MH-3601
3	Abiogenesis Centre for Performing Arts & Culture at Dimapur, Nagaland	03-07-2017	149.00	134.10	14.90	13-07-2017	54.00	03-10-2018	54.00		03-07-2021	0	0.00		Naga	IPR	MH-
						29-10-2018	54.00								Naga	IPR	MH-3601
			149.00	134.10	14.90	03-07-2017	108.00			100.00%		0	0.00	0.00	Naga	IPR	MH-3601
4	Construction of Cultural Complex at Aboi, Nagaland	14-03-2018	250.00	225.00	25.00	14-03-2018	10.00		0.00		14-03-2021	0	0.00		Naga	IPR	MH-3601
			250.00	134.10	14.90	14-03-2017	10.00			0.00%		0	0.00	0.00	Naga	IPR	MH-3601
1	Construction of Boys Hotsel with Toilets of Jawaharlal Nehru Manipur Dance Academy, Imphal, Manipur	04-08-2017	460.00	460.00	0.00	04-08-2017	174.00		0.00		04-08-2021	0			Mani	IPR	MH-2552
			460.00	460.00	0.00		174.00		0.00	0.00%		0			Mani	IPR	MH-2552
2	NEC's Flagship Programme on Livelihood and Women Empowerment in action by NERCORMP	23-03-2017	99.00	99.00	0.00	23-03-2017	43.56	31-08-2018	43.56		May, 2018	0			Othe	IPR	MH-2552
						04-09-2018	45.50								Othe	IPR	MH-2552

			99.00	99.00	0.00		89.06		43.56	48.91%		0	0.00	0.00%	Othe	IPR	MH-2552
3	Allotment of land for construction of Cultural & Information Centre for the people of North East Region Sector-13, Dwarka, land measuring 5341.75 Sqm to Delhi Development Authority	27-02-2017	643.10	643.10	0.00	27-02-2017	643.10		0.00		27-02-2021	0			Othe	IPR	MH-2552
			643.10	643.10	0.00		643.10		0.00	0.00%		0	0.00	0.00%	Othe	IPR	MH-2552
4	Indigenous Habitat: A Critical Research and Development Project implemented by the Art & Culture Department, Govt. of Mizoram	29-03-2017	68.95	68.95	0.00	29-03-2017	35.00		0.00		29-03-2021	0			Othe	IPR	MH-2552
			68.95	68.95	0.00		35.00		0.00	0.00%		0	0.00	0.00%	Othe	IPR	MH-2552
5	Setting up of a Film Studio, Dimapur, Nagaland, Govt. of Nagaland	03-11-2017	203.00	203.00	0.00	03-11-2017	81.20				03-11-2021	0			Naga	IPR	MH-2552
															Naga	IPR	MH-2552
			203.00	203.00	0.00		81.20		0.00	0.00%		0	0.00	0.00%	Naga	IPR	MH-2552
6	Audio Visual Hub of Jyoti, Chitraban Film Srudio, Kamrup, Assam	29-03-2018	1000.00	1000.00	0.00	29-03-2018	269.80				29-03-2021	0			Assar	IPR	MH-2552
			1000.00	1000.00	0.00		269.80		0.00	0.00%		0	0.00	0.00%	Assar	IPR	MH-2552

1	Seppa-Chyangtajo road	22-09-2006/ 23-01-2017	9050.00/ 17252.00	15526.80	1725.20	1st 22-09-2006	100.00	24-04-2007	100.00	100%	3/2010/ 3/2018	9	1155.00		Arun acha	T&C	MH- 3601
						2nd 08-06-2007	200.00	13-02-2008	200.00	100%					Arun acha I Prad esh	T&C	MH- 3601
						3rd 17-03-2009	1500.00	15-02-2010	1500.00	100%					Arun acha I Prad esh	T&C	MH- 3601
						4th 15-03-2010	1500.00	19-10-2010	1500.00	100%					Arun acha I Prad esh	T&C	MH- 3601
						5th 02-12-2010	1400.00	04-08-2011	1400.00	100%					Arun acha I Prad esh	T&C	MH- 3601
						6th 05-09-2011	2000.00	23-01-2013	2000.00	100%					Arun acha I Prad esh	T&C	MH- 3601

7th 30-8-2013	1000.00	05-02-2015	1000.00	100%
8th 30-04-2015	400.00	08-08-2016	400.00	100%
9th 29-03-2017	1200.00	23-06-2017	1200.00	100%
10th 21-07-2017	2500.00	11-12-2017	2500.00	100%
11th 22-03-2018	2000.00	04-08-2018	2000.00	100%

Arun acha I Prad esh	T&C	MH- 3601
Arun acha I Prad esh	T&C	MH- 3601
Arun acha I Prad esh	T&C	MH- 3601
Arun acha I Prad esh	T&C	MH- 3601
Arun acha I Prad esh	T&C	MH- 3601

						12th 18-09-2018	1500.00								Arun acha I Prad esh	T&C	MH- 3601
			17252.00	15526.80	1725.20		15300.00		13800.00	90%		9	1155.00	66.95%	Arun acha I Prad esh	T&C	MH- 3601
2	Digboi-Pengeri- Bordumsa road	21-12-2006	4943.00	4448.70	494.30	1st 21-12-2006	100.00	11-05-2007	100.00	100%		Complete d	494.30		Arun acha	T&C	MH- 3601
						2nd 14-06-2007	200.00	28-07-2008	200.00	100%					Arun acha	T&C	MH- 3601
						3rd 08-08-2008	1300.00	25-08-2009	1300.00	100%					Arun acha	T&C	MH- 3601
						4th 06-05-2010	1500.00	06-04-2011	1500.00	100%					Arun acha	T&C	MH- 3601
						5th 25-08-2011	500.00	24-07-2012	500.00	100%					Arun acha	T&C	MH- 3601
						6th 27-12-2012	500.00	17-12-2013	500.00	100%					Arun acha	T&C	MH- 3601
						7th & Final 20-12-2013	348.70								Arun acha	T&C	MH- 3601
			4943.00	4448.70	494.30		4448.70		4100.00				494.30	100.00%	Arun acha I Prad	T&C	MH- 3601
3	Tamen-Dolongmukh	16-12-2010	13962.00	12565.80	1396.20	1st 16-12-2010	3500.00	23-11-2011	3500.00	100%	3/2014/ 12/2019	57	1020.00		Arun acha	T&C	MH- 3601
						2nd 10-05-2012	2000.00	14-03-2013	2000.00	100%					Arun acha	T&C	MH- 3601
						3rd 24-09-2013	1000.00	30-04-2014	1000.00	100%					Arun acha	T&C	MH- 3601
						4th 16-06-2014	1200.00	22-09-2015	1200.00	100%					Arun acha	T&C	MH- 3601

						5th 26-10-2015	1000.00	07-04-2016	1000.00	100%					Arun acha	T&C	MH- 3601
						6th 2-06-2016	1000.00	17-03-2017	1000.00	100%					Arun acha	T&C	MH- 3601
						7th 25-05-2017	1500.00	22-05-2018	1500.00	100%					Arun acha	T&C	MH- 3601
			13962.00	12565.80	1396.20		11200.00	Total	11200.00	100.00%		57	1020.00	73.06%	Arun acha I Prad	T&C	MH- 3601
4	Pakke-Seijosa-Itakhola	02-06-2015	16616.00	14954.40	1661.60	1st 02-06-2015	1000.00	22-09-2017	1000.00	100%	3/2019	0	100.00		Arun acha	T&C	MH- 3601
						2nd 13-03-2018	1600.00	20-07-2018	1600.00	100%					Arun acha	T&C	MH- 3601
						3rd 06-08-2018	2500.00								Arun acha	T&C	MH- 3601
			16616.00	14954.40	1661.60		5100.00	Total	2600.00	50.98%		0	100.00	6.02%	Arun acha	T&C	MH- 3601
5	Bordumsa-Borkhet	10-04-2017	1130.00	1017.00	113.00	1st 10-04.2017	407.00		0.00		3/2020	0			Arun acha I Prad	T&C	MH- 3601
			1130.00	1017.00	113.00		407.00	Total	0.00	0.00%		0	0.00	0.00%	Arun acha I	T&C	MH- 3601
6	Rural road from Nacho BRTF to Koba Village	11-04.2017	1297.00	1167.00	130.00	1st 11-04-2017	467.00		0.00		3/2019	0			Arun acha I Prad esh	T&C	MH- 3601
			1297.00	1167.00	130.00		467.00	Total	0.00	0.00%		0	0.00	0.00%	Arun acha I	T&C	MH- 3601
1	Mankachar- Mahendraganj	16-02-2010	1212.00	1090.80	121.20	1st 16-02-2010	300.00	07-05-2011	300.00	100%	3/2012/ 12/2014	Complete d	121.20		Assa m	T&C	MH- 3601
						2nd 22-06-2011	500.00	15-05-2013	500.00	100%					Assa m	T&C	MH- 3601

						3rd 25-06-2013	250.00	27-02-2015	250.00	100%					Assa m	T&C	MH- 3601
						4th & final 22-06-2016	40.80								Assa m	T&C	MH- 3601
			1212.00	1090.80	121.20	Total	1090.80		1050.00			1212.00	121.20	100.00%	Assa m	T&C	MH- 3601
2	Silchar-Dwarband- Gaglacherra road	18-08-2004	8581.59	7753.43	828.16	1st 29-9-2004	100.00	05-11-2005	100.00	100%	3/2008/ 12/2015		456.92		Assa m	T&C	MH- 3601
						2nd 19-11- 2004	200.00	24-02-2006	200.00	100%					Assa m	T&C	MH- 3601
						3rd 24-6-2005	450.00	29-03-2006	450.00	100%					Assa m	T&C	MH- 3601
						4th 22-2-2006	200.00	09-08-2006	200.00	100%					Assa m	T&C	MH- 3601
						5th 24-8-2006	900.00	06-02-2007	900.00	100%					Assa m	T&C	MH- 3601
						6th 3-03-2007	500.00	10-08-2007	500.00	100%					Assa m	T&C	MH- 3601
						7th 31-08-2007	800.00	11-09-2007	800.00	100%					Assa m	T&C	MH- 3601
						8th 17-3-2008	800.00	10-05-2009	800.00	100%					Assa m	T&C	MH- 3601
						9th 23-09-2009	1500.00	08-12-2010	1500.00	100%					Assa m	T&C	MH- 3601
						10th 11-05-2011	1500.00	21-08-2018	1490.49	99%					Assa m	T&C	MH- 3601
						11th & final 22-06-2016	803.43								Assa m	T&C	MH- 3601
			8581.59	7753.43	828.16	Total	7753.43		6940.49				456.92		Assa m	T&C	MH- 3601
3	Na Ali road	05-09-2006	5280.00	4752.00	528.00	1st 15-12-2006	100.00	27-03-2008	100.00	100%	3/2010/ 6/2012	Complete d	528.00		Assa m	T&C	MH- 3601
						2nd 3-06-2008	800.00	06-03-2009	800.00	100%					Assa m	T&C	MH- 3601
						3rd 26-03-2009	1500.00	10-12-2009	1500.00	100%					Assa m	T&C	MH- 3601
						4th 8-06-2010	1000.00	08-12-2010	1000.00	100%					Assa m	T&C	MH- 3601

						5th 7-03-2011	1200.00	13-02-2013	1200.00	100%					Assa m	T&C	MH- 3601
						6th & Final 15-5-2013	152.00	20-03-2014	117.18	77%					Assa m	T&C	MH- 3601
			5280.00	4752.00	528.00		4752.00		4717.18				528.00	100.00%	Assa m	T&C	MH- 3601
4	Bridge over river Barak at Fulertal	1-03-2005/ 11-09-2012	1438.00 / 1927.00	1745.60	181.40	1st 21-03-2005	633.00	16-02-2007	293.00		12/2010/ 12/2012	Complete d	168.25		Assa m	T&C	MH- 3601
						2nd 24-06-2005	180.00								Assa m	T&C	MH- 3601
						Adjustment 22-02-2006	-520.00								Assa m	T&C	MH- 3601
						4th 7-03-2007	500.00	27-05-2009	500.00						Assa m	T&C	MH- 3601
						5th 30-09-2009	350.00	02-09-2010	350.00						Assa m	T&C	MH- 3601
						6th 4-10-2010	263.10	28-05-2014	263.10						Assa m	T&C	MH- 3601
						7th 12-07-2013	300.00	02-03-2015	290.44						Assa m	T&C	MH- 3601
						8th & final 21-02-2017	57.50								Assa m	T&C	MH- 3601
			1927.00	1745.60	181.40	Total	1763.60		1696.54		1864.79		168.25		Assa m	T&C	MH- 3601
5	Jowai-Nartiang- Khanduli-Baithalangso	23-02-2011	7100.00	6390.00	710.00	1st 27-05-2011	1050.00	19-09-2012	1050.00	100%	3/2014/ 12/2018	57	105.00		Assa m	T&C	MH- 3601
						2nd 18-10-2012	1500.00	13-07-2013	1500.00	100%					Assa m	T&C	MH- 3601
						3rd 7-08-2013	2000.00	20-12-2018	1773.39	89%					Assa m	T&C	MH- 3601
						4th 11-10-2018	1500.00		0.00	0%					Assa m	T&C	MH- 3601
			7100.00	6390.00	710.00		6050.00		4323.39	71.46%		57	105.00	14.79%	Assa m	T&C	MH- 3601
6	Bhawanipur NH-31 to Manas National Park via Saudarvitha Ananda Bazar Road	19-2-2013/ 6- 02-2017	5838.00/ 5777.00	5199.30	577.70	1st 19-02-2013	1000.00	08-05-2014	1000.00	100%	3/2015/ 12/2018	0	570.00		Assa m	T&C	MH- 3601
						2nd 10-12-2014	2000.00	09-02-2016	2000.00	100%					Assa m	T&C	MH- 3601

						3rd 26-02-2016	800.00	20-10-2016	800.00	100%					Assa m	T&C	MH- 3601
						4th 30-12-2016	1000.00	24-07-2017	1000.00	100%					Assa m	T&C	MH- 3601
						5th 03-08-2017	300.00	05-05-2018	300.00	100%					Assa m	T&C	MH- 3601
						6th & final 29-09-2018	99.30								Assa m	T&C	MH- 3601
			5777.00	5199.30	577.70		5199.30		5100.00	98.09%		0	570.00	98.67%	Assa m	T&C	MH- 3601
7	Pakke-Seijosa-Itakhola	02-06-2015	1376.00	1238.40	137.60	1st 02-06-2015	500.00	08-06-2018	500.00	100%	3/2018	9	51.18		Assa m	T&C	MH- 3601
						2nd 29-03-2017	679.39	08-06-2018	151.33	22%					Assa m	T&C	MH- 3601
			1376.00	1238.40	137.60		1179.39		651.33	55.23%		9	51.18	37.19%	Assa m	T&C	MH- 3601
8	Majuli Bongaon (Dakhinpat Satra) Road in Majuli District	13-03-2018	1491.00	1341.90	149.10	1st 13-03-2018	480.00		0.00		3/2020	0	0.00		Assa m	T&C	MH- 3601
			1491.00	1341.90	149.10		480.00		0.00	0.00%		0	0.00	0.00%	Assa m	T&C	MH- 3601
1	Tamenlong-Tamei	25-03-2010/ 07-04-2014	6686.00/ 6969.00	6272.10	696.90	1st 6-05-2010	1400.00	12-04-2012	1400.00	100%	3/2016/ 3/2018	0	696.79		Man ipur	T&C	MH- 3601
						2nd 4-06-2012	1400.00	27-09-2013	1400.00	100%					Man ipur	T&C	MH- 3601
						3rd 24-09-2013	1500.00	30-04-2014	1500.00	100%					Man ipur	T&C	MH- 3601
						transfer from Singhat- Sinzawl-	229.41	30-04-2014	229.41	100%					Man ipur	T&C	MH- 3601
						4th 28-11-2014	1000.00	21-04-2016	1000.00	100%					Man ipur	T&C	MH- 3601
						5th 15-06-2016	500.00	16-01-2017	500.00	100%					Man ipur	T&C	MH- 3601
						6th & final 18-01-2018	242.69	16-05-2018	242.69	100%					Man ipur	T&C	MH- 3601

			6969.00	6272.10	696.90		6272.10		6272.10	100%		0	696.79	99.98%	Manipur	T&C	MH-3601
2	Kangpokpi-Tamei Road	23-02-2011/ 07-04-2014	8700.00/ 8995.00	8095.50	899.50	1st 20-05-2011	1300.00	27-09-2013	1300.00	100%	3/2016/ 3/2018	0	899.49		Manipur	T&C	MH-3601
						2nd 24-09-2013	1500.00	04-03-2014	1500.00	100%					Manipur	T&C	MH-3601
						3rd 25-04-2014	1500.00	27-03-2015	1500.00	100%					Manipur	T&C	MH-3601
						4th 28-05-2015	1500.00	21-11-2015	1500.00	100%					Manipur	T&C	MH-3601
						5th 2-03-2016	518.00	21-04-2016	518.00	100%					Manipur	T&C	MH-3601
						6th 18-07-2016	700.00	16-01-2017	700.00	100%					Manipur	T&C	MH-3601
						7th 07-08-2017	300.00	13-12-2017	300.00	100%					Manipur	T&C	MH-3601
						8th & final 18-01-2018	777.50	16-05-2018	777.50	100%					Manipur	T&C	MH-3601
			8995.00	8095.50	899.50		8095.50		8095.50	100%		0	899.49	100.00%	Manipur	T&C	MH-3601
3	Bishnupur - Nungba	27-12-2012/ 17-01-2017	14771.00/ 14285.00	12856.50	1428.50	1st 14-02-2013	1000.00	18-02-2015	1000.00	100%	3/2017/ 12/2018	0	1184.45		Manipur	T&C	MH-3601
						2nd 18-03-2015	157.00	09-10-2015	157.00	100%					Manipur	T&C	MH-3601
						3rd 30-04-2015	2500.00	21-11-2015	2500.00	100%					Manipur	T&C	MH-3601
						4th 2-12-2015	3000.00	16-10-2016	3000.00	100%					Manipur	T&C	MH-3601
						5th 30-12-2016	1500.00	18.09.2017	1500.00	100%					Manipur	T&C	MH-3601
						6th 18-01-2018	800.00	16-05-2018	800.00	100%					Manipur	T&C	MH-3601
						Balance of 6th 30-03-2018	1700.415	29-11-2018	1700.415	100%					Manipur	T&C	MH-3601
			14285.00	12856.50	1428.50		10657.415		10657.42	100.00%		0	1184.45	82.92%	Manipur	T&C	MH-3601

4	Improvemnet of NH-150/NH-202 (New) to Chadong (near Maphou Dam) via Muirei, Ngaramphung & Lamlai Khunou, Manipur	23-05-2016	1000.00	900.00	100.00	1st 23-05-2016	300.00	13-12-2017	300.00	100%	12/2018	0	77.77		Manipur	T&C	MH-3601
						2nd 18-01-2018	400.00	29-11-2018	400.00	100%		0			Manipur	T&C	MH-3601
						3rd 17-12-2018	150.00					0			Manipur	T&C	MH-3601
			1000.00				850.00		700.00			0	77.77	77.77%	Manipur	T&C	MH-3601
				900.00	100.00												
5	Improvement of road from Mualdak to Kolhen Diversion road via Munlui	23-09-2016/ 1-05-2017	1196.00	1076.40	119.60	1st 23-09-2016	500.00	20-06-2017	500.00	100%	3/2019	0	55.56		Manipur	T&C	MH-3601
						2nd 24-08-2017	350.00	16-05-2018	350.00	100.00					Manipur	T&C	MH-3601
			1196.00	1076.40	119.60		850.00		850.00	100.00%		0	55.56	46.45%	Manipur	T&C	MH-3601
6	Const. of Inter State Truck Terminus at Imphal, Sekmai	23-09-2016	1117.00	1005.30	111.70	1st 23-09-2016	500.00	30-07-2018	190.00	0.38	3/2019	0	0.00		Manipur	T&C	MH-3601
															Manipur	T&C	MH-3601
			1117.00	1005.30	111.70		500.00		190.00	38.00%		0	0.00	0.00%	Manipur	T&C	MH-3601
7	Const. of Yaripok Bazar to Chagangpat.	16-08-2017	702.60	632.34	70.26	1st 16-08-2017	130.00	43433.00	130.00	100.00%	08/2019	0	0.00	0.00%	Manipur	T&C	MH-3601
															Manipur	T&C	MH-3601
			702.60	632.34	70.26		130.00		130.00				0.00		Manipur	T&C	MH-3601

8	Improvement of road Koirengei to Sangakpham via Achangbigei, Kontha and Ahallup village (7.33 Km)	26.02.2018	709.00	638.10	70.90	1st 26-2-2018	10.00		0.00		3/2020				Man ipur	T&C	MH- 3601
			709.00	638.10	70.90		10.00								Man ipur	T&C	MH- 3601
1	Mairang-Ranigodown- Azra	02-12-2010	10000.00	9000.00	1000.00	1st 2-02-2010	2600.00	02-08-2012	2600.00	100%	3/2014/ 12/2017	Physically completed	994.40		Meg hala	T&C	MH- 3601
						2nd 30-08-2012	2500.00	14-01-2014	2500.00	100%					Meg hala	T&C	MH- 3601
						3rd 2-05-2014	1500.00	11-05-2015	1500.00	100%					Meg hala	T&C	MH- 3601
						4th 24-11-2015	1000.00	16-03-2017	1000.00	100%					Meg hala	T&C	MH- 3601
						5th 11-04-2017	1000.00	22-03-2017	1000.00	100%					Meg hala	T&C	MH- 3601
						6th 22-03-2018	350.00	11-09-2018	350.00	100%					Meg hala	T&C	MH- 3601
						7th & final 29-09-2018	50.00			100%					Meg hala	T&C	MH- 3601
			10000.00	9000.00	1000.00		9000.00		8950.00	99.44%			994.40	99.44%	Meg hala ya	T&C	MH- 3601
2	ISBT Mawlai - Mawiong	28-01-2013	4831.00	4347.90	483.10	1st 28-01-2013	400.00	16-12.2015	400.00	100%	3/2015/ 12/2018	45	232.79		Meg hala	T&C	MH- 3601
						2nd 20-01-2016	400.00	10-03.2017	400.00	100%					Meg hala	T&C	MH- 3601
						3rd 22-03-2017	295.20	22-08-2017	295.20	100%					Meg hala	T&C	MH- 3601
						4th 18-09-2017	1000.00	29-03-2018	1000.00	100%					Meg hala	T&C	MH- 3601
						5th 25-05-2018	700.00								Meg hala	T&C	MH- 3601

			4831.00	4347.90	483.10		2795.20		2095.20	74.96%		45	232.79	48.19%	Meg hala ya	T&C	MH- 3601
3	Balance works of Rongjeng-Mansang- Adokgre road	30-03-2018	8672.00	7804.80	867.20	1st 30-3-2018	2000.00		0.00		3/2020				Meg hala ya	T&C	MH- 3601
						Balance of 1st 31-3-2018	121.485		0.00						Meg hala ya	T&C	MH- 3601
			8672.00	7804.80	867.20		2121.485		0.00						Meg hala ya	T&C	MH- 3601
1	Silchar-Dwarband- Gaglacherra-Phaisen road	18-8-2004/ 16-09-2011	899.00/ 968.00	911.20	56.80	1st 19-11-2004	400.00	11-05-2007	400.00	100%	3/2008	Complete d	42.22		Mizo ram	T&C	MH- 3601
						2nd 11-07-2005	180.00		180.00						Mizo ram	T&C	MH- 3601
						3rd 12-07-2007	200.00	02-02-2011	200.00	100%					Mizo ram	T&C	MH- 3601
						4th & final 13-5-2014	131.20								Mizo ram	T&C	MH- 3601
			968.00	911.20	56.80	Total	911.20		780.00				42.22	74.33%	Mizo ram	T&C	MH- 3601
2	Upgradation of Mamit- Bhairabi road	19-10-2004/ 13-09-2011	3448.00/ 3675.00	3357.00	318.00	1st 15-09-2004	500.00		500.00		3/2007/ 12/2012		361.84		Mizo ram	T&C	MH- 3601
						2nd 11.07.2005	450.00		450.00						Mizo ram	T&C	MH- 3601
						3rd 4-12-2006	300.00	05-04-2007	300.00						Mizo ram	T&C	MH- 3601
						4th 8-06-2007	400.00	21-02-2008	400.00						Mizo ram	T&C	MH- 3601
						5th 24-03-2008	200.00	29-01-2009	200.00						Mizo ram	T&C	MH- 3601

						6th 12-03-2009	500.00	15-09-2009	500.00						Mizo ram	T&C	MH- 3601
						7th 20-10-2009	376.00	15-03-2010	376.00						Mizo ram	T&C	MH- 3601
						8th 4-01-2011	331.00	16-08-2011	331.00						Mizo ram	T&C	MH- 3601
						9th 25-10-2011	250.00	25-05-2012	250.00						Mizo ram	T&C	MH- 3601
						10th & Final 20-12-2013	50.00								Mizo ram	T&C	MH- 3601
			3675.00	3357.00	318.00		3357.00		3307.00				361.84	113.79%	Mizo ram	T&C	MH- 3601
3	Thanlon-Singhat (Ngopa-Tuivai)	17-08-2010	6767.00	6090.30	676.70	1st 17-08-2010	1400.00	27-02-2012	1400.00	100%	3/2013/ '3/2018	69	666.66		Mizo ram	T&C	MH- 3601
						2nd 15-05-2012	1400.00	22-05-2013	1400.00	100%					Mizo ram	T&C	MH- 3601
						3rd 18-06-2013	1000.00	22-12-2014	1000.00	100%					Mizo ram	T&C	MH- 3601
						4th 30-04-2015	1500.00	08-06-2016	1500.00	100%					Mizo ram	T&C	MH- 3601
						5th 17-06-2016	500.00	09-11-2017	500.00	100%					Mizo ram	T&C	MH- 3601
						6th 22-03-2018	200.00	31-07-2018	200.00	100%					Mizo ram	T&C	MH- 3601
						7th & final 28-09-2018	90.30								Mizo ram	T&C	MH- 3601
			6767.00	6090.30	676.70		6090.30		6000.00	98.52%		69	666.66	98.52%	Mizo ram	T&C	MH- 3601

4	Serkhan-Baghabazar road	22-02-2011/ 20-11-2012/ 13-09-2018	14603.00/ 14863.00/ 17329.00	15596.10	1732.90	1st 25-05-2011	2200.00	22-02-2012	2200.00	100%	12/2018/ 3/2019	0	1088.88		Mizo ram	T&C	MH- 3601
						2nd 10-05-2012	2000.00	22-05-2013	2000.00	100%					Mizo ram	T&C	MH- 3601
						3rd 19-06-2013	1400.00	22-04-2014	1400.00	100%					Mizo ram	T&C	MH- 3601
						4th 16-06-2014	1200.00	17-06-2015	1200.00	100%					Mizo ram	T&C	MH- 3601
						5th 16-12-2015	1500.00	11-05-2016	1500.00	100%					Mizo ram	T&C	MH- 3601
						6th 02-06-2016	1000.00	03-02-2017	1000.00	100%					Mizo ram	T&C	MH- 3601
						7th 11-04-2017	2000.00	06-03-2018	2000.00	100%					Mizo ram	T&C	MH- 3601
						8th 30.03.2018	1800.00	04-10-2018	1800.00	100%					Mizo ram	T&C	MH- 3601
						9th 8-10-2018	2000.00								Mizo ram	T&C	MH- 3601
			17329.00	15596.10	1732.90		15100.00		13100.00	86.75%		0	1088.88	62.84%	Mizo ram	T&C	MH- 3601
5	Khedacherra - Damcherra - Kwarthah- Tuilutkawn	09-01-2013/ 20-02-2015	13470.00/ 17963.00	16166.70	1796.30	1st 08-03-2013	1300.00	01-07-2015	1300.00	100%	12/2016/ 3/2019	0	1044.43		Mizo ram	T&C	MH- 3601
						2nd 16-12-2015	1500.00	16-06-2016	1500.00	100%					Mizo ram	T&C	MH- 3601
						3rd 19-07-2016	2000.00	06-03-2017	2000.00	100%					Mizo ram	T&C	MH- 3601
						4th 23-08-2017	2000.00	16-03-2018	2000.00	100%					Mizo ram	T&C	MH- 3601

						5th 30.03.2018	2600.00	31-07-2018	2600.00	100%					Mizo ram	T&C	MH- 3601
						6th 14-08-2018	1500.00								Mizo ram	T&C	MH- 3601
			17963.00	16166.70	1796.30		10900.00		9400.00	86%		0	1044.43	58.14%	Mizo ram	T&C	MH- 3601
6	Construction of approach road to PSC bridge over River Tlawng on Bairabi-Zamuang road	27-09-2016	444.93	400.44	44.49	1st 27-09-2016	157.77	18-08-2017	157.77	100%	3/2019	0	22.22		Mizo ram	T&C	MH- 3601
						2nd 23-08-2017	200.00	16-03-2018	200.00	100%					Mizo ram	T&C	MH- 3601
						3rd 26-03-2018	12.44								Mizo ram	T&C	MH- 3601
			444.93	400.44	44.49		370.21		357.77	96.64%		0	22.22	49.94%	Mizo ram	T&C	MH- 3601
1	Pukhungri-Avanku-Layshi road	29-07-2005/ 22-11-2012	1042.00/ 2339.00	2135.10	203.90	1st 18-03-2004	600.00	14-07-2006	300.00	100%	3/2014	57	188.87		Naga land	T&C	MH- 3601
						Adjustment 09-09-2006	-300.00								Naga land	T&C	MH- 3601
						2nd 20-09-2007	100.00	15-02-2008	100.00	100%					Naga land	T&C	MH- 3601
						3rd 26-02-2008	200.00	10-09-2009	200.00	100%					Naga land	T&C	MH- 3601
						4th 19-02-2013	600.00	18-12-2013	600.00	100%					Naga land	T&C	MH- 3601

						5th 20-12-2013	500.00	03-05-2014	500.00	100%					Naga land	T&C	MH- 3601
						6th 28-11-2014	300.00	27-07-2017	300.00	100%					Naga land	T&C	MH- 3601
			2339.00	2135.10	203.90		2000.00		2000.00	100.00%		57	188.87	92.63%	Naga land	T&C	MH- 3601
2	Longleng-Ladaigarh road	22-09-2006/ 20-12-2013	5153.00/ 7949.00	7154.10	794.90	1st 22-09-2006	100.00	27-04-2007	100.00	100%	3/2018	9	436.19		Naga land	T&C	MH- 3601
						2nd 8-06-2007	200.00	05-10-2007	200.00	100%					Naga land	T&C	MH- 3601
						3rd 11-10-2007	200.00	15-02-2008	200.00	100%					Naga land	T&C	MH- 3601
						4th 17-03-2008	200.00	13-03-2009	200.00	100%					Naga land	T&C	MH- 3601
						5th 30-03-2009	250.00	10-08-2009	250.00	100%					Naga land	T&C	MH- 3601
						6th 30-09-2009	1176.00	18-03-2010	1176.00	100%					Naga land	T&C	MH- 3601
						7th 4-06-2010	1000.00	14-09-2010	1000.00	100%					Naga land	T&C	MH- 3601

						8th 11-03-2011	500.00	22-05-2013	500.00	100%					Naga land	T&C	MH- 3601
						9th 18-06-2013	800.00	08-12-2013	800.00	100%					Naga land	T&C	MH- 3601
						10th 20-12-2013	500.00	01-07-2015	500.00	100%					Naga land	T&C	MH- 3601
						11th 11-12-2015	500.00	20-10-2016	500.00	100%					Naga land	T&C	MH- 3601
						12th 30-02-2016	1200.00	12-07-2017	1200.00	100%					Naga land	T&C	MH- 3601
						13th 23-08-2017	300.00	24-05-2018	300.00	100%					Naga land	T&C	MH- 3601
			7949.00	7154.10	794.90		6926.00		6926.00	100.00%		9	436.19	54.87%	Naga land	T&C	MH- 3601
3	ISBT Kohima	22-03-2006	912.27	821.04	91.23	1st 22-03-2006	153.00	06-08-2007	153.00	100%	3/2008/ 12/2017	12	91.23		Naga land	T&C	MH- 3601
						2nd 25-03-2008	200.00	09-03-2009	200.00	100%					Naga land	T&C	MH- 3601
						3rd 16-03-2009	300.00	26-10-2009	300.00	100%					Naga land	T&C	MH- 3601

						4th 17-03-2010	100.00	25-10-2011	100.00	100%					Naga land	T&C	MH- 3601
						5th 16-12-2014	50.00	18-07-2017	50.00	100%					Naga land	T&C	MH- 3601
			912.27	821.04	91.23		803.00		803.00	100.00%		12	91.23	100.00%	Naga land	T&C	MH- 3601
4	Mokokchung (NH-155), NH-202 Junction to Aghunato via Longsa- Suruhoto road	23-11-2012	15831.00	14247.90	1583.10	1st 23-11-2012	1000.00	08-04-2013	1000.00	100%	12/2018	0	1311.10		Naga land	T&C	MH- 3601
						2nd 12-06-2013	2800.00	02-05-2014	2800.00	100%					Naga land	T&C	MH- 3601
						3rd 16-12-2014	3000.00	01-07-2015	3000.00	100%					Naga land	T&C	MH- 3601
						4th 11-12-2015	3000.00	14-06-2016	3000.00	100%					Naga land	T&C	MH- 3601
						5th 29-06-2016	2000.00	20-01-2017	2000.00	100%					Naga land	T&C	MH- 3601
						6th 04-07-2017	1500.00	20-04-2018	1500.00	100%					Naga land	T&C	MH- 3601
			15831.00	14247.90	1583.10		13300.00		13300.00	100.00%		0	1311.10	82.82%	Naga land	T&C	MH- 3601
5	ISTT at Kohima	28-11-2014	1218.00	1096.20	121.80	1st 28-11-2014	500.00	14-06-2017	500.00	100%	3/2018	9	55.55		Naga land	T&C	MH- 3601

						2nd 14-11-2018	300.00								Naga land	T&C	MH- 3601
			1218.00	1096.20	121.80		800.00		500.00	63%		9	55.55	45.61%	Naga land	T&C	MH- 3601
1	Chakung-Kaniserbong Road	15-12-2005/ 13-06-2014	486.36/ 652.41	587.17	65.24	1st 28-8-2006	29.70	17-05-2007	29.70	100%	3/2011	Complete d	65.24		Sikki m	T&C	MH- 3601
						2nd 20-8-2007	100.00	21-04-2008	100.00	100%					Sikki m	T&C	MH- 3601
						3rd 3-06-2008	75.00	16-03-2009	75.00	100%					Sikki m	T&C	MH- 3601
						4th 7-8-2009	232.00	21-05-2013	232.00	100%					Sikki m	T&C	MH- 3601
						5th& Final 13-06-2014	150.47	08-06-2017	150.47	100%					Sikki m	T&C	MH- 3601
			652.41	587.17	65.24		587.17		587.17	100%			65.24	100%	Sikki m	T&C	MH- 3601
2	Sangkhola-Sumin	19-02-2010/ 06-11-2013	1405.00/ 1095.00	985.50	109.50	1st 19-02-2010	300.00	22-02-2013	300.00	100%	3/2016/ 3/2018	33	145.31		Sikki m	T&C	MH- 3601
						2nd 6-11-2013	500.00	03-05-2018	500.00	100%					Sikki m	T&C	MH- 3601
						3rd 11-06-2018	150.00								Sikki m	T&C	MH- 3601
			1095.00	985.50	109.50		950.00		800.00	84.21%		33	145.31	133%	Sikki m	T&C	MH- 3601
3	Simchuthang-Pabong- Yangyang	23-02-2011	6284.00	5655.60	628.40	1st 25-05-2011	950.00	23-03-2012	950.00	100%	3/2013/ 3/2019	completed	628.40		Sikki m	T&C	MH- 3601
						2nd 11-05-2012	1500.00	22-02-2013	1500.00	100%					Sikki m	T&C	MH- 3601
						3rd 21-03-2013	415.00	21-05-2013	415.00	100%					Sikki m	T&C	MH- 3601
						4th 25-06-2013	1000.00	06-06-2014	1000.00	100%					Sikki m	T&C	MH- 3601

						5th 16-06-2014	1000.00	03-05-2018	1000.00	100%					Sikkim	T&C	MH-3601
						6th & final 06-08-2018	790.60								Sikkim	T&C	MH-3601
			6284.00	5655.60	628.40		5655.60		4865.00	86.02%		completed	628.40	100%	Sikkim	T&C	MH-3601
4	Reshi-Legship to Bermick	08-11-2012/ 26-02-2018	2909.00/ 3996.00	3596.40	399.60	1st 08-11-2012	700.00	21-05-2013	700.00	100%	3/2017/ 03/2019	0	282.02		Sikkim	T&C	MH-3601
						2nd 25-06-2013	500.00	03-03-2014	500.00	100%					Sikkim	T&C	MH-3601
						3rd 27-04-2015	1000.00	21-02-2017	1000.00	100%					Sikkim	T&C	MH-3601
						4th 10-08-2017	300.00	03-05-2018	300.00	100%					Sikkim	T&C	MH-3601
						5th 11-06-2018	500.00								Sikkim	T&C	MH-3601
			3996.00	3596.40	399.60		3000.00		2500.00	83.33%		0	282.02	70.58%	Sikkim	T&C	MH-3601
5	Construction of 26 Nos. of Rural foot bridges in Sikkim	23-09-2016	1404.95	1264.46	140.50	1st 23-09-2016	500.00	07-08-2017	500.00	100%	3/2019	0	0.00		Sikkim	T&C	MH-3601
						2nd 11-06-2018	500.00		0.00						Sikkim	T&C	MH-3601
			1404.95	1264.46	140.50		1000.00		500.00	50%		0	0.00	0.00%	Sikkim	T&C	MH-3601
1	Balance work Manu-Chamanu-Govidbari	14-05-2004/ 22-11-2012	956.00/ 1488.00	1389.20	98.80	1st 17-03-2004	500.00	02-09-2009	500.00	100%	3/2016/ 12/2017	Complete d	98.79		Tripura	T&C	MH-3601
						2nd 31-03-2006	270.00	07-01-2014	270.00	100%					Tripura	T&C	MH-3601
						3rd 2-05-2014	300.00	25-11-2014	300.00	100%					Tripura	T&C	MH-3601

						4th 17-12-2014	230.00	28-05-2015	230.00	100%					Trip ura	T&C	MH- 3601
						5th 18-07-2016	30.00	31-05-2017	30.00	100%					Trip ura	T&C	MH- 3601
						6th & final 23-05-2018	59.20	26-12-2018	59.20	100%					Trip ura	T&C	MH- 3601
			1488.00	1389.20	98.80		1389.20		1389.20	100%			98.79	99.99%	Trip ura	T&C	MH- 3601
2	Dharmanagar-Tilthai-Damchera	22-9-2006/ 30-11-2012	6625.00/ 8167.00	7350.30	816.70	1st 22-09-2006	100.00	19-03-2007	100.00	100%	3/2016	Complete d	777.78		Trip ura	T&C	MH- 3601
						2nd 21-03-2007	500.00	30-11-2007	500.00	100%					Trip ura	T&C	MH- 3601
						3rd 7-12-2007	600.00	06-02-2009	600.00	100%					Trip ura	T&C	MH- 3601
						4th 12-03-2009	1500.00	27-10-2009	1500.00	100%					Trip ura	T&C	MH- 3601
						5th 18-01-2010	3200.00	07-01-2014	3200.00	100%					Trip ura	T&C	MH- 3601
						6th 19-03-2014	300.00	02-05-2014	300.00	100%					Trip ura	T&C	MH- 3601
						7th 27-05-2014	800.00	29-01-2015	800.00	100%					Trip ura	T&C	MH- 3601
						8th 24-09-2015	300.00	25-02-2016	300.00	100%					Trip ura	T&C	MH- 3601
						9th 19-7-2016	40.00	31-12-2016	40.00	100%					Trip ura	T&C	MH- 3601
						10th & final 23-02-2017	10.30	15-12-2018	10.30	100%					Trip ura	T&C	MH- 3601

			8167.00	7350.30	816.70	Total	7350.30		7350.30				777.78	95.23%	Trip ura	T&C	MH- 3601
3	ISTT Jirania	12-09-2005/ 19-01-2016	1495.00/ 2479.00	2231.10	247.90	1st 18-06-2005	180.00	02-03-2007	172.00	96%	12/2016/ 12/2018	0	175.55		Trip ura	T&C	MH- 3601
						2nd 26-03-2007	500.00	18-02-2010	508.00	102%					Trip ura	T&C	MH- 3601
						3rd 15-03-2010	500.00	15-09-2012	500.00	100%					Trip ura	T&C	MH- 3601
						4th 17-08-2015	120.00	28-03-2016	120.00	100%					Trip ura	T&C	MH- 3601
						5th 10-05-2016	100.00	21-02-2017	100.00	100%					Trip ura	T&C	MH- 3601
						6th 23-02-2017	400.00	05-12-2018	60.00	15%					Trip ura	T&C	MH- 3601
			2479.00	2231.10	247.90		1800.00		1460.00	81.11%	431.10	0	175.55	70.81%	Trip ura	T&C	MH- 3601
4	Bishalgarh-Boxanagar- Sonamura-Borpathari- Belonia	29-07-2010/ 23-01-2017	19597.00/ 23341.00	21006.90	2334.10	1st 29-07-2010	3000.00	27-04-2011	3000.00	100%	3/2014/ 12/2017	11	1922.21		Trip ura	T&C	MH- 3601
						2nd 09-06-2011	3900.00	28-04-2012	3900.00	100%					Trip ura	T&C	MH- 3601
						3rd 04-06-2012	3000.00	18-05-2013	3000.00	100%					Trip ura	T&C	MH- 3601
						4th 26-07-2013	3000.00	04-03-2014	3000.00	100%					Trip ura	T&C	MH- 3601
						5th 16-06-2014	2000.00	25-11-2014	2000.00	100%					Trip ura	T&C	MH- 3601
						6th 17-12-2014	1500.00	21-02-2014	1500.00	100%					Trip ura	T&C	MH- 3601

						7th 28-04-2015	1000.00	30-07-2015	1000.00	100%					Trip ura	T&C	MH- 3601
						8th 24-09-2015	150.00	26-02-2016	150.00	100%					Trip ura	T&C	MH- 3601
						9th 29-03-2017	2999.80	20-10-2017	2300.00	77%					Trip ura	T&C	MH- 3601
			23341.00	21006.90	2334.10		20549.80		19850.00	96.59%		11	1922.21	82.35%	Trip ura	T&C	MH- 3601
1	Mahadev-Tolloi- Pfutsero	18-08-2004/ 30-10-2013	7412.00/ 9802.00	9802.00	0.00	1st 24-03-2004	355.00	10-03-2005	327.18	72%	3/2016/ 3/2018	33			Cent ral	T&C	MH- 4552
							100.00								Cent ral Agen cies	T&C	MH- 4552
						2nd 10-11-2004											
							300.00	28-08-2005	346.27	100%					Cent ral Agen cies	T&C	MH- 4552
						3rd 24-06-2005											
							800.00		1029.62	94%					Cent ral Agen cies	T&C	MH- 4552
						4th 13-07-2006											
						5th 26-03-2007	300.00								Cent ral Agen cies	T&C	MH- 4552

						12th 13-07-2010	500.00		500.00	100%				Central Agencies	T&C	MH-4552
						13th 29-08-2012	500.00	17-09-2013	450.50	90%				Central Agencies	T&C	MH-4552
						14th 30-10-2013	500.00	24-05-2014	354.16	70.83%				Central Agencies	T&C	MH-4552
						15th 05-06-2014	700.00	15-04-2015	700.00	100%				Central Agencies	T&C	MH-4552
						16th 03-06-2015	1000.00	09-05-2016	1000.00	100%				Central Agencies	T&C	MH-4552
						17th 23-05-2016	300.00	22.08.2017	300.00	100%				Central Agencies	T&C	MH-4552

			9802.00	9802.00	0.00		9715.00		9367.73	96.43%		33	0.00	0.00%	Central Agencies	T&C	MH-4552
2	Re-carpeting of Mahadev-Tolloi-Pfutsero Road	05-01-2017	1283.00	1283.00	0.00	1st 5-01-2017	200.00	17-05-2017	200.00	100%	3/2019	0			Central Agencies	T&C	MH-4552
						2nd 07-07-2017	500.00	23-05-2018	500.00	100%					Central Agencies	T&C	MH-4552
						3rd 17-08-2018	500.00								Central Agencies	T&C	MH-4552
			1283.00	1283.00	0.00		1200.00		700.00	58%			0.00	0.00%	Central Agencies	T&C	MH-4552
3	Survey & Investigation and preparation of DPR of Mahadev-Tolloi-Pfutsero Road Phase-II in the State of Manipur & Nagaland - 135 Kms	30-11-2018	500.00	500.00	0.00	1st 30-11-2018	500.00								Central Agencies	T&C	MH-4552

			500.00	500.00	0.00		500.00								Central Agencies	T&C	MH-4552
1	Construction of Tezu Airport in Lohit District	10-02-2010	7900.00	7900.00	0.00	1st 29-03-2010	1169.00	05-09-2013	1169.00	100%	12/2015/ 12/2018	35	100% Grant		Central Agencies	T&C	MH-4552
						2nd 26-03-2011	900.00	30-04-2014	900.00	100%					Central Agencies	T&C	MH-4552
						3rd 26-05-2014	2000.00	30-12-2015	2000.00	100%					Central Agencies	T&C	MH-4552
						4th 8-02-2016	1179.40	21-07-2016	1179.40	100%					Central Agencies	T&C	MH-4552
						5th 25-07-2016	1500.00	26.03.2018	1500.00	100%					Central Agencies	T&C	MH-4552
						6th 06-11-2017	1000.00	22-11-2018	38.60	4%					Central Agencies	T&C	MH-4552

			7900.00				7748.40		6787.00	87.59%		35	0.00	0.00%	Central Agencies	T&C	MH-4552
				7900.00	0.00												
2	Safety and Security infrastructure at Barapani Airport	20-02-2013	2845.00	1707.00	1138.00	1st 21-02-2013	500.00	14-03-2017	500.00	100%	3/2015/ 12/2018	45	464.00		Central	T&C	MH-4552
						2nd 20-03-2017	500.00	22-11-2018	197.00	39%					Central Agencies	T&C	MH-4552
						3rd 14-12-2018	600.00								Central Agencies	T&C	MH-4552
			2845.00				1600.00		697.00	43.56%		45	464.00	40.77%	Central Agencies	T&C	MH-4552
				1707.00	1138.00												
3	Extention of Runway to 7500 feet and construction of Isolation bay and Taxi way at Dibrugarh Airport	20-02-2013	5634.00	3380.40	2253.60	1st 21-02-2013	1000.00	14-03-2017	1000.00	100%	3/2016/ 3/2019	33	1171.00		Central	T&C	MH-4552
						2nd 20-03-2017	1169.59	22-11-2018	756.00	65%					Central Agencies	T&C	MH-4552
			5634.00				2169.59		1756.00	80.94%		33	1171.00	51.96%	Central Agencies	T&C	MH-4552
				3380.40	2253.60												
4	Construction of hangar, associated apron and link taxiway works at Imphal Airport	12-01-2016	3590.00	2154.00	1436.00	1st 12-01-2016	300.00	22-11-2018	88.00		12/2018	0	59.00		Central Agencies	T&C	MH-4552

			3590.00				300.00		88.00	29.33%		0	59.00	4.11%	Central Agencies	T&C	MH-4552
				2154.00	1436.00												
5	Construction of hangar, associated apron and link taxiway works at Dibrugarh Airport	09-02-2016	2085.00	1251.00	834.00	1st 09-02-2016	500.00	22-11-2018	94.00	19%	12/2018	0	62.00		Central Agencies	T&C	MH-4552
			2085.00				500.00		94.00	18.80%		0	62.00	7.43%	Central Agencies	T&C	MH-4552
				1251.00	834.00												
6	Extension of runway 7500 feet and other allied works at Barapani Airport, Meghalaya	23.02.2018	17838.00	10702.80	7135.20	1st 23-2-2018	1000.00	22-11-2018	184.00	18%	03/2021		123.00		Central Agencies	T&C	MH-4552
			17838.00	10702.80	7135.20		1000.00		184.00				123.00	1.72%	Central Agencies	T&C	MH-4552
1	Survey & Investigation and Preparation of DPR for project under North East Road Sector Development Scheme (NERSDS) implemented by BBJ	21-07-2017	1443.00	1443.00	0.00	1st 21-07-2017	600.00	17-11-2017	600.00						Central Agencies	T&C	MH-4552
						2nd 23-02-2018	600.00								Central Agencies	T&C	MH-4552
			1443.00	1443.00	0.00		1200.00		0.00	0.00%			0.00	0.00%	Central Agencies	T&C	MH-4552

2	Survey & Investigation and Preparation of DPR for project under North East Road Sector Development Scheme (NERSDS) implemented CPWD. An MoU signed on 21.02.2018	12-07-2018	1200.00	1200.00	0.00	1st 20-06-2018	1200.00		0.00							Central Agencies	T&C	MH-4552
			1200.00	1200.00	0.00		1200.00									Central Agencies	T&C	MH-4552
3	Survey & Investigation and preparation of DPR for Jalengbung to Kezakheno via Sinakeithel road	12-11-2018	135.00	135.00	0.00	1st										Central Agencies	T&C	MH-4552
			135.00	135.00	0.00											Central Agencies	T&C	MH-4552
4	Survey & Investigation and preparation of DPR for Henglep Thinkew Tipaimukh road	12-11-2018	160.00	160.00	0.00	1st										Central Agencies	T&C	MH-4552

			160.00	160.00	0.00										Central Agencies	T&C	MH-4552
5	Survey & Investigation and preparation of DPR for Balance work for construction of Rymbai-Bataw-Borghat-Borsora-Jalalpur	12-11-2018	94.19	94.19	0.00	1st									Central Agencies	T&C	MH-4552
			94.19	94.19	0.00										Central Agencies	T&C	MH-4552
6	Survey & Investigation and preparation of DPR for constructin of Bridge over Ramam Khola along Naya Bazar Singla Road, West Sikkim	12-11-2018	29.08	29.08	0.00	1st									Central Agencies	T&C	MH-4552
			29.08	29.08	0.00										Central Agencies	T&C	MH-4552

7	Survey & Investigation and preparation of DPR for up-gradation and construction of new road from Tharpu to Saili golai (NDP Road) for diversion of Boject Slide in West Sikkim	12-11-2018	65.00	65.00	0.00	1st									Central Agencies	T&C	MH-4552
			65.00	65.00	0.00										Central Agencies	T&C	MH-4552
8	Survey & Investigation and preparation of DPR for constructin of 120 M spans steel bridge at Chunam over Rangit Khola under Rabong Sub-division in South Sikkim	12-11-2018	46.90	46.90	0.00	1st									Central Agencies	T&C	MH-4552
			46.90	46.90	0.00										Central Agencies	T&C	MH-4552
1	Repair and maintenance works at NEC office and residential complex, Nongrim Hills	05-09-2013	7.25	7.25	0.00	1st 05-09-2013	2.90		2.90	100%					Other Agencies	T&C	MH-4552

2	Installation of New Tube Well near Type-II Blocks at NEC Residential Complex, Motinagar, Shillong	26-05-2014	9.58	9.58	0.00	1st 26-05-2014	3.83		3.83	100%					Other Agencies	T&C	MH-4552
3	Repair & maintenance works at 4, Kushak Road, New Delhi and NEC Guest House, Chanakya Puri & F-412 Curzon Hostel, K.G. Marg New Delhi	23-03-2016	36.28	36.28	0.00	1st 9-05-2016	14.51		14.51	100%					Other Agencies	T&C	MH-4552
						2nd 21-02-2017	14.51		14.51						Other Agencies	T&C	MH-4552
4	Replacement of existing fixtures with energy efficient LED fixtures, compound lights, repairing of windows/ split AC units and provision of geysers in the bathroom in the NEC Guest House, New Delhi	15-06-2016	9.35	9.35	0.00	1st 15-06-2016	3.74		3.74	100%					Other Agencies	T&C	MH-4552
5	Repair & maintenance works at NEC Residential Complex, Motinagar	18-07-2016	59.60	59.60	0.00	1st 18-07-2016	23.84		23.84	100%					Other Agencies	T&C	MH-4552

						2nd 27.03.2017	23.84		23.84						Othe r Agen cies	T&C	MH- 4552
6	Repair & maintenance of electrical works at NEC Office Complex, Nongrim Hills	21-07-2016	8.21	8.21	0.00	1st 21-07-2016	3.29		3.29	100%					Othe r Agen cies	T&C	MH- 4552
7	Repair & maintenance of electircal works at NEC office & Residential complex, Nongrim Hills and Motinagar	06-09-2016	21.39	21.39	0.00	1st 6-09-2016	8.56		8.56	100%					Othe r Agen cies	T&C	MH- 4552
8	Repair & maintenance of civil works at NEC Office & Residential complex, Nongrim Hills	06-09-2016	22.56	22.56	0.00	1st 6-09-2016	9.02		9.02	100%					Othe r Agen cies	T&C	MH- 4552
						2nd & part 21-02-2017	5.14		5.14						Othe r Agen cies	T&C	MH- 4552
9	1 SITC of 7x1.5 TR hot and cold split AC unti at NEC Sectt, Nongrim Hills and 2x1.5TR hot and cold split AC units at Secretary Bunglow, Motinagar	06-09-2016	8.70	8.70	0.00	1st 06-09-2017	3.48		3.48	100%					Othe r Agen cies	T&C	MH- 4552
						2nd 21-03-2018	5.22		5.22	100%					Othe r Agen cies	T&C	MH- 4552

10	Installation of 250 KVA DG set silent Generator at NEC office & residential complex, Nongrim Hills and Motinagar and other misc. items of works.	28-09-2016	61.36	61.36	0.00	1st 28-09-2016	24.55		24.55	100%					Othe r Agen cies	T&C	MH-4552
						2nd 21-03-2018	24.55		24.55	100%					Othe r Agen cies	T&C	MH-4552
11	Extension and renovation of type-V quarter at NEC residential complex, Motinagar, Shillong	14-05-2015	82.91	82.91	0.00	1st 14-05-2015	42.40		42.40	100%					Othe r Agen cies	T&C	MH-4552
						2nd 07-10-2016	25.91		25.91	100%					Othe r Agen cies	T&C	MH-4552
12	Indian Green Building Council for Registration & Certification fees for NEC Secretariat, Nongrim Hills, Shillong	20-10-2016	1.02	1.02	0.00	1st 20-10-2016	1.02		1.02	100%					Othe r Agen cies	T&C	MH-4552
13	Repair & maintenance works at NEC complex Motinagar, Shillong	28-11-2016	2.94	2.94	0.00	1st 28-11-2016	1.18		1.18	100%					Othe r Agen cies	T&C	MH-4552
14	Repair & maintenance works at NEC complex Motinagar, Shillong	28-11-2016	12.14	12.14	0.00	1st 28-11-2016	4.85		4.85	100%					Othe r Agen cies	T&C	MH-4552

15	Electricity charges in respect of meter energy in Qtr. No. 14, Type-III at the NEC Residential Complex, Motinagar, Shillong	10-01-2017	0.35	0.35	0.00	1st 10-01-2017	0.35		0.35	100%						Othe r Agen cies	T&C	MH-4552
16	Repair & maintenance works at NEC, Office Complex, Nongrim Hills, Shillong	13-01-2017	1.56	1.56	0.00	1st 13-01-2017	0.62		0.62	100%						Othe r Agen cies	T&C	MH-4552
17	Repair & maintenance works at NEC, Office & Residential Complex, Nongrim Hills, Shillong	13-01-2017	2.05	2.05	0.00	1st 13-01-2017	0.82		0.82	100%						Othe r Agen cies	T&C	MH-4552
					0.00	2nd 25.03.2017	0.82		0.82	100%						Othe r Agen cies	T&C	MH-4552
18	Repair & maintenance works at NEC & residential complex, Nongrim Hills, Shillong	08-02-2017	4.25	4.25	0.00	1st 8.02.2017	1.70		1.70	100%						Othe r Agen cies	T&C	MH-4552
					0.00	2nd 25-03-2017	1.70		1.70	100%						Othe r Agen cies	T&C	MH-4552

19	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	4.62	4.62	0.00	1st 08-02-2017	1.85		1.85	100%					Othe r Agen cies	T&C	MH-4552
20	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	5.31	5.31	0.00	1st 08-02-2017	2.12		2.12	100%					Othe r Agen cies	T&C	MH-4552
21	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	1.77	1.77	0.00	1st 08-02-2017	0.71		0.71	100%					Othe r Agen cies	T&C	MH-4552
22	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	3.61	3.61	0.00	1st 08-02-2017	1.44		1.44	100%					Othe r Agen cies	T&C	MH-4552
23	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	6.24	6.24	0.00	1st 08-02-2017	2.50		2.50	100%					Othe r Agen cies	T&C	MH-4552

24	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	3.60	3.60	0.00	1st 08-02-2017	1.44		1.44	100%					Othe r Agen cies	T&C	MH-4552
25	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	4.95	4.95	0.00	1st 08-02-2017	1.98		1.98	100%					Othe r Agen cies	T&C	MH-4552
26	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	24.29	24.29	0.00	1st 08-02-2017	9.71		9.71	100%					Othe r Agen cies	T&C	MH-4552
27	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	31.13	31.13	0.00	1st 08-02-2017	12.45		12.45	100%					Othe r Agen cies	T&C	MH-4552
28	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	29.41	29.41	0.00	1st 08-02-2017	11.76		11.76	100%					Othe r Agen cies	T&C	MH-4552

29	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	39.32	39.32	0.00	1st 08-02-2017	15.73		15.73	100%					Othe r Agen cies	T&C	MH-4552
30	Repair & maintenance works at 4-Kushak Road F-412 Curzon Hostel, Kg. Marg and NEC Guest House, New Delhi	21-02-2017	36.28	36.28	0.00	1st 21-02-2017	14.51		14.51	100%					Othe r Agen cies	T&C	MH-4552
31	Repair & maintenance works at NEC office and residential complex, Nongrim Hills and Motinagar	01-03-2017	5.81	5.81	0.00	1st 01-03-2017	2.33		2.33	100%					Othe r Agen cies	T&C	MH-4552
					0.00	2nd 25-03-2017	2.33		2.33	100%					Othe r Agen cies	T&C	MH-4552
32	Repair & maintenance works at NEC Residential complex, Motinagar	01-03-2017	8.12	8.12	0.00	1st 01-03-2017	3.25		3.25	100%					Othe r Agen cies	T&C	MH-4552
33	Repair & maintenance works at NEC Residential complex, Motinagar		12.05	12.05	0.00	1st 01-03-2017	4.82		4.82	100%					Othe r Agen cies	T&C	MH-4552

34	Repair & maintenance works at NEC Residential complex, Motinagar	01-03-2017	4.41	4.41	0.00	1st 01-03-2017	1.76		1.76	100%					Othe r Agen cies	T&C	MH-4552
					0.00	2nd 27-03-2017	1.76		1.76	100%					Othe r Agen cies	T&C	MH-4552
35	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	3.72	3.72	0.00	1st 23-03-2017	1.49		1.49	100%					Othe r Agen cies	T&C	MH-4552
						2nd 26-11-2018	2.234		2.234						Othe r Agen cies	T&C	MH-4552
36	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	3.43	3.43	0.00	1st 23-03-2017	1.37		1.37	100%					Othe r Agen cies	T&C	MH-4552
						2nd 26-11-2018	2.06		2.06						Othe r Agen cies	T&C	MH-4552
37	Internal painting including thorough repair of Ty-III Qtr No. 13 at NEC residential complex, Motinagar, Shillong	17-10-2017	1.98	1.98	0.00	1st 17-10-2017	0.79		0.79	100%					Othe r Agen cies	T&C	MH-4552
						2nd 20-11-2018	1.19		1.19	100%					Othe r Agen cies	T&C	MH-4552

38	Replacement of faulty electrical accessories at NEC Sectt. Nongrim Hills and Motinagar	23-03-2017	8.38	8.38	0.00	1st 23-03-2017	3.35		3.35	100%					Othe r Agen cies	T&C	MH-4552
						2nd 21-03-2018	5.03		5.03	100%					Othe r Agen cies	T&C	MH-4552
39	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	0.66	0.66	0.00	1st 23-03-2017	0.26		0.26	100%					Othe r Agen cies	T&C	MH-4552
40	Repair & maintenance works at NEC residential complex, Motinagar, Shillong	25-03-2017	2.30	2.30	0.00	1st 25-03-2017	0.92		0.92	100%					Othe r Agen cies	T&C	MH-4552
41	Installation of 2 Nos. Lifts at NEC Office Complex, Nongrim Hills	11-10-2017	45.33	45.33	0.00	1st 11-10-2017	13.60		13.60	100%					Othe r Agen cies	T&C	MH-4552
						2nd 03-01-2018	27.20		27.19	100%					Othe r Agen cies	T&C	MH-4552
42	Repair & maintenance works at NEC office and residential complex, Nongrim Hills, and Residential	04-12-2017	9.78	9.78	0.00	1st 04-12-2017	3.91		3.91	100%					Othe r Agen cies	T&C	MH-4552

	complex Motinagar, Shillong					2nd 15-03-2018	3.91		3.91	100%					Othe r Agen cies	T&C	MH-4552
						3rd & Final 14-12-2018	1.96		1.96	100%					Othe r Agen cies	T&C	MH-4552
43	Repair & maintenance works at NEC office complex, Nongrim Hills, Shillong	05-12-2017	5.68	5.68	0.00	1st 05-12-2017	2.27		2.27	100%					Othe r Agen cies	T&C	MH-4552
						2nd 21-03-2018	3.41		3.41	100%					Othe r Agen cies	T&C	MH-4552
44	Repair & maintenance works at NEC office and residential complex, Nongrim Hills, and Residential complex Motinagar, Shillong	05-12-2017	17.05	17.05	0.00	1st 05-12-2017	6.82		6.82	100%					Othe r Agen cies	T&C	MH-4552
						2nd 15-03-2018	6.82		6.82	100%					Othe r Agen cies	T&C	MH-4552
						3rd & Final 14-12-2018	3.41		3.41	100%					Othe r Agen cies	T&C	MH-4552
45	Repair & maintenance works at NEC office & residential complex, Nongrim Hills and Motinagar.	25-01-2018	26.71	26.71	0.00	1st 25-01-2018	10.68		10.68	100%					Othe r Agen cies	T&C	MH-4552

						2nd 15-03-2018	10.68		10.68	100%					Other Agencies	T&C	MH-4552
						3rd & final	5.34		5.34	100%					Other Agencies	T&C	MH-4552
46	Providing Air condition in Member (D) Bungalow and Providing of Geyser and Kitchen chimney in quarter of Adviser (Horti)	30-01-2018	4.95	4.95	0.00	1st 30-01-2018	1.98		1.98	100%					Other Agencies	T&C	MH-4552
						2nd 21-03-2018	1.98		1.98	100%					Other Agencies	T&C	MH-4552
47	Repair & maintenance works at NEC office & residential complex, Nongrim Hills and Motinagar, Shillong.	05-02-2018	9.09	9.09	0.00	1st 5-02-2018	3.64		3.64	100%					Other Agencies	T&C	MH-4552
						2nd 15-03-2018	3.64		3.64	100%					Other Agencies	T&C	MH-4552
						3rd & final 14-12-2018	1.82		1.82	100%					Other Agencies	T&C	MH-4552
48	Const. of type IV quarter at NEC office & residential complex, Nongrim Hills, Shillong	26-02-2018	218.51	218.51	0.00	1st 26-02-2018	87.41		87.41	100%					Other Agencies	T&C	MH-4552
		11-12-2018	230.77	230.77	0.00										Other	T&C	MH-4552

49	Repair & maintenance works at NEC office & residential complex, Nongrim Hills, Shillong.	26-02-2018	64.13	64.13	0.00	1st 26-02-2018	25.65		25.65	100%					Othe r Agen cies	T&C	MH-4552
						2nd 21-03-2018	25.65		25.65	100%					Othe r Agen cies	T&C	MH-4552
50	Installation of 100 KVA Diesen Generator Set at Motinagar and Electrirepair and rewiring of electrical installation at NEC Office and residential complexes , Nongrim Hills and Motinagar	26-02-2018	26.82	26.82	0.00	1st 26-02-2018	10.73		10.73	100%					Othe r Agen cies	T&C	MH-4552
						2nd 21-03-2018	10.73		10.73	100%					Othe r Agen cies	T&C	MH-4552
51	Repair & Maintenance (i) (a) Painting and other civil works at Qtr. No. 53, Ty-IV, Motinagar (b) Const. fo Retaining wall at NEC Residential complex, Motinagar (ii) Temporary illumination of NEC Secretariat, Nongrim Hills	09-03-2018	9.97	9.97	0.00	1st 09-03-2018	3.99		3.99	100%					Othe r Agen cies	T&C	MH-4552
						2nd & final 14-12-2018	5.99		5.99	100%					Othe r Agen cies	T&C	MH-4552

52	Special repair/renovation works at NEC Guest House, Chankyapuri, New Delhi	27-03-2018	125.20	125.20	0.00	1st 27-03-2018	50.08		50.08	100%					Othe r Agen cies	T&C	MH-4552
53	Repair & maintenance works at NEC office and residential complex, Nongrim Hills and Motinagar	27.03.2018	121.11	121.11	0.00	1st 27-03-2018	46.32		46.32	100%					Othe r Agen cies	T&C	MH-4552
						2nd 14-12-2018	48.44		48.44	100%					Othe r Agen cies	T&C	MH-4552
54	Renovation of NEC Secretariat building at Nongrim Hills	27.03.2018	21.49	21.49	0.00	1st 27.03.2018	8.60		8.60	100%					Othe r Agen cies	T&C	MH-4552
						2nd & final 14-12-2018	12.89		12.89	100%					Othe r Agen cies	T&C	MH-4552

55	Providing and fixing eco-friendly 14 mm thck bamboo wood floor tiles and 10mm thick Bamboo wood wall Panelling conforming to IS:13745-1993 including quarter round & door reducer at NEC Guest House, New Delhi	29.03.2018	67.25	67.25	0.00	1st 29.03.2018	60.00		60.00	100%					Othe r Agen cies	T&C	MH-4552
56	Raised & cut poiting of external face of all RR masonry wall and re-construction of collapsed from portion of compound wall including damaged drain thereof of NEC office complex, Nongrim Hills	17-10-2017	5.11	5.11	0.00	1st 17-10-2017 (recovered)	2.04		2.04	100%					Othe r Agen cies	T&C	MH-4552
						2nd & final 31-05-2018	3.06		3.06	100%					Othe r Agen cies	T&C	MH-4552
57	Replaceing existing damaged carpet by scratch & fire resistance laminated PVC tile flooring of drawing cum dining room of Ty-VI Qtr. No. 2	05-03-2018	2.00	2.00	0.00	1st 5-03-2018 (recovered)	0.80		0.80	100%					Othe r Agen cies	T&C	MH-4552
						2nd & final 31-05-2018	1.20		1.20	100%					Othe r Agen cies	T&C	MH-4552

58	Repairing of AC plant and rewiring at NEC complex Motinagar and Nongrim Hills	07-06-2018	15.59	15.59	0.00	1st 07-06-2018	6.24		6.24	100%					Othe r Agen cies	T&C	MH-4552
59	Providing cement mortar beading all round newly fixed alluminium windows of Ty-II Qtrs (Block I & II) at NEC residential complex, Motinagar	28-06-2018	1.67	1.67	0.00	1st 28-06-2018	0.67		0.67	100%					Othe r Agen cies	T&C	MH-4552
60	Providing & fixing of composter at NEC office Nongrim Hills & residential complex, Motinagar, Shillong	05-07-2018	6.58	6.58	0.00	1st 05-07-2018	2.63		2.63	100%					Othe r Agen cies	T&C	MH-4552
61	Repair and maintenance works at NEC office and residential complex, Nongrim Hills & Motinagar	09-08-2018	25.50	25.50	0.00	1st 09-08-2018	10.20		10.20	100%					Othe r Agen cies	T&C	MH-4552
62	Labpur payment from 19th July to 31st August, 2018	18-09-2018	0.76	0.76	0.00	1st 18-09-2018	0.76		0.76	100%					Othe r Agen cies	T&C	MH-4552
63	C/O NE cultural & information centre at Sector 23, Dwarka, New Delhi	28-09-2018	5.80	5.80	0.00	1st 28-09-2018	3.68		3.68	100%					Othe r Agen cies	T&C	MH-4552

64	Labour payment for the month of July and August, 2018	03-10-2018	4.19	4.19	0.00	1st 3-10-2018	4.19		4.19	100%					Other Agencies	T&C	MH-4552
65	Replacement of air conditioner with inverter based split air conditioner at NEC Guest House, Chanakyapuri.	10-10-2018	9.97	9.97	0.00	1st 10-10-2018	3.98		3.98	100%					Other Agencies	T&C	MH-4552
66	Repair & maintenance works at NEC residential complex Motinagar and NEC office and residential complex at Nongrim Hills	10-10-2018	56.30	56.30	0.00	1st 10-10-2018	22.52		22.52	100%					Other Agencies	T&C	MH-4552
67	Labour payment from 1st September to 31st October, 2018	14-12-2018	1.06	1.06	0.00	1st & final 14-12-2018	1.06		1.06	100%					Other Agencies	T&C	MH-4552
	Total Housing		1500.50	1500.50	0.00		936.07		936.06						Other Agencies	T&C	MH-4552