

**TOUR NOTE OF SHRI RAM MUIVAH, IAS, SECRETARY, NORTH
EASTERN COUNCIL TO MANIPUR w.e.f. 8TH – 11TH NOVEMBER, 2018.**

• **NIELIT, Imphal**

1. Inspected construction of SC/ST Boys' and Girls' Hostel in respect of **National Institute of Electronics and Information Technology (NIELIT), Imphal on 9th November, 2018.** The construction of Boys' Hostel was found to be in good progress commensurate with the release of 1st installment. However, the physical progress of Girls' Hostel was not satisfactory. The Director NIELIT explained that the delay was owing to change of scope of work.

The Director also reported that NIELIT has signed a Memorandum of Understanding (MoU) with Jobsenz Private Limited (a Singapore based technology company), with an objective of catering to the need of aspiring start-ups and NIELIT-Jobsenz 'incubation' centre will work in collaboration for mutual benefits. It will realize the vision of "Skill India", "Start-up India" and "Make in India" by empowering the qualified youths, by offering support and help to their start-ups.

He also reported that NIELIT, Imphal is one of the oldest, largest and most sought after in NER. There is urgent need for more hostel facilities considering the huge demand of students willing to study in NIELIT, Imphal. At the moment each room in the hostel meant for single person is occupied by two students in order to meet the overwhelming demands of the students. **The Director also submitted additional requirement which are essential for safety of the students. They are compound wall for Girls' Hostel, fencing for Boys' Hostel and land development / landscaping of the Hostel complex. He was advised to submit suitable proposal / revised DPR to NEC.**

Action: Director, HRD

2. **Construction of Scheduled Tribe Boys & Girls Hostel and Auditorium at Chandel District**

Inspected Construction of Scheduled Tribe Boys' & Girls' Hostel and Auditorium at Chandel District on 9th November, 2018.

The project was approved and funded under the Major Head of Budget "2552". The total Project Cost is Rs. 966.70 lakhs (Rupees nine hundred sixty six lakh seventy thousand) only vide administrative approval order even No. dated 26th April, 2016. Total release from NEC is **Rs. 772.00 lakhs**. The implementing agency of the project is Managing Director, Manipur Tribal Development Corporation Ltd. Lamphelpat, Manipur.




The State Government is yet to submit UC along with audited statement of account against NEC's release of Rs. 386.00 lakhs as 2nd installment for the said project. The physical progress of the Construction of Scheduled Tribe Boys' & Girls' Hostel at Chandel were found to be satisfactory. However, construction of Auditorium was found to be slow. On enquiry, the workers on the site reported that the implementing agency, i.e., MTDC did not release funds in time resulting in the delay in the construction. Despite notice to the MTDC no representative was seen in the site. The matter may be taken up with MTDC suitably.

Action: Director, HRD

3. Inauguration of Mandak Water Channel: Accompanied by Managing Director, NERCORMP (Dr. Shailendra Chaudhuri), Shri Rocky Anal, Director, NERCORMP and Smt. Lily Rose Jajo, District Project Director, NERCORPM, Chandel, the undersigned inaugurated Water Channel of one and half kilometer for irrigating 1000 ha of paddy fields in Mandak village constructed by NERCORMP, Chandel at the cost of Rs.5,00,000.00 only. The quality of the work was satisfactory and impressive. The SHGs of Mandak village were extremely happy. They also requested to extend the water channel for another 3.5 km so that more paddy fields can be irrigated and for successful double cropping in the area.

Action: Adviser (Horti.), NEC & MD, NERCORMP


[Ram Muivah] IAS
Secretary, NEC
14.11.2018

No. NEC/SEC/TP/1/2016

Date: 14th November, 2018

Copy for information / necessary action to:

1. Planning Adviser, NEC
2. Financial Adviser, NEC
3. Adviser (Horti.), NEC
4. Director (HRD&E), NEC – He should take follow up action on Para 1 & 2.
5. Managing Director, NERCORMP – He should take follow up action on Para 3.
6. NIC for uploading in the NEC website.