

**GOVERNMENT OF INDIA
NORTH EASTERN COUNCIL SECRETARIAT
NONGRIM HILLS: SHILLONG – 793003**

Subject: Forwarding of Inspection Report.

In inviting a reference to the above subject, as requested by the concerned Sector, the physical inspection of the project “**Establishment of State Medical library at Civil Hospital, Aizawl, Mizoram**” was carried out in Aizawl, Mizoram. The inspection report duly signed by the Consultant (CE), Consultant (EE), NEC and Consultant (ME) is enclosed herewith. The project was sanctioned on 12th February, 2014 at a total cost of Rs. 361.18 lakhs (NEC’s share Rs. 325.06 lakhs and State Share Rs. 36.12 lakhs). Two installments totaling Rs. 260.00 lakhs was released by the NEC.

The inspection report, inter alia, mentions that:

- The Library Building had been completed and its plinth area at site was 290 sqm approx.
- Books shelves, table, chairs and other furniture were also seen at site.
- Medical books, DG Set 10 KVA, Photo Copiers, Fax Machine, Scanner and 12 nos. of computers which were seen at site were purchased from NEC fund i.e. as informed by the Implementing Department.
- The State Medical Library of Mizoram is also a member of the ERMED-India Consortium as per the letter send by the NML.
- The Implementing Department informed that the other Items would be purchase only after the release of the 3rd Installment.
- The project has suffered from time overrun of about 3 (Three) months.

This is for information and necessary action by the concerned Sector.

Enclosure: As above.


(W. Synrem)
Economic Adviser (E&M)

U.O.No.NEC/EM/HEALTH/2013/07

Dated: the 10.../06.../2017

To

The Economic Adviser(HR) & L/o for Adviser (Health), NEC.

Copy to

1. P.S to Planning Adviser, NEC for kind information of Planning Adviser.

Report of the inspection carried on 12/05/2017 for the NEC funded project “ Establishment of State Medical library at Civil Hospital, Aizawl, Mizoram ”

A joint inspection of the above project was carried out by an official of NEC Secretariat, Shillong and Directorate of Hospital & Medical Education ,Health &Family Welfare Department, Govt. of Mizoram on 12/05/2017 Mizoram . The list of the officials present during the inspection is enclosed as Annexure-I.

(I) BACKGROUND:

Name of the project:	Establishment of State Medical library at Civil Hospital, Aizawl, Mizoram
Location	Civil Hospital ,Aizawl ,Mizoram
Implementing Agency:	Health &Family Welfare Department ,Government of Mizoram,Aizawl
Date of Sanction:	12 th February, 2014.
Cost of Project:	Rs. 361.18 lakhs
NEC Share (90%):	Rs. 325.06 lakhs
State Share (10%)	Rs. 36.12 lakhs
NEC Share released & Dates	1 st installment of Rs.130.00 lakhs on 12/02/2014 2 nd installment of Rs.130.00 lakhs on 16/08/2016
Total Amount Released:	Rs. 260.00 lakhs.
Balance amount to be released by NEC	Rs. 65.05 lakhs.
State Share released	Rs. 14.44 lakhs
Balance amount to be released by State	Rs. 21.68lakhs.
Status of UC for 1 st installment	UC for Rs. 144.44 lakhs submitted on 19/05/2016. NEC Share Rs. 130.00 Lakhs and State Share Rs. 14.44 Lakhs.
Status of UC for 2 nd installment	Not Submitted
Target Date of Completion	3 (three) years from the time of project sanctioned/release of fund
Time Overrun	3 months.

(II)Aims/Objectives of the Project: To establish State Medical Library at Civil Hospital, Aizawl, in order to cater to the needs of researchers, doctors, students, interns and house officers etc. and for continuing Medical Education.

III) Observations/ Status of works as on and (Physical Achievements):

The following observations were made on the basis of the visit to the project site and interactions with the officials of the implementing agency.

CONVENTIONAL LIBRARY

Sl.No.	Scope of Work as per DPR	Observations & Remarks
1.	Library Building Construction. Area of 272.67 sqm as a vertical extension of the existing OPD building.	The construction of the Library building was found to be completed. The Consultants had measured the plinth area of the building and its area was approximately 290.46 sqm i.e. as shown by the Implementing Department. Minor seepage could be seen inside the building in which the Implementing department assured that they would repair the seepage as soon as possible.
2.	Library infrastructure(Furniture's , Lockers etc.	During Inspection books shelves were seen at site and some table chairs and other furniture were also seen at site.
3.	Cost of Books	Books purchase from 1 st and 2 nd installment were for the following departments:- Anesthesiology , biochemistry, Cardiology, General Medical Books, Dental, Dermatology, ENT, Forensic, Gynecology, Medicine, Microbiology, Oncology, Ophthalmology, Orthopedics, Pediatrics, Pathology, Pharmacology, Physiology, Psychiatry, Radiology and Surgery. The Implementing Department informed that more books would be purchase after receiving the 3 rd Installment.
4.	Cost of Journals	Not yet purchased
5.	DG Set 10 KVA	DG set was seen at site.
6.	Installation of Closed Circuit television(CCTV)	Not yet installed.
7.	Photo Copiers @ Rs. 62300 each x 2 nos.	2 nos. of photo copiers were seen during inspection.
8.	Fax Machine	The officials of the Implementing department had shown the Consultants the Fax Machine purchase from NEC funds.
9.	Scanner@9869 each x 2 Nos.	The consultants could fine 2 nos. of scanner during inspection.
10.	Miscellaneous and Contingency	

[Handwritten signatures and initials]

E-LIBRARY/VIRTUAL LIBRARY

Sl.No.	Scope of Work as per DPR	Observations & Remarks
1.	ERMED-India Consortium(NML.New Delhi) Membership	A letter sends by the Director, National Medical Library to the State Medical Library Mizoram stated that the State Medical Library is a member of the National Level ERMED Consortium (E-journal). Letter attached.
2.	Library Automation Software(i.e. LIBSYS)	Not yet purchased.
3.	Server Computer (1NO.)	Not yet purchased.
4.	Window Server Standard 2008	Not yet purchased.
5.	3KVA UPS for Server	Not yet purchased.
6.	Client/User Computer 12 nos.	The Implementing Department had purchase 12 nos. of computers which were already installed at site.
7.	Cost of Electronic Journal	Not yet purchased.


(IV) Location of the Project Site:-

Latitude:- N23.73283⁰

Longitude:- E 92.71875⁰

(V) Overall Remarks and Suggestion:-


During inspection it was found that the Library Building had been completed and its plinth area at site was 290 sqm approx. Books shelves, table, chairs and other furniture were also seen at site. Medical books, DG Set 10 KVA, Photo Copiers, Fax Machine, Scanner and 12 nos. of computers which were seen at site was purchase from NEC fund i.e. as informed by the Implementing Department. The State Medical Library of Mizoram is also a member of the ERMED-India Consortium as per the letter send by the NML (Letter attached). The target date of completion has already been overrun. The Implementing Department informed that the other Items would be purchase only after the release of the 3rd Installment.



(Liza R Hek)
Consultant (ME),
NEC Secretariat, Shillong









(Abhijit Sarkar)
Consultant (EE)
NEC Secretariat, Shillong



(Jeriel Nicholas. J. Kharbhih)
Consultant (CE)
NEC Secretariat, Shillong

List of officials who were present during the inspection of NEC funded project Establishment of Multi State Medical Library at State Medical Library at Civil Hospital, Mizoram. on

12 /05/2017

Sl. No.	Name	Contact No. & Email id	Designation & Organisation/Department	Signature
1.	C. Lalnunsianni	9612268379 clalnunsianni23@gmail.com	Research Officer Planning Deptt.	Admin 12/5/17
2.	Dr Robert L. Khawshing	9436151480	SNO (MH)	 12/5/17
3.	Lalannpua (Librarian)	9089529198	Librarian	 12/5/17
4.	Dr Lomniansak	9436151963	SNO (CGA) DHME	
5.	Jeriel Nicholas	9436535665	Consultant . CE NEC	
6.	Liza R. Heli	9774335292	Consultant ME NEC	
7.	ABHIJIT SARKAR	8132853127	Consultant (EE)	
8.				
9.				
10.				
11.				

F.No. D.30012/1/2017-Liby. (Per. Electronic)/Correspondence

National Medical Library

Directorate General of Health Services

Ansari Nagar, Ring Road, New Delhi-110029

Tel. Nos. 011-26589128, 26589401, Fax No. 26589489

Date: 14th February, 2017

To

Dr. K. Ropari
Principal Director H & W
Civil Hospital, Aizawl
District Aizawal – 796001 (Mizoram)

Subject: Membership of NML-ERMED Consortium-reg of.

Sir,

In continuation to our letter dated 18th July 2016 regarding details of Static IP Address of your Hospital for providing 243 e-journals access for the Calendar year 2017. But we could not receive from you so far and access is not yet started for your Hospital. Therefore, you are requested to forward the details of *Static IP Address of your Hospital (maximum of six IP)*.

Please note that the ERMED Consortium (e-journals) facility will be provided only on Static IP address of the Hospital.


You are also requested to kindly furnish an *Undertaking/Certificate that your Hospital is not already subscribing any other Medical consortium which includes 243 e-journals from five publishers as mentioned in the enclosed list.*

Kindly acknowledge the receipt.


Encl.: List of 243 e-journals.

Copy to:

✓ Mr. Lalawmpuria
Librarian
Civil Hospital, Aizawl
District Aizawal – 796001 (Mizoram)


LIBRARIAN
State Medical Library
Civil Hospital, Aizawl
Mizoram

Yours sincerely,


(Dr. K. P. Singh)
Director (NML)
Dr. K. P. SINGH
Director

National Medical Library
Dte. Gen. of Health Services
Ansari Nagar, New Delhi-110029



F.No. D.30012/1/2017-Liby. (Per. Electronic)/Correspondence
National Medical Library
Directorate General of Health Services
Ansari Nagar, Ring Road, New Delhi-110029
Tel. Nos. 011-26589128, 26589401, Fax No. 26589489

Date: 6th April, 2017

To,

Mr. Lalawmpuia
Librarian,
State Medical Library
Civil Hospital, Aizawl
District Aizawal – 796001 (Mizoram)

Dear Sir,

It is our pleasure to inform you that your institute is a member of National Level ERMED Consortium (e-journals) for the Calendar year 2017 (Jan-Dec). ERMED Consortium subscribed 241+ e-journals from five publishers for the calendar year 2017 (Jan-Dec).

We are sending here with two posters regarding access of 241+ e-journals from 5 publishers through customized e-journals single gateway ***www.irmed.in***.


You are therefore requested to display the same at appropriate place at your College/Institute Library so that the faculty/research scholars/doctors/students may access the same and browse table of contents (TOC), find and download articles through customized e-journals gateway ***www.irmed.in***.

Please ***confirm us on the enclosed proforma/certificate*** whether you and faculty/research scholars/doctors/students of your Medical College/Institute ***are able to access 241+ e-journals of ERMED Consortium from 5 publishers through customized gateway www.irmed.in.***

Kindly acknowledge the receipt.

Encl.: As above

Yours Sincerely,



(Dr K. P. Singh)

Director, (NML)

Dr. K. P. SINGH

Director

National Medical Library

Dte. Gen. of Health Service

Ansari Nagar, New Delhi-110029



Nec officials with Implementing department at project site.



View of Library Building



View of Scanner



View of DG Set



Consultants measuring the area of the Building



Books and Shelves



View of Computers purchase from NEC fund



View of Xerox machine



View of Fax Machine and in computer showing NML certificate

