

PROJECTS TAKEN UP WITH NEC'S FINANCIAL SUPPORT DURING 2006-07 AND 2007-08 (UPTO 31.12.2007)
(Reference: Reply to Lok Sabha USQ No. 4288 on 23.04.08)

POWER SECTOR

Sl. No.	STATE	YEAR	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reasons where the funds are not released, though the projects are accepted?
I	Arunachal Pradesh	2006-07	Construction of 33 KV Express Line from Old Ziro to Tamen (45 KM) with 2X3.15 MVA, 33/11 S/s at Tamen in Arunachal Pradesh.	Accepted	Land development & survey completed. HT pole 100 Nos and Stay set 400 Nos. Rs.3.00 crore released as 2nd installment on 31st July, 2007	
		2007-08	Improvement & Renovation including realignment of existing 33 KV line from Pasighat to Mebo and Construction of Tower over river Siang & Siku.	Accepted	Administrative Approval was issued on 29th November 2007 and an amount of Rs. 25.00 lakh was released as 1st installment on 29.11.2007.	
II	Mizoram	2006-07	LT Overhead lines with Aerial Bunched Cables for Aizawl (10 Km).	Accepted	10% of work completed. Probable date of completion is by March 2008.	
		2006-07	Construction of 2.5 MVA, 33/11 KV Sub-Station at Zokhawsang, Assam Rifles Complex Area, Mizoram	Accepted	Work under progress & PDC by March 2008.	
III	Sikkim	2006-07	Upgradation & Conversion of Existing dedicated 3.3 KV System into 11 KV System of Gangtok, Sikkim	Accepted	80% of the work has been completed. The scheme is expected to be completed by March 2008.	
		2006-07	Extension of one 66 KV Bay at 66/11 KV Switchyard at Gyalshing and construction of 66/11 KV, 1x5 MVA Substation at Sardung (Yangthang) in West Sikkim	Accepted	30% of the work completed. Probable date of completion is by March 2008.	
		2006-07	Interconnection of 11 KV Development Area Sub-Station with 11/11 KV TNA Sub-Station as part of Ring Main Network, Gangtok	Accepted	Over all physical progress report of 85% has been completed. Probable date of completion is by March 2008.	

Sl. No.	STATE	YEAR	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reasons where the funds are not released, though the projects are accepted?
	Sikkim	2006-07	Design, Supply, Erection, Testing, Commission of 2x3.5 MVA, 3.3/66 KV Switchyard cum Substation at Rongli HEP together with Construction of one 66 KV Line Bay from Rongli HEP	Accepted	Over all physical progress report of 50% has been completed. Probable date of completion is by March 2008.	
		2007-08	Remodelling & Augmentation of HT & LT Power Supply & Distribution system at Pakyong Bazaar, East Sikkim.	Accepted	Administrative Approval was issued on 23th November 2007 and an amount of Rs. 100.00 lakh was released as 1st installment on 23.11.2007.	
		2007-08	Upgradation & Remodelling of Existing Distribution System of MG Road and Its surrounding Areas, Gangtok, Sikkim.	Accepted	Administrative Approval was issued on 5th December 2007 and an amount of Rs. 200.00 lakh was released as 1st	

IRRIGATION & FLOOD CONTROL SECTOR

Sl.No.	State	Year	Name of the project put forward by each of the North Eastern states	Name of the accepted project	Status of the project for which funds are released	The reasons where the funds are not released though the projects are accepted.
I	Arunachal pradesh	2006-07	A/e works on Dollung river at Dollungmukh circle	A/e works on Dollung river at Dollungmukh circle	40 % completed	Funds were released only to those projects
II	Assam	2006-07	Aamlaga Barasapur Soil Conservation scheme	Aamlaga Barasapur Soil Conservation scheme	50% completed	-
		2007-08	Bihendru MIS	Aamlaga Barasapur Soil Conservation scheme	50% completed	-
III	Manipur	2006-07	F.C. Scheme on Leilambui stream	F.C. Scheme on Leilambui stream	70% completed	
IV	Sikkim	2006-07	Water Supply Scheme of ICDS centres	Water Supply Scheme of ICDS centres	80% completed	
			Ranipool W.S.S.	Ranipool W.S.S.	30% completed	

Industries Sector:

Sl.No.	State	Year	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reason where the funds are not released, though the project are accepted.
I	Tripura	2006-07	Livelihood Development Through a Pilot Bamboo Enterprise for Rehabilitation of Surrendered Militants by Govt. of Tripura.	Livelihood Development Through a Pilot Bamboo Enterprise for Rehabilitation of Surrendered Militants by Govt. of Tripura.	37% released	Letter issued. Documents not received for the release of 2nd installment

Tourism Sector:

Sl.No.	State	Year	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reason where the funds are not released, though the project are accepted.
I	Sikkim	2006-07	Eco-Tourism Development in Barsey Rhododendron Sanctuary, West Sikkim	Eco-Tourism Development in Barsey Rhododendron Sanctuary, West Sikkim	50% released	Progress report is awaited.

Transport & Communication Sector:**Arunachal Pradesh**

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007						
1	Seppa-Chyantajo (Ph-I)	-do-	81.00	90.51	Tender work in progress	5.00
2	Upgradation of Road Motum-Tinali	-do-	8.05	4.71	-do-	1.80
3	Impr. Of Harmoti-Doimukh road	-do-	10.00	4.90	F= 5.00 P= 2.00	3.00

Assam

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007						
1	Bridge over Gaglacherra	Assam	1 Br + 16 Km	13.91	Br= 80%	12.5
2	Upgradation of Na Ali	Assam	50.86	52.8	Work just started	1
3	Pandit-Hemchandra-Goswamipath	Assam	29.89	30.68	-do-	10.00
4	Upgradation of Wokha-Merapani	Assam	28.778	34.83	Work just started	1.00
5	Digboi-Pengiri-Bordumsa-Mahadevpur	Assam	34.70	42.89	Work just started	1.00
6	Longleng-Ladaigarh	Assam	20.125	14.14	-do-	1.00

Manipur

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007						
1	Churachandpur-Singhat	Manipur	32	27.32	Tender under process	11

Meghalaya

Sl.	Name of the Road	State	Length	Cost	Physical status	Fund released
-----	------------------	-------	--------	------	-----------------	---------------

No.		In Km	Rs. In Crores		(Rs. in crore) As on 3/2008	
	2006-2007					
1	Cherra-Mawsmmai-Shella Road	Meghalaya	40	36.46	F= 4.00 P= 4.00	8.43

Mizoram

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
	2006-2007					
1	Const. of missing link between NH-150 and approach road to Chalfilh (Vanzau) Tourist centre	-do-	10.50	3.45	F= 5.30 P= 5.30	2.80
2	Vaikhawlang-Khungphah	-do-	15.00	4.85	F= 3.72 P= Nil	3.98

Nagaland

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
	2006-2007					
1	Upgradation of Wokha-Merapani	Nagaland	60.00	44.45	F= 48.00 P=12.00	16.00
2	Longleng-Ladaigarh (107.36 Km in Nagaland, 20.125 Km in Assam)	Nagaland	107.36	51.53	F= 53.68 P= Nil	9.00
3	Impr. Of road from Chiephapzou to Touphema via Chiethu	-do-	12.00	4.48	F= 12.00 P= Nil	2.80

Tripura

Sl. No.	Name of the Road	State	Length In Km	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007						
1	Dharmanagar-Tilthai-	Tripura	60.00	66.25	Works are in progress	12.00

ISBT/ISTT

Sl. No.	Name of the project	State	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007					
	ISBT Jorhat	Assam	11.38	40%	5.9

Conversion of Timber Bridges to RCC permanent bridge

Sl. No.	Name of the project	State	Cost Rs. In Crores	Physical status	Fund released (Rs. in crore) As on 3/2008
2006-2007					
1	Const. of Br. No. 20/2 on on Orang-Mazbat-Rupa	Assam	0.58	Nil	0
2	Conversion of Timber bridge SH:	Assam	0.61	50%	0.55
3	Conversion of Timber bridge on	Assam	1.73	Nil	0
4	Conversion of SPT Bridge to	Assam	1.95	40%	1
5	Conversion of existing SPT bridge	Assam	0.87	60%	0.5
6	Conversion of SPT Bridge to	Assam	4.23	40%	2
7	Conversion of SPT Br. To RCC	Assam	1.29	25%	0.5
8	Conversion of SPT Br.. To RCC	Assam	4.38	40%	2

Medical & Health Sector:

Sl. No.	STATE	YEAR	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reasons where the funds are not released, though the projects are accepted?
I	Arunachal Pradesh	2006-07	1. Up-gradation of PHC at Raga/Boa Simla, Lower Subansiri Dist.	1. Up-gradation of PHC at Raga/Boa Simla, Lower Subansiri Dist.	Civil constn. Works are in progress	Does not arise
			2. Establishment of Accident and Trauma Centre at Along, West Siang Dist.	2. Establishment of Accident and Trauma Centre at Along, West Siang Dist.	Civil constn. Works are in progress	Does not arise
II	Meghalaya	2006-07	1. Establishment of Accident & Trauma Centre, Tura (for equipment only)	1. Establishment of Accident & Trauma Centre, Tura (for equipment only)	Under implementation	Does not arise
			2. Establishment of Accident & Trauma Centre, Jowai (for equipment only)	2. Establishment of Accident & Trauma Centre, Jowai (for equipment only)	Under implementation	Does not arise
III	Mizoram	2006-07	1. Support for 6 bedded ICU at Presbyterian Hospital, Durtlang	1. Support for 6 bedded ICU at Presbyterian Hospital, Durtlang	Under implementation	Does not arise
IV	Nagaland	2006-07	1. Support for Procurement of Multi-disciplinary Health Care at Zion Hospital, Dimapur	2. Support for Procurement of Multi-disciplinary Health Care at Zion Hospital, Dimapur	100% completed	
			2. Support for construction of 3 nos. of PHCs in difficult areas of ToupHEMA (Kohima Dist), Ruzazho (Phek Dist) and Wozhuro (Wokha Dist)	3. Support for construction of 3 nos. of PHCs in difficult areas of ToupHEMA (Kohima Dist), Ruzazho (Phek Dist)	Under implementation	
V	Sikkim	2006-07	1. Construction of X-Ray Block, Kitchen and Garage cum Seminar room in selected PHCs	1. Construction of X-Ray Block, Kitchen and Garage cum Seminar room in selected PHCs	Under implementation	Does not arise
			2. Establishment of Accident & Trauma Centre at Namchi	2. Establishment of Accident & Trauma Centre at Namchi	Under implementation	Does not arise
VI	Tripura	2006-07	1. Upgradation of Cancer Hospital, Agartala	Under process		

Human Resource Development Sector:

Sl.No.	State	Year	Name of the project put forward by each of the North Eastern States	Name of the accepted project	Status of the project for which funds are released	The reasons where the funds are not released, though the projects are accepted?
1	2	3	4	5	6	7
I	Arunachal Pradesh	2006-07	Construction of residential accommodation and staff quarters and bachelor barracks at Miao	Accepted	On-going	-
			Construction of football gallery at Dirang	Accepted	On-going	
II	Manipur	2006-07	Construction of multipurpose hall-cum-indoor stadium at Meitei Langol	Accepted	Completed	-
			Upgradation of existing gym hall at Sangai Gym, Imphal	Accepted	Completed	-
			Construction of playground at Bungmual, Churachandpur	Accepted	Completed	-
			Construction of playground –cum-gallery at Purul	Accepted	On-going	-
			Construction of multipurpose indoor stadium at Lamphelpat	Accepted	On-going	-
III	Meghalaya	2006-07	Construction of office-cum-durbar hall at Langdongdai	Accepted	On-going	-
IV	Mizoram	2006-07	Construction of sports complex at Khatla	Accepted	On-going	-
			Construction of public playgrounds at Mimbung Village	Accepted	On-going	-
			Construction of badminton hall-cum-youth recreation centre at Kanan veng, Aizawl	Accepted	On-going	-
V	Nagaland	2006-07	Construction of Multidisciplinary outdoor sports complex at Jalukie	Accepted	Completed	-
			Construction of Badminton Hall, Rostrum playground	Accepted	Completed	-