

Sector-wise Monthly Report on Status of Funding of NEC Projects for the month of August, 2018

Sl. No.	NEC Project	Sanction date	Approved Cost	NEC's share	State's share	NEC Release (Date)	NEC Release (Amount)	Utilization Receive (Date)	Utilization Receive (Amount)	%age Utilization	Schedule date of completion	Delay in completion (Months)	State share release (Amount)	State share release (%)	State	Sector	Major Head
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Alternative Model of the Shifting Cultivation at Rajen Happa of Ruhi, Tagungpung, Jaapug, Tamuk, Lota and Sartam Village under Tali Circle, Kurung Kumey District, Arunachal Pradesh (Location: Kurung Kumey dist)	21-11-2013	400.00	360.00	40.00	21-11-2013	144.00	22-12-2014	144.00		November, 2016	21	0.00		Arunach	Agri & A	MH-3601
			400.00	360.00	40.00		144.00		144.00	100.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
2	Establishment of Orange cum Pineapple Garden at Kamrung Hotka of Pech Hoj village under Toru Circle of Papumpare District, Arunachal Pradesh (Location: Papum Pare dist)	20-11-2013	400.00	360.00	40.00	20-11-2013	144.00	01-09-2014	144.00						Arunach	Agri & A	MH-3601
						15-12-2014	144.00	07-08-2017	144.00		November, 2016	21	0.00		Arunach	Agri & A	MH-3601
			400.00	360.00	40.00		288.00		288.00	100.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
3	Cultivation of large Cardamom at Khakam, Longchan, Wakka and Pongchau under Longding District, Arunachal Pradesh (Location: Longding dist)	15-02-2014	500.00	450.00	50.00	15-02-2014	90.00	20-01-2015	90.00						Arunach	Agri & A	MH-3601
						03-02-2016	270.00	0.00	0.00		February, 2017	18	0.00		Arunach	Agri & A	MH-3601
			500.00	450.00	50.00		360.00		90.00	25.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
4	Cultivation of orange and Large Cardamom at Dumba in Tungte village under Gangte Circle, Kurung Kumey District (Location: Kurung Kumey dist)	28-02-2014	500.00	450.00	50.00	28-02-2014	90.00	18-03-2015	90.00						Arunach	Agri & A	MH-3601
						15-06-2015	270.00	0.00	0.00		February, 2017	18	15.00		Arunach	Agri & A	MH-3601

			500.00	450.00	50.00		360.00		90.00	25.00%			15.00	30.00%	Arunach	Agri & A	MH-3601
5	Establishment of Hi-Tech Garden of Mandrin orange, Guava and large Cardamom Garden under Tegiso, Naya Happa of Pech village in Papumpare District, Arunachal Pradesh (Location: Papum Pare dist)	13-06-2014	360.00	324.00	36.00	13-06-2014	129.60	09-12-2015	129.60		June, 2017	14	0.00		Arunach	Agri & A	MH-3601
						26-04-2018	129.60		0.00	Arunach					Agri & A	MH-3601	
			360.00	324.00	36.00		259.20		129.60	50.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
6	Establishment of Bee-Keeping unit and processing units of Honey in various District of Arunachal Pradesh (Locations: East Siang, Lower Subansiri, Upper Dibang valley, West Siang districts)	13-06-2014	231.18	208.06	23.12	13-06-2014	83.22	02-02-2016	83.22		June, 2016	26	0.00		Arunach	Agri & A	MH-3601
						20-12-2017	40.24	0	0.00						Arunach	Agri & A	MH-3601
			231.18	208.06	23.12		123.46		83.22	67.41%			0.00	0.00%	Arunach	Agri & A	MH-3601
7	Implementation of Community based Plantation of Large Cardamom, Walnut, William Pears, Ginger and Chilly at Lazu and dadam Circle under Tirap District, Arunachal Pradesh (Location: Tirap dist)	16-12-2014	408.00	367.20	40.80	16-12-2014	146.88	0	0.00		Dec-17	20	0.00		Arunach	Agri & A	MH-3601
			408.00	367.20	40.80		146.88		0.00	0.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
8	Promotion and Development of Cash Crop in Arunachal Pradesh (Location: Lower Subansiri dist)	16-12-2014	497.80	448.02	49.78	16-12-2014	179.21	09-02-2016	179.21		Dec-17	20	9.95		Arunach	Agri & A	MH-3601
						30-01-2018	179.20	0	0.00						Arunach	Agri & A	MH-3601
			497.80	448.02	49.78		358.41		179.21	50.00%			9.95	19.99%	Arunach	Agri & A	MH-3601
						17-12-2014	137.67	01-09-2017	137.67						Arunach	Agri & A	MH-3601

9	Strengthening of central hatchery, Nirjuli, Arunachal Pradesh (Location: Papum Pare dist)	17-12-2014	382.41	344.17	38.24	26-04-2018	137.67	0	0.00		Jun-16	26	0.00		Arunach	Agri & A	MH-3601
			382.41	344.17	38.24		275.34		137.67	50.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
10	Development of Sericulture in Arunachal Pradesh. (Locations: Papum Pare, East Siang, Siang, West Siang, Lower Subansiri & Upper Subansiri dists)	05-02-2016	696.75	627.07	69.68	05-02-2016	250.82	09-02-2018	250.82		Feb-19	0	25.08		Arunach	Agri & A	MH-3601
						22-03-2018	250.82		0.00						Arunach	Agri & A	MH-3601
			696.75	627.07	69.68		501.64		250.82	50.00%			25.08	35.99%	Arunach	Agri & A	MH-3601
11	Cultivation of Large cardamom in various districts of Arunachal Pradesh (Locations: Lower Dibang Valley, Kurung Kumey, Papum Pare & Lower Subansiri dists)	13-04-2016	662.87	596.58	66.29	13-04-2016	238.63	0	0.00		Apr-19	0	0.00		Arunach	Agri & A	MH-3601
			662.87	596.58	66.29		238.63		0.00	0.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
12	Cultivation of cash crops with intercropping of pineapple/ banana garden at Sika - Bramin Tode, Rani, Magnang, 12-Mile, Sille and Oyan under Sille, Oyan Circle of East Siang districts of Arunachal Pradesh (Location: East Siang dist)	13-04-2016	399.00	359.10	39.90	13-04-2016	143.64	0	0.00		Apr-19	0	0.00		Arunach	Agri & A	MH-3601
			399.00	359.10	39.90		143.64		0.00	0.00%			0.00	0.00%	Arunach	Agri & A	MH-3601
13	Establishment of Poultry, Goaterry, Piggery, Dairy, Fisheries as a single component for the Community at Mai village, Lower Subansiri district, Arunachal Pradesh (Location: Lower Subansiri dist)	27-04-2016	154.27	138.84	15.43	27-04-2016	55.53	01-09-2017	55.53		Apr-19	0	0		Arunach	Agri & A	MH-3601
			154.27	138.84	15.43		55.53		55.53	100.00%			0.00	0.00%	Arunach	Agri & A	MH-3601

14	Large cardamom cultivation at Pitam area of Sindak village under Siyum circle, Upper Subansiri district, Arunachal Pradesh	12-04-2017	400.00	360.00	40.00	12-04-2017	144.00	0	0.00		Apr-20	0	0.00		Arunachal Pradesh	Agri & Allied	MH-3601
			400.00	360.00	40.00		144.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri & Allied	MH-3601
15	Establishment of Large cardamom garden at Nibi-Leba village under Nyobia circle of Kurung Kumey district, Arunachal Pradesh (Implemented by	30-01-2018	480.00	480.00	0.00	30-01-2018	10.00	0	0.00		3 years	0	0.00		Arunachal Pradesh	Agri & Allied	MH-3601
			480.00	480.00	0.00		10.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri & Allied	MH-3601
16	Fish cum paddy cultivation at Choba-I area and Taleha area in Kra-Daadi district, Arunachal Pradesh	30-01-2018	497.00	497.00	0.00	30-01-2018	10.00	0	0.00		3 years	0	0.00		Arunachal Pradesh	Agri & Allied	MH-3601
			497.00	497.00	0.00		10.00		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri & Allied	MH-3601
17	Centre of excellence for development of fish farming at Geying, Jomo village PO/PS Rumgong under Siang District, Arunachal Pradesh"		770.00	693.00	77.00	22-03-2018	234.54	0	0.00			0	0.00		Arunachal Pradesh	Agri & Allied	MH-3601
			770.00	693.00	77.00		234.54		0.00	0.00%			0.00	0.00%	Arunachal Pradesh	Agri & Allied	MH-3601
1	Pilot project for development of Horticulture and Floriculture in BTC area, Assam (Location: Baska, Chirang, Kamrup & Udalguri districts)	03-12-2012	362.87	326.56	36.31	03-12-2012	120.00	11-08-2016	120.00		Dec-15	44	0.00		Assam	Agri & Allied	MH-3601
						24-08-2017	130.63	0.00	0.00						Assam	Agri & Allied	MH-3601
			362.87	326.56	36.31		250.63		120.00	47.88%			0.00	0.00%	Assam	Agri & Allied	MH-3601
2	Construction of Fish Farm at Bherbari, Part-I, Assam. (Location: Kokrajhar dist)	28-01-2013	449.85	404.86	44.99	28-01-2013	130.00	27-02-2017	34.89		Jan-16	31	0.00		Assam	Agri & Allied	MH-3601
			449.85	404.86	44.99		130.00		34.89	26.84%			0.00	0.00%	Assam	Agri & Allied	MH-3601

3	Beel Development for sustainable Livelihood in Dibrugarh, Golaghat, Nagaon and Darrang Districts of Assam (Locations: Dibrugarh, Golaghat, Nagaon and Darrang dists)	06-01-2013	486.67	438.00	48.67	06-01-2013	130.00	19-11-2016	107.13		Jan-15	43	0.00		Assam	Agri & A	MH-3601
			486.67	438.00	48.67		130.00		107.13	82.41%			0.00	0.00%	Assam	Agri & A	MH-3601
4	Employable Skill Development, Assam (Locations: Dhemaji, Dibrugarh, Golaghat, Jorhat, Kamrup, Lakhimpur, Nagaon, Nalbari, Sivsagar and Tinsukia dists)	15-02-2014	383.53	345.18	38.35	15-02-2014	69.00	17-03-2016	69.00		2015, August	36	0.00		Assam	Agri & A	MH-3601
						28-02-2017	80.00	0.00	0.00						Assam	Agri & A	MH-3601
			383.53	345.18	38.35		149.00		69.00	46.31%			0.00	0.00%	Assam	Agri & A	MH-3601
5	Development of the Socio-Economic status of Rural Tribal Women at Sidli Development Block of Kajal Gaon sub Division, Chirang District, Assam (Location: Chirang dist)	04-03-2014	466.76	420.08	46.68	04-03-2014	100.00	11-08-2016	100.00		March, 2017	17	0.00		Assam	Agri & A	MH-3601
						28-02-2017	168.00	0.00	0.00						Assam	Agri & A	MH-3601
			466.76	420.08	46.68		268.00		100.00	37.31%			0.00	0.00%	Assam	Agri & A	MH-3601
6	Construction of Market shed at Salbari Bazar at Mushalpur, Assam (Location: Baska dist)	04-03-2014	187.55	168.80	18.75	04-03-2014	50.64	23-06-2016	50.64		March, 2017	17	8.14		Assam	Agri & A	MH-3601
						24-04-2017	67.52	0.00	0.00						Assam	Agri & A	MH-3601
			187.55	168.80	18.75		118.16		50.64	42.86%			8.14	43.41%	Assam	Agri & A	MH-3601
7	Upgradation of Sericulture training institute at Titabor, Assam (Location: Jorhat dist)	18-12-2014	1281.81	1153.63	128.18	18-12-2014	283.62	17-01-2018	283.62		Dec-17	8	0.00		Assam	Agri & A	MH-3601
						05-02-2018	573.38	0	0.00						Assam	Agri & A	MH-3601
			1281.81	1153.63	128.18		857.00		283.62	33.09%			0.00	0.00%	Assam	Agri & A	MH-3601
8	Development of Fruits and Vegetable wholesale Market at Pamohi (Garchuk) Kamrup, Phase-III, Assam (Location: Kamrup dist)	20-05-2016	1401.28	1261.15	140.13	20-05-2016	100.00	0	0.00		May-18	3	0.00		Assam	Agri & A	MH-3601

			1401.28	1261.15	140.13		100.00		0.00	0.00%			0.00	0.00%	Assam	Agri & A	MH-3601
9	Augmentation of Rubber Platation and Production for Economic Development of Educated Unemployed Indigenous Tribal Communities in BTAD area, Chirang District (BTC), Assam	28-02-2017	96.80	87.12	9.68	28-02-2017	34.84	0	0.00		Feb-18	6	0.00		Assam	Agri & A	MH-3601
			96.80	87.12	9.68		34.84		0.00	0.00%		6	0.00	0.00%	Assam	Agri & A	MH-3601
1	Establishment of Regional Fisheries Estate at Khullakpat fishery No. 123, Manipur (Locations: Churchandpur, Imphal East, Senapati & Ukhrul dists)	19-12-2012	480.10	432.09	48.01	19-12-2012	150.84	29-07-2015	150.84						Manipur	Agri & A	MH-3601
						28-02-2017	120.62	0	0.00		Dec-15	32	15.08		Manipur	Agri & A	MH-3601
			480.10	432.09	48.01		271.46		150.84	55.57%			15.08	31.42%	Manipur	Agri & A	MH-3601
2	Adoption of Milch buffalo (Murrah) in and around Loktak Lake of Manipur (Locations: Bisnupur, Churchandpur, Senapati, Thoubal & Imphal West dists)	20-11-2013 Revised date 12-02-2014	516.71	465.04	51.67	20-11-2013	178.56	21-01-2015	178.56						Manipur	Agri & A	MH-3601
						03.10.2017	186.00	0	0.00		November, 2016	21	17.43		Manipur	Agri & A	MH-3601
			516.71	465.04	51.67		364.56		178.56	48.98%			17.43	33.73%	Manipur	Agri & A	MH-3601
3	Development of Paddy-cum-Pisciculture Scheme in 5(Five) Hill Districts, Manipur (Locations: Churchanpur, Chandel, Senapati & Ukhrul distrs)	21-11-2013				21-11-2013	302.00	29-09-2017	302.00		November, 2016	21			Manipur	Agri & A	MH-3601
			840.00	756.00	84.00	22-03-2018	236.24		0.00				21.49		Manipur	Agri & A	MH-3601
			840.00	756.00	84.00		538.24		302.00	56.11%			21.49	25.58%	Manipur	Agri & A	MH-3601
4	Organizing 10 th State level Orange Festival & Craft exhibition at Tamenglong District HQ, Manipur (Location: Tamenglong dist)	17-12-2013	5.00	4.50	0.50	17-12-2013	4.00	23-08-2014	4.00		Event held	0	2.00		Manipur	Agri & A	MH-3601
			5.00	4.50	0.50		4.00		4.00	100.00%			2.00	400%	Manipur	Agri & A	MH-3601

6	Construction of Women market at Khuman Lampak (Dingku Road) Opposite ISBT, Imphal East, Manipur (Location: Imphal East dist)	04-03-2014	984.60	886.14	98.46	04-03-2014	328.09	0.00	0.00		March, 2016	30	0.00		Manipur	Agri & A	MH-3601
			984.60	886.14	98.46		328.09		0.00	0.00%			0.00	0.00%	Manipur	Agri & A	MH-3601
7	Establishment of Magfruit factory, Manipur (Location: Imphal East dist)	16-06-2015	952.00	856.80	95.20	16-06-2015	342.72	05-08-2016	342.72		Jun-16	26	0.00		Manipur	Agri & A	MH-3601
						24-08-2017	342.72	0	0.00						Manipur	Agri & A	MH-3601
			952.00	856.80	95.20		685.44		342.72	50.00%			0.00	0.00%	Manipur	Agri & A	MH-3601
8	Establishment of Poultry breeding farm at Ningthoukhong, Manipur (Location: Bishnupur dist)	14-03-2016 (Revised on 28-02-2017)	1060.00 (Revised 1155.88)	1040.29	115.59	14-03-2016	200.00	22-08-2016	200.00		Mar-18	5	22.00		Manipur	Agri & A	MH-3601
						28-02-2017	416.12	0	0.00						Manipur	Agri & A	MH-3601
			1155.88	1040.29	115.59		616.12		200.00	32.46%			22.00	19.03%	Manipur	Agri & A	MH-3601
9	Model Horticulture Centre at three locations: Ngarumphung, Tupul and Haipi, Manipur (Locations: Senapati, Tamenglong and Sadar Hill districts)	16-03-2016	1200.00	1080.00	120.00	16-03-2016	225.00	06-07-2017	225.00		Mar-19	0	0.00		Manipur	Agri & A	MH-3601
						07-02-2018	257.73	0	0.00						Manipur	Agri & A	MH-3601
			1200.00	1080.00	120.00		482.73		225.00	46.61%			0.00	0.00%	Manipur	Agri & A	MH-3601
10	Development of Duncan Park at Somsai, Ukhurul, Manipur (Location: Ukhurul dist)	11-05-2016	806.00	725.40	80.60	11-05-2016	200.00	19-06-2017	200.00		May-17	18	22.00		Manipur	Agri & A	MH-3601
						20-12-2017	43.03	0	0.00						Manipur	Agri & A	MH-3601
			806.00	725.40	80.60		200.00		200.00	100.00%			22.00	27.30%	Manipur	Agri & A	MH-3601
11	Constructio of Agro Market Complex at Mayang Imphal Bazar, Imphal West, Manipur. (Location: Imphal West dist)	25-07-2016	697.70	627.93	69.77	25-07-2016	100.00	23.06.2018	100.00		Jul-17	14	0.00		Manipur	Agri & A	MH-3601
						24.7.2018	251.00	0.00	0.00						Manipur	Agri & A	MH-3601
			697.70	627.93	69.77		351.00		100.00	28.49%			0.00	0.00%	Manipur	Agri & A	MH-3601

12	Establishment of Model Floriculture Centre at Leingangching, Kamjong District, Sendra Bishnupur District and Panam Garden, Andro Imphal East District, Manipur	26-02-2018	858.00	772.20	85.80	26-02-2018	308.00	0	0.00		Feb-21	0	0.00		Manipur	Agri & A	MH-3601
			858.00	772.20	85.80		308.00		0.00	0.00%			0.00	0.00%	Manipur	Agri & A	MH-3601
13	Integrated approach for enhancing ecosystem services of Nungkot Sarbei Machengpat at Andro, Imphal East, Manipur	26-02-2018	1329.00	1196.10	132.90	26-02-2018	478.37	0	0.00		Feb-20	0	0.00		Manipur	Agri & A	MH-3601
			1329.00	1196.10	132.90		478.37		0.00	0.00%			0.00	0.00%	Manipur	Agri & A	MH-3601
1	Setting up of a Seed Testing Laboratory in Meghalaya (Locations: East Khasi Hills dist)	22-03-2013	575.42	517.88	57.54	22-03-2013	100.00	14-03-2014	100.00		Mar-16	29	31.07		Meghala	Agri & A	MH-3601
						20-05-2014	310.72	16-12-2016	310.72						Meghala	Agri & A	MH-3601
			575.42	517.88	57.54		410.72		410.72	100.00%			31.07	54.00%	Meghala	Agri & A	MH-3601
2	Lemon Cultivation for Enhancing better Livelihood and Nutrition Security in Meghalaya (Locations: West Jaintia Hills, East Jaintia Hills, East Garo Hills, West Garo Hills, South Garo Hills & South West Garo Hills districts)	26-03-2013	491.00	441.90	49.10	26-03-2013	93.43	15-09-2014	93.43		Mar-16	29	42.18		Meghala	Agri & A	MH-3601
						28-02-2017	83.56	21-08-2017	83.56						Meghala	Agri & A	MH-3601
			491.00	441.90	49.10		176.99		176.99	100.00%			42.18	85.91%	Meghala	Agri & A	MH-3601
3	Establishment of poultry breeding farm-cum-hatchery with 3000 layers parent stock and 2000 broilers parent stock at Phulbari, West Garo Hills, District, Meghalaya. (Location: West Garo Hills dist)	16-06-2015	562.25	506.03	56.22	16-06-2015	202.41	10-03-2017	202.41		Jun-17	15	22.49		Meghala	Agri & A	MH-3601
						03-07-2017	202.41	0	0.00						Meghala	Agri & A	MH-3601
			562.25	506.03	56.22		404.82		202.41	50.00%			22.49	40.00%	Meghala	Agri & A	MH-3601

1	Establishment of Rootstock bank for Grapes at Mualkawi village, Champai district and Scion Bank and Rootstock Bank for Citrus at Maudarh, Lunglei district, Mizoram (Location: Lunglei dist)	18-03-2016	647.14	582.42	64.72	18-03-2016	128.66	0	0.00		Mar-18	5	0.00		Mizoram	Agri & A	MH-3601
			647.14	582.42	64.72		128.66		0.00	0.00%			0.00	0.00%	Mizoram	Agri & A	MH-3601
2	Plantation of Black Pepper at Sairum, Sihphir, Mizoram	11-04-2017	141.66	127.49	14.17	11-04-2017	50.99	0	0.00		Apr-19	0	0.00		Mizoram	Agri & A	MH-3601
			141.66	127.49	14.17		50.99		0.00	0.00%			0.00	0.00%	Mizoram	Agri & A	MH-3601
3	Rubber based settlement project village & strategic development initiative in Lai Autonomous district Council, Mizoram	12-04-2017	404.00	363.60	40.40	12-04-2017	145.44	0	0.00		Apr-20	0	0.00		Mizoram	Agri & A	MH-3601
			404.00	363.60	40.40		145.44		0.00	0.00%			0.00	0.00%	Mizoram	Agri & A	MH-3601
4	Improvement of mandarin orange orchads at Leng village, Serchhip district, Mizoram	18-04-2017	294.00	264.60	29.40	18-04-2017	105.84	0	0.00		Apr-19	0	0.00		Mizoram	Agri & A	MH-3601
			294.00	264.60	29.40		105.84		0.00	0.00%			0.00	0.00%	Mizoram	Agri & A	MH-3601
1	Sericulture Project in the State of Nagaland to be implemented by Department of Sericulture, Nagaland (Locations: Dimapur, Mokokchung & Mon dists)	15-02-2014	488.60 (Revised)	439.74	48.86	15-02-2014	74.24	05-03-2015	74.24		February, 2016	31	24.91		Nagaland	Agri & A	MH-3601
						19-06-2017	150.00	13-04-2018	150.00						Nagaland	Agri & A	MH-3601
			488.60	439.74	48.86		224.24		74.24	33.11%			24.91	50.98%	Nagaland	Agri & A	MH-3601
2	Rubber Plantation, Nagaland (Locations: Dimapur, Mokokchung & Wokha dists)	15-02-2014	908.00	817.20	90.80	15-02-2014	163.00	13-04-2015	163.00		February, 2016	31	54.43		Nagaland	Agri & A	MH-3601
						22-09-2015	326.88	11-07-2016	326.88						Nagaland	Agri & A	MH-3601
			908.00	817.20	90.80		489.88		489.88	100.00%			54.43	59.94%	Nagaland	Agri & A	MH-3601
						18-12-2014	178.20	02-11-2015	178.20						Nagaland	Agri & A	MH-3601

3	Beekeeping and Honey Development in Nagaland Phase-II (Locations: Kohima, Phek, Peren, Mon, Mokokchung, Zunheboto, Wokha, Tuensang & Longleng dists)	18-12-2014	495.00	445.50	49.50	28-02-2017	178.20	22.05.2018	178.20		Dec-17	18	39.60		Nagaland	Agri & A	MH-3601
						24.7.2018	89.10								Nagaland	Agri & A	MH-3601
			495.00	445.50	49.50		445.50		356.40	80.00%			39.60	80.00%	Nagaland	Agri & A	MH-3601
4	Development of Paddy cum Fish Culture, Nagaland. (Locations: Phek, Kohima, Zunheboto & Mokokchung dists)	25-02-2015	400.00	360.00	40.00	25-02-2015	76.85	08-05-2017	76.85		Feb-16	30	0.00		Nagaland	Agri & A	MH-3601
						28-06-2017	144.00	6.6.2018	144.00						Nagaland	Agri & A	MH-3601
						22-03-2018	200.00								Nagaland	Agri & A	MH-3601
			400.00	360.00	40.00		344.00		76.85	22.34%			0.00	0.00%	Nagaland	Agri & A	MH-3601
5	Fishery project at Molongyimsen, Mokokchung district, Nagaland (Location: Mokokchung dist)	17-03-2016	241.30	217.17	24.13	17-03-2016	86.87	06-03-2017	86.87		Mar-18	5	0.00		Nagaland	Agri & A	MH-3601
						11-04-2017	86.87	14-09-2017	86.87						Nagaland	Agri & A	MH-3601
						05-02-2018	43.43	0	0.00						Nagaland	Agri & A	MH-3601
			241.30	217.17	24.13		173.74		173.74	100.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
6	Fishery project at Lamhai Dunki village Peren district, Nagaland (Location: Peren dist)	17-03-2016	334.00	300.60	33.40	17-03-2016	120.24	03-08-2016	120.24		Mar-18	5	13.36		Nagaland	Agri & A	MH-3601
						28-02-2017	120.24	27-09-2017	120.24						Nagaland	Agri & A	MH-3601
						22-03-2018	60.12		0.00						Nagaland	Agri & A	MH-3601
			334.00	300.60	33.40		300.60		240.48	80.00%			13.36	40.00%	Nagaland	Agri & A	MH-3601
7	Watershed management for sustainable agriculture production and improved livelihood, Nagaland. (Locations; Dimapur, Zuheboto, Wokha, Mokokchung & Mon districts)	02-05-2016	410.00	369.00	41.00	02-05-2016	100.00	29-06-2017	100.00		May-18	3	11.11		Nagaland	Agri & A	MH-3601
						20-03-2018	111.34		0.00						Nagaland	Agri & A	MH-3601
			410.00	369.00	41.00		211.34		100.00	100.00%			11.11	27.10%	Nagaland	Agri & A	MH-3601

8	Piggery Infrastructures feed and fodder development in Nagaland. (Locations: Dimapur, Kiphire, Kohima, Longleng, Mokokchung, Mon, Peren, Phek, Tuensang, Wokha & Zuheboto dists)	19-04-2016	463.52	417.17	46.35	19-04-2016	166.86	29-06-2017	166.86		Apr-19	0	0.00		Nagaland	Agri & A	MH-3601
			463.52	417.17	46.35		166.86		166.86	100.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
9	Agri Development in cluster basis at Peren, Mokokchung and Mon districts, Nagaland (Locations: Peren, Mokokchung & Mon dists)	02-05-2016	660.00	594.00	66.00	02-05-2016	195.58	06-03-2017	195.58		May-17	15	21.73		Nagaland	Agri & A	MH-3601
						07-02-2018	279.00	0	0.00						Nagaland	Agri & A	MH-3601
			660.00	594.00	66.00		474.58		195.58	41.21%			21.73	32.92%	Nagaland	Agri & A	MH-3601
10	Expansion of Dragon Fruit farming at Shitovi village, Dimapur, Nagaland	11-04-2017	171.80	154.62	17.18	11-04-2017	61.85	0	0.00		Apr-20	0			Nagaland	Agri & A	MH-3601
			171.80	154.62	17.18		61.85		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
11	Creation of Botanical garden and recreational park at Jalukie, Nagaland	12-04-2017	287.00	258.30	28.70	12-04-2017	103.32	0	0.00		Apr-19	0			Nagaland	Agri & A	MH-3601
			287.00	258.30	28.70		103.32		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
12	Development of fish seed and table fish farm at Ghowoto village, Dimapur, Nagaland	12-04-2017	599.00	539.10	59.90	12-04-2017	215.64	0	0.00		Apr-19	0			Nagaland	Agri & A	MH-3601
			599.00	539.10	59.90		215.64		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
13	Setting up of Model Dairy farm in Nagaland	18-04-2017	364.00	327.60	36.40	18-04-2017	131.04	0	0.00		Apr-19	0			Nagaland	Agri & A	MH-3601
			364.00	327.60	36.40		131.04		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
14	Establishment of Mini Honey Industrial Unit, Apitherapy Cell, Museum & Showroom at 6th Mile Dimapur, Nagaland	15-06-2017	245.16	220.64	24.52	15-06-2017	22.00	22-01-2018	22.00		Jun-19	0			Nagaland	Agri & A	MH-3601
			245.16	220.64	24.52		22.00		22.00	100.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601

15	Construction of Security Fencing Patrolling Road, Culvert, Protection Camps, Watch Towers and Barrack at Singphan Wildlife Sanctuary, Nagaland	22-03-2018	514.00	462.60	51.40	22-03-2018	185.00	0	0.00						Nagaland	Agri & A	MH-3601
			514.00	462.60	51.40		185.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
16	Infrastructure Development of Green Park at State Horticulture Nursery (SHN) Dimapur, Nagaland	22-03-2018	379.96	341.96	38.00	22-03-2018	10.00	0	0.00						Nagaland	Agri & A	MH-3601
			379.96	341.96	38.00		10.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
17	Development of Eri culture for sustainable livelihood of Eri farmers in Dimapur Nagaland	22-03-2018	278.00	250.20	27.80	22-03-2018	10.00	0	0.00						Nagaland	Agri & A	MH-3601
			278.00	250.20	27.80		10.00		0.00	0.00%			0.00	0.00%	Nagaland	Agri & A	MH-3601
1	Cultivation of Commercial Floriculture Crops, Rumtek, East Sikkim (Location: East Sikkim dist)	18-12-2012	382.71	344.43	38.28	18-12-2012	120.00	12-08-2016	120.00		Dec-15	32	0.00		Sikkim	Agri & A	MH-3601
						28-02-2017	137.78	0	0.00						Sikkim	Agri & A	MH-3601
			382.71	344.43	38.28		257.78		120.00	46.55%			0.00	0.00%	Sikkim	Agri & A	MH-3601
2	Farm Mechanisation, Sikkim (Locations: East Sikkim, North Sikkim, West Sikkim & South Sikkim dists)	21-11-2013	504.05	453.64	50.41	21-11-2013	181.46	18-09-2014	181.46		Nov. 2014	45	20.16		Sikkim	Agri & A	MH-3601
						26-04-2017	129.88	0	0.00						Sikkim	Agri & A	MH-3601
			504.05	453.64	50.41		311.34		181.46	58.28%			20.16	39.99%	Sikkim	Agri & A	MH-3601
3	Establishment of trout breeding farm at Yakthang, Jyajuk under Lachen block, North Sikkim (Location: North Sikkim dist)	17-09-2015	326.31	293.68	32.63	17-09-2015	117.48	23-02-2017	117.00		September, 2017	11	0.00		Sikkim	Agri & A	MH-3601
						28-02-2017	112.00	0	0.00						Sikkim	Agri & A	MH-3601
			326.31	293.68	32.63		229.48		117.00	50.98%			0.00	0.00%	Sikkim	Agri & A	MH-3601
4	Development of Commercial Floriculture in Sikkim (Locations: South Sikkim & East Sikkim dists)	12-05-2016	644.00	579.60	64.40	12-05-2016	150.00	12-02-2018	150.00		May 2018	0	16.67		Sikkim	Agri & A	MH-3601
						22-03-2018	278.00	0	0.00						Sikkim	Agri & A	MH-3601

			644.00	579.60	64.40		428.00		150.00	35.05%		0	16.67	25.89%	Sikkim	Agri & A	MH-3601
1	Distribution of crossbreed Pregnant Heifer to the farmers (Locations: Dhalai, Gomati, Sipahijala, Khowai, Unakoti, North Tripura, West Tripura & South Tripura dists)	08-11-2013	360.00	324.00	36.00	08-11-2013	64.80	05-01-2015	64.80		November, 2017	8	0.00		Tripura	Agri & A	MH-3601
						28-02-2017	194.40	0	0.00						Tripura	Agri & A	MH-3601
			360.00	324.00	36.00		259.20		64.80	25.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
2	Sericulture Training institute in Tripura. (Location: West Tripura dist)	23-11-2012	434.06	390.65	43.41	23-11-2012	140.00	16-05-2014	140.00		Nov. 2014	45	0.00		Tripura	Agri & A	MH-3601
						13-06-2014	150.00	10-12-2015	150.00						Tripura	Agri & A	MH-3601
												31.7.2018	100.65	-	0.00		
			434.06	390.65	43.41		390.65		290.00	74.24%			0.00	0.00%	Tripura	Agri & A	MH-3601
3	Moderrnization and Strengthening of regional Exotic Pig Breeding Farm, Nalkata, Tripura. (Location: North Tripura dist)	20-03-2015	186.55	167.90	18.65	20-03-2015	67.15	14-12-2016	67.15		Mar-16	29	0.00		Tripura	Agri & A	MH-3601
						23-02-2017	67.15	0	0.00						Tripura	Agri & A	MH-3601
			186.55	167.90	18.65		134.30		67.15	50.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
4	Establishment of Rural collection centre for Fruits and Vegetables (Location: South Tripura dist)	13-05-2015	276.42	248.77	27.65	13-05-2015	99.51	21-04-2016	99.51		May-16	29	22.12		Tripura	Agri & A	MH-3601
						28-02-2017	99.51	21-12-2017	99.51						Tripura	Agri & A	MH-3601
									276.42	248.77	27.65		199.02		199.02	100.00%	
5	Strengthening of Exotic Pig Breeding Farm, Birchandra Manu, Tripura (Location: South Tripura dist)	09-03-2016	388.60	349.74	38.86	09-03-2016	139.90	05-05-2017	139.90		Mar-19	0	15.55		Tripura	Agri & A	MH-3601
						02-06-2017	139.90	0	0.00						Tripura	Agri & A	MH-3601
									388.60	349.74	38.86		279.80		139.90	50.00%	

6	Augmentation of production potential of hybrid true potato seed at Horticulture Research Centre, Nagichera, Tripura. (Location: Nagichera; Implementing Agency - Dept. of Horticulture & Soil Conservation, Govt. of Tripura)	28-02-2017	181.00	162.90	18.10	28-02-2017	64.80	0	0.00	0.00%	Feb-18	6	0.00		Tripura	Agri & A	MH-3601
			181.00	162.90	18.10		64.80		0.00	0.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
7	Setting up of 10 New Agri Development Research Centre with IT facilities in jampuijala, Karbook, Ompi, Killa, Kakraban, Amarpur, Satchand, Jirania, Duki and Kadamtala, Tripura	26-02-2018	1295.00	1165.50	129.50	26-02-2018	287.00	0	0.00		Feb-20	0	0.00		Tripura	Agri & A	MH-3601
			1295.00	1165.50	129.50		287.00		0.00	0.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
8	Strengthening of district composite livestock farm, Nalicherra, Dhalai district, Tripura	26-02-2018	174.00	156.60	17.40	26-02-2018	62.28	0	0.00		Feb-19	0	0.00		Tripura	Agri & A	MH-3601
			174.00	156.60	17.40		62.28		0.00	0.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
9	Strengthening of Up-graded Gram Sevak Training Centre at Lembucherra, West Tripura for Skill Development of the Farmers & Extension Agencies, Tripura	26-02-2018	804.00	723.60	80.40	26-02-2018	205.00	0	0.00		Feb-20	0	0.00		Tripura	Agri & A	MH-3601
			804.00	723.60	80.40		205.00		0.00	0.00%			0.00	0.00%	Tripura	Agri & A	MH-3601
						28-03-2013	100.00	25-11-2014	100.00						Other Ag	Agri & A	MH-2552

1	Establishment of Bio Village for Sustainable & inclusive growth of small farmers and community in Nagaland	28-03-2013	250.97	250.97	0.00	15-12-2014	100.00	13-06-2017	100.00		March, 2016	29	0.00		Other Ag	Agri & A	MH-2552
			250.97	250.97	0.00		200.00		200.00	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
2	NERCORMP-III (Implemented by NERCORMP Location: Arunachal Pradesh (Tirap & Changlang) & Manipur(Churchandpur & Chandel)	28-04-2014	54000.00	40000.00	14000.00	28-04-2014	1500.00	12-08-2014	1500.00		Apr-19	0	0.00		Other Ag	Agri & A	MH-2552
						28-11-2014	1100.00	25-03-2015	1100.00						Other Ag	Agri & A	MH-2552
						13-05-2015	1400.00	14-10-2015	1400.00						Other Ag	Agri & A	MH-2552
						20-10-2015	1419.57	22-04-2016	1400.00						Other Ag	Agri & A	MH-2552
						20-05-2016	3500.00	20-09-2016	3500.00						Other Ag	Agri & A	MH-2552
						26-09-2016	3500.00	16-02-2017	3500.00						Other Ag	Agri & A	MH-2552
						02-03-2017	700.00	16-05-2017	700.00						Other Ag	Agri & A	MH-2552
						15.06.2017	3700.00		3700.00						Other Ag	Agri & A	MH-2552
						20.07.2018	3355.00	0	0.00						Other Ag	Agri & A	MH-2552
			54000.00	40000.0	14000.0		20174.57		16800.00	83.27%			0.00	0.00%	Other Ag	Agri & A	MH-2552
3	Establishment of Elite Nursery, NERCORMP (Implemented by NERCORMP Location : Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	29-02-2016	106.00	106.00	0.00	29-02-2016	42.40	14-09-2016	42.40		Feb-19	0	0.00		Other Ag	Agri & A	MH-2552
						26-09-2016	42.40	27-10-2017	42.40						Other Ag	Agri & A	MH-2552
			106.00	106.00	0.00		84.80		84.80	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
4	Livelihood project on Agriculture, Horticulture & allied activities in both Project and Non-Project villages, NERCORMP (Implemented by NERCORMP, Location: Assam, Manipur & Meghalaya)	29-02-2016	148.54	148.54	0.00	29-02-2016	59.42	19-09-2016	59.42		Feb-18	6	0.00		Other Ag	Agri & A	MH-2552
						26-09-2016	59.42	30-10-2017	59.42						Other Ag	Agri & A	MH-2552
			148.54	148.54	0.00		118.84		118.84	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
5	Establishment of Resource Centre, Ukhrul, NERCORMP (Implemented by NERCORMP,	17-03-2016	490.73	490.73	0.00	17-03-2016	178.51	23-07-2018	178.51		Mar-18	5	0.00		Other Ag	Agri & A	MH-2552

	Location: Ukhrul distrit)					27-08-2018	196.30								Other Ag	Agri & A	MH-2552
			490.73	490.73	0.00		374.81		178.51	47.63%			0.00	0.00%	Other Ag	Agri & A	MH-2552
6	Establishment of Multi-Utility cum CFC building with Diesel Operated Spices & Cereal Grinding Machine, NERCORMP (Implemented by NERCORMP, Location: Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	17-03-2016	344.65	344.65	0.00	17-03-2016	118.18	27-10-2017	118.18						Other Ag	Agri & A	MH-2552
						06-12-2017	137.86	0	0.00		Mar-17	17	0.00		Other Ag	Agri & A	MH-2552
			344.65	344.65	0.00		118.18		118.18	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
7	Establishment of Marketing cum collection centre (a) Large Centre 4 nos. and (b) Small centre 2 nos. (Implemented by NERCORMP, Location : Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	21-03-2016	155.00	155.00	0.00	21-03-2016	50.00	27-10-2017	50.00						Other Ag	Agri & A	MH-2552
						06-12-2017	62.00	0	0.00		Mar-17	17	0.00		Other Ag	Agri & A	MH-2552
			155.00	155.00	0.00		50.00		50.00	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
8	Setting up of Piggery Breeding Units, NERCORMP (Implemented by NERCORMP, Location: Assam (Dima Hasao & Karbi Anglong, Manipur (Senapati & Ukhrul) & Meghalaya (West Garo Hills & West Khasi Hills)	17-03-2016	635.82	635.82	0.00	17-03-2016	100.00	21-09-2016	100.00						Other Ag	Agri & A	MH-2552
						26-09-2016	254.33	27-10-2017	254.33		Mar-18	5	0.00		Other Ag	Agri & A	MH-2552
			635.82	635.82	0.00		354.33		354.33	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
						17-03-2016	200.00	17-06-2017	200.00						Other Ag	Agri & A	MH-2552
						11-08-2017	226.00	28.3.2018	226.00						Other Ag	Agri & A	MH-2552

9	Pig Farming through promotion of Farmer Producer Organization (FPO) Tamulpur Subdivision, Baska (BTAD) district, Assam. (Implemented by AAU, Location: Baska district, Assam)	17-03-2016	565.00	565.00	0.00	31.7.2018	139.00				Mar-17	17	0.00		Other Ag	Agri & A	MH-2552
			565.00	565.00	0.00		565.00		426.00	75.40%			0.00	0.00%	Other Ag	Agri & A	MH-2552
10	Construction & establishment of Subji Mandi/ Marketing Complex at Wino Bazar, Ukhrul, Manipur (Implemented by NERCORMP)	21-03-2016	450.00	450.00	0.00	21-03-2016	50.00	27-10-2017	50.00		Mar-18	5			Other Ag	Agri & A	MH-2552
						27-08-2018	180.00								Other Ag	Agri & A	MH-2552
			450.00	450.00	0.00		230.00		50.00	460.00%		5	0.00	0.00%	Other Ag	Agri & A	MH-2552
11	Development of demonstration plots on integrated farming system in Ukhrul districts, Manipur (Implemented by NERCORMP)	27-04-2016	160.00	160.00	0.00	27-04-2016	64.00	27-07-2017	64.00		Apr-18	4	0.00		Other Ag	Agri & A	MH-2552
						24-08-2017	64.00	0	0.00						Other Ag	Agri & A	MH-2552
			160.00	160.00	0.00		128.00		64.00	50.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
12	Display of NERCORMP products during Hon'ble Prime Minister Visits (Implemented by NERCORMP)	25-05-2016	13.70	13.70	0.00	25-05-2016	10.00	27-10-2017	13.40		Event	0	0.00		Other Ag	Agri & A	MH-2552
			13.70	13.70	0.00		10.00		13.40	134.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
	Development of Model Farm for fish based integrated system in Lamphelpat, Manipur (Implemented by Central	14-07-2016 (AA revised				14-07-2016	480.80	29-07-2017	480.80			1	0.00		Other Ag	Agri & A	MH-2552

13	Agricultural University, Imphal through Manipur Tribal Development Corporation Ltd., (A Govt. of Manipur undertaking).	on 22-07-2016)	1417.00	1417.00	0.00	12-09-2017	528.80	0	0.00		Jul-18	1	0.00		Other Ag	Agri & A	MH-2552
			1417.00	1417.00	0.00		1009.60		480.80	47.62%			0.00	0.00%	Other Ag	Agri & A	MH-2552
14	Organization of Pig-Expo at Guwahati, Assam (Implemented by NRC on PIG, ICAR, Rani, Guwahati, Assam)	06-09-2016	13.30	13.30	0.00	06-09-2016	12.00	13-06-2017	12.00						Other Ag	Agri & A	MH-2552
						08-01-2018	1.30	0	0.00		Event	0	0.00		Other Ag	Agri & A	MH-2552
			13.30	13.30	0.00		13.30		12.00	90.23%			0.00	0.00%	Other Ag	Agri & A	MH-2552
15	Establishment of modern boar semen production centre and creation of extension facilities for capacity building of piggery stakeholders. (Implemented by NRC on PIG, ICAR, Rani, Guwahati, Assam)	06-09-2016	431.00	431.00	0.00	06-09-2016	172.40	0	0.00		Sep-19	0	0.00		Other Ag	Agri & A	MH-2552
			431.00	431.00	0.00		172.40		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
16	North East Agro-Business Trade Festival (NEAT FEST) 2016 (Implemented by NERCORMP)	26-09-2016	40.00	40.00	0.00	26-09-2016	35.00	0	0.00		Event	0	0.00		Other Ag	Agri & A	MH-2552
			40.00	40.00	0.00		35.00		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
17	Food processing investor's meet during FY 2016-17 in the North Eastern States (Implemented by NERAMAC)	26-09-2016	80.00	80.00	0.00	26-09-2016	64.00	0	0.00		Event	0	0.00		Other Ag	Agri & A	MH-2552
			80.00	80.00	0.00		64.00		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
18	Geographical Indication (GI) Registration of Horticulture Products of North East Region from every NE State & Integrated Export Development Project (Implemented by NERAMAC Location Guwahati)	14-10-2016	127.98	127.98	0.00	14-10-2016	51.19	0	0.00		Mar-18	5	0.00		Other Ag	Agri & A	MH-2552
			127.98	127.98	0.00		51.19		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
						14-10-2016	594.00	08-04-2017	594.00			0	0.00		Other Ag	Agri & A	MH-2552

19	Integrated Horticulture Development Projects for the States of Manipur, Nagaland and Mizoram (Implemented by Central Institute of Horticulture, Dept. of Agriculture, Nagaland. Location: Nagaland, Manipur and Mizoram)	14-10-2016	1485.00	1485.00	0.00	20-09-2017	594.00	0	0.00		Oct-19	0	0.00		Other Ag	Agri & A	MH-2552
			1485.00	1485.00	0.00		1188.00		594.00	50.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
20	Construction of way side amenities as part of Prime Minister Swachh Bharat Abhiyan (Clean India Mission) on approved Tourist Circuit falling under NERCORMP Project Area in Ukhrul, Chandel and Senapati districts of Manipur. (Implemented by NERCORMP, Location: Ukhrul, Chandel and Senapati districts)	20-10-2016	1300.00	1300.00	0.00	20-10-2016	520.00	27-10-2017	482.03		Oct-18	0	0.00		Other Ag	Agri & A	MH-2552
			1300.00	1300.00	0.00		520.00		482.03	92.70%			0.00	0.00%	Other Ag	Agri & A	MH-2552
21	Integrated traditional farming for improvement of rural economy and sustainable livelihood, Manipur. (Implemented by ICAR (RC) for NEH Region, Umiam, Meghalaya)	17-10-2016	81.49	81.49	0.00	17-10-2016	32.60	13-10-2017	22.80		Oct-18	0	0.00		Other Ag	Agri & A	MH-2552
			81.49	81.49	0.00		32.60		22.80	69.94%			0.00	0.00%	Other Ag	Agri & A	MH-2552
22	Construction of Marketing Complex Building of NERAMAC at Six Miles at Guwahati, Assam (Implemented by NERAMAC)	14-03-2017	1315.12	1315.12	0.00	14-03-2017	475.31	0	0.00		Sep-19	0	0.00		Other Ag	Agri & A	MH-2552
			1315.12	1315.12	0.00		475.31		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
23	Improving livelihood benchmark of poor and ultra poor through Fishery Centric Growth and Employment Intervention in Nalbari district, Assam (Implemented by AAU)	15-03-2017	1370.24	1370.24	0.00	15-03-2017	548.09	14-08-2017	548.09		Mar-20	0	0.00		Other Ag	Agri & A	MH-2552
						20-09-2017	329.80	0	0.00			0	0.00		Other Ag	Agri & A	MH-2552

			1370.24	1370.24	0.00		877.89		548.09	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
24	Development of Inland fisheries and aquaculture by constructing ponds in Manipur (Implemented by Manipur Fish Farmers' Development Agency (MFFDA), Lamphel, Imphal)	21-03-2017	1452.29	1452.29	0.00	21-03-2017	580.91	0	0.00		Mar-19	0	0.00		Other Ag	Agri & A	MH-2552
			1452.29	1452.29	0.00		580.91		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
25	Gap funding for watershed and springshed for watershed village in Manipur. (Implemented by State Level Nodal Agency, Planning Department, Govt. of Manipur)	21-03-2017	605.20	605.20	0.00	21-03-2017	242.00	0	0.00		Mar-20	0	0.00		Other Ag	Agri & A	MH-2552
			605.20	605.20	0.00		242.00		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
26	Setting up of Piggery Fattening units in NERCORMP - III districts of North East India - NERCORMP (Implemented by NERCORMP)	22-03-2017	1496.00	1496.00	0.00	22-03-2017	463.00	0	0.00		Mar-19	0	0.00		Other Ag	Agri & A	MH-2552
			1496.00	1496.00	0.00		463.00		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
27	Setting up of Poultry Hatchery and Rearing units in NERCORMP - III districts of North East India - NERCORMP (Implemented by NERCORMP)	22.03.2017	998.00	998.00	0.00	22-03-2017	200.72	0	0.00	0.00%	Mar-19	0	0.00		Other Ag	Agri & A	MH-2552
			998.00	998.00	0.00		200.72		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
28	Construction of sub-division level tribal market complex, Manipur (Implemented by Tribal Affairs, Hills & S.C. Development Department)	13-07-2016 (AA revised on 22-07-2016)	1403.00	1403.00	0.00	13-07-2016	503.20	20-03-2017	503.20		Jul-17	13	0.00		Other Ag	Agri & A	MH-2552
			1403.00	1403.00	0.00		503.20		503.20	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552

29	Promotion of Integrated Horticulture Farming System in Shifting Cultivation Areas of Manipur (Implemented by Eastern Border Areas Development Authority (EBADA), Location:	26-10-2016	1306.00	1306.00	0.00	26-10-2016	522.00	24-03-2018	522.00		Oct 2019	0	0.00		Other Ag	Agri & A	MH-2552
						13-04-2018	522.00								Other Ag	Agri & A	MH-2552
			1306.00	1306.00	0.00		1044.00		522.00	50.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
30	Training programme on Strategies for designing sustainable projects for livelihood & income enhancement in North-East India, Guwahati, Assam (Implemented by The Energy and Resource Institute (TERI), Location: Guwahati, Assam)	19-12-2016	5.00	5.00	0.00	19-12-2016	4.00	12-01-2018	4.00		Event held and completed (8-9th March 2017)	0	0.00		Other Ag		
			5.00	5.00	0.00		4.00		4.00	100.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
31	Demonstration through animal based integrated indigenous farming systems for sustained livelihood in and around Khoupum areas of Tamenglong district of Manipur, KVK, Tamenglong under ICAR. (Implemented by ICAR (RC), Umiam, Meghalaya)	28-02-2017	213.71	213.71	0.00	28-02-2017	85.48	13-10-2017	5.00		Feb-20	0	0.00		Other Ag		
			213.71	213.71	0.00		85.48		5.00	5.85%			0.00	0.00%	Other Ag	Agri & A	MH-2552
32	Establishment of Modern Dairy Cattle at SASRD, Medziphema Campus, Nagaland University (Implemented by School of Agricultural Sciences and Rural Development (SASRD), Medziphema Campus, Nagaland University)	28-02-2017	1344.18	1344.18	0.00	28-02-2017	537.67	0	0.00		Feb-19	0	0.00		Other Ag	Agri & A	MH-2552
			1344.18	1344.18	0.00		537.67		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
						28-02-2017	245.00	11.10.2017	245.00				0.00		Nagaland	Agri & A	MH-2552

33	Construction of table fish production farm at Duilongua village, New Jalukie, Peren district, Nagaland (Implemented by MARCOFED Ltd.)	28-02-2017	612.50	612.50	0.00	26/04/2018	245.00		0.00								
			612.50	612.50	0.00		490.00		245.00	50.00%		0	0.00	0.00%	Nagaland	Agri & A	MH-2552
34	Integrated Horticulture including fisheries for NEH region of India, ICAR, NEH Region, Umiam, Meghalaya	02-03-2017	1496.10	1496.10	0.00	02-03-2017	598.44	13-10-2017	53.65							Agri & A	MH-2552
			1496.10	1496.10	0.00		598.44		53.65	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
35	Construction of farmers' hostel for ICAR, Lamphelpat, Imphal West district, Manipur (Implemented by ICAR (RC) for NEH Region, Umiam)	14-03-2017	1376.17	1376.17	0.00	14-03-2017	550.00									Agri & A	MH-2552
			1376.17	1376.17	0.00		550.00		0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
36	Community based approach for commercialization and increasing export potential of some economic important horticultural crops in Ukhrul district of Manipur (Implemented by: ICAR (RC) for NEH Region, Umiam)	15-03-2017	108.96	108.96	0.00	15-03-2017	37.14	13-10-2017	6.43			0				Other Ag	Agri & A
			108.96	108.96	0.00		37.14		6.43	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552

37	Setting up of Common facility centre for processing of fruits & vegetable including spices at Shirui village, Ukhrul district, Manipur (Implemented by ICAR (RC) for NEH Region, Umiam, Barapani)	15-03-2017 (Revised on 18-07-2017)	119.46 (Revised AA 128.00)	119.46	0.00	15-03-2017	47.78	0	0.00			0			Other Ag	Agri & A	MH-2552
			128.00	128.00	0.00		47.78		0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
38	Management system for controlling milking and animal monitoring solutions, Thuampui, Aizawl, Mizoram (Implemented by MULCO Ltd. Under Animal Husbandry & Veterinary Department, Govt. of Mizoram)	20-03-2017	224.00	224.00	0.00	20-03-2017	89.60	0	0.00		Mar-20	0			Mizoram	Agri & A	MH-2552
			224.00	224.00	0.00		89.60		0.00	0.00%		0	0.00	0.00%	Mizoram	Agri & A	MH-2552
39	Construction of U Tirot Sing Market Complex, Mairang, West Khasi Hill district, Meghalaya (Implemented by NERCORMP)	22-03-2017 (Revised on 25.07.2017)	1354.99 (Revised 1286.00)	1354.99	0.00	22-03-2017	316.14	0	0.00			0			Other Ag	Agri & A	MH-2552
			1286.00	1286.00	0.00		316.14		0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
40	Construction of Khashimla Women Market Complex near Naga Gate, Hungpung, Ukhrul district, Manipur (Implemented by Regional Society, PSU-NERCORMP, NERCRRMS, Shillong, Meghalaya)	11-04-2017	1448.00	1448.00	0.00	11-04-2017	579.20	0	0.00		Apr-20	0	0.00		Other Ag	Agri & A	MH-2552
			1448.00	1448.00	0.00		579.20		0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
						27-06-2017	387.00	24-10-2017	387.00						Other Ag	Agri & A	MH-2552

41	Financial support for handholding and consolidation of NERCORMP-II districts (Implemented by NERCORMP, NERCORMS, Shillong, Meghalaya)	27-06-2017	774.00	774.00	0.00	19-03-2018	153.00	06-08-2018	153.00		Jun-19	0	0		Other Ag	Agri & A	MH-2552
			774.00	774.00	0.00		540.00		540.00	100.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
42	Animal Husbandry, Promotion of Animal Husbandry based micro-enterprises for self employment of the BPL tribal women and youth in the blocks of Kangpokpi and Senapati district of Manipur (Implemented by TP Cell, Valley-II, Manipur)	13-07-2017	855.00	855.00	0.00	13-07-2017	342.00	17-03-2018	342.00		Jul-19	0	0		Other Ag	Agri & A	MH-2552
						16-04-2018	342.00	0	0.00						Other Ag	Agri & A	MH-2552
			855.00	855.00	0.00		684.00		0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
43	Setting up of Dairy Farm at Dimapur, Nagaland (Implemented by Agency for Porcine Foundation and Development of Nagaland (APFADON))	13-07-2017	251.00	251.00	0.00	13-07-2017	100.40	0	0.00		Jul-19	0			Nagaland	Agri & A	MH-2552
			251.00	251.00	0.00		100.40		0.00	0.00%		0	0.00	0.00%	Nagaland	Agri & A	MH-2552
44	Setting up of 1 Poultry Breeding Farm & 30 Satellite Farms at Dimapur, Nagaland (Implemented by Agency for Porcine Foundation and Development of Nagaland (APFADON))	13-07-2017	307.66	307.66	0.00	13-07-2017	123.00	0	0.00		Jul-19	0			Nagaland	Agri & A	MH-2552
			307.66	307.66	0.00		123.00		0.00	0.00%		0	0.00	0.00%	Nagaland	Agri & A	MH-2552

45	Regional Workshop on "Learning and Sharing from the Best Practices of Community- led Sustainable Livelihoods Development in North East India (Implementedd by NERCORMP)	09-08-2017	40.00	40.00	0.00	09-08-2017	35.00	0	0.00		17-Sep	5			Other Ag	Agri & A	MH-2552
			40.00	40.00	0.00		35.00		0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
46	Pilot Project on Farmer Producer Companies (FPCs) for Agricultural Reforms in NER (Arunachal Pradesh & Assam State under SFAC)	14-08-2017	150	150	0	14-08-2017	60.00	0	0.00			0	0		Other Ag	Agri & A	MH-2552
			150.00	150.00	0.00		60.00	0	0.00	0.00%			0.00	0.00%	Other Ag	Agri & A	MH-2552
47	Construction of Public Toilet Complex at PMKVY Training Centre, Ukhrul, Manipur (Implemented by NERCORMP)	25-09-2017	15.94	15.94	0	25-09-2017	6.38	0	0.00		Sept-18	0	0		Other Ag	Agri & A	MH-2552
			15.94	15.94	0		6.38	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
48	Food Processing Centre at Mokokchung, Nagaland (Implemented by Nagaland State Agriculture Marketing Board(NSAMB), a statutory body of the Govt. of Nagaland)	19-12-2017	269.00	269.00	0.00	19-12-2017	100.00	0	0.00		Dec-19	0	0		Other Ag	Agri & A	MH-2552
			269.00	269.00	0.00		100.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
49	Integrated organic Pineapples farming in Nagaland (Implemented by Small Farmers Agri Business Consortium (SFAC) for the Deptt of Horticulture, Govt. of Nagaland)	20-12-2017	478.00	478.00	0.00	20-12-2017	191.20	0	0.00		Dec-19	0			Other Ag	Agri & A	MH-2552
			478.00	478.00	0.00		191.20	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
50	Marketing infrastructure in Nagaland (Implemented by Nagaland State Agriculture Marketing Board(NSAMB), a statutory body of the Govt. of Nagaland)	20-12-2017	396.80	396.80	0.00	20-12-2017	158.70	0			Dec-18	0			Other Ag	Agri & A	MH-2552

			396.80	396.80	0.00		158.70	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
52	Post harvest management of horticulture crops (cold rooms, pack houses, marketing infrastructure) in Dimapur, Mokokchung, Peren, Tuensang, Phek and Wokha, Nagaland (Implemented by Small Farmers Agri Business Consortium (SFAC) for the Deptt. of Horticulture, Govt. of Nagaland)	29-12-2017	717.90	717.90	0.00	28-12-2017	241.30	0	0.00						Other Ag	Agri & A	MH-2552
			717.90	717.90	0.00		241.30	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
53	Agri-business centre with modern facilities including modest accommodation at Assam Agricultural University, Khanapara Campus, Assam (Implemented by AAU, Jorhat, Assam)	29-12-2017	1450.15	1450.15	0.00	29-12-2017	581.36	0	0.00						Other Ag	Agri & A	MH-2552
			1450.15	1450.16	0.00		580.06	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
54	North East Zone Regional Agricultural Fair, 2017-18 (Implemented by ICAR, Umiam, Meghalaya)	08-01-2018	5.00	5.00	0.00	08-01-2018	4.00	0	0.00		Event to be held on 6-9th January, 2018				Other Ag	Agri & A	MH-2552
			5.00	5.00	0.00		4.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
55	The 14th kachai Lemon Festival 2018 at Kachai village, Ukhrul district, Manipur (Implemented by EBADA, Manipur)	17-01-2018	10.00	10.00	0.00	17-01-2018	6.70	0	0.00		Event to be held on 18-20th January, 2018		0.00		Other Ag	Agri & A	MH-2552
			10.00	10.00	0.00		6.70	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
56	Release of Sales Subsidy to NERAMAC	26-02-2018	866.00	866.00	0.00	26-02-2018	866.00	0	0.00				0.00		Other Ag	Agri & A	MH-2552
			866.00	866.00	0.00		866.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
57	Sustainable management of bioresources through Biotechnological interventions of Shiroi Hills and adjacent areas, Manipur	02-01-2018	1151.68	1151.69	0.00	02-01-2018	460.67	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552

			1151.68	1151.69	0.00		460.67	0	0.00	0.00%		0	0.00		Other Ag	Agri & A	MH-2552
58	Construction of way side amenities as part of Prime Minister Swachh Bharat Abhiyan (Clean India Mission) on approved Tourist Circuit falling under NERCORMP Project areas in Dima Hasao, Assam; West Khasi Hills, South West Khasi Hills, North Garo Hills, West Garo Hills districts in Meghalaya, Churchandpur district in Manipur and Tirap district in Arunachal Pradesh	28-02-2018	1220.00	1220.00	0.00	28-02-2018	499.00	0	0.00			0.00			Other Ag	Agri & A	MH-2552
			1220.00	1220.00	0.00		499.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
59	Construction of retaining wall and approach road at UDCRMS Resource Centre, Ukhrul, Manipur	19-03-2018	160.00	160.00	0.00	19-03-2018	10.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
			160.00	160.00	0.00		10.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
60	The Construction of wayside amenities as a part of Prime Minister Swachh Bharat Abhiyan (Clean India Mission), on approved Tourist Circuit falling under NERCORMP Project Area in Karbi Anglong district of Assam	26-03-2018	381.00	381.00	0.00	26-03-2018	264.42	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
			381.00	381.00	0.00		264.42	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
61	Constructon of Kankhu Women Market Complex, Chandel District, Manipur"	22-03-2018	749.00	749.00	0.00	22-03-2018	120.00	0	0.00	0.00%	Mar-21	0	0.00	0.00%	Other Ag	Agri & A	MH-2552
			749.00	749.00	0.00		120.00	0	0.00	0.00%		0	0.00	0.00%	Other Ag	Agri & A	MH-2552
62	Celebration of Pungzam(millet) Festival at Longding HQ, Arunachal Pradesh.	26-04-2018	46.79	46.79	0.00	26-04-2018	37.43	0	0.00	0.00%		0	0.00	0.00%	Arunach	Agri & A	MH-2552
			46.79	46.79	0.00		37.43	0	0.00	0.00%		0	0.00	0.00%	Arunach	Agri & A	MH-2552
63	Alder based large cardamom cultivation at Sotokur under Tuensang District , Nagaland	16-04-2018	200.00	200.00	0.00	16-04-2018	10.00	0	0.00	0.00%		0	0.00	0.00%	Nagaland	Agri & A	MH-2552
			200.00	200.00	0.00		10.00	0	0.00	0.00%		0	0.00	0.00%	Nagaland	Agri & A	MH-2552

64	Organising the Sirarakhong Hasthei(Chilli) Festival 2017 at Sirarkhong Village, Ukhrul District, Manipur	14-06-2018	10.00	10.00	0.00	14-06-2018	10.00	10.00	100.00%		0	0.00	0.00%	Manipur	Agri & A	MH-2552	
			10.00	10.00	0.00		10.00	0	10.00	100.00%		0	0.00	0.00%	Manipur	Agri & A	MH-2552
1	Construction of 33kV Line from Pakke to Chayangtajo including 2x1 MVA, 33/11 kV Substation at Chayangtajo, East Kameng District, Arunachal Pradesh.	08-11-2012	489.52	440.57	48.95	08-11-2012	180.00	07-10-2013	180.00		(O) Mar-2014, (R) March-2018	5	48.95		achal Pra	Power	MH-3601
						14-03-2014	170.00	09-11-2015	170.00						achal Pra	Power	MH-3601
			489.52	440.57	48.95		350.00		350.00	100%			48.95	100%	Arunach	Power	MH-3601
2	System Improvement in and around Nafra township, I/c Sub-Station at Nafra, Arunachal Pradesh	20-12-2013	898.60	808.74	89.86	20-12-2013	320.00	24-07-2014	320.00		(O) Mar-2016, (R) March-2018	5	89.86		achal Pra	Power	MH-3601
						28-11-2014	330.00	27-07-2015	330.00						achal Pra	Power	MH-3601
			898.60	808.74	89.86		650.00		650.00	100%			89.86	100%	Arunach	Power	MH-3601
3	Upgradation, Improvement and Renovation of Electrical installation in and around Kalaktang Township, Arunachal Pradesh	09-06-2015	1374.00	1236.60	137.40	09-06-2015	500.00	23-01-2017	500.00		(O) July 2017 (R) March 2018	5	137.40		achal Pra	Power	MH-3601
						21-02-2017	500.00								achal Pra	Power	MH-3601
			1374.00	1236.60	137.40		1000.00		500.00	50%			137.40	100%	Arunach	Power	MH-3601
4	System improvement of power distribution network in Dambuk under Lower Dibang Valley District, Arunachal Pradesh	10-03-2016	1252.00	1126.80	125.20	10-03-2016	90.00	23-05-2017	90.00		Mar-18	5	0.00		Arunach	Power	MH-3601
						19-06-2017	400.00	04-04-2018	400.00						Arunach	Power	MH-3601
			1252.00	1126.80	125.20		490.00		490.00	100%			0.00	0.00%	Arunach	Power	MH-3601
5	Construction of Express 33kV line from Dirang to Jang in West Kameng and Tawang District, Arunachal Pradesh	19-04-2017	1349.00	1214.10	134.90	19/04/2017	400.00				Apr-19	0	0.00		Arunachal Pra	Power	MH-3601
			1349.00	1214.10	134.90		400.00		0.00	0%		0	0.00	0.00%	Arunach	Power	MH-3601
6	Construction of 132/33KV, 1x16MVA + 1X25MVA, Umrangshu S/s , North Cachar Hills District.	1.3.2011	1344.00	1209.60	134.40	01-03-2011	537.00	29-10-2013	537.00		(O) June-2013, (R) June-2017	14	120.78		Assam	Power	MH-3601
						21-11-2013	550.00	10-07-2017	550.00						Assam	Power	MH-3601
			1344.00	1209.60	134.40		1087.00		1087.00	100%			120.78	90%	Assam	Power	MH-3601

7	Augmentation of transformer capacity of 132/33kV Biswanath Charali (Pavoi) Sub-Station from 2X16 MVA to 2X40 MVA, Assam	20-05-2016	709.00	638.10	70.90	20-05-2016	260.00	04-07-2017	260.00		May-18	0	28.89		Assam	Power	MH-3601
						18-07-2017	250.00	7.6.2018	250.00						Assam	Power	MH-3601
			709.00	638.10	70.90		510.00		510.00	100%			28.89	41%	Assam	Power	MH-3601
8	Construction of 33/11kV, 2X5 MVA Sub-Station alongwith associated 33kV, 11kV & LT Feeders at Bishnupur Panch ali under Dhemaji Electrical Division, APDCL, Dhemaji, Assam	20-05-2016	1025.00	922.50	102.50	20-05-2016	370.00	09-01-2018	370.00		May-18	0	41.11		Assam	Power	MH-3601
						22-03-2018	353.70								Assam	Power	MH-3601
			1025.00	922.50	102.50		723.70		370.00	51%			41.11	40%	Assam	Power	MH-3601
9	Augmentation of transformer capacity of 220X132 kV BTPS Sub-Station from 1X160 MVA + 1X80MVA to 2X160, Assam.	20-05-2016	678.00	610.20	67.80	20-05-2016	240.00	04-07-2017	240.00		May-18	0	26.67		Assam	Power	MH-3601
						18-07-2017	240.00	7.6.2018	240.00						Assam	Power	MH-3601
			678.00	610.20	67.80		480.00		480.00	100%			26.67	39%	Assam	Power	MH-3601
10	Construction of 2X5Mva, 33/11Kv Substation at Garmur, Majuli in Jorhat, Assam	15-01-2018	681.00	612.90	68.10	15-01-2018	10.00				Mar-20	0	0.00		Assam	Power	MH-3601
			681.00	612.90	68.10		10.00		0.00				0.00	0%	Assam	Power	MH-3601
11	Electrification of 10 Tribal Villages (left out) of Tousem Sub-Division in Tamenglong, Manipur	21-12-2011	403.31	362.98	40.33	21-12-2011	145.00	02-08-2013	145.00		(O) March 2014 (R) Sept 2015	0	50.00		Manipur	Power	MH-3601
						18-09-2013	145.00	29-08-2014	145.00						Manipur	Power	MH-3601
			403.31	362.98	40.33		290.00		290.00	100%			50.00	124%	Manipur	Power	MH-3601
12	Electrification of 12 Tribal villages (left out) of Nungba Sub-Division in Tamenglong District, Manipur	13-03-2012	432.34	389.11	43.23	13-03-2012	130.00	02-08-2013	130.00		(O) March 2014 (R) Sept 2015	0	50.00		Manipur	Power	MH-3601
						05-09-2013	181.00	29-08-2014	181.00						Manipur	Power	MH-3601
			432.34	389.11	43.23		311.00		311.00	100%			50.00	116%	Manipur	Power	MH-3601
13	Stringing of 132kV s/c line (Second Circuit on D/C Towers from Kakching to Churachandpur, Manipur	28-11-2014	1018.00	916.20	101.80	28-11-2014	370.00	12-10-2015	370.00		(O) July-2016, (R) June-2017	0	137.98		Manipur	Power	MH-3601
						21-07-2016	150.00	29-06-2017	150.00						Manipur	Power	MH-3601

			1018.00	916.20	101.80		520.00		520.00	100%			137.98	136%	Manipur	Power	MH-3601
14	Installation of 2X 20 MVA, 132 kV Sub-Station along with associated 132kV LILo lines & related works at Thoubal, Manipur	05-02-2015	3561.58	3205.42	356.16	05-02-2015	100.00	22-04-2015	100.00		Mar-18	5	370.00		Manipur	Power	MH-3601
						16-06-2015	1000.00	06-10-2015	1000.00						Manipur	Power	MH-3601
						20-10-2015	600.00	07-04-2016	600.00						Manipur	Power	MH-3601
						21-04-2016	600.00	29-06-2017	600.00						Manipur	Power	MH-3601
						24-07-2017	200.00	8.6.2018	200.00						Manipur	Power	MH-3601
			3561.58	3205.42	356.16		2500.00		2500.00	100%			370.00	104%	Manipur	Power	MH-3601
15	Installation of 2X5 MVA, 33 KV Sub-Station along with the associated 33kV line & related works at Mao, Senapati District, Manipur	21-12-2015	782.20	703.98	78.22	21-12-2015	140.00	07-04-2016	140.00		Mar-18	5	195.73		Manipur	Power	MH-3601
						28-04-2016	280.00	29-06-2017	280.00						Manipur	Power	MH-3601
						18-07-2017	140.00	8.6.2018	140.00								
															Manipur	Power	MH-3601
			782.20	703.98	78.22		560.00		560.00	100%			195.73	250%	Manipur	Power	MH-3601
16	Installation of 2X5 MVA, 33 KV Sub-Station along with the associated 33kV LILo line & related works at Mayangkhang, Senapati District, Manipur	21-12-2015	768.68	691.81	76.87	21-12-2015	140.00	07-04-2016	140.00		Mar-18	5	192.63		Manipur	Power	MH-3601
						28-04-2016	280.00	29-06-2017	280.00						Manipur	Power	MH-3601
						18-07-2017	130.00	8.6.2018	130.00								
			768.68	691.81	76.87		550.00		550.00	100%			192.63	251%	Manipur	Power	MH-3601
17	Lakhroh Mini Hydel Project (1X 1500 KW), Jaintia Hills District, Meghalaya.	25-03-2008	500.00	450.00	50.00	25-03-2008	187.00	06-03-2014	187.00		(O) June 2010 (R) May 2013	0	44.10		Meghalaya	Power	MH-3601
						18-03-2010	130.00		130.00						Meghalaya	Power	MH-3601
						27-09-2011	80.00		80.00							Power	MH-3601
															Meghalaya		
			500.00	450.00	50.00		397.00		397.00	100%			44.10	88%	Meghalaya	Power	MH-3601
18	Improvement of Power supply in Dadenggre area by construction of new 33kV S/C line from Rongkhon to Dadenggre and strengthening of the 11kV and LT network under West Garo Hills (D) Division.	18-03-2016	570.00	513.00	57.00	18-03-2016	75.44	05-06-2017	75.44		Mar-18	5	8.38		Meghalaya	Power	MH-3601
						15-09-2017	200.00									Power	MH-3601
			570.00	513.00	57.00		275.44		75.44	27%			8.38	14.7%	Meghalaya	Power	MH-3601
19	Construction of new 132kV Substation for shifting 132kV Zuanthui sub-station with	13-08-2012	2077.00	1869.30	207.70	13-08-2012	700.00	04-10-2013	700.00		(O) July-2015, (R) March-2018	5	194.44		Mizoram	Power	MH-3601
						20-12-2013	400.00	01-07-2015	400.00						Mizoram	Power	MH-3601
						21-08-2015	400.00	21-07-2016	400.00						Mizoram	Power	MH-3601

19	Zuagtui sub-station with associated interlinking 132kV Lines Aizawl, Mizoram.					14-07-2017	250.00	11-12-2017	250.00						Mizoram	Power	MH-3601
			2077.00	1869.30	207.70		1750.00		1750.00	100%			194.44	93.6%	Mizoram	Power	MH-3601
20	Construction of 33kV line on tower from Aibawk to Sialsuk with associated bays and 11kV line, Aizawl, Mizoram	26-02-2016	1478.00	1330.20	147.80	26-02-2016	90.00	07-11-2016	90.00		Mar-19	0	76.66		Mizoram	Power	MH-3601
						30-12-2016	400.00	05-06-2017	400.00						Mizoram	Power	MH-3601
						24-07-2017	200.00	21-03-2018	200.00						Mizoram	Power	MH-3601
						30-03-2018	300.00								Mizoram	Power	MH-3601
			1478.00	1330.20	147.80		990.00		690.00	70%			76.66	51.9%	Mizoram	Power	MH-3601
21	Strengthening of 33/11kV Sub-Station at Zaizawhtlang and Thenhlum with associated, Mizoram	19-04-2017	525.00	472.50	52.50	19-04-2017	180.00	23-05-2018	180.00		Apr-19	0	20.00		Mizoram	Power	MH-3601
			525.00	472.50	52.50		180.00		180.00	100.00%		0	20.00	38.1%	Mizoram	Power	MH-3601
22	Tuiriza and Tuiching Micro Hydel Project 1X200 KW each (200 KW) in Phullen and Hrianghmun	28-02-2012	195.57	176.01	19.56	28-02-2012	60.00	11-10-2013	60.00		(O) March-2014, (R) March-2018	5	12.23		Mizoram	Power	MH-3601
						24-02-2017	50.00	01-06-2018	50.00						Mizoram	Power	MH-3601
			195.57	176.01	19.56		110.00		110.00	100%			12.23	62.5%	Mizoram	Power	MH-3601
23	Construction of 132 KV S/C line on D/C tower from Bairabi to W. Phaileng via Mamit with associated bays (74 Ckm) in Mizoram	19-06-2017	5495.00	4945.5	549.50	19-06-2017	500.00	23.03.2018	500.00		Jun-19	0	55.55		Mizoram	Power	MH-3601
						30-03-2018	1000.00								Mizoram	Power	MH-3601
			5495.00	4945.5	549.50		1500.00		500.00	33%		0	55.55	10.11%	Mizoram	Power	MH-3601
24	Construction of 220/132/33kV Substation at Chiephobozou (Part-II), Nagaland.	21-08-2012	6858.00	6172.20	685.80	21-08-2012	1400.00	6.8.2013	1400.00		(O) March-2015, (R) March-2018	5	522.22		Nagaland	Power	MH-3601
						23-09-2013	1800.00	10.12.2014	1800.00						Nagaland	Power	MH-3601
						14-05-2015	1000.00	27-06-2016	1000.00						Nagaland	Power	MH-3601
						04-07-2016	500.00	02-03-2017	500.00						Nagaland	Power	MH-3601
						20-04-2017	500.00	03-11-2017	500.00						Nagaland	Power	MH-3601
						26-02-2018	300.00	6.6.2018	300.00						Nagaland	Power	MH-3601
			6858.00	6172.20	685.80		5500.00		5500.00	100%			522.22	76.1%	Nagaland	Power	MH-3601
25	Conversion of 33kV pole structure to Lattice tower of the Ringmain Feeder at Kohima, Nagaland	09-06-2015	1431.00	1287.90	143.10	09-06-2015	520.00	07-03-2017	520.00		(O) March 2018, (R) March-2019	0	57.78		Nagaland	Power	MH-3601
						19-06-2017	400.00								Nagaland	Power	MH-3601
			1431.00	1287.90	143.10		920.00		520.00	56.52%			57.78	40.4%	Nagaland	Power	MH-3601
		27-09-2016	583.00	524.70	58.30	27-09-2016	69.25	04-09-2017	69.25		Sep-18	0	7.69		Nagaland	Power	MH-3601
						22-09-2017	200.00	6.6.2018	200.00						Nagaland	Power	MH-3601

26	Up-gradation of 66kV to 132kV S/C Kiphire- Tuensang-Mokokchung Transmission Line (Phase-II), Nagaland.				14-08-2018	150.00									Nagaland	Power	MH-3601
			583.00	524.70	58.30		419.25		269.25	64%			7.69	13.2%	Nagaland	Power	MH-3601
27	Construction of 1 No. 33/11kV, 1X1.6MVA unmanned sub-station at Longmatra under Kiphire Division, Nagaland	19-04-2017	593.34	534.00	59.34	19-04-2017	200.00	13-08-2018	200.00		Apr-19	0	0.00		Nagaland	Power	MH-3601
													0.0%				
			593.34	534.00	59.34		200.00		200.00	100%		0	0.00	0.0%	Nagaland	Power	MH-3601
28	Setting up of Noiroi Mini Hydro Electric Project Stage-I & Stage-II (4X75KW -2 units each) in Paren District, Nagaland	14-03-2012	404.00	363.60	40.40	14-03-2012	100.00	25-06-2014	100.00		(O) July-2014, (R) March-2018	5	32.22		Nagaland	Power	MH-3601
						09-06-2015	190.00	18-03-2017	190.00						Nagaland	Power	MH-3601
			404.00	363.60	40.40		290.00		290.00	100%			32.22	79.8%	Nagaland	Power	MH-3601
29	Construction of 2X500kW Ponglefo SHEP, Nagaland	26-02-2016	1332.51	1199.26	133.25	26-02-2016	90.00	24-08-2016	90.00		Mar-18	5	43.33		Nagaland	Power	MH-3601
						30-12-2016	300.00	04-09-2017	300.00						Nagaland	Power	MH-3601
						19-06-2018	467.44								Nagaland	Power	MH-3601
			1332.51	1199.26	133.25		857.44		390.00	45%			43.33	32.5%	Nagaland	Power	MH-3601
30	Off Grid solar power plants with an aggregate capacity of 855 KWP at Government Deptts. Office building in Nagaland	19-04-2017	661.39	595.25	66.14	19-04-2017	200.00	03-11-2017	200.00						Nagaland	Power	MH-3601
						26-02-2018	200.00				Apr-19	0	22.22		Nagaland	Power	MH-3601
			661.39	595.25	66.14		400.00		200.00	50%		0	22.22	33.6%	Nagaland	Power	MH-3601
31	Development of Hydroger, Nagaland	29-06-2017	172.63	155.37	17.26	29-06-2017	60.00	11-07-2018	60.00		Jun-19	0	6.66		Nagaland	Power	MH-3601
			172.63	155.37	17.26		60.00		60.00	100%		0	6.66	38.6%	Nagaland	Power	MH-3601
		20-12-2013	1285.00	1156.50	128.50	20-12-2013	460.00	22-01-2016	460.00		Apr-18	4	117.42		Sikkim	Power	MH-3601

32	Procurement, erection, testing and commissioning of 20 MVA, 132/66 KV power transformer for 132/66 KV Sub-Station at Kyongsa, Gyalshing, West Sikkim i/c electrification of the Chenrezig Shingkhom Riwa Potala at Sangha Choeling, Pelling in West Sikkim					06-06-2018	460.00								Sikkim	Power	MH-3601
			1285.00	1156.50	128.50		920.00		460.00	50%			117.42	91.4%	Sikkim	Power	MH-3601
33	Construction of 11/11 KV switching sub-station including re-arrangement and drawing of 11 KV transmission line at Kongri alongwith modernization of Tashiding Bazar in West Sikkim, Sikkim	09-06-2015	1048.00	943.20	104.80	09-06-2015	380.00	14-11-2017	380.00		Mar-18	5	104.80		Sikkim	Power	MH-3601
						13-03-2018	380.00								Sikkim	Power	MH-3601
															Sikkim	Power	MH-3601
			1048.00	943.20	104.80		760.00		380.00	50%			104.80	100%	Sikkim	Power	MH-3601
34	System Improvement & modernization i/c Augmentation of Distribution system of Uttarey Bazaar, Dentam Bazaar in West Sikkim	29-02-2016	1405.00	1264.50	140.50	29-02-2016	90.00	23-02-2017	90.00		Mar-18	5	140.50		Sikkim	Power	MH-3601
						24-02-2017	480.11	05-05-2017	480.11						Sikkim	Power	MH-3601
						19-06-2017	400.00	07-08-2018	400.00						Sikkim	Power	MH-3601
						14-08-2018	150.00								Sikkim	Power	MH-3601
			1405.00	1264.50	140.50		1120.11		570.11	51%			140.50	100%	Sikkim	Power	MH-3601
35	Strengthening, modernization and improvement of transmission and distribution system of Raj Bhawan, Mintokgang, High court, VIP area and surrounding areas in Gangtok, East Sikkim	26-02-2018	866.58	779.92	86.66	26-02-2018	300.00				Mar-20	0	0.00		Sikkim	Power	MH-3601
			866.58	779.92	86.66		300.00		0.00	0%			0.00	0.00%	Sikkim	Power	MH-3601
36	Construction of 132kV S/C Transmission Line from 132kV Ambassa substation to Gandacherra Substation (47 Ckm)", Tripura	09-04-2012	1207.00	1086.30	120.70		0.00				2 years after receiving of forest clearance	0			Tripura	Power	MH-3601
			1207.00	1086.30	120.70		0.00		0.00	0%			0.00	0.00%	Tripura	Power	MH-3601

37	Construction of 2X10MVA 132/33 KV and 2X10 MVA, 33/11 KV Sub-Station including LILO at Bishramganj, Sepahijala District, Tripura	28-11-2014	1392.24	1253.02	139.22	28-11-2014	500.00	27-06-2017	500.00		(O) July 2016 (R) March-2018	5	111.11		Tripura	Power	MH-3601
						04-07-2017	500.00	31-01-2018	500.00	Tripura					Power	MH-3601	
						13-03-2018	150.00								Tripura	Power	MH-3601
			1392.24	1253.02	139.22		1150.00		1000.00	87%			111.11	79.8%	Tripura	Power	MH-3601
38	Augmentation by capacity addition of 1X20/25 MVA, 132/33kV transformer and 2X12.5MVA, 132/11kV transformer with associated equipments at Mission Tilla 132kV Sub-Station, Dharmanagar, North Tripura	29-02-2016	950.50	855.45	95.05	29-02-2016	90.00	02-04-2018	90.00		Mar-18	5	10.00		Tripura	Power	MH-3601
						06-06-2018	250.00								Tripura	Power	MH-3601
			950.50	855.45	95.05		340.00		90.00	26%			10.00	10.5%	Tripura	Power	MH-3601
1	WSS at Lawnu Co Hq Kanubari, Longding Dist, Arunachal Pradesh	26-07-2016	194.11	174.70	19.41	26-07-2016	56.54	31-08-2018	56.53		26-07-2017	13	9.65		Arunach	IFC&WS	MH-3601
			194.11	174.70	19.41		56.54		56.53	100%			9.65	50%	Arunach	IFC&WS	MH-3601
2	Providing WSS & Sewage / Drainage System to Jamiri Circle Hq & Adjoining Village.	17-04-2017	441.00	396.90	44.10	17-04-2017	119.00	21-06-2018	119.00		17-04-2020	0	26.46		Arunach	IFC&WS	MH-3601
			441.00	396.90	44.10		119.00		119.00	100%			26.46	60%	Arunach	IFC&WS	MH-3601
3	Providing WSS at Ragle Hamlet Paktung, Govt. Middle School and Health Sub centre.	18-04-2017	400.00	360.00	40.00	18-04-2017	100.00	21-03-2018	100.00		18-04-2019	0	22.40		Arunach	IFC&WS	MH-3601
			400.00	360.00	40.00		100.00		100.00	100.0%			22.40	56%	Arunach	IFC&WS	MH-3601
4	Construction of Water Supply at CO Dadam, Tirap District.	25-04-2017	793.77	714.39	79.38	25-04-2017	100.00	17-01-2018	100.00		25-04-2019	0	10.00		Arunach	IFC&WS	MH-3601
						13-03-2018	250.00	0	0.00						Arunach	IFC&WS	MH-3601
			793.77	714.39	79.38		350.00		100.00	29%			10.00	13%	Arunach	IFC&WS	MH-3601
5	Providing of Water Supply at JNV Roing, lower Dibang Valley District	15-05-2017	347.56	312.80	34.76	15-05-2017	90.00	03-09-2018	90.00		15-05-2019	0	0.00		Arunach	IFC&WS	MH-3601
						30-03-2018	145.96	0	0.00						Arunach	IFC&WS	MH-3601
			347.56	312.80	34.76		235.96		90.00	38%			0.00	0%	Arunach	IFC&WS	MH-3601

6	C/o Flood protection work at Lebia River to protect agricultural field at Upper Karoi village under Sagalee Circle District Papumpare, Arunachal Pradesh.		297.00	267.30	29.70	23-06-2017	26.00	0	0.00		23-06-2020	0	0.00		Arunach	IFC&WS	MH-3601
			297.00	267.30	29.70		26.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
7	Control Structure on both side of Noa-Dehing River to protect Namsai, Piyong & Lekang Circle, Namsai District, Arunachal Pradesh	23-06-2017	1000.00	900.00	100.00	23-06-2017	90.00	0	0.00		23-06-2019	0	0.00		Arunach	IFC&WS	MH-3601
			1000.00	900.00	100.00		90.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
8	C/o Flood and Erosion management scheme at Injan to protect Kharsang and adjoining area under Miao sub-division in Changlang District, Arunachal Pradesh	21-09-2017	435.00	391.50	43.50	21-09-2017	78.00	0	0.00		21-09-2019	0	0.00		Arunach	IFC&WS	MH-3601
			435.00	391.50	43.50		78.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
9	C/o RCC Retaining Wall at Tapik Nallah to protect Tapik Collony, Karsingsa, Papum Pare District, Arunachal Pradesh	14-03-2018	232.00	208.80	23.20	14-03-2018	10.00				14-03-2020	0	0.00		Arunach	IFC&WS	MH-3601
			232.00	208.80	23.20		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
10	C/o Anti erosion work on Senki river to protect Rajiv Gandhi Polytechnic Institute at Vivek Vihar, Papum Pare District, Arunachal Pradesh.	14-03-2018	288.00	259.20	28.80	14-03-2018	10.00				14-03-2020	0	0.00		Arunach	IFC&WS	MH-3601
			288.00	259.20	28.80		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
11	Anti Erosion work at Senki river from Industrial colony to market area Chandranagar, Itanagar, Arunachal Pradesh	14-03-2018	500.00	450.00	50.00	14-03-2018	10.00				14-03-2020	0	0.00		Arunach	IFC&WS	MH-3601
			500.00	450.00	50.00		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601

12	Flood Control measures at Patsing, Bomjir under Dambuk Sub-Division, Lower Dibang Valley District, Arunachal	14-03-2018	1100.00	990.00	110.00	14-03-2018	10.00				14-03-2021	0	0.00		Arunach	IFC&WS	MH-3601
			1100.00	990.00	110.00		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
13	Drinking Water Supply of Thinsa Village, Tirap District, Arunachal Pradesh.	14-03-2018	290.00	261.00	29.00	14-03-2018	10.00				14-03-2021	0	0.00		Arunach	IFC&WS	MH-3601
			290.00	261.00	29.00		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
14	Augmentation of Water Supply at Jairampur Township from Ngaphy Nallah, Changlang District, Arunachal	14-03-2018	700.00	630.00	70.00	14-03-2018	10.00				14-03-2020	0	0.00		Arunach	IFC&WS	MH-3601
			700.00	630.00	70.00		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
15	Anti Erosion works on right bank of Sibo Korong river to protect Pasighat Township Ph-I, East Siang District, Arunachal Pradesh	14-03-2018	1294.00	1164.60	129.40	14-03-2018	10.00				14-03-2021	0	0.00		Arunach	IFC&WS	MH-3601
			1294.00	1164.60	129.40		10.00		0.00	0.0%			0.00	0%	Arunach	IFC&WS	MH-3601
16	Anti-Erosion Measures at different reaches on both bank of river Pomra (Assam), Baska dist.	04-06-2014	227.94	205.15	22.79	04-06-2014	82.06	13-07-2015	82.06		04-06-2016	26	9.12		Assam	IFC&WS	MH-3601
						03-06-2016	82.00	10-03-2016	82.00						Assam	IFC&WS	MH-3601
			227.94	205.15	22.79		164.06		164.06	100.0%			9.12	40%	Assam	IFC&WS	MH-3601
17	Promotion of an Environmentally sound approach for sustainable water management optimizing usage Rain water Harvesting for Roof tops in institutions, Health centres & community centres in Assam in 4 dist.	01-12-2015	1248.00	1123.20	124.80	01-12-2015	162.17	0	0.00		01-12-2017	8	0.00		Assam	IFC&WS	MH-3601
			1248.00	1123.20	124.80		162.17		0.00	0.0%			0.00	0%	Assam	IFC&WS	MH-3601

18	Bank protection at Ouguri (RB), Amguri(RB) and Amlighat (LB) on the river Killing (Ph-I), Morigaon District, Assam	14-03-2018	450.00	405.00	45.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Assam	IFC&WS	MH-3601
			450.00	405.00	45.00		10.00		0.00	0.0%			0.00	0%	Assam	IFC&WS	MH-3601
19	Anti Erosion measures to protect BB of river Darranga at different reaches, Baksa Dist. Assam	14-03-2018	990.00	891.00	99.00	14-03-2018	137.27	0	0.00		14-03-2020	0	0.00		Assam	IFC&WS	MH-3601
						30-03-2018	100.00	0	0.00						Assam	IFC&WS	MH-3601
			990.00	891.00	99.00		237.27		0.00	0.0%			0.00	0%	Assam	IFC&WS	MH-3601
20	Anti Erosion measures to protect village Uma Nagar upstream and its adjoining area from the erosion of river Gangia, Kokrajhar, Assam	14-03-2018	450.00	405.00	45.00	14-03-2018	162.00	0	0.00		14-03-2020	0	0.00		Assam	IFC&WS	MH-3601
			450.00	405.00	45.00		162.00		0.00	0.0%			0.00	0%	Assam	IFC&WS	MH-3601
21	Anti Erosion measures to protect villages of Lantibari No 1&2 Porbotjhora and Pub-Amguri, Chirang District from erosion of River Kanamakra on RB, Assam	14-03-2018	1190.00	1071.00	119.00	14-03-2018	208.00	0	0.00		14-03-2020	0	0.00		Assam	IFC&WS	MH-3601
						22-03-2018	230.00	0	0.00						Assam	IFC&WS	MH-3601
			1190.00	1071.00	119.00		438.00		0.00	0.0%			0.00	0%	Assam	IFC&WS	MH-3601
22	Waisel Drainage Scheme, Imphal West dist, Manipur	26-11-2012	487.50	438.75	48.75	26-11-2012	160.00	18-02-2015	160.00		26-11-2015	33	48.57		Manipur	IFC&WS	MH-3601
						18-05-2015	175.50	17-05-2016	175.50						Manipur	IFC&WS	MH-3601
			487.50	438.75	48.75		335.50		335.50	100%			48.57	100%	Manipur	IFC&WS	MH-3601
23	Anti Erosion Scheme on Langdangkhong Stream, Ukhrul District, Manipur	05-03-2014	495.00	445.50	49.50	05-03-2014	178.20	18-05-2015	178.20		05-03-2016	29	19.80		Manipur	IFC&WS	MH-3601
						17-03-2016	100.00	03-01-2017	100.00						Manipur	IFC&WS	MH-3601
						16-06-2017	100.00	19-03-2018	100.00						Manipur	IFC&WS	MH-3601

			495.00	445.50	49.50		378.20		378.20	100.0%			19.80	40%	Manipur	IFC&WS	MH-3601
24	Anti Erosion Scheme on Sippi River, Saitu-Gamphazol, Senapati District, Manipur.	05-03-2014	472.00	424.80	47.20	05-03-2014	170.00	13-05-2015	170.00		05-03-2016	29	27.89		Manipur	IFC&WS	MH-3601
						21-03-2016	103.77	12-02-2018	103.77						Manipur	IFC&WS	MH-3601
			472.00	424.80	47.20		273.77		273.77	100.0%			27.89	59%	Manipur	IFC&WS	MH-3601
25	Composite water Supply Scheme at Oklong in Manipur, Senapati District.	23-03-2015	575.98	518.38	57.60	23-03-2015	200.00	07-06-2016	200.00		23-03-2017	17	47.80		Manipur	IFC&WS	MH-3601
						11-07-2017	200.00	06-06-2018	200.00						Manipur	IFC&WS	MH-3601
			575.98	518.38	57.60		400.00	118.38	400.00	100%			47.80	83%	Manipur	IFC&WS	MH-3601
26	Water Supply Scheme at Laisoipat, Yenapat and Awangsoi Bishnaupur dist, Manipur	09-06-2015	1491.60	1342.44	149.16	09-06-2015	400.00	21-02-2017	400.00		09-06-2018	0	80.00		Manipur	IFC&WS	MH-3601
						08-08-2017	150.00	08-05-2018	150.00						Manipur	IFC&WS	MH-3601
			1491.60	1342.44	149.16		550.00		550.00	100.0%			80.00	54%	Manipur	IFC&WS	MH-3601
27	Construction of Buffer Water Reser-voir at Shirui village for Ukhul town, Ukhul District	10-06-2015	500.00	450.00	50.00	10-06-2015	150.00	21-02-2017	150.00		10-12-2016	20	40.00		Manipur	IFC&WS	MH-3601
						16-03-2017	60.00	18-05-2018	60.00						Manipur	IFC&WS	MH-3601
			500.00	450.00	50.00		210.00		210.00	100.0%			40.00	80%	Manipur	IFC&WS	MH-3601
28	Construction of pick up weir and pucca canal a/c Thoubal river at Hungpung Chihui, Kaziphung village, Ukhul District	18-03-2016	380.00	342.00	38.00	18-03-2016	130.00	12-05-2014	130.00		18-03-2018	5	0.00		Manipur	IFC&WS	MH-3601
						05-05-2017	100.00	06-06-2018	100.00						Manipur	IFC&WS	MH-3601
			380.00	342.00	38.00		230.00		230.00	100.0%			0.00	0%	Manipur	IFC&WS	MH-3601
29	Construction of Pick up weir a/c Loklai river at Pengjang, Churachanpur in Manipur	21-04-2016	635.40	571.86	63.54	21-04-2016	228.74	08-08-2017	228.74		21-04-2018	4	0.00		Manipur	IFC&WS	MH-3601
						23-11-2017	228.74	0	0.00						Manipur	IFC&WS	MH-3601
			635.40	571.86	63.54		457.49		228.74	50.0%			0.00	0%	Manipur	IFC&WS	MH-3601
30	Anti-erosion & Flood control works of Thoubal River on LBB & RBB from Rd 10,713m to 41,078m Thoubal Dist., Manipur.	21-04-2016	398.00	358.20	39.80	21-04-2016	143.28	12-02-2018	143.28		21-04-2018	4	0.00		Manipur	IFC&WS	MH-3601
						13-03-2018	110.02	0	0.00						Manipur	IFC&WS	MH-3601
			398.00	358.20	39.80		253.30		143.28	56.6%			0.00	0%	Manipur	IFC&WS	MH-3601

31	Construction of Gated Weir across Yaralkhong at Gurupat, Imphal East District in Manipur	30-09-2016	255.00	229.50	25.50	30-09-2016	92.00	06-03-2017	92.00		30-09-2018	0	0.00		Manipur	IFC&WS	MH-3601
			255.00	229.50	25.50		92.00		92.00	100.0%			0.00	0%	Manipur	IFC&WS	MH-3601
32	Anti-erosion & Flood Control scheme on Imphal river on 9.60km U/S of Korengei bridge (RD0.00km) at Awang Sekmai, Imphal West District.	17-04-2017	660.00	594.00	66.00	17-04-2017	178.00	06-06-2018	178.00		17-04-2019	0	13.43		Manipur	IFC&WS	MH-3601
			660.00	594.00	66.00		178.00		178.00	100.0%			13.43	20%	Manipur	IFC&WS	MH-3601
33	Construction of Mini Barage across Langathel river nearby Lamlong Khunou, Thoubal District.	18-04-2017	400.00	360.00	40.00	18-04-2017	100.00	06-06-2018	100.00		18-04-2019	0	0.00		Manipur	IFC&WS	MH-3601
			400.00	360.00	40.00		100.00		100.00	100.0%			0.00	0.00%	Manipur	IFC&WS	MH-3601
34	Composite Water Supply Scheme for Tumukhong Moirangpurel and its surrounding areas, Imphal East District	19-04-2017	600.00	540.00	60.00	19-04-2017	162.00	0	0.00		19-04-2020	0	0.00		Manipur	IFC&WS	MH-3601
			600.00	540.00	60.00		162.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
35	Composite Water Supply at Ramrei and its surrounding areas, Ukhrul District	24-04-2017	1495.00	1345.50	149.50	24-04-2017	150.00	0	0.00		24-04-2020	0	0.00		Manipur	IFC&WS	MH-3601
			1495.00	1345.50	149.50		150.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
36	Augmentation of Top Dusara Water Supply Scheme, Imphal East District.	25-04-2017	500.00	450.00	50.00	25-04-2017	135.00	0	0.00		25-04-2020	0	0.00		Manipur	IFC&WS	MH-3601
			500.00	450.00	50.00		135.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
37	Anti-Erosion and Flood control works along Chakpi river (LBB & RBB) at Serou, Thoubal district, Manipur	28-02-2018	1387.00	1248.30	138.70	13-03-2018	238.55	0	0.00		28-02-2020	0	0.00		Manipur	IFC&WS	MH-3601
			1387.00	1248.30	138.70		238.55		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
38	Composite Water Supply project at Kozhiirii and Likhurii Valleys, Ph-1, Senapati District, Manipur.	14-03-2018	280.00	252.00	28.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Manipur	IFC&WS	MH-3601
			280.00	252.00	28.00		10.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601

39	Anti Erosion & Flood Control Scheme along Terakhongsangbi stream in Bishnupur District, Manipur	14-03-2018	430.00	387.00	43.00	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Manipur	IFC&WS	MH-3601
			430.00	387.00	43.00		10.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
40	Anti Erosion & Flood Control works on Chakpi river, Chandel District from Chakpikarong Bazar to Hringphe village & along United College stretch, Manipur.	14-03-2018	464.00	417.60	46.40	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Manipur	IFC&WS	MH-3601
			464.00	417.60	46.40		10.00		0.00	0.0%			0.00	0%	Manipur	IFC&WS	MH-3601
41	S & I of Umngot HEP "3601" 150 MW MeSEB, East Khasi Hills dist.	26-10-2006	430.78 (Revised 835.00)	751.50	83.50	26-10-2006	20.00	31-01-2007	20.00		14-03-2020	0	38.23		Meghal	IFC&WS	MH-3601
						26-03-2007	20.00	23-05-2007	20.00						Meghal	IFC&WS	MH-3601
						23-07-2007	30.00	11-01-2008	30.00						Meghal	IFC&WS	MH-3601
						18-02-2008	30.00	16-05-2008	30.00						Meghal	IFC&WS	MH-3601
						23-07-2008	30.00	18-06-2009	30.00						Meghal	IFC&WS	MH-3601
						19-03-2010	40.00	08-06-2010	40.00						Meghal	IFC&WS	MH-3601
						23-09-2011	112.73	30-07-2012	112.73						Meghal	IFC&WS	MH-3601
						23-03-2015	61.51	11-05-2016	61.51						Meghal	IFC&WS	MH-3601
						26-07-2016	43.47	06-02-2017	43.47						Meghal	IFC&WS	MH-3601
						14-03-2018	50.00	0	0.00						Meghal	IFC&WS	MH-3601
			835.00	751.50	83.50		437.71		387.70	89%			38.23	46%	Meghal	IFC&WS	MH-3601
42	S & I of Salim HEP (2 x 85 MW) "3601" MeSEB, West Jaintia Hills dist.	25-03-2008	450.00 Revised with Rs. 792.00 lakh on 21-03-2018	712.80	79.20	25-03-2008	100.00	18-06-2009	100.00		21-03-2020	0	39.13		Meghal	IFC&WS	MH-3601
						23-06-2010	50.00	30-06-2011	50.00						Meghal	IFC&WS	MH-3601
						30-09-2011	162.00	30-07-2012	162.00						Meghal	IFC&WS	MH-3601
						25-03-2013	40.20	30-05-2014	40.20						Meghal	IFC&WS	MH-3601
						23-03-2016	52.80	06-02-2017	52.80						Meghal	IFC&WS	MH-3601
						21-03-2018	50.00	0	0.00						Meghal	IFC&WS	MH-3601
			792.00	712.80	79.20		455.00		405.00	89%			39.13	49%	Meghal	IFC&WS	MH-3601
43	S & I of Mawblei HEP 140 MW "3601" MeSEB, West Khasi Hills dist.	23-01-2009	472.00 Revised on 21-03-2018 892.00	802.80	89.20	23-01-2009	20.00	18-06-2009	20.00		21-03-2020	0	35.32		Meghal	IFC&WS	MH-3601
						22-10-2009	20.00	08-06-2010	20.00						Meghal	IFC&WS	MH-3601
						23-09-2011	169.92	05-10-2012	169.92						Meghal	IFC&WS	MH-3601
						21-03-2013	84.00	30-05-2014	84.00						Meghal	IFC&WS	MH-3601
						28-11-2014	88.00	21-09-2015	88.00						Meghal	IFC&WS	MH-3601
						23-03-2016	22.04	06-02-2017	22.04						Meghal	IFC&WS	MH-3601
						21-03-2018	50.00	0	0.00						Meghal	IFC&WS	MH-3601
			892.00	802.80	89.20		453.96		403.96	89%			35.32	40%	Meghal	IFC&WS	MH-3601
44	S & I of Myntdu Leska HEP 60MW MeSEB, West Jaintia Hills dist	26-10-2006 (Revised on 23-03-2010)	293.75 (Revised 359.42) and Revised again 960.00	864.00	96.00	26-10-2006	20.00	31-01-2007	20.00		14-03-2020	0	33.26		Meghal	IFC&WS	MH-3601
						23-03-2007	20.00	23-05-2007	20.00						Meghal	IFC&WS	MH-3601
						23-07-2007	25.00	11-01-2008	25.00						Meghal	IFC&WS	MH-3601
						18-02-2008	30.00	16-05-2008	30.00						Meghal	IFC&WS	MH-3601
						23-07-2008	20.00	18-06-2009	20.00						Meghal	IFC&WS	MH-3601
						19-03-2010	30.00	08-06-2010	30.00						Meghal	IFC&WS	MH-3601
						30-03-2010	25.00	29-06-2010	25.00						Meghal	IFC&WS	MH-3601
						30-09-2011	129.39	30-05-2012	129.39						Meghal	IFC&WS	MH-3601
						23-03-2016	24.09	06-02-2017	24.09						Meghal	IFC&WS	MH-3601
						14-03-2018	50.00	0	0.00						Meghal	IFC&WS	MH-3601
			960.00	864.00	96.00		373.48		323.48	87%			33.26	35%	Meghal	IFC&WS	MH-3601

45	Creating necessary Infrastructure for Storage of water to meet the Emergency needs of the State capital(Meghalaya), East Khasi Hills Dist.	28-02-2014	1500.00	1350.00	150.00	28-02-2014	540.00	17-09-2015	200.00		28-02-2016	30	0.00		Meghala	IFC&WS	MH-3601
			1500.00	1350.00	150.00		540.00		200.00	37.0%			0.00	0%	Meghala	IFC&WS	MH-3601
46	S & I of Nongkohlait HEP (2 X 60 MW), West Khasi Hills District.	05-03-2014	502.00	451.80	50.20	05-03-2014	180.72	18-02-2015	180.72		05-03-2017	17	31.19		Meghala	IFC&WS	MH-3601
						12-02-2016	100.00	27-09-2016	100.00						Meghala	IFC&WS	MH-3601
						22-03-2017	59.31	0	0.00						Meghala	IFC&WS	MH-3601
			502.00	451.80	50.20		340.03		280.72	82.6%			31.19	62%	Meghala	IFC&WS	MH-3601
47	S & I of Work of Umngi HEP (2X27MW) East Khasi Hills District	05-03-2014	500.00	450.00	50.00	05-03-2014	119.28	18-02-2015	119.28		05-03-2017	17	24.36		Meghala	IFC&WS	MH-3601
						12-02-2016	100.00	27-09-2016	100.00						Meghala	IFC&WS	MH-3601
						02-05-2017	100.00	0	0.00						Meghala	IFC&WS	MH-3601
			500.00	450.00	50.00		319.28		219.28	68.7%			24.36	49%	Meghala	IFC&WS	MH-3601
48	Irrigation cum Management Works at Umtrew Umkta Village, Ribhoi District	10-06-2015	823.44	741.10	82.34	10-06-2015	296.00	14-06-2017	296.00		10-12-2017	8	32.90		Meghala	IFC&WS	MH-3601
						13-03-2018	291.00	0	0.00						Meghala	IFC&WS	MH-3601
			823.44	741.10	82.34		587.00		296.00	50.4%			32.90	40%	Meghala	IFC&WS	MH-3601
49	Mawshbuit Combined Water Supply Project Phase-I, East Khasi Hills District.	17-04-2017	700.00	630.00	70.00	17-04-2017	181.00	0	0.00		17-04-2020	0	0.00		Meghala	IFC&WS	MH-3601
			700.00	630.00	70.00		181.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601
50	Construction of embankment cum road including sluice gates and protection works on the left bank of river Galwang on the Mandagre to Salsella-Balachanda road at Haldibari (3.35 km), West Garo Hills District, Meghalaya.	23-06-2017	1040.00	936.00	104.00	23-06-2017	94.00	0	0.00		23-06-2019	0	0.00		Meghala	IFC&WS	MH-3601
			1040.00	936.00	104.00		94.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601
51	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Matkolgre village across Sona stream, South West Garo Hills District, Meghalaya.	28-06-2017	536.00	482.40	53.60	28-06-2017	48.00	0	0.00		28-11-2018	0	0.00		Meghala	IFC&WS	MH-3601
			536.00	482.40	53.60		48.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601

52	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Belbari village across Wananghora stream, South West Garo Hills District, Meghalaya.	28-06-2017	308.52	277.67	30.85	28-06-2017	27.00	0	0.00		28-11-2018	0	0.00		Meghala	IFC&WS	MH-3601
			308.52	277.67	30.85		27.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601
53	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Chandragre village across Ringre stream, West Garo Hills District, Meghalaya.	28-06-2017	179.00	161.10	17.90	28-06-2017	16.00	0	0.00		28-11-2018	0	0.00		Meghala	IFC&WS	MH-3601
			179.00	161.10	17.90		16.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601
54	Integrated programme for water impounding and creation of water body for recharging catchment areas, restoring depleting water table and improving river hydrology at Chondon Nokat village across Chondon stream, South West Garo Hills District, Meghalaya.	29-06-2017	209.00	188.10	20.90	29-06-2017	18.00	0	0.00		29-11-2018	0	0.00		Meghala	IFC&WS	MH-3601
			209.00	188.10	20.90		18.00		0.00	0.0%			0.00	0%	Meghala	IFC&WS	MH-3601
55	Sewage Canal-cum-Check dam at Kanan-Dawrpui Vengtahr Aizawl, Mizoram	02-08-2017	685.00	616.50	68.50	02-08-2017	184.95	0	0.00		02-08-2019	0	0.00		Mizoram	IFC&WS	MH-3601
			685.00	616.50	68.50		184.95		0.00	0.0%			0.00	0%	Mizoram	IFC&WS	MH-3601
56	East Lungdar Multi village Water Supply Scheme (Pumping), Serchhip District, Mizoram	09-02-2018	1100.00	1100.00	0.00	09-02-2018	10.00	0	0.00		09-02-2020	0	0.00		Mizoram	IFC&WS	MH-3601
			1100.00	1100.00	0.00		10.00		0.00	0.0%			0.00		Mizoram	IFC&WS	MH-3601
57	Rutsa multipurpose irrigation project, Kohima dist, Nagaland	23-03-2016	630.00	567.00	63.00	23-03-2016	251.25	21-07-2017	251.25		23-03-2018	5	0.00		Nagaland	IFC&WS	MH-3601
						23-11-2017	226.80	0	0.00						Nagaland	IFC&WS	MH-3601
			630.00	567.00	63.00		478.05		251.25	52.6%			0.00	0%	Nagaland	IFC&WS	MH-3601
58	Rain Water Harvesting Project at Pughoboto Ghatashe and Asukiqua area under Pughoboto Sub-division, Kohima District, Nagaland	23-03-2016	200.00	180.00	20.00	23-03-2016	47.91	22-03-2017	47.91		23-03-2018	5	13.32		Nagaland	IFC&WS	MH-3601
						03-08-2017	72.00	06-04-2018	72.00						Nagaland	IFC&WS	MH-3601

			200.00	180.00	20.00		119.91		119.91	100.0%			13.32	67%	Nagaland	IFC&WS	MH-3601
59	Soil Erosion protection of Kielierue Kam River at Jalukie in Nagaland	02-05-2017	283.20	254.88	28.32	02-05-2017	75.00	0	0.00		02-05-2019	0	0.00		Nagaland	IFC&WS	MH-3601
			283.20	254.88	28.32		75.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
60	Integrated Nzu valleyIrrigation project at Phenshunya Village, Kohima District, Nagaland.	23-06-2017	401.29	361.16	40.13	23-06-2017	36.00	06-04-2018	36.00		23-06-2019	0	4.00		Nagaland	IFC&WS	MH-3601
			401.29	361.16	40.13		36.00		36.00	100.0%			4.00	10%	Nagaland	IFC&WS	MH-3601
61	Storm Water Drainage at Shamator Town, Tuensang District, Nagaland.	27-06-2017	350.60	315.54	35.06	27-06-2017	31.00	0	0.00		27-06-2019	0	0.00		Nagaland	IFC&WS	MH-3601
			350.60	315.54	35.06		31.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
62	Providing of Water Supply to Jawahar Navodaya Vidyalaya, Jalukie, Peren District, Nagaland.	01-11-2017	334.00	300.60	33.40	01-11-2017	10.00	0	0.00		01-11-2019	0	0.00		Nagaland	IFC&WS	MH-3601
			334.00	300.60	33.40		10.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
63	Sietsaru Multi-pupose Irrigation project at Phesama village, kohima dist., Nagaland	08-03-2018	268.00	241.20	26.80	08-03-2018	100.00	0	0.00		08-03-2020	0	0.00		Nagaland	IFC&WS	MH-3601
			268.00	241.20	26.80		100.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
64	Providing Water Supply to Kejanglwa village in Peren dist Nagaland	14-03-2018	447.00	402.30	44.70	14-03-2018	10.00	0	0.00		14-03-2020	0	0.00		Nagaland	IFC&WS	MH-3601
			447.00	402.30	44.70		10.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
65	Anti erosion works on Tizu river at Zunheboto dist Nagaland	14-03-2018	297.00	267.30	29.70	14-03-2018	10.00	0	0.00		14-09-2019	0	0.00		Nagaland	IFC&WS	MH-3601
			297.00	267.30	29.70		10.00		0.00	0.0%			0.00	0%	Nagaland	IFC&WS	MH-3601
66	Consn. Of Water Supply at Majitar in South Sikkim	22-11-2013	502.31	452.08	50.23	22-11-2013	180.00	12-05-2016	116.12		22-11-2015	33	50.23		Sikkim	IFC&WS	MH-3601
						0	0.00	13-06-2017	54.42						Sikkim	IFC&WS	MH-3601
						0	0.00	0	9.46						Sikkim	IFC&WS	MH-3601
						16-10-2017	180.00	03-07-2018	148.67						Sikkim	IFC&WS	MH-3601
			502.31	452.08	50.23		360.00		328.67	91%			50.23	100%	Sikkim	IFC&WS	MH-3601

67	Augmentation of Water Supply for Namthang Bazar from Paha Khola and Khop source in South Sikkim	09-05-2017	957.00	861.30	95.70	09-05-2017	250.00	03-07-2018	250.00		09-05-2019	0	0.00		Sikkim	IFC&WS	MH-3601
			957.00	861.30	95.70		250.00		250.00	100%			0.00	0%	Sikkim	IFC&WS	MH-3601
68	Water arrangement in rural areas of Khowai district ad Sepahijilla sistricts of Tripura/sinking & development of deep tubewell (DTW)schemes including construction of pump house, installation of pump set laying distribution pipeline etc.	02-03-2017	1434.81	1291.33	143.48	02-03-2017	130.00	25-08-2017	130.00		02-03-2019	0	14.44		Tripura	IFC&WS	MH-3601
						26-02-2018	537.00	0	0.00						Tripura	IFC&WS	MH-3601
			1434.81	1291.33	143.48		667.00		130.00	19%			14.44	10%	Tripura	IFC&WS	MH-3601
69	Quality Improvement of Rural Water Supply Schemes in Tripura by way of construction of 10000 GPH capacity Ground Water Treatment Plant (GWTP) attached to existing deep tube wells, Tripura	22-03-2018	1495.00	1345.50	149.50	22-03-2018	520.00	0	0.00		22-03-2020	0	0.00		Tripura	IFC&WS	MH-3601
			1495.00	1345.50	149.50		520.00		0.00	0%		0	0.00	0%	Tripura	IFC&WS	MH-3601
1	Establishment of Entreprenuership Development Institute at Jote under Papum Pare District, Arunachal Pradesh	26-11-2012	229.56	206.60	22.96	26-11-2012	83.00	10-02-2014	83.00		26-11-2014	5	20.00		Arunach	Industri	MH-3601
						26-02-2014	82.64	11-07-2017	82.64						Arunach	Industri	MH-3601
			229.56	206.60	22.96		165.64		165.64	100%			20.00	87%	Arunach	Industri	MH-3601
2	Construction of State Emporium cum Artifacts House at Itanagar, Arunachal Pradesh	05-02-2014	369.42	332.48	36.94	05-02-2014	132.99	07-09-2015	132.99		Feb, 2017	17	36.94		Arunach	Industri	MH-3601
						19-10-2015	133.00	08-08-2016	133.00						Arunach	Industri	MH-3601
						18-07-2017	66.49								Arunach	Industri	MH-3601
			369.42	332.48	36.94		332.48		265.99	100%			36.94	100%	Arunach	Industri	MH-3601

3	Construction of Multipurpose Shopping Complex at Hapoli, Lower Subansiri District, Arunachal Pradesh	17-02-2016	732.69	659.42	73.27	17.02.2016	263.77	21.03.2018	263.77		Feb., 2018	6	26.38		Arunach	Industri	MH-3601
			732.69	659.42	73.27		263.77		263.77	100%			26.38	36%	Arunach	Industri	MH-3601
4	Construction of Multi-purpose Super Market Complex at Capital Region, Naharlagun, Arunachal Pradesh	29-12-2017	1300.00	1170.00	130.00	29-12-2017	468.00				29-12-2020				Arunach	Industri	MH-3601
			1300.00	1170.00	130.00		468.00								Arunach	Industri	MH-3601
5	Development of Handloom Cluster in Lower Subansiri District, Arunachal Pradesh	26.02.2018	964.00	867.60	96.40	26.02.2018	347.00				26.02.2020				Arunach	Industri	MH-3601
			964.00	867.60	96.40		347.00								Arunach	Industri	MH-3601
6	Upgradation/Replacement of Machineries of the Spinning Unit at Tulsibari, Assam	22-11-2011	457.34	411.60	45.74	22-11-2011	164.64	16-02-2013	150.00		31-03-2013	0	39.54		Assam	Industri	MH-3601
						20-11-2013	164.64		164.64						Assam	Industri	MH-3601
						16-03-2017	82.32								Assam	Industri	MH-3601
			457.34	411.60	45.74		411.60		314.64	76%			39.54	86%	Assam	Industri	MH-3601
7	Setting up of the Handloom Trade Centre at Dibrugarh, Assam by the Directorate of Handloom and Textile, Government of Assam	26-03-2013	991.70	892.53	99.17	26-03-2013	49.57	19-02-2018	49.57		26-03-2016	29	0.00		Assam	Industri	MH-3601
						21-02-2018	120.73								Assam	Industri	MH-3601
						14-03-2018	401.87								Assam	Industri	MH-3601
						27.08.2018	149.59								Assam	Industri	MH-3601
			991.7	892.53	99.17		721.76		0.00	0%			0.00	0%	Assam	Industri	MH-3601
8	Economic upliftment through innovative value added Handloom Weaving in Jorhat, Golaghat & Lakhimpur Districts, Assam	04-03-2014	415.54	373.99	41.55	04-03-2014	149.59				04-03-2016	0	0.00		Assam	Industri	MH-3601
			415.54	373.99	41.55		149.59		0.00	0%			0.00	0%	Assam	Industri	MH-3601
9	Setting up of a Common Facility Centre for Gold and Assamese Traditional Jewellery, Assam	20-02-2017	593.23	533.91	59.32	20-02-2017	179.90				20-02-2020	0	0		Assam	Industri	MH-3601
			593.23	533.91	59.32		179.90		0.00	0%			0.00	0%	Assam	Industri	MH-3601

10	Development of Work Sheds/Factory Sheds at Takyelpat Industrial Estate in Imphal West District, Manipur	07-02-2014	740.00	666.00	74.00	07-02-2014	266.40	08-08-2016	572.92		07-02-2016	0	74.00		Manipur	Industri	MH-3601
						06-02-2015	146.66								Manipur	Industri	MH-3601
						14-03-2016	159.86								Manipur	Industri	MH-3601
						07-02-2017	93.08								Manipur	Industri	MH-3601
			740.00	666.00	74.00		666.00		572.92	86%			74.00	100%	Manipur	Industri	MH-3601
11	Special Type of Pottery and Stone Chip Allied Products Production at Nungbi, Ukhrul District, Manipur	05-03-2014	341.75	307.58	34.18	05-03-2014	136.36	27-05-2016	136.36		05-03-2017	17	13.64		Manipur	Industri	MH-3601
						14-06-2017	123.00								Manipur	Industri	MH-3601
			341.75	307.58	34.18		259.36		136.36	0%			0.00	0%	Manipur	Industri	MH-3601
12	Development of Work Sheds/Factory Sheds at Industrial Estate, Bishnupur, Manipur	09-06-2015	1203.00	1083.00	120.00	09-06-2015	433.00	08-08-2016	633.00		09-06-2018	0	120.00		Manipur	Industri	MH-3601
						21-03-2016	200.00								Manipur	Industri	MH-3601
						27-02-2017	450.00								Manipur	Industri	MH-3601
			1203.00	1083.00	120.00		1083.00		633.00	58%			120.00	100%	Manipur	Industri	MH-3601
13	Development of Work Sheds/Factory Sheds at Industrial Estate, Thoubal, Manipur	09-06-2015	1203.00	1083.00	120.00	09-06-2015	433.00	08-08-2016	584.35		09-06-2018	0	120.00		Manipur	Industri	MH-3601
						21-03-2016	151.35								Manipur	Industri	MH-3601
						27-02-2017	498.65								Manipur	Industri	MH-3601
			1203.00	1083.00	120.00		1083.00		584.35	54%			120.00	100%	Manipur	Industri	MH-3601
14	Construction of Common Facility Centres in Hill Districts of Manipur for Processing of Agriculture and Horticulture Products	16-06-2015	705.50	634.95	70.55	16-06-2015	254.00	21-02-2017	254.00		16-06-2018	0	0.00		Manipur	Industri	MH-3601
						01-03-2017	254.00								Manipur	Industri	MH-3601
			705.50	634.95	70.55		508.00		254.00	50%			0.00	0%	Manipur	Industri	MH-3601
15	Establishment of New Industrial Estate (Construction of Worksheds) at T.M. Kasom, Ukhrul, Manipur	21-03-2017	1231.50	1231.50	0.00	21-03-2017	453.33					0	0.00		Manipur	Industri	MH-2552
			1231.50	1231.50	0.00		453.33		0.00						Manipur	Industri	MH-2552
16	Implementation of Handloom for Employment Generation in Tamenglong District, Manipur	02-06-2017	672.86	605.57	67.29	02-06-2017	242.00				02-06-2019				Manipur	Industri	MH-3601
			672.86	605.57	67.29		242.00								Manipur	Industri	MH-3601

17	Asian Confluence River Festival NADI, 2016	21-07-2016	15.00	15.00	0.00	21-07-2016	12.00	20-03-2017	12.00			0			Meghala	Industri	MH-3601
			15.00	15.00	0.00		12.00		12.00	100%			0.00	0%	Meghala	Industri	MH-3601
18	Construction of a Rural Market Complex at Sohiong Village in the East Khasi Hills District, Meghalaya	Original date 20-10-2016 Revised date 16-08-2018	Original Rs 1150.00 Revised Rs 1173.00	Original Rs 1035 Revised Rs 1055.70	117.30	20-10-2016	414.00				20-10-2019	0			Meghala	Industri	MH-3601
						16-08-2018	430.56								Meghala	Industri	MH-3601
			1150.00	1035.00	115.00		844.56		0.00	0%			0.00	0%	Meghala	Industri	MH-3601
19	Upgradation, Improvement and Widening of roads within Industrial Estate at Umiam, Ri Bhoi District, Meghalaya	23-03-2017	1353.27	1217.94	135.33	23-03-2017	92.04	29-05-2018	92.04		23-03-2019		10.23		Meghala	Industri	MH-3601
						02.07.2018	882.31								Meghala	Industri	MH-3601
			1353.27	1217.94	135.33		974.35		92.04	9%			10.23	8%	Meghala	Industri	MH-3601
20	Setting up of Rural Entrepreneurship Centre East Garo Hills District, Meghalaya	29-06-2017	301.00	301.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Meghala	Industrie	MH-2552
			301.00	301.00	0.00		25.00		25.00	100%					Meghala	Industrie	MH-2552
21	Setting up of Rural Entrepreneurship Centre North Garo Hills District, Meghalaya	29-06-2017	302.00	302.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Meghala	Industrie	MH-2552
			302.00	302.00	0.00		25.00		25.00	100%					Meghala	Industrie	MH-2552
22	Setting up of Rural Entrepreneurship Centre South Garo Hills District, Meghalaya	29-06-2017	300.00	300.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Meghala	Industrie	MH-2552
			300.00	300.00	0.00		25.00		25.00	100%					Meghala	Industrie	MH-2552
23	Setting up of Rural Entrepreneurship Centre at Sohparu, West Khasi Hills District, Meghalaya	29-06-2017	296.00	296.00	0.00	29-06-2017	25.00	29-05-2018	25.00		29-06-2020				Meghala	Industrie	MH-2552
			296.00	296.00	0.00		25.00		25.00						Meghala	Industrie	MH-2552

24	Setting up of Model Handloom Production Centre at Marngar, Ri-Bhoi District, Meghalaya	29-12-2017	143.00	143.00	0.00	29-12-2017	57.00				29-12-2020				Meghalaya	Industrie	MH-2552
			143.00	143.00	0.00		57.00				29-12-2020				Meghalaya	Industrie	MH-2552
25	Setting up of Model Handloom Production Centre at Phulbari, West Garo Hills District, Meghalaya	29-12-2017	191.00	191.00	0.00	29-12-2017	76.00				29-12-2020				Meghalaya	Industrie	MH-2552
			191.00	191.00	0.00		76.00				29-12-2020				Meghalaya	Industrie	MH-2552
26	Construction of Mission Veng Bazar Complex at Mission Veng, Aizawl, Mizoram	03-03-2014	598.41	538.57	59.84	03-03-2014	134.64	19.01.2017	134.64		03-03-2017	16	14.96		Mizoram	Industrie	MH-3601
						01-03-2017	215.42	23-06-2017	215.42						Mizoram	Industrie	MH-3601
						25.01.18	188.51								Mizoram	Industrie	MH-3601
			598.41	538.57	59.84		538.57		350.06	38%			14.96	25%	Mizoram	Industrie	MH-3601
27	Construction of New Market Building at Dawrpui Veng, Aizawl	16-06-2015	1300.00	1170.00	130.00	16-06-2015	468.00	23-06-2017	468.00		16-06-2018	0	52.00		Mizoram	Industrie	MH-3601
			1300.00	1170.00	130.00		468.00		468.00	100%			52.00	40%	Mizoram	Industrie	MH-3601
28	Construction of Approach Road and Internal Roads of Industrial Growth Centre at Luangmual, Aizawl, Mizoram	29-09-2016	923.00	830.70	92.30	29-09-2016	332.00	21-08-2017	332.00	0.00	29-09-2019	0	36.90		Mizoram	Industrie	MH-3601
						23.01.18	332.00								Mizoram	Industrie	MH-3601
			923.00	830.70	92.30		664.00		332.00	50%			36.90	40%	Mizoram	Industrie	MH-3601
29	1st Nagaland International Trade Expo	12-12-2017	9	9	0.00	12-12-2017	5.00								Nagaland	Industrie	MH-3601
			9	9	0.00	12-12-2017	5.00								Nagaland	Industrie	MH-3601
30	Production and Training Center for Soft Toys at Gangtok. Sikkim	08-12-2011	469.54	422.59	46.96	05-01-2012	150.00	01-03-2016	422.58		31-03-2013	0	46.96		Sikkim	Industrie	MH-3601
						26-11-2012	150.00								Sikkim	Industrie	MH-3601
						20-11-2013	100.14								Sikkim	Industrie	MH-3601
						21-03-2016	22.44								Sikkim	Industrie	MH-3601
			469.54	422.586	46.96		422.58		422.58	100%			46.96	100%	Sikkim	Industrie	MH-3601

31	Setting up of a Heritage Handicrafts Museum at Namchi, South Sikkim	13-02-2014	492.00	442.80	49.20	13-02-2014	177.12				Feb., 2016	29	0.00		Sikkim	Industri	MH-3601
			492.00	442.80	49.20		177.12		0.00	0%			0.00	0%	Sikkim	Industri	MH-3601
32	Setting up of a Hand Made Paper Unit at Melli, South Sikkim	09-12-2014	398.96	359.06	39.90	09-12-2014	143.62				09-12-2017	8	0.00		Sikkim	Industri	MH-3601
			398.96	359.06	39.90		143.62		0.00	0%			0.00	0%	Sikkim	Industri	MH-3601
33	Modernization and Expansion of Temi Tea Estate, South Sikkim	11-12-2015	290.00	261.00	29.00	11-12-2015	104.40	05-04-2017	104.40		December, 2018 (extend date)	0	29.00		Sikkim	Industri	MH-3601
						12-09-2017	104.40	21-05-2018	104.40						Sikkim	Industri	MH-3601
						23-07-2018	52.20								Sikkim	Industri	MH-3601
			290.00	261.00	29.00		261.00		208.80	80%			29.00	100%	Sikkim	Industri	MH-3601
34	Enhancement of Capacity of the Tea Processing Factory at Brahmakunda Tea Estate, West Tripura, Department of Industries & Commerce, Govt. of Tripura, Agartala	09-06-2011	498.39	448.55	49.84	09-06-2011	179.42	25-06-2014	179.42		February, 2015		45.41		Tripura	Industri	MH-3601
						28-11-2014	179.42	06-10-2015	179.42						Tripura	Industri	MH-3601
						11-12-2015	50.00	22-07-2016	50.00						Tripura	Industri	MH-3601
						29-09-2016	39.71								Tripura	Industri	MH-3601
			498.39	448.55	49.84		448.55		408.84	91%			45.41	91%	Tripura	Industri	MH-3601
35	Integrated Development of Incense Cluster in Tripura	30-10-2013	779.90	701.90	78.00	30-10-2013	280.76	06-10-2015	280.76		30-10-2016	0	78.00		Tripura	Industri	MH-3601
						26-10-2015	201.52	18-05-2016	201.52						Tripura	Industri	MH-3601
						20-06-2016	169.62	15-11-2017	169.62						Tripura	Industri	MH-3601
						23.01.18	50.00								Tripura	Industri	MH-3601
			779.90	701.90	78.00		701.90		651.90	74%			78.00	40%	Tripura	Industri	MH-3601
36	Revival of Bamboo Sticks cluster at Kumarghat, Tripura	28-02-2017	499.29	449.36	49.93	28-02-2017	157.57	21-03-2018	157.57		28-02-2020	0	0.00		Tripura	Industri	MH-3601
						21-03-2018	163.00						19.97		Tripura	Industri	MH-3601
			499.29	449.36	49.93		320.57		157.57	0%			0.00	0%	Tripura	Industri	MH-3601
37	Setting up of a Bamboo Technology Park at Burnihat Cane and Bamboo Technology Centre (CBTC), Guwahati	16-11-2012 Revised	846.78	846.78	0.00	30-03-2009	100.00	31-03-2012	417.00		March, 2015	41	0.00		Other Ag	Industri	MH-2552
						25-03-2010	100.00	20-02-2018	241.45						Other Ag	Industri	MH-2552
						25-03-2011	107.00								Other Ag	Industri	MH-2552
						15-11-2011	110.00								Other Ag	Industri	MH-2552
						07-04-2013	241.45								Other Ag	Industri	MH-2552
						26-02-2018	27.00	17-07-2018	27.00						Other Ag	Industri	MH-2552

						03-08-2018	161.33								Other Ag	Industri	MH-2552
			846.78	846.78	0.00		846.78		685.45	63%			0.00	0%	Other Ag	Industri	MH-2552
38	Setting up Processing Units for Cashew Nut at Tura, West Garo Hills, Ginger Dehydration Unit at Haflong, Assam and Cattle & Poultry Feed Production Unit at Ukhrul, Manipur	18-06-2012	57.90	57.90	0.00	18-06-2012	23.16	14-06-2013	23.16		18-06-2014	48	0.00		Other Ag	Industri	MH-2552
						16-05-2014	23.16										Other Ag
			57.90	57.90	0.00		46.32		23.16	50%			0.00	0%	Other Ag	Industri	MH-2552
39	Promoting Sustainable Livelihood in North East India: The Cane and Bamboo Cluster Development Project	16.03.2016	920.00	920.00	0.00	16.03.2016	183.93				March, 2020	0	0.00		Other Ag	Industri	MH-2552
			920.00	920.00	0.00		183.93		0.00	0%			0.00	0%	Other Ag	Industri	MH-2552
40	Conducting 8 (eight) nos. of Awareness Program for Food Processing Industries Intervention in the N E States	09-09-2016	20.00	20.00	0.00	09-09-2016	16.00		0.00		09-09-2017	0			Other Ag	Industri	MH-2552
			20.00	20.00	0.00		16.00		0.00	0.00%			0.00	0%	Other Ag	Industri	MH-2552
41	Expansion of Plastics Waste Management Centre (PWMC) – CIPET, Borgaon, Guwahati, Kamrup District, Assam	28-09-2016	747.00	747.00	0.00	28-09-2016	65.00	03-04-2018	65.00		28-09-2019	0			Other Ag	Industri	MH-2552
						23-05-2018	300.00								Other Ag	Industri	MH-2552
			747.00	747.00	0.00		365.00		65.00	0.00%			0.00	0%	Other Ag	Industri	MH-2552
42	Export Promotion of Handicrafts and Artistic Textiles from the North Eastern Region	20-02-2017	25.00	25.00	0.00	20-02-2017	12.50					0			Other Ag	Industri	MH-2552
			25.00	25.00	0.00		12.50		0.00	0.00%			0.00	0%	Other Ag	Industri	MH-2552
43	Setting up of Cane and Bamboo Technology Park at Itanagar, Arunachal Pradesh	15-03-2017	1083.31	1083.31	0.00	15-03-2017	433.32					0			Other Ag	Industri	MH-2552
			1083.31	1083.31	0.00		433.32		0.00	0.00%			0.00	0%	Other Ag	Industri	MH-2552

44	Capacity Building Programme on Cane and Bamboo products in NER	15-03-2017	544.65	544.65	0.00	15-03-2017	234.70					0			Other Ag	Industri	MH-2552
			544.65	544.65	0.00		234.70		0.00	0.00%			0.00	0%	Other Ag	Industri	MH-2552
45	Setting up of Cane and Bamboo Training cum Production Centre at Ukhrul, Manipur	16-03-2017 7-03-2018 (revised)	1030.00	1030.00	0.00	16-03-2017	304.68					0			Other Ag	Industri	MH-2552
			760.70	760.70	0.00		304.68		0.00	0.00%		0	0.00	0%	Other Ag	Industri	MH-2552
46	Setting up of Multi-Disciplinary Livelihood Incubation Centre for Food Processing, Readymade Garment making and Handicraft at Hunphun, Ukhrul, Manipur	07-04-2017 7-03-2018 (revised)	1350.00	1350.00	0.00	07-04-2017	300.00				07-04-2020	0			Other Ag	Industri	MH-2552
			1392.00	1392.00	0.00		300.00		0.00	0.00%		0	0.00	0%	Other Ag	Industri	MH-2552
47	Setting up of an Artisans and Weavers Facilitation Centre at the Craft Promotion Centre, NEHHDC, Pub-Boragaon, Guwahati by Constructing Bamboo Huts	04.01.2018	103.00	103.00	0.00	04.01.2018	40.00		0.00		04-01-2020				Other Ag	Industri	MH-2552
			103.00	103.00	0.00		40.00		0.00						Other A	Industr	MH-2552
48	Danai Lunai Yojana - A livelihood project for Weavers on Eri Silk Hand- Woven Products of Bodoland Territorial Council area in the State of Assam	14.02.2018	25.25	25.25	0.00	14.02.2018	15.57								Other Ag	Industri	MH-2552
			25.25	25.25	0.00		15.57								Other A	Industr	MH-2552

49	5th Act East Business Show- 2018 to be held on 25th to 29th July, 2018 at Shillong	02.07.2018	10.00	10.00	0.00	02.07.2018	8.00		0.00						Other A	Industr	MH-2552
			10.00	10.00	0.00		8.00	0.00	0.00						Other A	Industr	MH-2552
50	North East India – Myanmar Exim Conclave, 2018 at Mandalay, Myanmar on 23rd February, 2018.	01-08-2018	5.04			01-08-2018	5.04	0.00	0.00						Other A	Industr	MH-2552
			5.04	0	0		5.04								Other A	Industr	MH-2552
1	Beautification of Sela Lake in Tawang District, Arunachal Pradesh.	22-03-2010	345.66	311.10	34.57	22-03-2010	86.69	13-01-2011	86.69		22-03-2012	77	34.56		Arunach	Tourism	MH-3601
						21-08-2012	124.44	19-11-2015	124.44						Arunach	Tourism	MH-3601
						9-3-2016	60.00	07-07-2017	60.00						Arunach	Tourism	MH-3601
						21-02-2018	39.97								Arunach	Tourism	MH-3601
			345.66	311.10	34.57		311.10		271.13	77.87%			34.56	99.98%	Arunach	Tourism	MH-3601
2	Publicity and Promotion of Tourism products of Arunachal Pradesh with an innovative approach integrating advertisement through Print & Electronic Media, Outdoor Media, Organization of Events and facelift of few select tourist destinations	21-12-2012	459.64	413.67	45.97	21-12-2012	90.00	16-09-2013	90.00		12-12-2014	44	30.00		Arunach	Tourism	MH-3601
						22-11-2013	140.00	07-11-2014	140.00						Arunach	Tourism	MH-3601
						12-02-2015	43.44	29-10-2015	43.44						Arunach	Tourism	MH-3601
						10-03-2016	90.00	05-01-2017	90.00						Arunach	Tourism	MH-3601
						1-3-2017	50.23	07-03-2018	50.23						Arunach	Tourism	MH-3601
			459.64	413.67	45.97		413.67		413.67	87.86%			30.00	65.26%	Arunach	Tourism	MH-3601
3	Celebration of Myoko festival at Ziro Arunachal Pradesh.	16-03-2012	20.00	18.00	2.00	16-03-2012	15.00	0	0.00	0.00%	16-09-2012	71	0		Arunach	Tourism	MH-3601
			20.00	18.00	2.00		15.00		0.00	0.00%			0.00	0.00%	Arunach	Tourism	MH-3601
4	Celebration of Poi Sangken festival at Chongkham for the year 2012-13.	16-03-2012	20.00	18.00	2.00	16-03-2012	15.00	0	0.00		16-09-2012	71	-		Arunach	Tourism	MH-3601
			20.00	18.00	2.00		15.00		0.00	0.00%			0.00	0.00%	Arunach	Tourism	MH-3601

5	Celebration of Nyokum Yullo Festival at Sagalee – 2012-13.	15-03-2013	38.95	3.00	35.95	15-03-2013	3.00	0	0.00		15-09-2013	59	0		Arunach	Tourism	MH-3601
			38.95	3.00	35.95		3.00		0.00	0.00%			0.00	0.00%	Arunach	Tourism	MH-3601
6	Celebration of Mopin Festival at Tadin village under West Siang District, Arunachal Pradesh.	26-03-2013	32.00	5.00	27.00	26-03-2013	5.00	0	0.00		26-09-2013	59	0		Arunach	Tourism	MH-3601
			32.00	5.00	27.00		5.00		0.00	0.00%			0.00	0.00%	Arunach	Tourism	MH-3601
7	Construction of Permanent Stage-cum-Covered Gallery at Common Festival Ground, Naharlagun, Arunachal Pradesh	11-06-2013	179.42	161.48	17.94	06-11-2013	64.59	07-04-2016	64.59		06-11-2016	22	17.94		Arunach	Tourism	MH-3601
						26-07-2016	64.59	14-09-2017	64.59						Arunach	Tourism	MH-3601
						16-01-2018	32.30								Arunach	Tourism	MH-3601
			179.42	161.48	17.94		161.48		129.18	80.00%			17.94	0.00%	Arunach	Tourism	MH-3601
8	Capacity building for Rural Eco-Tourism Guides and Village Hospitality Service Providers	05-03-2014	22.30	20.07	2.23	03-05-2014	11.43	15-10-2014	11.62		05-03-2016	29	2.23		Arunach	Tourism	MH-3601
						26-02-2018	8.64								Arunach	Tourism	MH-3601
			22.30	20.07	2.23		20.07		11.62	101.66%			2.23	0.00%	Arunach	Tourism	MH-3601
9	Indra Dhanush/Rainbow Festival/Mureng Festival (Arunachal Pradesh Spring Carnival) at Pasighat	23-03-2015	7.63	6.86	0.76	23-03-2015	6.10	07-03-2018	6.10		23-06-2015	38	1.53		Arunach	Tourism	MH-3601
			7.63	6.86	0.76		6.10		6.10	100.00%			1.53	0.00%	Arunach	Tourism	MH-3601
10	Construction of Tourism Amusement Park (Including Picnic Spot & Cottages) at Dollungmukh, Lower Subansiri District, Arunachal Pradesh	06-11-2015	320.82	288.74	32.08	06-11-2015	115.50	18-10-2016	115.50		11-06-2018	2	23.10		Arunach	Tourism	MH-3601
						07-02-2017	115.50	07-07-2017	115.50						Arunach	Tourism	MH-3601
			320.82	288.74	32.08		231.00		231.00	100.00%			23.10	72.00%	Arunach	Tourism	MH-3601
11	Development of Adventure Tourism Centre and Camping Site at Baririjo, Upper Subansiri District, Arunachal Pradesh	12-11-2015	344	400.50	44.50	12-11-2015	124.00	25-10-2016	124.00		11-12-2017	8	34.40		Arunach	Tourism	MH-3601
		12-03-2018 (revised)	445.00			17-02-2017	124.00	07-07-2017	124.00						Arunach	Tourism	MH-3601
						12-3-2018	152.50								Arunach	Tourism	MH-3601
			445.00	400.50	44.50		400.50		248.00	62.00%			34.40	77.00%	Arunach	Tourism	MH-3601
12	Construction of Adventure	12-11-2015	366.60	329.94	36.66	12-11-2015	131.98	25-10-2016	131.98		11-12-2017	8	36.60		Arunach	Tourism	MH-3601

	Tourism Camping cum Recreation Site at Huto Village in Doimukh, Papum-Pare District, Arunachal Pradesh					15-03-2017	131.98	07-07-2017	131.98						Arunachal Pradesh	Tourism	MH-3601
						28-12-2017	65.98								Arunachal Pradesh	Tourism	MH-3601
			366.60	329.94	36.66		329.94		263.96	100.00%		36.60	99.84%		Arunachal Pradesh	Tourism	MH-3601
13	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	07-03-2018	8.00	0.00%	14-02-2016	30	0		Arunachal Pradesh	Tourism	MH-3601
			10.00	9.00	1.00		8.00		8.00	100.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-3601
14	Construction of Mega Festival cum Multipurpose Ground with Parking Facilities and Approach Road at Tawang, Arunachal Pradesh	21-03-2016	1154.00	1038.60	115.40	21-03-2016	415.00	11-07-2017	100.00	0.00%	21-03-2019	0	0.00		Arunachal Pradesh	Tourism	MH-3601
			1154.00	1038.60	115.40		415.00		100.00	0.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-3601
15	Celebration of Chingdang Festival 2016	11-04-2016	13.00	11.70	1.30	11-04-2016	10.00	0	0.00			0	0.00		Arunachal Pradesh	Tourism	MH-3601
			13.00	11.70	1.30		10.00		0.00	0.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-3601
16	Organizing Budha Mahotsava in West Kameng District, Bomdilla, Arunachal Pradesh	11-04-2016	13.00	11.70	1.30	11-04-2016	10.00	22-11-2017	10.00			0	1.30		Arunachal Pradesh	Tourism	MH-3601
						12-03-2018	3.00								Arunachal Pradesh	Tourism	MH-3601
			13.00	11.70	1.30		13.00		10.00	76.92%		1.30	100.00%		Arunachal Pradesh	Tourism	MH-3601
17	Celebration of Menchuka Adventure Festival 2016	11-07-2016	14.00	12.60	1.40	11-07-2016	10.00	11-07-2017	10.00			0	1.40		Arunachal Pradesh	Tourism	MH-3601
			14.00	12.60	1.40		10.00		10.00	100.00%		1.40	100.00%		Arunachal Pradesh	Tourism	MH-3601
18	Development of Wayside Amenities at Tago Putu, Yazali, Lower Subansiri District, Arunachal Pradesh	21-09-2017	1350.00	1215.00	135.00	21-09-2017	486.00	0	0.00	0.00%	21-09-2020	0	0.00	0%	Arunachal Pradesh	Tourism	MH-3601
			1350.00	1215.00	135.00		486.00		0.00	0.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-3601
19	Construction of Tourist Lodge and Rejuvenation of Maryland lake at 10th Mile, Oyan Circle, East Siang District, Arunachal Pradesh	21-09-2017	520.00	468.00	52.00	21-09-2017	187.00	0	0.00	0.00%	21-09-2020	0	0.00		Arunachal Pradesh	Tourism	MH-3601
			520.00	468.00	52.00		187.00		0.00	0.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-3601
1	Scheme for Establishing Community Managed Rural Based Eco-Tourism Training Centre, AP	27-03-2005	25.00	25.00	-	27-03-2005	15.00	03-08-2010	15.00		27-03-2007	137	0		Arunachal Pradesh	Tourism	MH-2552
						31-10-2011	10.00								Arunachal Pradesh	Tourism	MH-2552
			25.00	25.00	0.00		25.00		15.00	60.00%		0.00	0.00%		Arunachal Pradesh	Tourism	MH-2552

1	Publicity and Promotion of Tourism products of Assam with an innovative approach integrating advertisement through print and electronic media, outdoor media, organization of events and face lift of few select tourist destinations	28-03-2011	245.31	220.78	24.53	28-03-2011	188.31	03-03-2017	186.71	0.00%	31-03-2012 Revised TDC 31-12-2013	56	0		Assam	Tourism	MH-3601
			245.31	220.78	24.53		188.31		186.71	0.00%			0.00	0.00%	Assam	Tourism	MH-3601
2	Construction of a Yatrivas-cum-NEC Guest House at Paltan Bazar, Guwahati	25-07-2005	1124.47	1012.02	112.45	25-07-05	90.00	30-06-2007	90.00	100.00%	31-07-08	121	94.21		Assam	Tourism	MH-3601
						28-03-2007	300.00	28-01-2008	300.00						Assam	Tourism	MH-3601
						13-03-2008	500.00	29-10-2010	500.00						Assam	Tourism	MH-3601
						30-03-2009	100.00	09-01-2012	100.00						Assam	Tourism	MH-3601
			1124.47	1012.02	112.45		990.00		990.00	100.00%			94.21	83.78%	Assam	Tourism	MH-3601
3	Eco-Tourism-cum-Botanical Garden and Orchid culture at Jokai, Dibrugarh, Assam.	22-03-10	264.57	238.11	26.46	22-03-2010	71.43	0	0.00	0.00%	22-03-2011	89	0		Assam	Tourism	MH-3601
			264.57	238.11	26.46		71.43		0.00	0.00%			0.00	0.00%	Assam	Tourism	MH-3601
4	Tea Museum at Dibrugarh, Assam	05-03-2014	314.41	282.97	31.44	03-05-2014	113.19	13-03-2018	113.19	0.00%	05-03-2016	29	0	0%	Assam	Tourism	MH-3601
						14-03-2018	113.19								Assam	Tourism	MH-3601
			314.41	282.97	31.44		226.38		113.19	40.00%			0.00	0.00%	Assam	Tourism	MH-3601
5	Preparation of Project Profiles for Tourism Infrastructure in the Bodoland Territorial Council Areas, Assam	29-08-2006	200.00	180.00	20.00	29-08-2006	90.00	27-06-2012	90.00	50.00%	29-08-2009	108	0		Assam	Tourism	MH-3601
						27-03-2009	90.00	0	0.00						Assam	Tourism	MH-3601
			200.00	180.00	20.00		180.00		90.00	50.00%			0.00	0.00%	Assam	Tourism	MH-3601
6	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	29-08-2017	7.56	94.51%	14-02-2016	30	0		Assam	Tourism	MH-3601
			10.00	9.00	1.00		8.00		7.56	95.00%			0.00	0.00%	Assam	Tourism	MH-3601
8	The Buddhist Destination Centre at Sivasagar Buddha Vihar, Sivasagar District, Assam	27-07-2016	340.00	340.00	0.00	27-07-2016	100.00	16-03-2018	100.00		27-07-2019	0			Assam	Tourism	MH-2552
						21-03-2018	30.00								Assam	Tourism	MH-2552
			340.00	340.00	0.00		130.00		100.00	77.00%			0.00	0.00%	Assam	Tourism	MH-2552
9	Training Programme on Capacity Building for Ecotourism Development and management in North East India	09-03-2017	14.65	14.65		09-03-2017	7.32	18-6-2018	6.76		09-03-2018	5	0.00		Assam	Tourism	MH-2552

			14.65	14.65	0.00		7.32		6.76	92.30%			0.00	0.00%	Assam	Tourism	MH-2552
10	Holding the 6th International Tourism Mart at Hotel Taj Vivanta, Guwahati from 5th to 7th December, 2017 by Assam Tourism Development Corporation (ATDC)	26-12-2017	36.29	36.29	0.00	26-12-2017	36.29	0	0.00	0.00%		0	0.00	0%	Assam	Tourism	MH-2552
			36.29	36.29	0.00		36.29		0.00	0.00%			0.00	0.00%	Assam	Tourism	MH-2552
1	Construction of Circuit House Churachandpur, Churachandpur Town, Manipur.	20-10-2011	466.67	420.00	46.67	20-10-2011	168.00	27-11-2013	168.00		30-11-2012	69	41.80		Manipur	Tourism	MH-3601
						12-09-2013	168.00	26-06-2015	168.00						Manipur	Tourism	MH-3601
						07-03-2018	84.00								Manipur	Tourism	MH-3601
			466.67	420.00	46.67		420.00		336.00	80.00%			41.80	89.57%	Manipur	Tourism	MH-3601
2	Infrastructure Development of Tourist Destination at Shanthei Natural Park, Andro, Imphal East District, Manipur	27-02-2014	478.00	430.20	47.80	27-02-2014	172.08	16-06-2015	172.08		27-03-2016	29	47.80		Manipur	Tourism	MH-3601
						14-03-2016	100.00	21-02-2017	100.00						Manipur	Tourism	MH-3601
						03-02-2017	158.12	0							Manipur	Tourism	MH-3601
			478.00	430.20	47.80		430.20		272.08	63.25%			47.80	100.00%	Manipur	Tourism	MH-3601
3	Construction/Renovation of Tourism Infrastructure Development around Mahabali Temple, Imphal East, Manipur	03-03-2014	440.88	396.79	44.09	03-03-2014	158.43	9-10-2015	158.43		03-03-2016	29	44.08		Manipur	Tourism	MH-3601
						14-03-2016	158.72	0							Manipur	Tourism	MH-3601
			440.88	396.79	44.09		317.15		158.43	49.95%			44.08	99.98%	Manipur	Tourism	MH-3601
4	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	0			0	30	0		Manipur	Tourism	MH-3601
			10.00	9.00	1.00		8.00		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-3601
5	Organizing Shirui Lily Festival, 2017	01-05-2017	20.00	20.00	2.00	01-05-2017	16.00	05-08-2018	16.00	0.00%		0	2.00		Manipur	Tourism	MH-3601
						06-01-2018	4.00								Manipur	Tourism	MH-3601
			20.00	20.00	2.00		20.00		16.00	100.00%			2.00	100.00%	Manipur	Tourism	MH-3601
6	Manipur Sangai Festival-2017	14-11-2017	25.00	22.50	2.50	14-11-2017	20.00	0	0.00		0	0	0.00		Manipur	Tourism	MH-3601
			25.00	22.50	2.50		20.00		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-3601
7	Development of Heritage Tourism at Yangkhullen village, Senapati District, Manipur	05-02-2018	360.00	324.00	36.00	05-02-2018	130.00	0	0.00		02-05-2021	0			Manipur	Tourism	MH-3601
			360.00	324.00	36.00		130.00		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-3601

8	Proposal for financial assistance for organizing the Luira Planit (Seed Sowing Festival) at Ukhrul District Headquater Manipur	26-02-2018	5.00	4.50	0.50	26-02-2018	4.00	0	0.00		26/2/2018	0			Manipur	Tourism	MH-3601
			5.00	4.50	0.50		4.00		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-3601
9	Construction of Tourism Park at Koide Zho of Senapati District, Manipur	12-03-2018	350.00	315.00	35.00	12-03-2018	27.40								Manipur	Tourism	MH-3601
			350.00	315.00	35.00		27.40		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-3601
1	Organizing Wotri (Lengvei) Fest - 2017 at Phalee Village Ukhrul, District, Manipur to be held on 9 th - 10 th January, 2018 by Indian Council for Cultural Relations, Ministry of External Affairs, Govt. of India	28-12-2017	10.00	10.00	0.00	28-12-2017	8.00								Manipur	Tourism	MH-2552
			10.00	10.00	0.00		8.00		0.00	0.00%			0.00	0.00%	Manipur	Tourism	MH-2552
2	Establishment of Eco-Tourism Park at Shovako, Ukhrul District, Manipur	14-03-2018	533.00	533.00	0.00	14-03-2018	10.00	06-08-2018	10.00						Manipur	Tourism	MH-2552
			533.00	533.00	0.00		10.00		10.00	100.00%			0.00	0.00%	Manipur	Tourism	MH-2552
3	Establishment of Eco-Tourism Part at Andro, Imphal East District, Manipur	14-03-2018	536.00	536.00		14-03-2018	10.00	06-08-2018	10.00						Manipur	Tourism	MH-2552
			536.00	536.00	0.00		10.00		10.00	100.00%			0.00	0.00%	Manipur	Tourism	MH-2552
1	Improvement of Margnar lake at Marngar Village under Ri Bhoi District, Meghalaya into a Tourist Spot	30-03-2006 Revised 07-05-2012 Revised 24-07-2018	397.86 revised 321.594	281.80	39.79	30-03-2006 09-08-2009 11-03-2016	29.15 190.65 62.00	24-03-09 06-05-2015 27-11-2017	29.00 190.65 62.00		05-07-2014	49	36.55		Meghalaya	Tourism	MH-3601
			321.59	281.80	39.79		281.80		281.65	99.95%			36.55	91.87%	Meghalaya	Tourism	MH-3601
2	Orchid Lake Resort Development, Umiam, Ri Bhoi District, Meghalaya	05-03-2014	760.61	684.55	76.06	05-03-2014 01-03-2017 16-01-2018	273.82 273.82 136.91	22-02-2017 08-09-2017 	273.82 273.82 		03-05-2016	29	0		Meghalaya	Tourism	MH-3601
			760.61	684.55	76.06		684.55		547.64	50.00%			0.00	0.00%	Meghalaya	Tourism	MH-3601
3	Construction of Eco-Tourism Park at Langkawet, East Khasi Hills District, Meghalaya	16-06-2015	137.40	123.66	13.74	16-06-2015 03-02-2017 28-12-2017	49.46 49.46 24.74	22-02-2017 27-11-2017 	49.46 49.46 		16-06-2018	0	0		Meghalaya	Tourism	MH-3601
															Meghalaya	Tourism	MH-3601
															Meghalaya	Tourism	MH-3601

			137.4	123.66	13.74		123.66		98.92	50.00%			0.00	0.00%	Meghala	Tourism	MH-3601
4	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	0.00	15-02-2016	8.00	27-01-2017	8.00		0	30	0.76		Meghala	Tourism	MH-3601
			10.00	9.00	0.00		8.00		8.00	100.00%			0.76	80.00%	Meghala	Tourism	MH-3601
5	Wangala Dance festival – 2016	20-07-2016 Revised 30-11-2017	4.00	4.00	0.40	20-07-2016	4.00	14-11-2017	4.00		0	0	0.40		Meghala	Tourism	MH-3601
			4.00	4.00	0.40		4.00		4.00	0.00%			0.40	8.00%	Meghala	Tourism	MH-3601
6	Holiday IQ Campaign	14-03-2017	20.00	18.00	2.00	14-03-2017	8.27	0			0	0	0.00		Meghala	Tourism	MH-3601
			20.00	18.00	2.00		8.27		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
7	Development of Ballonggre Songitcham in West Garo Hills District, Meghalaya	22-03-2017	168.51	151.65	16.86	22-03-2017	60.78	0			22-03-2020	0	0.00		Meghala	Tourism	MH-3601
			168.51	151.65	16.86		60.78		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
8	Construction of guest house and wayside amenities at Swangngrei Hamegaon, West Khasi Hills District, Meghalaya	22-03-2017	404.50	364.05	40.45	22-03-2017	145.62	0			22-03-2020	0	0.00		Meghala	Tourism	MH-3601
			404.50	364.05	40.45		145.62		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
9	Eco-Resort at Nongkhlaw, West Khasi Hills District, Meghalaya	22-03-2017	128.87	115.98	12.89	22-03-2017	46.39	0			22-03-2020	0	0.00		Meghala	Tourism	MH-3601
			128.87	115.98	12.89		46.39		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
10	Development of Omed Ni Jamdap at Rajasimla, North Garo Hills District, Meghalaya	22-03-2017	90.61	81.54	9.07	22-03-2017	32.61	22-03-18	32.61		22-03-2020	0	0.00		Meghala	Tourism	MH-3601
						27-04-2018	32.61								Meghala	Tourism	MH-3601
			90.61	81.54	9.07		65.22		32.61	100.00%			0.00	0.00%	Meghala	Tourism	MH-3601
11	Rural Eco Tourism Circuit in Garo Hills (East Garo Hills, West Garo Hills and South West Garo Hills), Meghalaya	22-03-2017	1439.00	1295.10	143.90	22-03-2017	375.21				22-03-2020	0	0.00		Meghala	Tourism	MH-3601
			1439.00	1295.10	143.90		375.21		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
12	Capacity building for Tourism Sector for Food Craft Institute, Tura	12-12-2017	16.23	14.61	1.62	12-12-2017	4.38	0	0.00	0.00%		0	0.00	0%	Meghala	Tourism	MH-3601
			16.23	14.61	1.62		4.38		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
13	Village/Rural Tourism under Cooperative Sector for Wahkdait Pashum Ropeway Transport, Fruit and Vegetable Processing Unit & Livestock Cooperative society Ltd. in Pynursla C&RD Block East Khasi Hills District.	28-12-2017	37.91	34.00	3.91	28-12-2017	13.60			0.00%					Meghala	Tourism	MH-3601
			37.91	34.00	3.91		13.60		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601

14	Behdeinkhlam Festival - 2018	6-7-2018	25.00	20.00	5.00	6-7-2018	20.00								Meghala	Tourism	MH-3601
			25.00	20.00	5.00		20.00		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
15	Rotary Sohra Marathon – 2018	13-08-2018	10.00	10.00	0.00	13-08-2018	8.00								Meghala	Tourism	MH-3601
			10.00	10.00	0.00		8.00		0.00	0.00%			0.00	0.00%	Meghala	Tourism	MH-3601
16	Conducting Capacity Building Courses in Hospitality	22-03-2016	72.00	72.00		22-03-2016	52.85	03-01-2017	72.00		22-03-2017	0	0.00		Meghala	Tourism	MH-2552
						22-03-2017	19.15								Meghala	Tourism	MH-2552
			72.00	72.00	0.00		72.00		72.00	99.99%			0.00	0.00%	Meghala	Tourism	MH-2552
17	Capacity Building for Service Providers for Tourism sector for Food Craft Institute, Tura, Meghalaya	17-11-2016	10.26	10.26	0.00	17-11-2016	8.00	21-06-2017	10.26	100.00%	17-11-2017	0	0.00		Meghala	Tourism	MH-2552
						05-07-2017	2.26			100.00%		0	0.00		Meghala	Tourism	MH-2552
			10.26	10.26	0.00		10.26		10.26	0.00%			0.00	0.00%	Meghala	Tourism	MH-2552
1	Winter Festival – 2017 Mizoram	30-11-2017	15.00	13.50	1.50	30-11-2017	12.00	0	0.00	0.00%	0	0			Mizoram	Tourism	MH-3601
			15.00	13.50	1.50		12.00		0.00	0.00%			0.00	0.00%	Mizoram	Tourism	MH-3601
2	Mizoram Music Festival 2017	30-11-2017	25.00	22.50	2.50	30-11-2017	20.00	0	0.00	0.00%	0	0			Mizoram	Tourism	MH-3601
			25.00	22.50	2.50		20.00		0.00	0.00%			0.00	0.00%	Mizoram	Tourism	MH-3601
3	Celebration of Rhododendron Festival by Deputy Commissioner Lawngtlai District, Govt. of Mizoram	05-03-2018	4.00	4.00	0.00	05-03-2018	3.00	28-08-2018	3.00						Mizoram	Tourism	MH-2552
			4.00	4.00	0.00		3.00		0.00	0.00%			0.00	0.00%	Mizoram	Tourism	MH-2552
1	Development of Pfutsero Lake at Pfutsero in Phek District Nagaland.	09-03-2011	389.39	350.45	38.94	03-09-2011	110.00	07-10-2012	110.00		31-03-2014	52	27.80		Nagaland	Tourism	MH-3601
						21-08-2012	140.18	09-05-2014	140.18						Nagaland	Tourism	MH-3601
						26-10-2017	100.27								Nagaland	Tourism	MH-3601
			389.39	350.45	38.94		350.45		250.18	100.00%			27.80	71.39%	Nagaland	Tourism	MH-3601
2	Construction of Approach Road and Security Fencing at IHM, Dimapur, Nagaland.	21-03-2012	352.24	317.02	35.22	21-03-2012	120.00	14-02-2014	120.00		21-10-2013	59	27.41		Nagaland	Tourism	MH-3601
						27-02-2014	126.80	2-4-2015	126.80						Nagaland	Tourism	MH-3601
						12-11-2015	70.22	0	0.00						Nagaland	Tourism	MH-3601
			352.24	317.02	35.224		317.02		246.80	77.85%			27.41	77.82%	Nagaland	Tourism	MH-3601
3	Infrastructure Development for Pilgrimage Destination at Molungyimsen, Mokukchung District, Nagaland.	(O) 06-07-2012 (R) 17-02-2017	461.54	415.38	46.16	06-07-2012 Original date	168.58	10-6-2013	168.58		06-07-2014	49	37.46		Nagaland	Tourism	MH-3601
						14-03-2014	168.58	22-07-2015	168.58						Nagaland	Tourism	MH-3601
						17-02-2017 Revised date	78.22	09-10-2017	33.16						Nagaland	Tourism	MH-3601
			461.54	415.38	46.16		415.38		370.32	81.17%			37.46	81.15%	Nagaland	Tourism	MH-3601

4	Construction of Tourist Resort at Dzukou, Viswema Range, Nagaland	03-03-2014	285.84	257.26	28.58	03-03-2014	102.90	22-07-2015	102.90		03-03-2016	29	22.86		Nagaland	Tourism	MH-3601
						25-02-2016	102.90	17-09-2017	102.90						Nagaland	Tourism	MH-3601
			285.84	257.26	28.58		205.80		205.80	100.00%			22.86	36.00%	Nagaland	Tourism	MH-3601
5	Integrated Tourism Project in Englan Range, Wokha, Nagaland	03-03-2014	300.71	270.63	30.07	03-03-2014	108.25	22-07-2015	108.25		03-03-2016	29	23.06		Nagaland	Tourism	MH-3601
						18-11-2015	110.00	17-09-2017	110.00						Nagaland	Tourism	MH-3601
						15-02-2018	52.38								Nagaland	Tourism	MH-3601
			300.71	270.63	30.07		270.63		218.25	80.65%			23.06	76.69%	Nagaland	Tourism	MH-3601
6	Establishment of Enopen Tourist Resort at Khonoma, Kohima Nagaland	05-10-2016	482.80	434.52	48.28	05-10-2016	173.80	16-05-2018	173.80		10-05-2019	0	19.31		Nagaland	Tourism	MH-3601
						14-06-2018	173.80								Nagaland	Tourism	MH-3601
			482.80	434.52	48.28		347.60		173.80	50.00%			19.31	40.00%	Nagaland	Tourism	MH-3601
7	Construction of Guest House at Longleng District Head Quarter, Longleng, Nagaland	27-09-2016	316.00	284.40	31.60	27-09-2016	113.76	0	0.00		27-09-2019	0			Nagaland	Tourism	MH-3601
			316.00	284.40	31.60		113.76		0.00	0.00%			0.00	0.00%	Nagaland	Tourism	MH-3601
8	Development of trekking & base camp at Mt. Saramati, Thanamir Village, Kiphire District Nagaland	18-10-2016	720.00	648.00	72.00	18-10-2016	259.20	09-10-2017	35.00		18-10-2019	0			Nagaland	Tourism	MH-3601
			720.00	648.00	72.00		259.20		35.00	13.50%			0.00	0.00%	Nagaland	Tourism	MH-3601
9	Construction of Eco-Tourism destination at Sendenyu Bio-diversity and wildlife conservation area, Kohima, Nagaland	18-10-2016	284.00	255.60	28.40	18-10-2016	102.24	09-10-2017	26.32		18-10-2019	0			Nagaland	Tourism	MH-3601
			284.00	255.60	28.40		102.24		26.32	25.74%			0.00	0.00%	Nagaland	Tourism	MH-3601
10	Upgradation of Nagaland House at Shillong	07-02-2017	181.34	163.20	18.14	02-07-2017	65.28	02-08-2018	65.28		07-02-2020	0			Nagaland	Tourism	MH-3601
						26-02-2018	65.28								Nagaland	Tourism	MH-3601
			181.34	163.20	18.14		130.56		65.28	0.00%			0.00	0.00%	Nagaland	Tourism	MH-3601
11	Eco-Tourism Destination and Development of Trekking Route at Phusachodu Village, Phek District, Nagaland	22-03-2017	319.83	287.85	31.98	22-03-2017	115.13	09-10-2017	18.00	0.00%	22-03-2020	0	0.00	%	Nagaland	Tourism	MH-3601
			319.83	287.85	31.98		115.13		18.00	15.63%			0.00	0.00%	Nagaland	Tourism	MH-3601
12	Construction of Multilevel Parking at Rullinou, Kohima, Nagaland	21-09-2017	339.00	305.10	33.90	21-09-2017	122.00	0	0.00	0.00%	21-09-2019	0	0.00		Nagaland	Tourism	MH-3601
			339.00	305.10	33.90		122.00		0.00	0.00%			0.00	0.00%	Nagaland	Tourism	MH-3601
13	Construction of Tourist Lodge at Jalukie, Peren, Nagaland	28-12-2017	295.00	265.50	29.50	28-12-2017	106.00	0	0.00	0.00%		0	0.00		Nagaland	Tourism	MH-3601
			295.00	265.50	29.50		106.00		0.00	0.00%			0.00	0.00%	Nagaland	Tourism	MH-3601

1	Creation of Banbas Project Barsey Rhodendron Sanctuary at Hee Bermiok	23-12-2009	280.00	252.00	28.00	23-12-2009	145.25	21-12-2012	145.25		23-12-2012	66	28.00		Sikkim	Tourism	MH-3601
						10-09-2013	70.00	10-09-2014	70.00						Sikkim	Tourism	MH-3601
						17-08-2015	36.75	0	0.00						Sikkim	Tourism	MH-3601
			280.00	252.00	28.00		252.00		215.25	85.42%			28.00	100.00%	Sikkim	Tourism	MH-3601
2	Development of Eco-Tourism and Allied Activities at Chauridara Green Village in South Sikkim	18-03-2013	363.41	327.07	36.34	18-03-2013	130.83	08-03-2015	130.83		18-03-2016	27	36.34	100%	Sikkim	Tourism	MH-3601
						02-03-2016	130.83	07-08-2017	92.69						Sikkim	Tourism	MH-3601
			363.41	327.07	36.34		261.66		223.52	49.87%			36.34	100.00%	Sikkim	Tourism	MH-3601
3	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	0	0.00		0	27			Sikkim	Tourism	MH-3601
			10.00	9.00	1.00		8.00		0.00	0.00%			0.00	0.00%	Sikkim	Tourism	MH-3601
4	Upgradation and Beautification of Lachen Bazaar in North Sikkim	11-01-2017	388.90	350.01	38.89	11-01-2017	140.00	05-10-2018	140.00		11-01-2020	0			Sikkim	Tourism	MH-3601
						06-01-2018	140.00								Sikkim	Tourism	MH-3601
			388.90	350.01	38.89		280.00		140.00	100.00%			0.00	0.00%	Sikkim	Tourism	MH-3601
5	Construction of Boating Pool at Chopta Valley in North Sikkim	21-09-2017	910.00	819.00	91.00	21-09-2017	328.00	0	0.00	0.00%	21-09-2020	0	0.00	0%	Sikkim	Tourism	MH-3601
			910.00	819.00	91.00		328.00		0.00	0.00%			0.00	0.00%	Sikkim	Tourism	MH-3601
6	Celebration of Sikkim Red Panda Winter Carnival 2017-18	12-02-2018	25.00	22.50	2.50	12-02-2018	7.36	08-06-2018	7.36	0.00%	12-07-2018	0.00	0.00	0%	Sikkim	Tourism	MH-3601
			25.00	22.50	2.50		7.36		0.00	0.00%			0.00	0.00%	Sikkim	Tourism	MH-3601
7	Celebration of Jorethang Maghey Mela 2018	12-02-2018	5.00	4.50	0.50	12-02-2018	3.00		0.00	0.00%	12-07-2018	0.00	0.00	0%	Sikkim	Tourism	MH-3601
			5.00	4.50	0.50		3.00		0.00	0.00%			0.00	0.00%	Sikkim	Tourism	MH-3601
8	Development of Eco-Tourism at Golitar, Fambonglho Wildlife Sanctuary, Sikkim .	24-03-2011	394.63	394.63		24-03-2011	129.00	03-03-2015	219.94		31-03-2016	29			Sikkim	Tourism	MH-2552
						11-07-2013	91.00	0	0.00						Sikkim	Tourism	MH-2552
						17-03-2015	4.75	23-11-2015	4.75						Sikkim	Tourism	MH-2552
						10-03-2016	169.88	0	0.00						Sikkim	Tourism	MH-2552

			394.63	394.63	0.00		394.63		224.69	56.94%			0.00	0.00%	Sikkim	Tourism	MH-2552
9	Skill Development and Capacity Building Training for Tour Operators and other Tourism Stakeholders of North East States, Sikkim	29-03-2011	145.84	145.84		29-03-2011	72.00	24-03-2012	72.00		29-03-2012	77			Sikkim	Tourism	MH-2552
						27-03-2012	27.56	28-08-2012	27.56						Sikkim	Tourism	MH-2552
						11-08-2012	46.28	0	0.00						Sikkim	Tourism	MH-2552
			145.84	145.84	0.00		145.84		99.56	68.27%			0.00	0.00%	Sikkim	Tourism	MH-2552
1	Destination North East - 2016 to be held from 12th to 14th February, 2016 at Pragati Maidan, New Delhi	15-02-2016	10.00	9.00	1.00	15-02-2016	8.00	16-01-2018	4.31		0	30			Tripura	Tourism	MH-3601
			10.00	9.00	1.00		8.00		4.31	0.00%			0.00	0.00%	Tripura	Tourism	MH-3601
1	Providing professional services to North Eastern Council Secretariat under Tourism Sector, NEC	14-03-2017	10.49	10.49		14-03-2017	10.49	0	0.00	0.00%	14-03-2018	0	0	0%	Other Ag	Tourism	MH-2552
			10.49	10.49	0.00		10.49		0.00	0.00%			0.00	0.00%	Other Ag	Tourism	MH-2552
2	Out door media campaigning for promotion of tourism in NER Paradise unexplored	29-03-2017	550.00	550.00		29-03-2017	260.52	11-10-2017	238.44	0.00%	29-04-2017	16			Other Ag	Tourism	MH-2552
						22-03-2018	213.35								Other Ag	Tourism	MH-2552
			550.00	550.00	0.00		473.87		238.44	50.32%			0.00	0.00%	Other Ag	Tourism	MH-2552
3	Promotional theme based regional tourist circuits in NER	24-03-2017	750.00	750.00		24-03-2017	300.00			0.00%	31-03-2018	17			Other Ag	Tourism	MH-2552
			750.00	750.00	0.00		300.00		0.00	0.00%			0.00	0.00%	Other Ag	Tourism	MH-2552
4	for vetting of a Passenger Ropeway (Cable Car) Project proposal at Pongtung, East Khasi Hills District, Meghalaya by Indian Institute of Technology, Guwahati.	24-08-2017	7.36	7.36	0.00	24-08-2017	6.00	0	0.00	0%	31-11-2017	0	0		Other Agency	Tourism	MH-2552
			7.36	7.36	0.00		6.00	0	0.00	0%			0	0%	Other Ag	Tourism	MH-2552
5	Development of Sustainable Eco-Tourism Complex in Longding District, Arunachal Pradesh	15-02-2018	250.00	250.00	0.00	15-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Ag	Tourism	MH-2552
			250.00	250.00	0.00		10.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
6	Development of Eco-Tourism Complex at Thoubal Lake near Muirei and Ramrei, Ukhrul District, Manipur	19-02-2018	161.00	161.00	0.00	19-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Ag	Tourism	MH-2552
			161.00	161.00	0.00		10.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
7	Development of Khayang Village Community Eco-Tourism & Home stay in Ukhrul District, Manipur	15-02-2018	433.00	433.00	0.00	15-02-2018	10.00	0	0.00	0.00%	31-03-2020	0	0	0%	Other Ag	Tourism	MH-2552

			433.00	433.00	0.00		10.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
8	Swachhta Action Plan	06-03-2018	599.00	599.00	0.00	06-03-2018	599.00								Other Ag	Tourism	MH-2552
			599.00	599.00	0.00		599.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
9	Project proposal for Promotion of Tourism for Domestic & International Tourists to North East India	14-03-2018	187.00	187.00	0.00	14-03-2018	187.00								Other Ag	Tourism	MH-2552
			187.00	187.00	0.00		187.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
10	Bamboo Auditorium at NIT, Arunachal	21-03-2018	74.60	74.60	0.00	21-03-2018	60.00								Other Ag	Tourism	MH-2552
			74.60	74.60	0.00		60.00		0.00	0.00%			0	0.00%	Other Ag	Tourism	MH-2552
1	Seppa-Chyangtajo road	22-09-2006/ 23-01-2017	9050.00/ 17252.00	15526.80	1725.20	1st 22-09-2006	100.00	24-04-2007	100.00	100%	3/2010/ 3/2018	5	905.00		Arunach	T&C	MH-3601
						2nd 08-06-2007	200.00	13-02-2008	200.00	100%					Arunach	T&C	MH-3601
						3rd 17-03-2009	1500.00	15-02-2010	1500.00	100%					Arunach	T&C	MH-3601
						4th 15-03-2010	1500.00	19-10-2010	1500.00	100%					Arunach	T&C	MH-3601
						5th 02-12-2010	1400.00	04-08-2011	1400.00	100%					Arunach	T&C	MH-3601
						6th 05-09-2011	2000.00	23-01-2013	2000.00	100%					Arunach	T&C	MH-3601
						7th 30-8-2013	1000.00	05-02-2015	1000.00	100%					Arunach	T&C	MH-3601
						8th 30-04-2015	400.00	08-08-2016	400.00	100%					Arunach	T&C	MH-3601
						9th 29-03-2017	1200.00	23-06-2017	1200.00	100%					Arunach	T&C	MH-3601
						10th 21-07-2017	2500.00	11-12-2017	2500.00	100%					Arunach	T&C	MH-3601
						11th 22-03-2018	2000.00								Arunach	T&C	MH-3601
							13800.00		11800.00	86%					Arunach	T&C	MH-3601
2	Tamen-Dolongmukh	16-12-2010	13962.00	12565.80	1396.20	1st 16-12-2010	3500.00	23-11-2011	3500.00	100%	3/2014/ 12/2019	53	1020.00		Arunach	T&C	MH-3601
						2nd 10-05-2012	2000.00	14-03-2013	2000.00	100%					Arunach	T&C	MH-3601
						3rd 24-09-2013	1000.00	30-04-2014	1000.00	100%					Arunach	T&C	MH-3601
						4th 16-06-2014	1200.00	22-09-2015	1200.00	100%					Arunach	T&C	MH-3601
						5th 26-10-2015	1000.00	07-04-2016	1000.00	100%					Arunach	T&C	MH-3601
						6th 06-2016	1000.00	17-03-2017	1000.00	100%					Arunach	T&C	MH-3601
						7th 25-05-2017	1500.00	22-05-2018	1500.00	100%					Arunach	T&C	MH-3601
							11200.00		11200.00	100.00%					Arunach	T&C	MH-3601
			13962.00	12565.80	1396.20		11200.00		11200.00	100.00%		53	1020.00	73.06%	Arunach	T&C	MH-3601

3	Pakke-Seijosa-Itakhola	02-06-2015	16616.00	14954.40	1661.60	1st 02-06-2015	1000.00	22-09-2017	1000.00	100%	3/2019	0	100.00		Arunach	T&C	MH-3601
						2nd 13-03-2018	1600.00	20-07-2018	1600.00	100%					Arunach	T&C	MH-3601
						3rd 06-08-2018	2500.00								Arunach	T&C	MH-3601
			16616.00	14954.40	1661.60		5100.00		2600.00	50.98%		0	100.00	6.02%	Arunach	T&C	MH-3601
4	Bordumsa-Borkhet	10-04-2017	1130.00	1017.00	113.00	1st 10-04-2017	407.00		0.00		3/2020	0			Arunach	T&C	MH-3601
			1130.00	1017.00	113.00		407.00		0.00	0.00%		0	0.00	0.00%	Arunach	T&C	MH-3601
5	Rural road from Nacho BRTF to Koba Village	11-04-2017	1297.00	1167.00	130.00	1st 11-04-2017	467.00		0.00		3/2019	0			Arunach	T&C	MH-3601
			1297.00	1167.00	130.00		467.00		0.00	0.00%		0	0.00	0.00%	Arunach	T&C	MH-3601
1	Jowai-Nartiang-Khanduli-Baithalangso	23-02-2011	7100.00	6390.00	710.00	1st 27-05-2011	1050.00	19-09-2012	1050.00	100%	3/2014/ 12/2018	53	105.00		Assam	T&C	MH-3601
						2nd 18-10-2012	1500.00	13-07-2013	1500.00	100%					Assam	T&C	MH-3601
						3rd 7-08-2013	2000.00	08-06-2018	1632.90	82%					Assam	T&C	MH-3601
			7100.00	6390.00	710.00		4550.00		4182.90	91.93%					Assam	T&C	MH-3601
2	Bhawanipur NH-31 to Manas National Park via Saudarvitha Ananda Bazar Road	19-02-2013/ 6-02-2017	5838.00/ 5777.00	5199.30	577.70	1st 19-02-2013	1000.00	08-05-2014	1000.00	100%	3/2015/ 12/2018	0	570.00		Assam	T&C	MH-3601
						2nd 10-12-2014	2000.00	09-02-2016	2000.00	100%					Assam	T&C	MH-3601
						3rd 26-02-2016	800.00	20-10-2016	800.00	100%					Assam	T&C	MH-3601
						4th 30-12-2016	1000.00	24-07-2017	1000.00	100%					Assam	T&C	MH-3601
						5th 03-08-2017	300.00	05-05-2018	299.00	100%					Assam	T&C	MH-3601
			5777.00	5199.30	577.70		5100.00		5099.00	99.98%					Assam	T&C	MH-3601
3	Pakke-Seijosa-Itakhola	02-06-2015	1376.00	1238.40	137.60	1st 02-06-2015	500.00	08-06-2018	500.00	100%	3/2018	5	51.18		Assam	T&C	MH-3601
						2nd 29-03-2017	679.39	08-06-2018	151.33	22%					Assam	T&C	MH-3601
			1376.00	1238.40	137.60		1179.39		651.33	55.23%		5	51.18	37.19%	Assam	T&C	MH-3601
4	Majuli Bongaon (Dakhinpat Satra) Road in Majuli District	13-03-2018	1491.00	1341.90	149.10	1st 13-03-2018	480.00		0.00		3/2020	0	0.00		Assam	T&C	MH-3601
			1491.00	1341.90	149.10		480.00		0.00	0.00%		0	0.00	0.00%	Assam	T&C	MH-3601
1	Bishnupur - Nungba	27-12-2012/ 17-01-2017	14771.00/ 14285.00	12856.50	1428.50	1st 14-02-2013	1000.00	18-02-2015	1000.00	100%	3/2017/ 12/2018	0	1184.45		Manipur	T&C	MH-3601
						2nd 18-03-2015	157.00	09-10-2015	157.00	100%					Manipur	T&C	MH-3601
						3rd 30-04-2015	2500.00	21-11-2015	2500.00	100%					Manipur	T&C	MH-3601
						4th 2-12-2015	3000.00	16-10-2016	3000.00	100%					Manipur	T&C	MH-3601
						5th 20-12-2016	1500.00	18.09.2017	1500.00	100%					Manipur	T&C	MH-3601
						6th 10-01-2018	800.00	16-05-2018	800.00	100%					Manipur	T&C	MH-3601
						Balance of 6th	1700.42								Manipur	T&C	MH-3601

			14285.00	12856.50	1428.50		10657.42		8957.00	84.04%		0	1184.45	82.92%	Manipur	T&C	MH-3601
2	Improvemnet of NH-150/NH-202 (New) to Chadong (near Maphou Dam) via Muirei, Ngaramphung & Lamlai Khunou, Manipur	23-05-2016	1000.00	900.00	100.00	1st 23-05-2016	300.00	13-12-2017	300.00	100%	12/2018	0	77.77		Manipur	T&C	MH-3601
		23-05-2016				2nd 18-01-2018	400.00	16-05-2018	0.00	0%		0				T&C	MH-3601
															Manipur		
			1000.00	900.00	100.00		700.00		300.00			0	77.77	77.77%	Manipur	T&C	MH-3601
3	Improvement of road from Mualdak to Kolhen Diversion road via Munlui	23-09-2016/ 1-05-2017	1196.00	1076.40	119.60	1st 23-09-2016	500.00	20-06-2017	500.00	100%	3/2019	0	55.56		Manipur	T&C	MH-3601
						2nd 24-08-2017	350.00	16-05-2018	350.00	100.00					Manipur	T&C	MH-3601
			1196.00	1076.40	119.60		850.00		850.00	100.00%		0	55.56	46.45%	Manipur	T&C	MH-3601
4	Const. of Inter State Truck Terminus at Imphal, Sekmai	23-09-2016	1117.00	1005.30	111.70	1st 23-09-2016	500.00	43236.00	0.40	0.00	3/2019	0	0.00		Manipur	T&C	MH-3601
			1117.00	1005.30	111.70		500.00		0.40	0.08%		0	0.00	0.00%	Manipur	T&C	MH-3601
5	Const. of Yaripok Bazar to Chagangpat.	16-08-2017	702.60	632.34	70.26	1st 16-08-2017	130.00		0.00	0.00%	08/2019	0	0.00	0.00%	Manipur	T&C	MH-3601
			702.60	632.34	70.26		130.00		0.00				0.00		Manipur	T&C	MH-3601
6	Improvement of road Koirengei to Sangakpham via Achangbigai, Kontha and Ahallup village (7.33 Km)	26.02-2018	709.00	638.10	70.90	1st 26-2-2018	10.00		0.00						Manipur	T&C	MH-3601
			709.00	638.10	70.90		10.00								Manipur	T&C	MH-3601
1	Mairang-Ranigodown-Azra	02-12-2010	10000.00	9000.00	1000.00	1st 2-02-2010	2600.00	02-08-2012	2600.00	100%	3/2014/ 12/2017	Physically completed	955.31		Meghala	T&C	MH-3601
						2nd 30-08-2012	2500.00	14-01-2014	2500.00	100%					Meghala	T&C	MH-3601
						3rd 2-05-2014	1500.00	11-05-2015	1500.00	100%					Meghala	T&C	MH-3601
						4th 24-11-2015	1000.00	16-03-2017	1000.00	100%					Meghala	T&C	MH-3601
						5th 11-04-2017	1000.00	22-03-2017	1000.00	100%					Meghala	T&C	MH-3601
						6th 22-03-2018	350.00								Meghala	T&C	MH-3601
			10000.00	9000.00	1000.00		8950.00		8600.00	96.09%			955.31	95.53%	Meghala	T&C	MH-3601
2	ISBT Mawlai - Mawiong	28-01-2013	4831.00	4347.90	483.10	1st 28-01-2013	400.00	16-12-2015	400.00	100%	3/2015/ 12/2018	41	232.79		Meghala	T&C	MH-3601
						2nd 20-01-2016	400.00	10-03-2017	400.00	100%					Meghala	T&C	MH-3601
						3rd 22-	295.20	22-08-2017	295.20	100%					Meghala	T&C	MH-3601
						4th 18-	1000.00	29-03-2018	1000.00	100%					Meghala	T&C	MH-3601
						5th	700.00								Meghala	T&C	MH-3601
			4831.00	4347.90	483.10		2795.20		2095.20	74.96%		41	232.79	48.19%	Meghala	T&C	MH-3601
3	Balance works of Rongjeng-	30-03-2018	8672.00	7804.80	867.20	1st 30-03-2017	2000.00		0.00		3/2020				Meghala	T&C	MH-3601

	Mansang-Adokgre road					Balance of 1st 31-03-2018	121.49		0.00						Meghala	T&C	MH-3601
			8672.00	7804.80	867.20		2121.49		0.00						Meghala	T&C	MH-3601
1	Thanlon-Singhat (Ngopa-Tuivai)	17-08-2010	6767.00	6090.30	676.70	1st 17- 08-2010	1400.00	27-02-2012	1400.00	100%	3/2013/ '3/2018	65	666.66		Mizoram	T&C	MH-3601
						2nd 15-05-2012	1400.00	22-05-2013	1400.00	100%					Mizoram	T&C	MH-3601
						3rd 18-06-2013	1000.00	22-12-2014	1000.00	100%					Mizoram	T&C	MH-3601
						4th 30-04-2015	1500.00	08-06-2016	1500.00	100%					Mizoram	T&C	MH-3601
						5th 17-06-2016	500.00	09-11-2017	500.00	100%					Mizoram	T&C	MH-3601
						6th 22- 03-2018	200.00	31-07-2018	200.00	100%					Mizoram	T&C	MH-3601
			6767.00	6090.30	676.70		6000.00		6000.00	100.00%		65	666.66	98.52%	Mizoram	T&C	MH-3601
2	Serkhan-Baghabazar road	22-02-2011/ 20-11-2012	14603.00/ 14863.00/	13376.70	1486.30	1st 25- 05-2011	2200.00	22-02-2012	2200.00	100%	12/2018	0	1088.88		Mizoram	T&C	MH-3601
						2nd 10-05-2012	2000.00	22-05-2013	2000.00	100%					Mizoram	T&C	MH-3601
						3rd 19-06-2013	1400.00	22-04-2014	1400.00	100%					Mizoram	T&C	MH-3601
						4th 16-06-2014	1200.00	17-06-2015	1200.00	100%					Mizoram	T&C	MH-3601
						5th 16-12-2015	1500.00	11-05-2016	1500.00	100%					Mizoram	T&C	MH-3601
						6th 02-06-2016	1000.00	03-02-2017	1000.00	100%					Mizoram	T&C	MH-3601
						7th 11-04-2017	2000.00	06-03-2018	2000.00						Mizoram	T&C	MH-3601
						8th 30.03.2018	1800.00								Mizoram	T&C	MH-3601
			14863.00	13376.70	1486.30		13100.00		11300.00	86.26%		0	1088.88	73.26%	Mizoram	T&C	MH-3601
3	Khedacherra - Damcherra - Kwarthah- Tuilutkawn	09-01-2013/ 20-02-2015	13470.00/ 17963.00	16166.70	1796.30	1st 08-03-2013	1300.00	01-07-2015	1300.00	100%	12/2016/ 3/2019	0	1044.43		Mizoram	T&C	MH-3601
						2nd 16-12-2015	1500.00	16-06-2016	1500.00	100%					Mizoram	T&C	MH-3601
						3rd 19-07-2016	2000.00	06-03-2017	2000.00	100%					Mizoram	T&C	MH-3601
						4th 23-08-2017	2000.00	16-03-2018	2000.00	100%					Mizoram	T&C	MH-3601
						5th 30.03.2018	2600.00	31-07-2018	2600.00	100%					Mizoram	T&C	MH-3601
						6th 14-08-2018	1500.00								Mizoram	T&C	MH-3601
			17963.00	16166.70	1796.30		10900.00		9400.00	86%		0	1044.43	58.14%	Mizoram	T&C	MH-3601
4	Construction of approach road to PSC bridge over River Tlawng on	27-09-2016	444.93	400.44	44.49	1st 27-09-2016	157.77	18-08-2017	157.77	100%	3/2019	0	22.22		Mizoram	T&C	MH-3601
						2nd 23-08-2017	200.00	16-03-2018	200.00	100%					Mizoram	T&C	MH-3601

	Bairabi-Zamuang road					3rd 26-03-2018	12.44								Mizoram	T&C	MH-3601
			444.93	400.44	44.49		370.21		357.77	96.64%		0	22.22	49.94%	Mizoram	T&C	MH-3601
1	Pukhungri-Avanku-Layshi road	29-07-2005/ 22-11-2012	1042.00/ 2339.00	2135.10	203.90	1st 18-03-2004	600.00	14-07-2006	300.00	100%	3/2014	53	188.87		Nagaland	T&C	MH-3601
						Adjustment 09-09-2006	-300.00								Nagaland	T&C	MH-3601
						2nd 20-09-2007	100.00								Nagaland	T&C	MH-3601
						3rd 26- 02-2008	200.00								Nagaland	T&C	MH-3601
						4th 19-02-2013	600.00								Nagaland	T&C	MH-3601
						5th 20-12-2013	500.00								Nagaland	T&C	MH-3601
						6th 28-11-2014	300.00								Nagaland	T&C	MH-3601
			2339.00	2135.10	203.90		2000.00		2000.00	100.00%		53	188.87	92.63%	Nagaland	T&C	MH-3601
2	Longleng-Ladaigarh road	22-09-2006/ 20-12-2013	5153.00/ 7949.00	7154.10	794.90	1st 22-09-2006	100.00	27-04-2007	100.00	100%	3/2018	5	436.19		Nagaland	T&C	MH-3601
						2nd 8- 06-2007	200.00								Nagaland	T&C	MH-3601
						3rd 11-10-2007	200.00								Nagaland	T&C	MH-3601
						4th 17-03-2008	200.00								Nagaland	T&C	MH-3601
						5th 30-03-2009	250.00								Nagaland	T&C	MH-3601
						6th 30-09-2009	1176.00								Nagaland	T&C	MH-3601
						7th 4-06-2010	1000.00								Nagaland	T&C	MH-3601
						8th 11-03-2011	500.00								Nagaland	T&C	MH-3601
						9th 18-06-2013	800.00								Nagaland	T&C	MH-3601
						10th 20- 12-2013	500.00								Nagaland	T&C	MH-3601
						11th 11- 12-2015	500.00								Nagaland	T&C	MH-3601
						12th 30-02-2016	1200.00								Nagaland	T&C	MH-3601
						13th 23- 08-2017	300.00								Nagaland	T&C	MH-3601
			7949.00	7154.10	794.90		6926.00		6926.00	100.00%		5	436.19	54.87%	Nagaland	T&C	MH-3601
3	ISBT Kohima	22-03-2006	912.27	821.04	91.23	1st 22-03-2006	153.00	06-08-2007	153.00	100%	3/2008/ 12/2017	8	91.23		Nagaland	T&C	MH-3601
						2nd 25-03-2008	200.00								Nagaland	T&C	MH-3601
						3rd 16-03-2009	300.00								Nagaland	T&C	MH-3601
						4th 17- 03-2010	100.00								Nagaland	T&C	MH-3601

						5th 16-02-2014	50.00	18-07-2017	50.00	100%					Nagaland	T&C	MH-3601
			912.27	821.04	91.23		803.00		803.00	100.00%		8	91.23	100.00%	Nagaland	T&C	MH-3601
4	Mokokchung (NH-155), NH-202 Junction to Aghunato via Longsa-Suruhoto road	23-11-2012	15831.00	14247.90	1583.10	1st 23-11-2012	1000.00	08-04-2013	1000.00	100%	12/2018	0	1311.10		Nagaland	T&C	MH-3601
						2nd 12-06-2013	2800.00	02-05-2014	2800.00	100%					Nagaland	T&C	MH-3601
						3rd 16-12-2014	3000.00	01-07-2015	3000.00	100%					Nagaland	T&C	MH-3601
						4th 12-2015	3000.00	14-06-2016	3000.00	100%					Nagaland	T&C	MH-3601
						5th 29-06-2016	2000.00	20-01-2017	2000.00	100%					Nagaland	T&C	MH-3601
						6th 04-07-2017	1500.00		0.00						Nagaland	T&C	MH-3601
			15831.00	14247.90	1583.10		13300.00		11800.00	88.72%	947.90	0	1311.10	82.82%	Nagaland	T&C	MH-3601
5	ISTT at Kohima	28-11-2014	1218.00	1096.20	121.80	1st 28-11-2014	500.00	14-06-2017	500.00	100%	3/2018	5	55.55		Nagaland	T&C	MH-3601
			1218.00	1096.20	121.80		500.00		500.00	100.00%		5	55.55	45.61%	Nagaland	T&C	MH-3601
1	Sangkhola-Sumin	19-02-2010/ 06-11-2013	1405.00/ 1095.00	985.50	109.50	1st 19-02-2010	300.00	22-02-2013	300.00	100%	3/2016/ 3/2018	29	145.31		Sikkim	T&C	MH-3601
						2nd 6-11-2013	500.00	03-05-2018	500.00	100%					Sikkim	T&C	MH-3601
						3rd 11-06-2018	150.00								Sikkim	T&C	MH-3601
			1095.00	985.50	109.50		950.00		800.00	84.21%		29	145.31	133%	Sikkim	T&C	MH-3601
2	Simchuthang-Pabong-Yangyang	23-02-2011	6284.00	5655.60	628.40	1st 25-05-2011	950.00	23-03-2012	950.00	100%	3/2013/ 3/2019	completed	628.40		Sikkim	T&C	MH-3601
						2nd 11-05-2012	1500.00	22-02-2013	1500.00	100%					Sikkim	T&C	MH-3601
						3rd 21-03-2013	415.00	21-05-2013	415.00	100%					Sikkim	T&C	MH-3601
						4th 25-06-2013	1000.00	06-06-2014	1000.00	100%					Sikkim	T&C	MH-3601
						5th 16-06-2014	1000.00	03-05-2018	1000.00	100%					Sikkim	T&C	MH-3601
						6th & final 06-08-2018	790.60								Sikkim	T&C	MH-3601
			6284.00	5655.60	628.40		5655.60		4865.00	86.02%		completed	628.40	100%	Sikkim	T&C	MH-3601
3	Reshi-Legship to Bermick	08-11-2012/ 26-02-2018	2909.00/ 3996.00	3596.40	399.60	1st 08-11-2012	700.00	21-05-2013	700.00	100%	3/2017/ 03/2019	0	282.02		Sikkim	T&C	MH-3601
						2nd 25-06-2013	500.00	03-03-2014	500.00	100%					Sikkim	T&C	MH-3601
						3rd 27-04-2015	1000.00	21-02-2017	1000.00	100%					Sikkim	T&C	MH-3601
						4th 10-08-2017	300.00	03-05-2018	300.00	100%					Sikkim	T&C	MH-3601
						5th 11-06-2018	500.00								Sikkim	T&C	MH-3601
			3996.00	3596.40	399.60		3000.00		2500.00	83.33%		0	282.02	70.58%	Sikkim	T&C	MH-3601
4		23-09-2016	1404.95	1264.46	140.50	1st 23-09-2016	500.00	07-08-2017	500.00	100%	3/2019	0	0.00		Sikkim	T&C	MH-3601

	Construction of 26 Nos. of Rural foot bridges in Sikkim					2nd 11-06-2018	500.00		0.00						Sikkim	T&C	MH-3601
			1404.95	1264.46	140.50		1000.00		500.00	50.00%		0	0.00	0.00%	Sikkim	T&C	MH-3601
1	ISTT Jirania	12-09-2005/ 19-01-2016	1495.00/ 2479.00	2231.10	247.90	1st 18- 06-2005	180.00	02-03-2007	172.00	96%	12/2016/ 12/2018	0	131.11		Tripura	T&C	MH-3601
						2nd 26-03-2007	500.00	18-02-2010	508.00	102%					Tripura	T&C	MH-3601
						3rd 15-03-2010	500.00	15-09-2012	500.00	100%					Tripura	T&C	MH-3601
						4th 17- 08-2015	120.00	28-03-2016	120.00	100%					Tripura	T&C	MH-3601
						5th 10-05-2016	100.00	21-02-2017	100.00	100%					Tripura	T&C	MH-3601
						6th 23-02-2017	400.00								Tripura	T&C	MH-3601
			2479.00	2231.10	247.90		1800.00		1400.00	77.78%	431.10	0	131.11	52.89%	Tripura	T&C	MH-3601
2	Bishalgarh-Boxanagar-Sonamura-Borpathari- Belonia	29-07-2010/ 23-01-2017	19597.00/ 23341.00	21006.90	2334.10	1st 29-07-2010	3000.00	27-04-2011	3000.00	100%	3/2014/ 12/2017	8	1922.21		Tripura	T&C	MH-3601
						2nd 09-06-2011	3900.00	28-04-2012	3900.00	100%					Tripura	T&C	MH-3601
						3rd 04-06-2012	3000.00	18-05-2013	3000.00	100%					Tripura	T&C	MH-3601
						4th 26-07-2013	3000.00	04-03-2014	3000.00	100%					Tripura	T&C	MH-3601
						5th 16-06-2014	2000.00	25-11-2014	2000.00	100%					Tripura	T&C	MH-3601
						6th 17-12-2014	1500.00	21-02-2014	1500.00	100%					Tripura	T&C	MH-3601
						7th 28-04-2015	1000.00	30-07-2015	1000.00	100%					Tripura	T&C	MH-3601
						8th 24-09-2015	150.00	26-02-2016	150.00	100%					Tripura	T&C	MH-3601
						9th 29-03-2017	2999.80	20-10-2017	2300.00	77%					Tripura	T&C	MH-3601
			23341.00	21006.90	2334.10		20549.80		19850.00	96.59%		8	1922.21	82.35%	Tripura	T&C	MH-3601
1		18-08-2004/ 30-10-2013	7412.00/ 9802.00	9802.00	0.00	1st 24-03-2004	355.00	10-03-2005	327.18	72%	3/2016/ 3/2018	29			Other Ag	T&C	MH-4552
						2nd 10-11-2004	100.00								Other Ag	T&C	MH-4552
						3rd 24-06-2005	300.00	28-08-2005	346.27	100%					Other Ag	T&C	MH-4552
						4th 13-07-2006	800.00		1029.62	94%					Other Ag	T&C	MH-4552
						5th 26- 03-2007	300.00								Other Ag	T&C	MH-4552
						6th 03-07-2007	400.00		1100.00	100%					Other Ag	T&C	MH-4552
						7th 12-11-2007	700.00								Other Ag	T&C	MH-4552
						8th 09-05-2008	1000.00	29-06-2009	1760.00	100%					Other Ag	T&C	MH-4552

	Mahadev-Tolloi-Pfutsro					9th 03-11-2008	260.00						100% Grant		Other Ag	T&C	MH-4552
						10th 17-03-2009	500.00								Other Ag	T&C	MH-4552
						11th 07-08-2009	1500.00	14-07-2010	1500.00	100%					Other Ag	T&C	MH-4552
						12th 13-07-2010	500.00		500.00	100%					Other Ag	T&C	MH-4552
						13th 29-08-2012	500.00	17-09-2013	450.50	90%					Other Ag	T&C	MH-4552
						14th 30-10-2013	500.00	24-05-2014	354.16	70.83%					Other Ag	T&C	MH-4552
						15th 05- 06-2014	700.00	15-04-2015	700.00	100%					Other Ag	T&C	MH-4552
						16th 03-06-2015	1000.00	09-05-2016	1000.00	100%					Other Ag	T&C	MH-4552
						17th 23-05-2016	300.00	22.08.2017	300.00	100%					Other Ag	T&C	MH-4552
			9802.00	9802.00	0.00		9715.00		9367.73	96.43%		29	0.00	0.00%	Other Ag	T&C	MH-4552
2	Re-carpeting of Mahadev-Tolloi-Pfutsro Road	05-01-2017	1283.00	1283.00	0.00	1st 5-01-2017	200.00	17-05-2017	200.00	100%	3/2019	0			Other Ag	T&C	MH-4552
						2nd 07-07-2017	500.00	23-05-2018	500.00	100%					Other Ag	T&C	MH-4552
						3rd 17- 08-2018	500.00								Other Ag	T&C	MH-4552
			1283.00	1283.00	0.00		1200.00		700.00	58%			0.00	0.00%	Other Ag	T&C	MH-4552
1	Construction of Tezu Airport in Lohit District	10-02-2010	7900.00	7900.00	0.00	1st 29- 03-2010	1169.00	05-09-2013	1169.00	100%	12/2015/ 12/2018	31	100% Grant		Other Ag	T&C	MH-4552
						2nd 26-03-2011	900.00	30-04-2014	900.00	100%					Other Ag	T&C	MH-4552
						3rd 26-05-2014	2000.00	30-12-2015	2000.00	100%					Other Ag	T&C	MH-4552
						4th 8-02-2016	1179.40	21-07-2016	1179.40	100%					Other Ag	T&C	MH-4552
						5th 25-07-2016	1500.00	26.03.2018	1500.00	100%					Other Ag	T&C	MH-4552
						6th 06- 11-2017	1000.00		0.00	0%					Other Ag	T&C	MH-4552
			7900.00	7900.00	0.00		7748.40		6748.40	87.09%		31	0.00	0.00%	Other Ag	T&C	MH-4552
2	Safety and Security infrastructure at Barapani Airport	20-02-2013	2845.00	1707.00	1138.00	1st 21-02-2013	500.00	14-03-2017	500.00	100%	3/2015/ 12/2018	41	398.00		Other Ag	T&C	MH-4552
						2nd 20-03-2017	500.00	26.03.2018	98.00	20%					Other Ag	T&C	MH-4552
			2845.00	1707.00	1138.00		1000.00		598.00	59.80%		41	398.00	34.97%	Other Ag	T&C	MH-4552
3	Extention of Runway to 7500 feet and construction of Isolation bay and Taxi way at Dibrugarh Airport	20-02-2013	5634.00	3380.40	2253.60	1st 21-02-2013	1000.00	14-03-2017	1000.00	100%	3/2016/ 3/2019	29	961.00		Other Ag	T&C	MH-4552
						2nd 20-03-2017	1169.59	26-03-2018	442.00	38%					Other Ag	T&C	MH-4552
			5634.00	3380.40	2253.60		2169.59		1442.00	66.46%		29	961.00	42.64%	Other Ag	T&C	MH-4552

4	Construction of hangar, associated apron and link taxiway works at Imphal Airport	12-01-2016	3590.00	2154.00	1436.00	1st 01-2016	12-300.00	26-03-2018	0.00		12/2018	0	0.00		Other Agency	T&C	MH-4552
			3590.00	2154.00	1436.00		300.00		0.00	0.00%		0	0.00	0.00%	Other Agency	T&C	MH-4552
5	Construction of hangar, associated apron and link taxiway works at Dibrugarh Airport	09-02-2016	2085.00	1251.00	834.00	1st 09-02-2016	500.00	26-03-2018	26.00		12/2018	0	17.00		Other Agency	T&C	MH-4552
			2085.00	1251.00	834.00		500.00		26.00	5.20%		0	17.00	2.04%	Other Agency	T&C	MH-4552
6	Extension of runway 7500 feet and other allied works at Barapani Airport, Meghalaya	23.02.2018	17838.00	10702.80	7135.20	1st 23-8-2018	1000.00				03/2021				Other Agency	T&C	MH-4552
			17838.00	10702.80	7135.20		1000.00								Other Agency	T&C	MH-4552
1	Survey & Investigation and Preparation of DPR for project under North East Road Sector Development Scheme (NERSDS) implemented by BBJ	21-07-2017	1443.00	1443.00	0.00	1st 07-2017	600.00								Other Agency	T&C	MH-4552
						2nd 02-2018	600.00								Other Agency	T&C	MH-4552
			1443.00	1443.00	0.00		1200.00		0.00	0.00%			0.00	0.00%	Other Agency	T&C	MH-4552
2	Survey & Investigation and Preparation of DPR for project under North East Road Sector Development Scheme (NERSDS) implemented CPWD. An MoU signed on 21.02.2018	12-07-2018	1200.00	1200.00	0.00	1st 20-06-2018	1200.00		0.00						Other Agency	T&C	MH-4552
			1200.00	1200.00	0.00		1200.00								Other Agency	T&C	MH-4552
1	Repair and maintenance works at NEC office and residential complex, Nongrim Hills	05-09-2013	7.25	7.25	0.00	1st 05-09-2013	2.90		2.90	100%					Other Agency	T&C	MH-4552
2	Installation of New Tube Well near Type-II Blocks at NEC Residential Complex, Motinagar, Shillong	26-05-2014	9.58	9.58	0.00	1st 26-05-2014	3.83		3.83	100%					Other Agency	T&C	MH-4552
3	Repair & maintenance works at 4	23-03-2016	36.28	36.28	0.00	1st 9-05-2016	14.51		14.51	100%					Other Agency	T&C	MH-4552

	Repair & maintenance works at 4, Kushak Road, New Delhi and NEC Guest House, Chanakya Puri & F-412 Curzon Hostel, K.G. Marg New Delhi					2nd 21-02-2017	14.51		14.51						Other Ag	T&C	MH-4552
4	Replacement of existing fixtures with energy efficient LED fixtures, compound lights, repairing of windows/ split AC units and provision of geysers in the bathroom in the NEC Guest House, New Delhi	15-06-2016	9.35	9.35	0.00	1st 15-06-2016	3.74		3.74	100%					Other Ag	T&C	MH-4552
5	Repair & maintenance works at NEC Residential Complex, Motinagar	18-07-2016	59.60	59.60	0.00	1st 18-07-2016	23.84		23.84	100%					Other Ag	T&C	MH-4552
						2nd 27.03.2017	23.84		23.84						Other Ag	T&C	MH-4552
6	Repair & maintenance of electrical works at NEC Office Complex, Nongrim Hills	21-07-2016	8.21	8.21	0.00	1st 21-07-2016	3.29		3.29	100%					Other Ag	T&C	MH-4552
7	Repair & maintenance of electircal works at NEC office & Residential complex, Nongrim Hills and Motinagar	06-09-2016	21.39	21.39	0.00	1st 6-09-2016	8.56		8.56	100%					Other Ag	T&C	MH-4552
8	Repair & maintenance of civil works at NEC Office & Residential complex, Nongrim Hills	06-09-2016	22.56	22.56	0.00	1st 6-09-2016	9.02		9.02	100%					Other Ag	T&C	MH-4552
						2nd & part 21-02-2017	5.14		5.14						Other Ag	T&C	MH-4552
9	1 SITC of 7x1.5 TR hot and cold split AC unti at NEC Sectt, Nongrim Hills and 2x1.5TR hot and cold split AC units at Secretary Bungalow, Motinagar	06-09-2016	8.70	8.70	0.00	1st 06-09-2017	3.48		3.48	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	5.22		5.22	100%					Other Ag	T&C	MH-4552
10	Installation of 250 KVA DG set silent Generator at NEC office & residential complex, Nongrim Hills and Motinagar and other misc. items of works.	28-09-2016	61.36	61.36	0.00	1st 28-09-2016	24.55		24.55	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	24.55		24.55	100%					Other Ag	T&C	MH-4552

11	Extension and renovation of type-V quarter at NEC residential complex, Motinagar, Shillong	14-05-2015	82.91	82.91	0.00	1st 14-05-2015	42.40		42.40	100%					Other Ag	T&C	MH-4552
						2nd 07-10-2016	25.91		25.91	100%					Other Ag	T&C	MH-4552
12	Indian Green Building Council for Registration & Certification fees for NEC Secretariat, Nongrim Hills, Shillong	20-10-2016	1.02	1.02	0.00	1st 20-10-2016	1.02		1.02	100%					Other Ag	T&C	MH-4552
13	Repair & maintenance works at NEC complex Motinagar, Shillong	28-11-2016	2.94	2.94	0.00	1st 28-11-2016	1.18		1.18	100%					Other Ag	T&C	MH-4552
14	Repair & maintenance works at NEC complex Motinagar, Shillong	28-11-2016	12.14	12.14	0.00	1st 28-11-2016	4.85		4.85	100%					Other Ag	T&C	MH-4552
15	Electricity charges in respect of meter energy in Qtr. No. 14, Type-III at the NEC Residential Complex, Motinagar, Shillong	10-01-2017	0.35	0.35	0.00	1st 10-01-2017	0.35		0.35	100%					Other Ag	T&C	MH-4552
16	Repair & maintenance works at NEC, Office Complex, Nongrim Hills, Shillong	13-01-2017	1.56	1.56	0.00	1st 13-01-2017	0.62		0.62	100%					Other Ag	T&C	MH-4552
17	Repair & maintenance works at NEC, Office & Residential Complex, Nongrim Hills, Shillong	13-01-2017	2.05	2.05	0.00	1st 13-01-2017	0.82		0.82	100%					Other Ag	T&C	MH-4552
					0.00	2nd 25.03.2017	0.82		0.82	100%					Other Ag	T&C	MH-4552
18	Repair & maintenance works at NEC & residential complex, Nongrim Hills, Shillong	08-02-2017	4.25	4.25	0.00	1st 8.02.2017	1.70		1.70	100%					Other Ag	T&C	MH-4552
					0.00	2nd 25-03-2017	1.70		1.70	100%					Other Ag	T&C	MH-4552
19	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	4.62	4.62	0.00	1st 08-02-2017	1.85		1.85	100%					Other Ag	T&C	MH-4552
20	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	5.31	5.31	0.00	1st 08-02-2017	2.12		2.12	100%					Other Ag	T&C	MH-4552

21	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	1.77	1.77	0.00	1st 08-02-2017	0.71		0.71	100%					Other Ag	T&C	MH-4552
22	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	3.61	3.61	0.00	1st 08-02-2017	1.44		1.44	100%					Other Ag	T&C	MH-4552
23	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	6.24	6.24	0.00	1st 08-02-2017	2.50		2.50	100%					Other Ag	T&C	MH-4552
24	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	3.60	3.60	0.00	1st 08-02-2017	1.44		1.44	100%					Other Ag	T&C	MH-4552
25	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	4.95	4.95	0.00	1st 08-02-2017	1.98		1.98	100%					Other Ag	T&C	MH-4552
26	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	24.29	24.29	0.00	1st 08-02-2017	9.71		9.71	100%					Other Ag	T&C	MH-4552
27	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	31.13	31.13	0.00	1st 08-02-2017	12.45		12.45	100%					Other Ag	T&C	MH-4552
28	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	29.41	29.41	0.00	1st 08-02-2017	11.76		11.76	100%					Other Ag	T&C	MH-4552
29	Repair & maintenance works at NEC & residential complex, Motinagar, Shillong	08-02-2017	39.32	39.32	0.00	1st 08-02-2017	15.73		15.73	100%					Other Ag	T&C	MH-4552
30	Repair & maintenance works at 4-Kushak Road F-412 Curzon Hostel, Kg. Marg and NEC Guest House, New Delhi	21-02-2017	36.28	36.28	0.00	1st 21-02-2017	14.51		14.51	100%					Other Ag	T&C	MH-4552

31	Repair & maintenance works at NEC office and residential complex, Nongrim Hills and Motinagar	01-03-2017	5.81	5.81	0.00	1st 01-03-2017	2.33		2.33	100%					Other Ag	T&C	MH-4552
					0.00	2nd 25-03-2017	2.33		2.33	100%					Other Ag	T&C	MH-4552
32	Repair & maintenance works at NEC Residential complex, Motinagar	01-03-2017	8.12	8.12	0.00	1st 01-03-2017	3.25		3.25	100%					Other Ag	T&C	MH-4552
33	Repair & maintenance works at NEC Residential complex, Motinagar		12.05	12.05	0.00	1st 01-03-2017	4.82		4.82	100%					Other Ag	T&C	MH-4552
34	Repair & maintenance works at NEC Residential complex, Motinagar	01-03-2017	4.41	4.41	0.00	1st 01-03-2017	1.76		1.76	100%					Other Ag	T&C	MH-4552
					0.00	2nd 27-03-2017	1.76		1.76	100%					Other Ag	T&C	MH-4552
35	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	3.72	3.72	0.00	1st 23-03-2017	1.49		1.49	100%					Other Ag	T&C	MH-4552
36	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	3.43	3.43	0.00	1st 23-03-2017	1.37		1.37	100%					Other Ag	T&C	MH-4552
37	Replacement of faulty electrical accessories at NEC Sectt. Nongrim Hills and Motinagar	23-03-2017	8.38	8.38	0.00	1st 23-03-2017	3.35		3.35	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	5.03		5.03	100%					Other Ag	T&C	MH-4552
38	Repair & maintenance works at NEC office and residential complex, Nongrim Hills	23-03-2017	0.66	0.66	0.00	1st 23-03-2017	0.26		0.26	100%					Other Ag	T&C	MH-4552
39	Repair & maintenance works at NEC residential complex, Motinagar, Shillong	25-03-2017	2.30	2.30	0.00	1st 25-03-2017	0.92		0.92	100%					Other Ag	T&C	MH-4552
40	Installation of 2 Nos. Lifts at NEC Office Complex, Nongrim Hills	11-10-2017	45.33	45.33	0.00	1st 11-10-2017	13.60		13.60	100%					Other Ag	T&C	MH-4552
						2nd 03-01-2018	27.20		27.19	100%					Other Ag	T&C	MH-4552
41	Repair & maintenance works at	04-12-2017	9.78	9.78	0.00	1st 04-12-2017	3.91		3.91	100%					Other Ag	T&C	MH-4552

	Repair & maintenance works at NEC office and residential complex, Nongrim Hills, and Residential complex Motinagar, Shillong					2nd 15-03-2018	3.91		3.91	100%					Other Ag	T&C	MH-4552
42	Repair & maintenance works at NEC office complex, Nongrim Hills, Shillong	05-12-2017	5.68	5.68	0.00	1st 12-2017	2.27		2.27	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	3.41		3.41	100%					Other Ag	T&C	MH-4552
43	Repair & maintenance works at NEC office and residential complex, Nongrim Hills, and Residential complex Motinagar, Shillong	05-12-2017	17.05	17.05	0.00	1st 05-12-2017	6.82		6.82	100%					Other Ag	T&C	MH-4552
						2nd 15-03-2018	6.82		6.82	100%					Other Ag	T&C	MH-4552
44	Repair & maintenance works at NEC office & residential complex, Nongrim Hills and Motinagar.	25-01-2018	26.71	26.71	0.00	1st 01-2018	10.68		10.68	100%					Other Ag	T&C	MH-4552
						2nd 15-03-2018	10.68		10.68	100%					Other Ag	T&C	MH-4552
45	Providing Air condition in Member (D) Bungalow and Providing of Geyser and Kitchen chimney in quarter of Adviser (Horti)	30-01-2018	4.95	4.95	0.00	1st 30-01-2018	1.98		1.98	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	1.98		1.98	100%					Other Ag	T&C	MH-4552
46	Repair & maintenance works at NEC office & residential complex, Nongrim Hills and Motinagar, Shillong.	05-02-2018	9.09	9.09	0.00	1st 5-02-2018	3.64		3.64	100%					Other Ag	T&C	MH-4552
						2nd 15-03-2018	3.64		3.64	100%					Other Ag	T&C	MH-4552
47	Const. of type IV quarter at NEC office & residential complex, Nongrim Hills, Shillong	26-02-2018	218.51	218.51	0.00	1st 26-02-2018	87.41		87.41	100%					Other Ag	T&C	MH-4552
48		26-02-2018	64.13	64.13	0.00	1st 26-02-2018	25.65		25.65	100%					Other Ag	T&C	MH-4552

	Repair & maintenance works at NEC office & residential complex, Nongrim Hills, Shillong.					2nd 21-03-2018	25.65		25.65	100%					Other Ag	T&C	MH-4552
49	Installation of 100 KVA Diesen Generator Set at Motinagar and Electrirepair and rewiring of electrical installation at NEC Office and residential complexes , Nongrim Hills and Motinagar	26-02-2018	26.82	26.82	0.00	1st 26-02-2018	10.73		10.73	100%					Other Ag	T&C	MH-4552
						2nd 21-03-2018	10.73		10.73	100%					Other Ag	T&C	MH-4552
50	Repair & Maintenance (i) (a) Painting and other civil works at Qtr. No. 53, Ty-IV, Motinagar (b) Const. fo Retaining wall at NEC Residential complex, Motinagar (ii) Temporary illumination of NEC Secretariat, Nongrim Hills	09-03-2018	9.97	9.97	0.00	1st 09-03-2018	3.99		3.99	100%					Other Ag	T&C	MH-4552
51	Special repair/renovation works at NEC Guest House, Chankyapuri, New Delhi	27-03-2018	125.20	125.20	0.00	1st 27- 03-2018	50.08		50.08	100%					Other Ag	T&C	MH-4552
52	Repair & maintenance works at NEC office and residential complex, Nongrim Hills and Motinagar	27.03.2018	121,11	121.11	0.00	1st 27.03.2018	46.32		46.32	100%					Other Ag	T&C	MH-4552
53	Renovation of NEC Secretariat building at Nongrim Hills	27.03.2018	21.49	21.49	0.00	1st 27.03.2018	8.60		8.60	100%					Other Ag	T&C	MH-4552

54	Providing and fixing eco-friendly 14 mm thick bamboo wood floor tiles and 10mm thick Bamboo wood wall Panelling conforming to IS:13745-1993 including quarter round & door reducer at NEC Guest House, New Delhi	29.03.2018	67.25	67.25	0.00	1st 29.03.2018	60.00		60.00	100%					Other Ag	T&C	MH-4552
55	Labour payment April'18	11-05-2018	1.64	1.64	0.00	1st & final 11-05-2018	1.64		1.64	100%					Other Ag	T&C	MH-4552
56	Raised & cut poiting of external face of all RR masonry wall and re-construction of collapsed from portion of compound wall including damaged drain thereof of NEC office complex, Nongrim Hills	17-10-2017	5.11	5.11	0.00	1st 17-10-2017 (recovered)	2.04		2.04	100%					Other Ag	T&C	MH-4552
						2nd & final 31-05-2018	3.06		3.06	100%					Other Ag	T&C	MH-4552
57	Replacering existing damaged carpet by scratch & fire resistance laminated PVC tile flooring of drawing cum dining room of Ty-VI Qtr. No. 2	05-03-2018	2.00	2.00	0.00	1st 5-03-2018 (recovered)	0.80		0.80	100%					Other Ag	T&C	MH-4552
						2nd & final 31-05-2018	1.20		1.20	100%					Other Ag	T&C	MH-4552
58	Repairing of AC plant and rewiring at NEC complex Motinagar and Nongrim Hills	07-06-2018	15.59	15.59	0.00	1st 07-06-2018	6.24		6.24	100%					Other Ag	T&C	MH-4552
59	Providing cement mortar beading all round newly fixed alluminium windows of Ty-II Qtrs (Block I & II) at NEC residential complex, Motinagar	28-06-2018	1.67	1.67	0.00	1st 28-06-2018	0.67		0.67	100%					Other Ag	T&C	MH-4552

60	Providing & fixing of composter at NEC office Nongrim Hills & residential complex, Motinagar, Shillong	05-07-2018	6.58	6.58	0.00	1st 05-07-2018	2.63		2.63	100%					Other Ag	T&C	MH-4552
61	Labour payment May, 2018	05-07-2018	2.17	2.17	0.00	1st & final 05-07-2018	2.17		2.17	100%					Other Ag	T&C	MH-4552
62	Labour payment June, 2018	09-08-2018	2.10	2.10	0.00	1st & final 09-08-2018	2.10		2.10						Other Ag	T&C	MH-4552
63	Repair and maintenance works at NEC office and residential complex, Nongrim Hills & Motinagar	09-08-2018	25.50	25.50	0.00	1st 09-08-2018	10.20		10.20						Other Ag	T&C	MH-4552
	TOTAL-HOUSING		1241.36	1362.47	0.00		819.67		819.66	100%			0.00	0.00%	Other Ag	T&C	MH-4552
1	Up-gradation of Mengio (Shakiang) PHC to 50 bedded Hospital, Papumpare District. (Revised)	(O) 18-12-2009 (R) 21-07-2016	(O) 494.00 (R) 835.00	751.50	83.50	18-12-2009 22-07-2010 04-01-2012 17-02-2014 21-07-2016 05-02-2018	30.00 50.00 200.00 164.60 122.76 100.00	28-06-2010 02-12-2011 14-01-2013 05-08-2015 07-07-2017 0	30.00 50.00 200.00 164.60 122.76 0.00		31-03-2012 21-07-2018	77	62.40		Arunach Arunach Arunach Arunach Arunach Arunach	Medical Medical Medical Medical Medical Medical	MH-3601 MH-3601 MH-3601 MH-3601 MH-3601 MH-3601
			835.00	751.50	83.50		667.36		567.36	85%			62.40	74.73%	Arunach	Medical	MH-3601
2	Construction of Hiya Primary Health Centre under ADC Hq Nyapin, AP	08-03-2016	365.25	328.73	36.53	08-03-2016 17-07-2017	131.49 100.00	07-07-2017 0	131.49 0.00		08-03-2018	5	13.14		Arunach Arunach	Medical Medical	MH-3601 MH-3601
			365.25	328.73	36.53		231.49		131.49	56.80%			13.14	35.98%	Arunach	Medical	MH-3601
3	Infrastructure Development of Sagalee CHC, Papumpare District, AP	08-03-2016	437.00	393.30	43.70	08-03-2016 07-08-2018	157.32 157.32	23-07-2018 0	157.32 0.00		08-03-2018	5	15.72		Arunach	Medical	MH-3601
			437.00	393.30	43.70		314.64		157.32	50.00%			15.72	35.97%	Arunach	Medical	MH-3601
4	Construction of Infrastructure Development at PHC at Dadam, CO HQ in Tirap, Arunachal Pradesh	20-07-2016	348.00	313.20	34.80	20-07-2016 14-03-2018	125.28 75.00	11-09-2017 0.00	125.28 0.00	0	20-07-2018	1	13.00		Arunach	Medical	MH-3601
			348.00	313.20	34.80		200.28		125.28	0.00%			13.00	37.36%	Arunach	Medical	MH-3601
5	Infrastructure of CHC Infrastructure at Seijosa in East Kameng District , Arunachal Pradesh	18-04-2017	930.79	837.71	93.08	18-04-2017	100.00	0	0.00		18-04-2019	0	0.00		Arunach	Medical	MH-3601
			930.79	837.71	93.08		100.00	0.00	0.00	0.00		0	0.00	0.00%	Arunach	Medical	MH-3601

6	Establishment of Shija Regional Oxygen Plant and Generation Unit, Langol, Imphal, Manipur	27-02-2012	370.92	333.83	37.09	27-02-2012	120.00	07-11-2013	120.00		31-04-2015	40	13.33		Manipur	Medical	MH-3601
		27-02-2017				27-02-2017	120.00	0	0.00						Manipur	Medical	MH-3601
			370.92	333.83	37.09		240.00		120.00	50.00%			13.33	35.94%	Manipur	Medical	MH-3601
7	Up-gradation of Regional Children's Heart Surgical Unit at Sky Hospital & Research Centre Pvt. Ltd., Imphal West, Manipur	11-04-2017	800.00	720.00	80.00	11-04-2017	288.00	0.00	0.00	0.00%	11-04-2019	0	0.00		Manipur	Medical	MH-3601
			800.00	720.00	80.00		288.00	0.00	0.00	0.00%	0	0	0.00	0.00%	Manipur	Medical	MH-3601
8	Construction of Nursing School with Hostel at Phungre, Ukhrul as an Extension of Leishiphung Christian Hospital, Ukhrul, Manipur	11-04-2017	1102.00	991.80	110.20	11-04-2017	125.00	0	0.00		11-04-2020	0	0.00		Manipur	Medical	MH-3601
			1102.00	991.80	110.20		125.00	0	0.00		0	0	0.00	0.00%	Manipur	Medical	MH-3601
9	Up-gradation of Equipment Infrastructure and Development of District Hospitals, Meghalaya	2012-13 16-11-2012	949.67	854.70	94.97	16-11-2012	300.00	22-12-2015	213.26		30-11-2015	33	30.00		Meghalaya	Medical	MH-3601
							0.00	09-08-2016	74.70						Meghalaya	Medical	MH-3601
							0.00	20-04-2017	8.67						Meghalaya	Medical	MH-3601
			949.67	854.70	94.97		300.00		296.63	95.99%			30.00	31.59%	Meghalaya	Medical	MH-3601
10	Improvement and Up-gradation of SAN-KER, Shillong, Meghalaya	2016-17 20-07-2016	325.00	292.50	32.50	20-07-2016	117.00	08-02-2018	117.00		20-07-2018	1	13.00		Meghalaya	Medical	MH-3601
						14-03-2018	128.59	00-01-1900	0.00						Meghalaya	Medical	MH-3601
			325.00	292.50	32.50		245.59		117.00	47.64%			13.00	40.00%	Meghalaya	Medical	MH-3601
11	Strengthening of Dental Departments at Civil Hospital, Aizawl and District Hospitals in Mizoram	2013-14 12-02-2014	443.76	399.38	44.38	12-02-2014	160.00	20-10-2015	160.00		12-02-2017	18	35.56		Mizoram	Medical	MH-3601
						23-11-2015	160.00	09-04-2018	160.00						Mizoram	Medical	MH-3601
			443.76	399.38	44.38		320.00		320.00	100.00%			35.56	80.13%	Mizoram	Medical	MH-3601
12	Establishment of State Medical Library at Civil Hospital, Aizawl	2013-14 12-02-2014	361.18	325.06	36.12	12-02-2014	130.00	19-05-2016	130.00		12-02-2017	18	28.88		Mizoram	Medical	MH-3601
						16-08-2016	130.00	13-04-2018	130.00						Mizoram	Medical	MH-3601
						26-04-2018	65.06	00-01-1900	0.00						Mizoram	Medical	MH-3601
			361.18	325.06	36.12		325.06		260.00	79.99%			28.88	79.96%	Mizoram	Medical	MH-3601
13	Bio-Medical Waste Management Incinerators System for District Hospital, Lawngtlai, Champhai, Mamit & Serchhip in Mizoram	2016-17 20-07-2016	468.00	421.20	46.80	20-07-2016	168.48	05-04-2018	168.48		20-11-2016	22	18.72		Mizoram	Medical	MH-3601
						09-08-2018	168.48	0	0.00						Mizoram	Medical	MH-3601
			468.00	421.20	46.80		336.96		168.48	50.00%			18.72	40.00%	Mizoram	Medical	MH-3601

14	Purchase of CT Scan Machine at Civil Hospital, Lunglei, Mizoram	2016-17 20-07-2016	228.00	205.20	22.80	20-07-2016	164.16	16-04-2018	164.16		05-01-2017	19	18.24				
			228.00	205.20	22.80		164.16		164.16	0.00%			18.24	80.00%	Mizoram	Medical	MH-3601
15	Construction of Main Building of School of Nursing, Synod Hospital, Durtlang, Mizoram	2017-18 08-08-2017	833.00	749.70	83.30	08-08-2017	170.00	16-04-2018	170.00		08-08-2019	0	18.89				
			833.00	749.70	83.30		170.00		170.00				18.89	22.68%	Mizoram	Medical	MH-3601
16	Setting up of North East Regional Multi-disciplinary Paramedical Institute, Dimapur, Nagaland	26-02-2014	4981.31	4483.18	498.13	26-02-2014	500.00	11-12-2014	500.00		28-02-2018	6	222.22				
						18-12-2014	1500.00	18-03-2017	1500.00						Nagaland	Medical	MH-3601
						22-03-2018	648.56	0.00	0.00						Nagaland	Medical	MH-3601
			4981.31	4483.18	498.13		2648.56		2000.00	75.51%			222.22	44.61%	Nagaland	Medical	MH-3601
17	Strengthening of Radiology Departments at Manhan CHC Singtam CHC and Namchi CHC, Sikkim	26-11-2012	950.25	855.25	95.00	26-11-2012	280.00	21-01-2016	280.00		20-11-2015	32	95.02				
						16-02-2015	238.18	22-01-2016	238.18						Sikkim	Medical	MH-3601
						27-02-2017	253.71	12-03-2018	253.71						Sikkim	Medical	MH-3601
						16-05-2018	83.36	0.00	0.00						Sikkim	Medical	MH-3601
			950.25	855.25	95.00		855.25		771.89	90.25%			95.02	100.02%	Sikkim	Medical	MH-3601
18	Procurement of Dental Chairs, Instruments & Equipment for 2 (two) District Hospitals at East District (Singtam) and South District (Namchi), Sikkim	05-02-2018	38.19	38.19	0.00	05-02-2018	10.00	0	0.00		04-07-2018	1	0.00				
			38.19	38.19	0.00		10.00		0.00	0.00		1.00	0.00	0.00	Sikkim	Medical	MH-3601
19	Conference on 1st Annual NEIGRIHMS UGCON	16-08-2018	3.50	3.50	0.00	16-08-2018	2.80	0.00	0.00		19-08-2018	0.00	0.00	0%			
			3.50	3.50	0.00		2.80	0.00	0.00	0%		0.00	0.00	0%	Other Ag	Medical	MH-2552
1	Infrastructure Development of Govt. Secondary school at Parsi Parlo under Parsi Parlo Circle in Kurung Kumey District, Arunachal Pradesh.	18-05-2015	474.24	426.82	47.42	18-05-2015	170.73	0	0.00		18-05-2018	3	0.00				
			474.24	426.82	47.42		170.73		0.00	0.00%		3	0.00	0.00%	Arunach	HRD&E	MH-3601
2	Infrastructure Development of ITI at Yupia, Papum Pare District, Arunachal Pradesh.	18-05-2015	156.16	140.54	15.62	18-05-2015	56.22	10-08-2017	56.22								
						06-02-2018	80.00	0	0.00		18-05-2017	15	0.00				
			156.16	140.54	15.62		136.22		56.22	0.00%		15	0.00	0.00%	Arunach	HRD&E	MH-3601
						17-09-2015	377.33	17-03-2017	377.33						Arunach	HRD&E	MH-3601

3	Construction of Double Storied School Building at Sagalee (Govt. Higher Secondary School), Arunachal Pradesh.	17-09-2015	1048.15	943.34	104.82	29-06-2017	377.00	07-02-2018	377.00		17-09-2018	0	38.00		Arunach	HRD&E	MH-3601
						14-03-2018	150.00	0	0.00						Arunach	HRD&E	MH-3601
			1048.15	943.34	104.82		904.33		754.33	0.00%		0	38.00	0.00%	Arunach	HRD&E	MH-3601
4	Infrastructure Development of Model School at Paying Circle Hq, Upper Subansari District, Arunachal Pradesh.	17-03-2016	415.00	373.50	41.50	17-03-2016	150.00	09-01-2018	150.00		17-03-2018	6	0.00		Arunach	HRD&E	MH-3601
						22-03-2018	150.00	0	0.00						Arunach	HRD&E	MH-3601
			415.00	373.50	41.50		300.00		150.00	0.00%		6	0.00	0.00%	Arunach	HRD&E	MH-3601
5	Infrastructure development of Girl School at Katang under Tirap District, Arunachal Pradesh	02-05-2017	388.00	349.20	38.80	02-05-2017	70.00	0	0.00		02-05-2019	0	0.00		Arunach	HRD&E	MH-3601
							70.00	0	0.00								
			388.00	349.20	38.80		70.00	0	0.00	0.00%		0	0.00	0.00%	Arunach	HRD&E	MH-3601
6	Infrastructure Development of ME School, Longding Arunachal Pradesh	02-05-2017	385.11	346.59	38.52	02-05-2017	69.00	0	0.00		02-05-2019	0	0.00		Arunach	HRD&E	MH-3601
							69.00	0	0.00								
			385.11	346.59	38.52		69.00	0	0.00	0.00%		0	0.00	0.00%	Arunach	HRD&E	MH-3601
7	Financial support to the students of North Eastern Region for higher professional courses. (Renewal)	13-06-2018	100.00	100.00	0.00	13-06-2018	100.00	0	0.00		0	0	0.00		Arunach	HRD&E	MH-3601
							100.00	0	0.00								
			100.00	100.00	0.00		100.00		0.00	0.00%		0	0.00	0.00%	Arunach	HRD&E	MH-3601
1	Construction of Saviour Orphan Children Home at Gossaigaon, Kokrajhar, Assam.	03-05-2014	294.33	264.90	29.43	03-05-2014	106.00	0	0.00		06-05-2016	26	0.00		Assam	HRD&E	MH-3601
						30-03-2016	35.00	0	0.00						Assam	HRD&E	MH-3601
			294.33	264.90	29.43		141.00		0.00	0.00%		26	0.00	0.00%	Assam	HRD&E	MH-3601
	Construction of Auditorium Hall at					18-12-2014	73.80	28-04-2017	73.80				0.00		Assam	HRD&E	MH-3601

2	Construction of Hostel at Chamata Higher Secondary School, Nalbari, Assam.	18-12-2014	205.00	184.50	20.50	22-05-2017	73.80	0	0.00		18-12-2016	20			Assam	HRD&E	MH-3601
			205.00	184.50	20.50		147.60		0.00	0.00%		20	0.00	0.00%	Assam	HRD&E	MH-3601
3	Construction of Chandranath Sarmah Higher Secondary School at Bihaguri Sonitpur District, Assam.	03-05-2015	318.30	286.47	31.83	03-05-2015	62.24	17-08-2017	62.24		03-05-2017	15	6.92		Assam	HRD&E	MH-3601
						24-08-2017	167.00	0	0.00						Assam	HRD&E	MH-3601
			318.30	286.47	31.83		229.24		62.24	0.00%		15	6.92	21.74%	Assam	HRD&E	MH-3601
4	Construction/ Remodelling of RCC building including Development of Library, Vocational Centre etc. of Madhav Dev Higher Secondary School at Tulsimukh, Nagaon	27-06-2016	318.88	286.99	31.89	27-06-2016	115.00	13-04-2018	115.00		27-06-2018	2	0.00		Assam	HRD&E	MH-3601
						21-05-2018	115.00	0	0.00						Assam	HRD&E	MH-3601
			318.88	286.99	31.89		230.00		115.00	50.00%		2	0.00	0.00%	Assam	HRD&E	MH-3601
5	Construction of Composite Regional Centre(North East) for Disability Study and Action in Assam by Shishu Sarothi	06-02-2018	543.93	489.54	54.39	06-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Assam	HRD&E	MH-3601
						26-02-2018	140.00	0	0.00						Assam	HRD&E	MH-3601
			543.93	489.54	54.39		150.00		0.00	0.00%		0	0.00	0.00%	Assam	HRD&E	MH-3601
6	Construction of bulding for the department of Geology in Cotton College, Guwahati, Assam	30-03-2018	580.00	522.00	58.00	30-03-2018	240.00	0	0.00		30-03-2020	0	0.00		Assam	HRD&E	MH-3601
			580.00	522.00	58.00		240.00		0.00	0.00%		0	0.00	0.00%	Assam	HRD&E	MH-3601
7	Financial support to the students of North Eastern Region for higher professional courses.	23-11-2017	222.22	200.00	22.22	23-11-2017	200.00	0	0.00		0	0	0.00		Assam	HRD&E	MH-3601
			222.22	200.00	22.22		200.00		0.00	0.00%		0	0.00	0.00%	Assam	HRD&E	MH-3601
1	Construction of Boys' & Girls' Hostel at Mayorumtang (GreenLand), Ukhurul district, Manipur.	28-11-2014	527.89	475.10	52.79	28-11-2014	190.00	21-09-2016	190.00		28-11-2016	19	0.00		Manipur	HRD&E	MH-3601
						06-03-2017	178.72	0	0.00						Manipur	HRD&E	MH-3601
			527.89	475.10	52.79		368.72		190.00	51.53%		19	0.00	0.00%	Manipur	HRD&E	MH-3601

2	Construction of Girl's Hostel at Raja Dumbra High School Campus, Imphal East, Manipur	27-04-2016	661.89	595.70	66.19	27-04-2016	238.00	0	0.00		27-04-2018	4	0.00		Manipur	HRD&E	MH-3601
			661.89	595.70	66.19		238.00		0.00	0.00%		4	0.00	0.00%	Manipur	HRD&E	MH-3601
3	Construction of Auditorium and Compound Wall of Sainik School, Imphal Manipur	05-04-2016	688.41	619.57	68.84	25-04-2016	247.82	0	0.00		25-04-2018	4	0.00		Manipur	HRD&E	MH-3601
			688.41	619.57	68.84		247.82		0.00	0.00%		4	0.00	0.00%	Manipur	HRD&E	MH-3601
4	Financial support to the students of North Eastern Region for Higher professional courses.	17-01-2017	120.00	108.00	12.00	17-01-2017	108.00	0	0.00		0	0	0.00		Manipur	HRD&E	MH-3601
			120.00	108.00	12.00		108.00		0.00	0.00%		0	0.00	0.00%	Manipur	HRD&E	MH-3601
1	Strengthening and Restructuring of College of Teacher of Education (PGT), Shillong.	05-03-2014	288.85	259.97	28.89	05-03-2014	104.00	18-04-2017	104.00		03-05-2016	27	0.00		Meghala	HRD&E	MH-3601
						22-03-2018	100.00	0	0.00						Meghala	HRD&E	MH-3601
			288.85	259.97	28.89		204.00		104.00	50.98%		27	0.00	0.00%	Meghala	HRD&E	MH-3601
2	Vocational Infrastructure Development for Belfonte Communtiy College at Shillong, East Khasi Hills, Umdohlun Village, South West Khasi Hills District, Meghalaya.	28-01-2016	366.85	330.17	36.69	28-01-2016	146.74	11-05-2017	146.74		28-01-2019	0	0.00		Meghala	HRD&E	MH-3601
						22-05-2017	128.00	0	0.00						Meghala	HRD&E	MH-3601
						02-07-2018	68.61								Meghala	HRD&E	MH-3601
			366.85	330.165	36.69		343.35		146.74	42.74%		0	0.00	0.00%	Meghala	HRD&E	MH-3601
3	Construction of G+4 building for Skill Development at Ramakrishna Mission Vivekananda Cultural Centre, Shillong	17-03-2016 Revised 02-05-2016	393.12	353.80	39.32	17-03-2016	136.00	20-12-2016	136.00		17-03-2018	5	29.38		Meghala	HRD&E	MH-3601
						22-02-2017	136.00	28-09-2017	136.00						Meghala	HRD&E	MH-3601
						14-03-2018	70.00	0	0.00						Meghala	HRD&E	MH-3601
			393.12	353.80	39.32		342.00		272.00	79.53%		5	29.38	39.95%	Meghala	HRD&E	MH-3601
4	Financial support to the students of North Eastern Region for higher professional courses.	25-05-2018	211.31	190.18	21.13	25-05-2018	190.18	0	0.00		0	0	0.00		Meghala	HRD&E	MH-3601
			211.31	190.18	21.13		190.18		75.92	60.00%		0	0.00	0.00%	Meghala	HRD&E	MH-3601
		17-03-2016	457.00			17-03-2016	164.00	23-06-2017	164.00						Mizoram	HRD&E	MH-3601

1	Community Hall at Chandmary West, Aizawl Mizoram	(Original) 26-04-2016 (Revised)	(Original) 475.28 (Revised)	427.75	47.53	13-03-2018	100.00	0	0.00		17-03-2018	5	0.00		Mizoram	HRD&E	MH-3601
			475.28	427.75	47.53		264.00		164.00	62.12%		5	0.00	0.00%	Mizoram	HRD&E	MH-3601
2	Community complex at Edenthar, Mizoram	17-03-2016 (Original) 26-04-2016 (Revised)	463.00 (Original) 481.52 (Revised)	433.36	48.16	17-03-2016	166.68	06-09-2017	166.68		17-03-2018	5	18.52		Mizoram	HRD&E	MH-3601
						19-09-2017	77.04	0	0.00						Mizoram	HRD&E	MH-3601
			481.52	433.36	48.16		243.72		166.68	68.39%		5	18.52	38.46%	Mizoram	HRD&E	MH-3601
3	Construction of Comprehensive Spastic Children Care Complex at Zemabawk, Aizawl Mizoram	21-07-2016	774.17	696.75	77.42	21-07-2016	60.00	0	0.00		21-07-2018	1	0.00		Mizoram	HRD&E	MH-3601
						31-07-2018	500.00	0	0.00			1	0.00		Mizoram	HRD&E	MH-3601
			774.17	696.75	77.42		560.00		0.00	0.00%		1	0.00	0.00%	Mizoram	HRD&E	MH-3601
4	Construction of Observation Home / Special Home Complex at Pukpui Mizoram	21-03-2017	422.72	380.45	42.27	21-03-2017	30.43	21-03-2018	30.43		21-03-2019	0	3.38		Mizoram	HRD&E	MH-3601
						10-04-2018	250.00	0	0.00						Mizoram	HRD&E	MH-3601
			422.72	380.45	42.27		280.43		30.43	10.85%		0	3.38	0.00%	Mizoram	HRD&E	MH-3601
5	Financial support to the students of North Eastern Region for Higher Professional Courses.	25-05-2018	9.44	8.50	0.94	25-05-2018	9.44	0	0.00		-	0	0.00		Mizoram	HRD&E	MH-3601
			9.44	8.50	0.94		9.44		0.00	0.00%		0	0.00	0.00%	Mizoram	HRD&E	MH-3601
1	Construction of Govt. High School Auditorium/Multi-Utility Hall at Longsa, Nagaland.	13-06-2014	326.17	293.55	32.62	13-06-2014	117.42	29-02-2016	117.42		13-06-2016	25	0.00		Nagaland	HRD&E	MH-3601
						30-05-2016	117.00	24-06-2017	117.00						Nagaland	HRD&E	MH-3601
						14-03-2018	45.00	0	0.00						Nagaland	HRD&E	MH-3601
						23-04-2018	14.13	0	0.00						Nagaland	HRD&E	MH-3601
			326.17	293.55	32.62		293.55		234.42	79.86%		25	0.00	0.00%	Nagaland	HRD&E	MH-3601
2	Infrastructure Development at Mayangnokcha Govt. Higher Secondary School, Mokokchung, Nagaland.	13-06-2014	744.29	669.86	74.43	13-06-2014	267.94	29-02-2016	267.94		13-06-2016	25	51.99		Nagaland	HRD&E	MH-3601
						16-03-2016	200.00	24-06-2017	200.00						Nagaland	HRD&E	MH-3601
						30-03-2018	160.00	0	0.00						Nagaland	HRD&E	MH-3601
			744.29	669.86	74.43		467.94		467.94	57.26%		25	51.99	69.85%	Nagaland	HRD&E	MH-3601
3	Construction of School, Science & Computer Building for the Children's Christian School, Mission Road, Kohima.	22-04-2016	348.99	314.09	34.90	22-04-2016	125.63	24-06-2017	125.63		22-04-2018	3	5.45		Nagaland	HRD&E	MH-3601
						13-03-2018	125.63	0	0.00						Nagaland	HRD&E	MH-3601
			348.99	314.09	34.90		251.26		125.63	50.00%		3	5.45	15.62%	Nagaland	HRD&E	MH-3601

4	Construction of Government High Secondary School and Hostel Building at Sangratsu village Mokokchung, Nagaland	07-07-2017	224.63	202.17	22.46	07-07-2017	40.00	0	0.00		07-07-2019	0	0.00		Nagaland	HRD&E	MH-3601
			224.63	202.17	22.46		40.00		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
5	Construction of College Hostel at Patkai Christian College Chumukedima, Seithekiema, Nagaland.	04-08-2017	234.00	210.60	23.40	04-08-2017	42.00	0	0.00		04-08-2019	0	0.00		Nagaland	HRD&E	MH-3601
			234.00	210.60	23.40		40.00		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
6	Construction of Working Women Hostel at Kohima Nagaland	27-09-2017	703.00	632.70	70.30	27-09-2017	200.00	0	0.00		27-09-2019	0	0.00		Nagaland	HRD&E	MH-3601
			703.00	632.70	70.30		200.00		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
7	Infrastructure Development at Kohima Orphanage Home	01-03-2018	284.00	255.60	28.40	01-03-2018	19.57	0	0.00		01-03-2020	0	0.00		Nagaland	HRD&E	MH-3601
			284.00	255.60	28.40		19.57		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
8	Financial support to the students of North Eastern Region for Higher Professional Courses. Nagaland	11-06-2018	26.67	24.00	2.67	11-06-2018	24.00	0	0.00		-	0	0.00		Nagaland	HRD&E	MH-3601
			26.67	24.00	2.67		24.00		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
1	Construction of Old Age Home at Lower Kamrang, Kitchu Dumra, South Sikkim	22-03-2016	587.00	528.30	58.70	22-07-2016	240.00	0	0.00		22-03-2018	5	0.00		Sikkim	HRD&E	MH-3601
			587.00	528.30	58.70		240.00		0.00	0.00%		5	0.00	0.00%	Sikkim	HRD&E	MH-3601
2	Construction of Destitute Home (Child Care Institute) at Begha Dentam, West Sikkim	22-03-2017	384.80	346.32	38.48	22-02-2017	139.00	0	0.00		22-03-2018	5	0.00		Sikkim	HRD&E	MH-3601
			384.80	346.32	38.48		139.00		0.00	0.00%		5	0.00	0.00%	Sikkim	HRD&E	MH-3601
3	Infrastructure Development at Tharpu Senior Secondary School, West Sikkim	27-06-2017	409.50	368.55	40.95	27-06-2017	74.00	0	0.00		22-06-2020	0	0.00		Sikkim	HRD&E	MH-3601
			409.50	368.55	40.95		74.00		0.00	0.00%		0	0.00	0.00%	Sikkim	HRD&E	MH-3601

4	Construction of Science Block at Kamrang Govt. Degree College at Namchi, South Sikkim"	30-06-2017	1054.65	949.19	105.47	30-06-2017	189.00	0	0.00		27-06-2020	0	0.00		Sikkim	HRD&E	MH-3601
			1054.65	949.19	105.47		189.00		0.00	0.00%		0	0.00	0.00%	Sikkim	HRD&E	MH-3601
5	Financial support to the students of North Eastern Region for Higher Professional Courses.	28-07-2016	16.88	16.88	0.00	28-07-2016	16.88	0	0.00		0	0	0.00		Sikkim	HRD&E	MH-3601
			16.88	16.88	0.00		16.88		0.00	0.00%		0	0.00	0.00%	Sikkim	HRD&E	MH-3601
1	Construction of 50 type III residential Quarters for Hostel superintendent in ST & SC Hostels, Tripura. (In the following Districts- Khowai, Sepoyjala, West Tripura, Unakoti, Dhalai, Gomati and South Tripura)	26-03-2013	821.84	739.66	82.18	26-03-2013	189.00	10-01-2018	189.00		26-03-2015	41	21.00		Tripura	HRD&E	MH-3601
						07-02-2018	300.00	0	0.00						Tripura	HRD&E	MH-3601
			821.84	739.66	82.18		489.00		0.00	0.00%		41	21.00	25.55%	Tripura	HRD&E	MH-3601
2	Construction of 100 seated capacity of men's hostel at Regional College of Physical Education at Panisagar, North Tripura.	16-08-2017	421.78	379.60	42.18	16-08-2017	84.00	0	0.00		16-08-2019	0	0.00		Tripura	HRD&E	MH-3601
			421.78	379.60	42.18		84.00		0.00	0.00%		0	0.00	0.00%	Tripura	HRD&E	MH-3601
3	Infrastructure Development of Kamalpur English Medium HS School Kamalpur Dhalai District, Tripura.	26-02-2018	442.90	398.61	44.29	26-02-2018	159.00	0	0.00		0	0	0.00		Tripura	HRD&E	MH-3601
			442.90	398.61	44.29		159.00		0.00	0.00%		0	0.00	0.00%	Tripura	HRD&E	MH-3601
4	Financial support to the students of North Eastern Region for higher professional courses.	11-06-2018	127.90	127.90	0.00	11-06-2018	127.90	0	0.00		0	0	0.00		Tripura	HRD&E	MH-3601
			127.90	127.90	0.00		127.90		0.00	0.00%		0	0.00	0.00%	Tripura	HRD&E	MH-3601
1	Construction of RCC boys and girls hostel with boundary wall at Govt. Higher Secondary School, Anini, AP	25-04-2016	372.83	372.83	0.00	25-04-2016	149.00	25-03-2017	149.00		25-04-2017	18	0.00		Arunach	HRD&E	MH-2552
						07-07-2017	149.00	31-01-2018	149.00						Arunach	HRD&E	MH-2552
						13-02-2018	50.95	0	0.00						Arunach	HRD&E	MH-2552
						03-08-2018	23.88	0	0.00						Arunach	HRD&E	MH-2552
			372.83	372.83	0.00		372.83		298.00	79.93%		18	0.00	0.00%	Arunach	HRD&E	MH-2552
2	Infrastructure Development of B.K.					21-07-2016	105.00	24-01-2017	105.00						Arunach	HRD&E	MH-2552
						22-02-2017	105.00	14-08-2017	105.00						Arunach	HRD&E	MH-2552

	Mission School, Midphu Doimukh Papum Pare District, Arunachal Pradesh	21-07-2016	263.14	263.14	0.00	05-02-2018	53.14	0	0.00		21-07-2017	12	0.00		Arunach	HRD&E	MH-2552
			263.14	263.14	0.00		263.14		210.00	79.81%		12	0.00	0.00%	Arunach	HRD&E	MH-2552
3	Construction of Girls Hostel at Govt. Secondary School, Baririjo, Upper Subansari District AP	27-09-2017	331.76	331.76	0.00	27-09-2017	100.00	0	0.00		27-09-2019	0	0.00		Arunach	HRD&E	MH-2552
			331.76	331.76	0.00		100.00		0.00	0.00%		0	0.00	0.00%	Arunach	HRD&E	MH-2552
1	Infrastructure Development of Omeo Kumar Das Institute of Social Chage and Development, Guwahati	13-05-2016 18-10-2016 (Revised)	1236.00 1133.00 (Revised)	1236.00 1133.00 (Revised)	0.00	13-05-2016	494.00	0	0.00		13-05-2018	2	0.00		Assam	HRD&E	MH-2552
			1133.00	1133.00	0.00		494.00		0.00	0.00%		2	0.00	0.00%	Assam	HRD&E	MH-2552
1	Construction of Scheduled Tribe Boys & Girls Hostel at Noney, Tamenglong District.	22-03-2016	853.84	853.84	0.00	22-03-2016	226.80	22-06-2017	226.80		22-03-2018	5	0.00		Manipur	HRD&E	MH-2552
						06-02-2018	350.00	0	0.00						Manipur	HRD&E	MH-2552
			853.84	853.84	0.00		576.80		226.80	0.00%		5	0.00	0.00%	Manipur	HRD&E	MH-2552
2	Construction of ST Boys & Girls Hostel Auditorium etc. at Chandel District.	25-04-2016	966.70	966.70	0.00	25-04-2016	386.00	23-01-2017	386.00		25-04-2018	4	0.00		Manipur	HRD&E	MH-2552
						22-02-2017	386.00	0	0.00						Manipur	HRD&E	MH-2552
			966.70	966.70	0.00		772.00		386.00	50.00%		4	0.00	0.00%	Manipur	HRD&E	MH-2552
3	Construction of Multipurpose cultural cum Indoor Hall for the Youth in the Hill area of Manipur at Purul, Senapati Dist, Manipur	26-04-2016	597.64	597.64	0.00	26-04-2016	239.00	22-06-2017	239.00		25-04-2018	4	0.00		Manipur	HRD&E	MH-2552
						13-09-2017	239.00	0	0.00						Manipur	HRD&E	MH-2552
			597.64	597.64	0.00		478.00		239.00	50.00%		4	0.00	0.00%	Manipur	HRD&E	MH-2552
4	Construction of Boys & Girls Hostel at St. Anthony's School, Muirei, Ukhrul Dist. Manipur.	26-04-2016	706.00	706.00	0.00	26-04-2016	194.00	23-03-2017	194.00		25-04-2018	4	0.00		Manipur	HRD&E	MH-2552
						10-04-2017	350.00	25-05-2018	350.00						Manipur	HRD&E	MH-2552
						03-08-2018	162.00	0	0.00						Manipur	HRD&E	MH-2552
			706.00	706.00	0.00		706.00		544.00	77.05%		4	0.00	0.00%	Manipur	HRD&E	MH-2552
5						13-05-2016	234.00	22-06-2017	234.00						Manipur	HRD&E	MH-2552

	Construction of Multipurpose Cultural cum Indoor Hall for the youth in the hill area of Manipur, Longmai, Tamenglong District	13-05-2016	585.37	585.37	0.00	01-03-2018	226.42	0	0.00		13-05-2018	3	0.00		Manipur	HRD&E	MH-2552
			585.37	585.37	0.00		460.42		234.00	0.00%		3	0.00	0.00%	Manipur	HRD&E	MH-2552
6	Construction of International Students hostel gents & ladies at Manipur University, Imphal	31-05-2016	1398.93	1398.93	0.00	31-05-2016	560.00	23-03-2017	560.00						Manipur	HRD&E	MH-2552
						02-08-2017	500.00	0	0.00		31-05-2018	3	0.00		Manipur	HRD&E	MH-2552
			1398.93	1398.93	0.00		1060.00		560.00	0.00%		3	0.00	0.00%	Manipur	HRD&E	MH-2552
7	Construction of Girls Hostel Chaoyaima H.S School at Manipur	19-07-2016	234.26	234.26	0.00	19-07-2016	94.00	25-03-2018	94.00		19-07-2018	1	0.00		Manipur	HRD&E	MH-2552
			234.26	234.26	0.00		94.00		94.00	0.00%		1	0.00	0.00%	Manipur	HRD&E	MH-2552
8	Construction of Girls Hostel Poirukhongjil H.S School at Manipur	19-07-2016	468.52	468.52	0.00	19-07-2016	187.00	23-09-2017	187.00						Manipur	HRD&E	MH-2552
						06-02-2018	87.00	24-08-2018	87.00		19-07-2018	1	0.00		Manipur	HRD&E	MH-2552
			468.52	468.52	0.00		274.00		274.00	100.00%		1	0.00	0.00%	Manipur	HRD&E	MH-2552
9	Infrastructure Development of Moreh College, Moreh Chandel District Manipur	08-05-2017	724.75	724.75	0.00	08-05-2017	145.00	0	0.00	0.00%	08-05-2019	0	0.00		Manipur	HRD&E	MH-2552
			724.75	724.75	0.00		145.00		0.00	0.00%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
10	Construction of Model Library building at Pettegrew College, Ukhrul District Manipur	08-05-2017	227.46	227.46	0.00	08-05-2017	45.00	0	0.00	0.00%	08-05-2019	0	0.00		Manipur	HRD&E	MH-2552
			227.46	227.46	0.00		45.00		0.00	0.00%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
11	Construction of Modern Library building at Modern College, Imphal, Manipur	08-05-2017	227.63	227.63	0.00	08-05-2017	46.00	0	0.00	0.00%	08-05-2019	0	0.00		Manipur	HRD&E	MH-2552
			227.63	227.63	0.00		46.00		0.00	0.00%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
12	Construction of SC/ST Boys' and Girls' Hostel in respect of National Institute of Electronics and Information Technology(NIELIT), Imphal	20-09-2017	761.17	761.17	0.00	20-09-2017	152.00	0	0.00	0.00%	08-05-2019	0	0.00		Manipur	HRD&E	MH-2552
			761.17	761.17	0.00		152.00		0.00	0.00%		0	0.00	0.00%	Manipur	HRD&E	MH-2552

1	Construction of Boarding school and Hostel building for disabled students of Lynti Jam Welfare and Development association at Mawtnum, Nongpoh Ri Bhoi District.	25-03-2011	227.13	227.13	0.00	25-03-2011	91.00	07-03-2012	91.00						Meghala	HRD&E	MH-2552
						29-12-2017	91.00	0	0.00		25-03-2014	53	0.00		Meghala	HRD&E	MH-2552
			227.13	227.13	0.00		182.00		91.00	100.00%		53	0.00	0.00%	Meghala	HRD&E	MH-2552
2	Introduction of Interactive Digital Classroom for Development of Science and Mathematics in 24 Schools 3 classrooms each in the State of Meghalaya.	03-05-2014	455.86	455.86	0.00	03-05-2014	97.00	20-05-2015	94.97						Meghala	HRD&E	MH-2552
						19-06-2015	200.00	19-04-2017	200.00						Meghala	HRD&E	MH-2552
						10-04-2018	158.86	0	0.00	31.98%	03-05-2015	38	0.00		Meghala	HRD&E	MH-2552
			455.86	455.86	0.00		455.86		294.97	31.98%		38	0.00	0.00%	Meghala	HRD&E	MH-2552
3	Procurement of equipments, Furniture and Fixture etc. for the Skill Development Centre at Ramakrishna Mission, Shillong.	28-10-2016	250.00	250.00	0.00	28-10-2016	125.00	29-11-2017	125.00						Meghala	HRD&E	MH-2552
						10-04-2018	125.00	0	0.00		28-10-2018	0	0.00		Meghala	HRD&E	MH-2552
			250.00	250.00	0.00		250.00		125.00	0.00%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
4	Construction of Nongkharai Christian Secondary School Building at Umsohpieng village, West Khasi Hills Distirct, Meghalaya	29-06-2017	409.50	409.50	0.00	29-06-2017	82.00	0	0.00		29-06-2019	0	0.00		Meghala	HRD&E	MH-2552
			409.50	409.50	0.00		82.00		0.00	0.00%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
5	Construction of Boys & Girls Hostel of NEIMA's Orphanage-cum-Boarding School at Lad Mynrieng, Pynursla, East Khasi Hills District, Meghalaya"	10-04-2018	194.00	194.00	0.00	10-04-2018	10.00	0.00	0.00		10-04-2020	0	0.00		Meghala	HRD&E	MH-2552
			194.00	194.00	0.00		10.00		0.00	0.00%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
6	Construction of New Building Blocks for Master of Education at St. Mary's College of Teacher Education, Shillong	10-04-2018	334.18	334.18	0.00	10-04-2018	10.00	0.00	0.00		10-04-2020	0	0.00		Meghala	HRD&E	MH-2552
			334.18	334.18	0.00		10.00		0.00	0.00%		0	0.00	0.00%	Meghala	HRD&E	MH-2552

1	Construction of Research Scholars Hostel for Boys & Girls at Mizoram University	26-08-2016	1187.47	1187.47	0.00	26-08-2016	474.00	21-06-2017	474.00		26-08-2018	0	0.00		Mizoram	HRD&E	MH-2552
			1187.47	1187.47	0.00		474.00		474.00	100.00%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
1	Infrastructure Developmet for newly upgraded Govt. Hr. Sec. School in Meluri, Phek District and Medzhiphema, Dimapur District, Nagaland	21-07-2016	401.00	401.00	0.00	21-07-2016	160.00	0	160.00		21-07-2018	0	0.00		Nagaland	HRD&E	MH-2552
						07-07-2017	160.00	0	0.00						Nagaland	HRD&E	MH-2552
			401.00	401.00	0.00		320.00		160.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
2	Construction of Multipurpose Hall at Nagaland University, Medzhiphema, Nagaland	20-10-2016	1150.21	1150.21	0.00	20-10-2016	99.39	11-08-2017	99.39		21-07-2018	0			Nagaland	HRD&E	MH-2552
						21-08-2017	500.00	0	0.00						Nagaland	HRD&E	MH-2552
			1150.21	1150.21	0.00		599.39		0.00	0.00%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
3	Infrastructure Development of Government High School at Noksen Town, Nagaland	10-04-2018	436.00	436.00	0.00	10-04-2018	10.00	0	0.00		10-04-2020	0	0.00		Nagaland	HRD&E	MH-2552
			436.00	436.00	0.00		10.00		0.00			0	0.00	0.00%	Nagaland	HRD&E	MH-2552
1	Educational Quality Improvement Programme (EQUIP)Pilot Project in Sikkim.	02-09-2017	96.00	96.00	0.00	27-02-2017	12.52	20-09-2017	12.52		02-09-2019	0	0.00		Sikkim	HRD&E	MH-2552
						12-10-2017	36.51	0	0.00						Sikkim	HRD&E	MH-2552
			96.00	96.00	0.00		49.03		12.52	25.54%		0	0.00	0.00%	Sikkim	HRD&E	MH-2552
1	Construction of Ladies hostel for the students of NE Region at Bangalore University	28-11-2014	1385.00	1385.00	0.00	28-11-2014	554.00	03-02-2017	554.00		28-05-2016	26	0.00		Other Ag	HRD&E	MH-2552
						07-03-2017	509.00	0	0.00						Other Ag	HRD&E	MH-2552
			1385.00	1385.00	0.00		1063.00		554.00	48.43%		26	0.00	0.00%	Other Ag	HRD&E	MH-2552
2	Construction of a hostel for the North East Students at Jawaharlal Nehru University, New Delhi	25-04-2016	2700.31	2700.31	0.00	25-04-2016	54.62	0	0.00		25-04-2019	0	0.00		Other Ag	HRD&E	MH-2552
						27-06-2017	136.50	0	0.00						Other Ag	HRD&E	MH-2552
			2700.31	2700.31	0.00		191.12		0.00	0.00%		0	0.00	0.00%	Other Ag	HRD&E	MH-2552
3	Upgradation of Centre for North East Studies and Policy Research (CNER-PR) in Jamia Millia, New Delhi	30-01-2017	294.00	294.00	0.00	30-01-2017	147.00	0	0.00		30-01-2019	0	0.00		Other Ag	HRD&E	MH-2552
			294.00	294.00	0.00		147.00		0.00	0.00%		0	0.00	0.00%	Other Ag	HRD&E	MH-2552

4	Purchasing of land for constuntion of hostel for the students of NE States at New Delhi	13-03-2018	239.57	239.57	0.00	13-03-2018	239.57	0	0.00		-	0	0.00		Other Ag	HRD&E	MH-2552
			239.57	239.57	0.00		239.57		0.00	0.00%		0	0.00	0.00%	Other Ag	HRD&E	MH-2552
5	Digital Classrooms in 215 Schools in 4 North Eastern States of Assam, Manipur, Meghalaya and Tripura	29-06-2017	396.60	396.60	0.00	29-06-2017	198.30	24-01-2018	198.30						Other Ag	HRD&E	MH-2552
						27-04-2018	196.75	0	0.00		29-06-2019	0	0.00		Other Ag	HRD&E	MH-2552
			396.60	396.60	0.00		395.05		198.30	50.20%		0	0.00	0.00%	Other Ag	HRD&E	MH-2552
6	Sponsoring Education for children from NE States in Assam Rifles Public School, Laitkor, Shillong, Meghalaya.	24-05-2017	204.95	204.95	0.00	24-05-2017	150.00	18-01-2018	150.00						Other Ag	HRD&E	MH-2552
						02-02-2018	51.70	05-03-2018	51.70		24-05-2018	3	0.00		Other Ag	HRD&E	MH-2552
						11-04-2018	3.25	0	0.00						Other Ag	HRD&E	MH-2552
			204.95	204.95	0.00		204.95		201.70	83.25%		3	0.00	0.00%	Other Ag	HRD&E	MH-2552
1	Conducting Training Programme of Elementary Teachers of Meghalaya in Science and Maths by DERT, Shillong, Meghalaya.	26-03-2012	48.77	48.77	0.00	26-03-2012	16.00	22-02-2017	16.00						Other Ag	HRD&E	MH-2552
						11-10-2017	25.00	0	0.00		26-03-2013	65	0.00		Other Ag	HRD&E	MH-2552
			48.77	48.77	0.00		41.00		16.00	100.00%		65	0.00	0.00%	Other Ag	HRD&E	MH-2552
2	One year training in hospitality & retail sector at WCSC	22-05-2017	75.95	75.95	0.00	22-05-2017	40.02	0	0.00		22-05-2018	2	0.00		Other Ag	HRD&E	MH-2552
			75.95	75.95	0.00		40.02		0.00	0.00%		2	0.00	0.00%	Other Ag	HRD&E	MH-2552
3	One year training in hospitality & retail sector at WCSC (YWCA)- M/s Mohan Hari Travels	24-05-2017	7.15	7.15	0.00	19-07-2017	1.95	0	0.00						Other Ag	HRD&E	MH-2552
						16-10-2017	1.95	0	0.00		24-05-2018	2	0.00		Other Ag	HRD&E	MH-2552
						11-04-2018	3.25	0	0.00						Other Ag	HRD&E	MH-2552
			7.15	7.15	0.00		7.15		0.00	0.00%		2	0.00	0.00%	Other Ag	HRD&E	MH-2552
4	One year training in hospitality & retail sector at WCSC (YWCA)	22-05-2017 Revised 25-05-2018	7.81	7.81	0.00	22-05-2017	5.70	0	0.00		22-05-2018	2	0.00		Other Ag	HRD&E	MH-2552
						25-05-2018	2.11	0	0.00						Other Ag	HRD&E	MH-2552
			7.81	7.81	0.00		7.81		0.00	0.00%		2	0.00	0.00%	Other Ag	HRD&E	MH-2552
5	One Year Post Graduate Diploma Programme in Rural Development Management (PGDRDM) for the Youth of North Eastern Region (14th batch)	11-05-2018	6.00	6.00	0.00	11-05-2018	6.00	0	0.00		11-05-2019	0	0.00		Other Ag	HRD&E	MH-2552
			6.00	6.00	0.00		6.00		0.00	0.00%		0	0.00	0.00%	Other Ag	HRD&E	MH-2552
6	Sponsoring Education for Children					07-07-2017	44.96	11-04-2018	44.96						Other Ag	HRD&E	MH-2552

	Sponsoring Education for children from NE States in Assam Rifles, Laitkor, Shillong (ARWES)	07-07-2017	89.92	89.92	0.00	11-04-2018	44.96	0	0.00	0.00%	07-07-2018	1	0.00		Other Ag	HRD&E	MH-2552
			89.92	89.92	0.00		89.92					1	0.00	0.00%	Other Ag	HRD&E	MH-2552
7	Skill Development training for the poor women in Guwahati, Assam by an NGO called AAINA	11-09-2017	15.00	15.00	0.00	11-09-2017	10.00	24-04-2018	10.00				0.00		Other Ag	HRD&E	MH-2552
			15.00	15.00	0.00	11-04-2018	5.00	0	0.00	0.00%	11-09-2018	0	0.00		Other Ag	HRD&E	MH-2552
			15.00	15.00	0.00		15.00					0	0.00	0.00%	Other Ag	HRD&E	MH-2552
8	Training of Science and Maths Teachers in Government Schools, Nagaland"	18-06-2018	15.00	15.00	0.00	18-06-2018	60.00	0	0.00	0.00%	-	0	0.00		Other Ag	HRD&E	MH-2552
			15.00	15.00	0.00		75.00		0.00			0	0.00	0.00%	Other Ag	HRD&E	MH-2552
9	Moreau Institute of Integral Training & Research Society, Shillong	06-07-2018	30.00	30.00	0.00	18-06-2018	20.00	0	0.00	0.00%	-	0	0.00		Other Ag	HRD&E	MH-2552
			30.00	30.00	0.00		20.00		0.00			0	0.00	0.00%	Other Ag	HRD&E	MH-2552
1	Construction of Mini Outdoor Stadium at Rijo Ground, Daporijo under Upper Subansiri District.	17-12-2014	358.08	322.27	35.81	17-12-2014	128.91	19-10-2016	128.91						Arunachal Pradesh	HRD&E	MH-3601
						29-06-2017	129.00	15-12-2017	129.00			14	35.81		Arunachal Pradesh	HRD&E	MH-3601
						13-03-2018	64.36	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			358.08	322.27	35.81		322.27		257.91	80%		14	35.81	100%	Arunachal Pradesh	HRD&E	MH-3601
2	Construction of Outdoor Stadium at Tezu, Lohit District, Arunachal Pradesh.	17-12-2014	221.15	199.04	22.11	17-12-2014	79.62	05-12-2016	79.62						Arunachal Pradesh	HRD&E	MH-3601
						28-07-2017	79.62	15-12-2017	79.62			7	22.11		Arunachal Pradesh	HRD&E	MH-3601
						14-03-2018	20.90	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
						09-04-2018	18.90	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			221.15	199.04	22.11		199.04		159.24	80%		7	22.11	100%	Arunachal Pradesh	HRD&E	MH-3601
3	Construction of Outdoor Stadium at Sagalee Panam Pare District	17-12-2014	358.67	322.80	35.87	17-12-2014	129.12	15-07-2016	129.12						Arunachal Pradesh	HRD&E	MH-3601

3	at Sagalee, Tapum Pare District, Arunachal Pradesh.	17-12-2017	330.07	322.00	33.07	19-09-2017	130.00	01-06-2018	130.00		17-12-2017	7	33.07		Arunachal Pradesh	HRD&E	MH-3601
			358.67	322.80	35.87		259.12		259.12	100%		7	35.87	100%	Arunachal Pradesh	HRD&E	MH-3601
4	Construction of Outdoor Stadium and Boundary Wall at Government Higher Secondary School, Kanubari, Longding District, Arunachal Pradesh	09-02-2015	243.03	218.73	24.30	09-02-2015	73.73	07-08-2017	73.73		09-02-2017	6	24.30		Arunachal Pradesh	HRD&E	MH-3601
						06-02-2018	100.00	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			243.03	218.73	24.30		173.73		73.73	42%		6	24.30	100%	Arunachal Pradesh	HRD&E	MH-3601
5	Construction of Outdoor Stadium at Chayangtajo in East Kameng District, Arunachal Pradesh.	15-05-2015	392.34	353.11	39.23	15-05-2015	141.24	05-06-2017	141.24		15-05-2017	14	15.00		Arunachal Pradesh	HRD&E	MH-3601
						06-02-2018	142.00	23-07-2018	142.00						Arunachal Pradesh	HRD&E	MH-3601
			392.34	353.11	39.23		283.24		283.24	100%		14	15.00	38%	Arunachal Pradesh	HRD&E	MH-3601
6	Construction of Indoor Stadium at Hunli, Lower Dibang Valley District, Arunachal Pradesh.	15-05-2015	353.91	318.52	35.39	15-05-2015	127.41	29-11-2016	127.41		15-05-2018	4	35.39		Arunachal Pradesh	HRD&E	MH-3601
						21-02-2017	66.56	26-09-2017	66.56						Arunachal Pradesh	HRD&E	MH-3601
						06-02-2018	124.55	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			353.91	318.52	35.39		318.52		193.97	61%		4	35.39	100%	Arunachal Pradesh	HRD&E	MH-3601
7	Construction of Football Stadium at Sakiang, Papum Pare District, Arunachal Pradesh	31-03-2016	282.06	253.85	28.21	31-03-2016	96.51	07-08-2017	96.51		31-03-2019	0	28.21		Arunachal Pradesh	HRD&E	MH-3601
						10-08-2017	100.00	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			282.06	253.85	28.21		196.51		96.51	49%		0	28.21	100%	Arunachal Pradesh	HRD&E	MH-3601
8	Construction of Football Stadium at Lumla, Tawang District, Arunachal Pradesh	(Original) 22-03-2016 (Revised) 12-05-2016	(Original) 291.00 (Revised) 320.68	288.61	32.07	22-03-2016	70.33	07-08-2017	70.33		31-03-2019	0	30.26		Arunachal Pradesh	HRD&E	MH-3601
						19-09-2017	150.00	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			320.68	288.61	32.07		220.33		70.33	32%		0	30.26	94%	Arunachal Pradesh	HRD&E	MH-3601

9	Construction of Indoor Stadium-cum-Auditorium at GHSS, Basar, Arunachal Pradesh	15-06-2016	298.82	268.94	29.88	15-06-2016	92.50	31-01-2018	92.50		15-06-2019	0	29.88		Arunachal Pradesh	HRD&E	MH-3601
						26-02-2018	123.40	0	0.00						Arunachal Pradesh	HRD&E	MH-3601
			298.82	268.94	29.88		215.90		92.50	43%		0	29.88	100%	Arunachal Pradesh	HRD&E	MH-3601
10	Construction of Outdoor Stadium at Jang in Tawang District, Arunachal Pradesh	28-06-2017	591.68	532.51	59.17	28-06-2017	106.50	0	0.00		28-06-2019	0	0.00		Arunachal Pradesh	HRD&E	MH-3601
							106.50		0.00	0%					Arunachal Pradesh	HRD&E	MH-3601
			591.68	532.51	59.17		106.50		0.00	0%		0	0.00	0%	Arunachal Pradesh	HRD&E	MH-3601
11	Construction of Multipurpose Community Hall at Dumporijo ADC HQ, Upper Subansiri District, Arunachal Pradesh	06-10-2017	359.10	323.19	35.91	06-10-2017	34.48	0	0.00		06-10-2020	0	0.00		Arunachal Pradesh	HRD&E	MH-3601
							34.48		0.00	0%					Arunachal Pradesh	HRD&E	MH-3601
			359.10	323.19	35.91		34.48		0.00	0%		0	0.00	0%	Arunachal Pradesh	HRD&E	MH-3601
12	Construction of Multipurpose Indoor Stadium-cum-Badminton Hall at Langrh, Nyobia Circle under Kurung Kumey District, Arunachal Pradesh	23-01-2018	259.35	233.42	25.93	23-01-2018	10.00	0	0.00		31-03-2020	0	0.00		Arunachal Pradesh	HRD&E	MH-3601
							10.00		0.00	0%					Arunachal Pradesh	HRD&E	MH-3601
			259.35	233.42	25.93		10.00		0.00	0%		0	0.00	0%	Arunachal Pradesh	HRD&E	MH-3601
13	Construction of Titlagarh (Sonari) Sports Complex, Titlagarh, Assam	25-04-2012	272.00	244.80	27.20	25-04-2012	100.00	07-04-2017	100.00		25-04-2015	38	0.00		Assam	HRD&E	MH-3601
						30-03-2018	100.00	0	0.00						Assam	HRD&E	MH-3601
			272.00	244.80	27.20		200.00		100.00	0%		38	0.00	0%	Assam	HRD&E	MH-3601
14	Construction of Mini Stadium at Bihaguri, Sonitpur District.	03-03-2014	431.81	388.63	43.18	03-03-2014	155.45	20-09-2017	155.45		03-03-2017	16	0.00		Assam	HRD&E	MH-3601
						26-02-2018	156.00	0	0.00						Assam	HRD&E	MH-3601
			431.81	388.63	43.18		311.45		155.45	50%		16	0.00	0%	Assam	HRD&E	MH-3601
15	Project proposal for Tensile Roofing and Stadium Chairs (Phase	21-11-2012	405.48	445.03	40.55	21-11-2012	178.00	26-12-2013	178.00		21-11-2015	22	20.67		Manipur	HRD&E	MH-3601
						07-02-2014	179.00	21-02-2017	179.00						Manipur	HRD&E	MH-3601

15	I) Cricket Stadium, Luwangsangbam, Imphal East.	21-11-2014	473.40	443.73	47.53	19-09-2017	88.93	0	0.00		21-11-2013	32	39.67		Manipur	HRD&E	MH-3601
			495.48	445.93	49.55		445.93		357.00	80%		32	39.67	80%	Manipur	HRD&E	MH-3601
16	Construction of Multipurpose Indoor Stadium at Garobadha, South West Garo Hills District, Meghalaya.	05-03-2014	748.96	674.06	74.90	05-03-2014	269.60	0	0.00		05-03-2016	28	74.90		Meghalaya	HRD&E	MH-3601
			748.96	674.00	74.90		269.60		0.00	100%		28	74.90	100%	Meghalaya	HRD&E	MH-3601
17	Construction of infrastructure for integrated training of the youth and sports cum convention Hall, Lower Chandmari, West Garo Hills District, Tura.	05-03-2014	523.70	471.33	52.37	05-03-2014	185.00	03-02-2017	185.00		05-03-2016	28	20.56		Meghalaya	HRD&E	MH-3601
						24-04-2017	185.00	0	0.00						Meghalaya	HRD&E	MH-3601
			523.70	471.33	52.37		370.00		185.00	50%		28	20.56	39%	Meghalaya	HRD&E	MH-3601
18	Construction of Indoor Stadium Sports Hall at Tpep Pale, Jowai, Jaintia Hills District, Meghalaya.	05-03-2014	201.76	181.58	20.18	05-03-2014	73.00	23-02-2017	73.00		05-03-2016	28	20.18		Meghalaya	HRD&E	MH-3601
						24-04-2017	73.00	22-05-2018	73.00						Meghalaya	HRD&E	MH-3601
						11-06-2018	35.58	0	0.00						Meghalaya	HRD&E	MH-3601
			201.76	181.58	20.18		181.58		146.00	80%		28	20.18	100%	Meghalaya	HRD&E	MH-3601
19	Construction of building for accomodation of sports persons, officials, etc at JNS Complex, Polo Ground, Shillong.	05-03-2014	368.41	331.57	36.84	05-03-2014	132.63	23-02-2017	132.63		05-03-2016	28	36.84		Meghalaya	HRD&E	MH-3601
						24-04-2017	132.63	22-05-2018	132.63						Meghalaya	HRD&E	MH-3601
			368.41	331.57	36.84		265.26		265.26	100%		28	36.84	100%	Meghalaya	HRD&E	MH-3601
20	Construction of Indoor Stadium at Pomlakrai, East Khasi Hills District, Meghalaya	20-04-2017	1494.48	1345.03	149.45	20-04-2017	269.00	0	0.00		20-04-2019	0	0.00		Meghalaya	HRD&E	MH-3601
			1494.48	1345.03	149.45		269.00		0.00	0%		0	0.00	0%	Meghalaya	HRD&E	MH-3601

21	Construction of Indoor Stadium at Ampati, South Garo Hills District, Meghalaya	03-05-2017	1471.00	1323.90	147.10	03-05-2017	264.90	0	0.00		03-05-2019	0	0.00		Meghala	HRD&E	MH-3601
			1471.00	1323.90	147.10		264.90		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-3601
22	Construction of Mini Football Stadium at Dalu, West Garo Hills District, Meghalaya	07-03-2018	322.00	289.80	32.20	07-03-2018	115.90	0	0.00		31-03-2020	0	0.00		Meghalaya	HRD&E	MH-3601
			322.00	289.80	32.20		115.90		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-3601
23	Infrastructure Development of Hachhek Area, Mamit District, Mizoram.	01-10-2013	489.86	440.87	48.99	01-10-2013	176.35	14-09-2016	176.35		01-10-2016	21	39.18		Mizoram	HRD&E	MH-3601
						02-05-2017	176.35	11-09-2017	176.35						Mizoram	HRD&E	MH-3601
						21-05-2018	88.17	0	0.00						Mizoram	HRD&E	MH-3601
			489.86	440.87	48.99		440.87		352.70	80%		21	39.18	40%	Mizoram	HRD&E	MH-3601
24	Construction of Multipurpose stadium at G. Rio, Kohima	05-03-2014	328 (Original) 269.54 (Revised)	242.59	26.95	05-03-2014	118.00	03-07-2017	118.00		05-03-2016	28	24.11		Nagaland	HRD&E	MH-3601
						19-07-2017	100.00	21-06-2018	100.00						Nagaland	HRD&E	MH-3601
						25-07-2018	24.59	0	0.00						Nagaland	HRD&E	MH-3601
			269.54	242.59	26.95		242.59		218.00	90%		28	24.11	89%	Nagaland	HRD&E	MH-3601
25	Construction of Outdoor Stadium at Mon District Headquarters, Nagaland.	17-12-2014	557.63	501.87	55.76	17-12-2014	200.72	09-02-2016	200.72		17-12-2016	20	38.97		Nagaland	HRD&E	MH-3601
						29-02-2016	150.00	21-11-2017	150.00						Nagaland	HRD&E	MH-3601
						19-12-2017	151.15	0	0.00						Nagaland	HRD&E	MH-3601
			557.63	501.87	55.76		501.87		350.72	70%		20	38.97	70%	Nagaland	HRD&E	MH-3601
26	Construction of Outdoor Stadium in Pughoboto Sub-Divisional Headquarter, Zunheboto District, Nagaland.	17-12-2014	619.82	557.84	61.98	17-12-2014	223.14	16-10-2015	223.14		17-12-2016	20	41.41		Nagaland	HRD&E	MH-3601
						26-02-2016	150.00	24-01-2017	150.00						Nagaland	HRD&E	MH-3601
						27-09-2017	184.70	0	0.00						Nagaland	HRD&E	MH-3601
			619.82	557.84	61.98		557.84		373.14	67%		20	41.41	67%	Nagaland	HRD&E	MH-3601
27	Construction of Multipurpose Hall at MLA Hostel Kohima, Nagaland	09-05-2016	647.54	582.78	64.76	09-05-2016	233.00	23-06-2017	233.00		25-02-2018	6	25.90		Nagaland	HRD&E	MH-3601
						14-09-2017	233.00	0	0.00						Nagaland	HRD&E	MH-3601
			647.54	582.78	64.76		466.00		233.00	50%		6	25.90	40%	Nagaland	HRD&E	MH-3601

28	Construction of Urban Recreational & Resource Centre Kohima, Nagaland	(Original) 17-03-2016 (Revised) 09-05-2016	(Original) 1142.00 (Revised) 1152.7	1037.43	115.27	09-05-2016	415.00	27-06-2017	415.00		17-03-2018	5	0.00		Nagaland	HRD&E	MH-3601
			1152.70	1037.43	115.27		415.00		415.00	100%		5	0.00	0%	Nagaland	HRD&E	MH-3601
29	Development of Music and Youth Activity Centre at Yasogei, Kohima, Nagaland	06-03-2017	1019.90	917.91	101.99	06-03-2017	11.40	27-06-2017	11.40		28-02-2020	0	0.00		Nagaland	HRD&E	MH-3601
						13-07-2017	400.00	0	0.00						Nagaland	HRD&E	MH-3601
			1019.90	917.91	101.99		411.40		11.40	3%		0	0.00	0%	Nagaland	HRD&E	MH-3601
30	Academy of Wrestling, Akara at Dimapur, Nagaland	19-04-2017	465.00	418.50	46.50	19-04-2017	83.70	19-06-2018	83.70		19-04-2019	0	9.30		Nagaland	HRD&E	MH-3601
			465.00	418.50	46.50		83.70		83.70	100%		0	9.30	20%	Nagaland	HRD&E	MH-3601
31	Construction of Mini Stadium Englan, Wokha, Nagaland	02-05-2017	320.00	288.00	32.00	02-05-2017	57.60	0	0.00		02-05-2019	0	0.00		Nagaland	HRD&E	MH-3601
			320.00	288.00	32.00		57.60		0.00	0%		0	0.00	0%	Nagaland	HRD&E	MH-3601
32	Construction of Kumbani Stadium at Mangkolemba town, Mokokchung, Nagaland	27-06-2017	394.71	355.24	39.47	27-06-2017	71.00	0	0.00		27-06-2019	0	0.00		Nagaland	HRD&E	MH-3601
			394.71	355.24	39.47		71.00		0.00	0%		0	0.00	0%	Nagaland	HRD&E	MH-3601
33	Construction of Dr.T.Ao Football Academy, Dimapur, Nagaland	22-03-2018	1308.00	1177.20	130.80	22-03-2018	250.00	0	0.00		31-03-2020	0	0.00		Nagaland	HRD&E	MH-3601
			1308.00	1177.20	130.80		250.00		0.00	0%		0	0.00	0%	Nagaland	HRD&E	MH-3601
34	Development of Archery complex at Lathagchan and Indoor Gymnasium for Boxing, Taekwondo, Karate, Wushu at Gangtok, East Sikkim.	26-11-2012 (Original) 28-03-2013 (revised)	498.00	448.20	49.80	26-11-2012	130.00	09-10-2014	130.00		26-11-2015	32	49.80		Sikkim	HRD&E	MH-3601
						07-07-2015	228.00	20-03-2018	228.00						Sikkim	HRD&E	MH-3601
						10-04-2018	90.20	0	0.00						Sikkim	HRD&E	MH-3601
			498.00	448.20	49.80		448.20		358.00	80%		32	49.80	13%	Sikkim	HRD&E	MH-3601
35	Construction of 200 bedded (G+2), Yuba Awas (Youth Hostel) in Ambasa, Dhalai District	16-01-2017	1036.95	933.26	103.70	16-01-2017	350.00	0	0.00		11-07-1905	0	0.00	0%	Tripura	HRD&E	MH-3601

			1036.95	933.26	103.70		350.00		0.00	0%		0	0.00	0%	Tripura	HRD&E	MH-3601
1	Coaching and Training programme to the various clubs of the association during 2017 at Shillong	23-03-2017	20.00	18.00	2.00	23-03-2017	6.71	0	0.00		23-03-2018	5	0.00		Meghala	HRD&E	MH-3601
			20.00	18.00	2.00		6.71		0.00	0%		5	0.00	0.00%	Meghala	HRD&E	MH-3601
2	Organizing Dr. T.Ao. Memorial Football Tournament at Nagaland	30-10-2017	70.00	63.00	7.00	30-10-2017	50.00	0	0.00		30-10-2018	0	0.00		Nagaland	HRD&E	MH-3601
			70.00	63.00	7.00		50.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-3601
1	Construction of playground, rostrum and gallery at Kendriya Vidyalaya, Tezu, Arunachal Pradesh	04-08-2017	622.00	622.00	0.00	04-08-2017	124.40	09-01-2018	124.40		04-08-2018	0	0.00		Arunachal Pradesh	HRD&E	MH-2552
						13-03-2018	119.03	0	0.00						Arunachal Pradesh	HRD&E	MH-2552
			622.00	622.00	0.00		243.43		124.40	51%		0	0.00	0.00%	Arunachal	HRD&E	MH-2552
2	Construction of Sports Complex at Indira Gandhi National Tribal University- Regional Campus. (IGNTU)	05-03-2014	956.61 (Original) 943.32 (Revised)	943.32	0.00	05-03-2014	516.55	21-11-2015	516.55		03-05-2016	26	0.00		Manipur	HRD&E	MH-2552
						02-05-2016	250.00	26-10-2017	250.00						Manipur	HRD&E	MH-2552
						18-01-2018	100.00	0	0.00						Manipur	HRD&E	MH-2552
			943.32	943.32	0.00		866.55		766.55	88%		26	0.00	0.00%	Manipur	HRD&E	MH-2552
3	Development of Infrastructure & Amenities of Lamka Public Ground, Churachandpur, Manipur	09-05-2016	645.60	645.60	0.00	09-05-2016	258.20	29-11-2016	258.20		09-05-2019	0	0.00		Manipur	HRD&E	MH-2552
						22-02-2017	258.20	28-06-2017	258.20						Manipur	HRD&E	MH-2552
						14-09-2017	129.20	0	0.00						Manipur	HRD&E	MH-2552
			645.60	645.60	0.00		645.60		516.40	100%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
4	Construction of Playground at Parbung, Churachandpur, Manipur	09-08-2016	356.80	356.80	0.00	09-08-2016	142.72	0	0.00		09-08-2019	0	0.00		Manipur	HRD&E	MH-2552
			356.80	356.80	0.00		142.72		0.00	0%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
5	Construction of Pakang Mini Stadium, Henglep Sports Complex, Churachandpur, Manipur	11-08-2016	412.55	412.55	0.00	11-08-2016	165.00	22-06-2017	165.00		11-08-2019	0	0.00		Manipur	HRD&E	MH-2552
						14-09-2017	165.00	30-04-2018	165.00						Manipur	HRD&E	MH-2552

			412.55	412.55	0.00		330.00		330.00	100%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
6	Construction of Multipurpose Indoor Stadium at Haotabi Lampak, Thoubal, Manipur	22-03-2017 (Original)	1104.16 (Original)	1173.84	0.00	22-03-2017	90.20	09-03-2018	90.20		22-03-2019	0	0.00		Manipur	HRD&E	MH-2552
		24-05-2017 (Revised)	1173.84 (Revised)			11-07-2018	500.00	0	0.00						Manipur	HRD&E	MH-2552
			1173.84	1173.84	0.00		590.20		90.20	0%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
7	Construction of Community cum Multipurpose Hall of Autonomous District Council, Senapati District, Manipur	18-01-2018	430.00	430.00	0.00	18-01-2018	10.00	0	0.00		31-03-2020	0	0.00		Manipur	HRD&E	MH-2552
			430.00	430.00	0.00		10.00		0.00	0%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
8	Construction of Retaining Wall and Drainage at Sport's Complex at IGNTU-RCM, Makhan, Manipur	23-04-2018	110.00	110.00	0.00	23-04-2018	10.00	0	0.00		31-03-2020	0	0.00		Manipur	HRD&E	MH-2552
			110.00	110.00	0.00		10.00		0.00	0%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
9	Construction of Football Ground at Saitsnad, Mawlangwir, SW Khasi Hills District, Meghalaya	21-03-2017	396.11	396.11	0.00	22-03-2017	160.00	0	0.00		21-03-2019	0	0.00		Meghala	HRD&E	MH-2552
			396.11	396.11	0.00		160.00		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
10	Construction of V.I.P Gallery, RCC Covered Public Sitting Gallery, Sitting Arrangements Including of Improvement of Playground at Chondon Nokat, South Garo Hills District, Meghalaya	28-02-2018	215.00	215.00	0.00	28-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Meghala	HRD&E	MH-2552
			215.00	215.00	0.00		10.00		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
11	Construction of Mini Outdoor Stadium at Gambegre, West Garo Hills District, Meghalaya	28-02-2018	404.00	404.00	0.00	28-02-2018	10.00	0	0.00		31-03-2020	0	0.00		Meghala	HRD&E	MH-2552

			404.00	404.00	0.00		10.00		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
12	Construction of Youth Recreation Centre-cum- Amalgamated office Complex for Sports & Youth Services Department at New Secretariat Complex, Aizawl, Mizoram	05-05-2016	1040.42	1040.42	0.00	05-05-2016	416.00	26-02-2018	416.00						Mizoram	HRD&E	MH-2552
						03-08-2018	416.00	0	0.00		05-05-2019	0	0.00		Mizoram	HRD&E	MH-2552
			1040.42	1040.42	0.00		832.00		416.00	50%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
13	Construction of Multipurpose Sports Complex at Aizawl West Joint YMA Field, Vaivakawn, Aizawl, Mizoram	02-06-2016	1016.88	1016.88	0.00	02-06-2016	406.75	27-02-2018	406.75						Mizoram	HRD&E	MH-2552
						07-05-2018	410.00	0	0.00		02-06-2019	0	0.00		Mizoram	HRD&E	MH-2552
			1016.88	1016.88	0.00		816.75		406.75	50%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
14	Establishment of Multipurpose Indoor Hall at Sihphir, Mizoram	26-09-2016	1277.79	1277.79	0.00	26-09-2016	320.52	22-01-2018	320.52						Mizoram	HRD&E	MH-2552
						08-02-2018	320.00	0	0.00		26-09-2019	0	0.00		Mizoram	HRD&E	MH-2552
			1277.79	1277.79	0.00		640.52		320.52	50%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
15	Laying of Artificial Turf at Saitual, Mizoram	28-07-2017	538.81	538.81	0.00	28-07-2017	161.60	22-06-2018	161.60		28-07-2020	0	0.00		Mizoram	HRD&E	MH-2552
			538.81	538.81	0.00		161.60		161.60	100%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
16	Laying of Artificial Turf at Hnahthial, Mizoram	04-08-2017	682.90	682.90	0.00	04-08-2017	200.00	22-06-2018	200.00		04-08-2020	0	0.00		Mizoram	HRD&E	MH-2552
			682.90	682.90	0.00		200.00		200.00	100%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
17	Construction of Indoor Stadium Shooting Range and Procurement of equipment and appliances for Nagaland State Rifle Association.	27-04-2016	478.96	478.96	0.00	27-04-2016	191.60	01-11-2016	191.60						Nagaland	HRD&E	MH-2552
						22-02-2017	191.60	17-04-2018	191.60						Nagaland	HRD&E	MH-2552
						11-05-2018	95.76	0	0.00		27-04-2019	0	0.00		Nagaland	HRD&E	MH-2552
			478.96	478.96	0.00		478.96		383.20	50%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552

18	Construction of Multipurpose Hall at JNV School, Zuketsa, Phek District, Nagaland	12-09-2017	591.00	591.00	0.00	12-09-2017 (original) 16-01-2018 (revised)	200 (original) 200 (revised)	0	0.00		12-09-2020	0	0.00		Nagaland	HRD&E	MH-2552
			591.00	591.00	0.00		200.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
19	Construction of Outdoor Multi-utility Sports Complex at Impur junction under Kubolong sub-division Mokokchung, Nagaland	14-09-2017	391.60	391.60	0.00	14-09-2017	156.60	0	0.00		14-09-2020	0	0.00		Nagaland	HRD&E	MH-2552
			391.60	391.60	0.00		156.60		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
20	Construction of Football Ground at Chiephobozou, Nagaland	10-11-2017	320.00	320.00	0.00	10-11-2017	100.00	0	0.00		31-03-2020	0	0.00		Nagaland	HRD&E	MH-2552
			320.00	320.00	0.00		100.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
21	Construction of Multipurpose Hall at JNV, Wakching, Mon District, Nagaland	13-11-2017	805.00	805.00	0.00	13-11-2017	200.00	0	0.00		13-11-2020	0	0.00		Nagaland	HRD&E	MH-2552
			805.00	805.00	0.00		200.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
22	Construction of Auditorium at Government Higher Secondary School, Mon Town, Nagaland	16-01-2018	315.00	315.00	0.00	16-01-2018	10.00	0	0.00		31-03-2020	0	0.00		Nagaland	HRD&E	MH-2552
			315.00	315.00	0.00		10.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
23	Construction of Outdoor Stadium at Chuchuyimpang, Mokokchung, Nagaland	10-04-2018	468.00	468.00	0.00	10-04-2018	10.00	0	0.00	0%	31-03-2020	0	0.00		Nagaland	HRD&E	MH-2552
			468.00	468.00	0.00		10.00		0.00			0	0.00	0.00%	Nagaland	HRD&E	MH-2552

24	Establishment of India on Track (IOT)-Arsenal Soccer Schools, Youth Development in Tripura through the setup of a comprehensive football training and development programme	21-03-2017	1500.00	1500.00	0.00	21-03-2017	500.00	0	0.00		21-03-2018	5	0.00		Tripura	HRD&E	MH-2552
			1500.00	1500.00	0.00		500.00		0.00	0%		5	0.00	0.00%	Tripura	HRD&E	MH-2552
1	Financial Assistance for Hosting of 16th North East Zone Carrom Championship 2017 to be held in Itanagar from 1st - 10th April, 2017, Arunachal Pradesh	09-03-2017	10.00	10.00	0.00	09-03-2017	7.00	0	0.00		10-04-2017	16	0.00		Arunach	HRD&E	MH-2552
			10.00	10.00	0.00		7.00		0.00	0%		16	0.00	0.00%	Arunach	HRD&E	MH-2552
2	Setting up of Artificial Rock Climbing Wall in IIE, Campus, Guwahati	24-03-2017	23.00	23.00	0.00	24-03-2017	1.00	20-07-2017	1.00		24-03-2018	5	0.00		Assam	HRD&E	MH-2552
						02-08-2017	15.00	09-03-2018	15.00						Assam	HRD&E	MH-2552
						10-04-2018	7.00	0	0.00						Assam	HRD&E	MH-2552
			23.00	23.00	0.00		23.00		16.00	70%		5	0.00	0.00%	Assam	HRD&E	MH-2552
3	Holding 42nd Junior National Badminton Championship to be held at Guwahati, Assam from 12th to 18th December, 2017	23-11-2017	40.00	40.00	0.00	23-11-2017	30.00	02-06-2018	30.00		31-03-2018	5	0.00		Assam	HRD&E	MH-2552
			40.00	40.00	0.00		30.00		30.00	100%		5	0.00	0.00%	Assam	HRD&E	MH-2552
4	Financial Assistance for holding of Hockey India 8th Sub Junior National Championship 2018 (Men and Women) to be held at Hojai, Assam, from 5th – 14th January, 2018 and in Kaliabor, Assam from 29th January – 6th February, 2018	11-12-2017	20.00	20.00	0.00	11-12-2017	15.00	15-01-2018	15.00		31-03-2018	5	0.00		Assam	HRD&E	MH-2552
						27-04-2018	5.00	0	0.00						Assam	HRD&E	MH-2552

			20.00	20.00	0.00		20.00		15.00	75%		5	0.00	0.00%	Assam	HRD&E	MH-2552
5	Financial Assistance for Organizing of Games & Sports in NE States	24-05-2017	20.00	20.00	0.00	24-05-2017	15.00	0	0.00		24-05-2018	3	0.00		Manipur	HRD&E	MH-2552
			20.00	20.00	0.00		15.00		0.00	0%		3	0.00	0.00%	Manipur	HRD&E	MH-2552
6	District Level Winter Football Coaching Camp from 7th to 23rd December, 2017 at Patkai Christian Academy for 100 students in the age group of 8-14	23-08-2017	10.00	10.00	0.00	23-08-2017	8.00	06-06-2018	8.00		23-12-2017	8	0.00		Manipur	HRD&E	MH-2552
						20-06-2018	2.00	0	0.00						Manipur	HRD&E	MH-2552
			10.00	10.00	0.00		10.00		8.00	100%		8	0.00	0.00%	Manipur	HRD&E	MH-2552
7	Conducting State Level Inter School Football Tournament and Seminar, Manipur	31-10-2017	10.00	10.00	0.00	31-10-2017	7.00	06-06-2018	10.00		31-10-2018	0	0.00		Manipur	HRD&E	MH-2552
						20-06-2018	3.00	0	0.00						Manipur	HRD&E	MH-2552
			10.00	10.00	0.00		10.00		0.00	100%		0	0.00	0.00%	Manipur	HRD&E	MH-2552
8	Organizing the 11th International Polo Tournament to be held from 21st November to 30th November, 2017 in Manipur	23-11-2017	15.00	15.00	0.00	23-11-2017	10.00	0	0.00		31-03-2018	5	0.00		Manipur	HRD&E	MH-2552
			15.00	15.00	0.00		10.00		0.00	0%		5	0.00	0.00%	Manipur	HRD&E	MH-2552
9	Organizing the 8th Hockey India Senior Men National Championship (B Division), 2018 from 7th to 21st January, 2018 at Imphal, Manipur	29-12-2017	15.00	15.00	0.00	29-12-2017	12.00	27-03-2018	12.00		29-12-2018	0	0.00		Manipur	HRD&E	MH-2552
						10-04-2018	3.00	0	0.00						Manipur	HRD&E	MH-2552
			15.00	15.00	0.00		15.00		12.00	100%		0	0.00	0.00%	Manipur	HRD&E	MH-2552

10	Organizing the North East Chess Championship, 2018 from 24th – 31st January, 2018 at SAI Complex, NEHU Shillong	29-12-2017	10.00	10.00	0.00	29-12-2017	8.00	0	0.00		29-12-2018	0	0.00		Meghala	HRD&E	MH-2552
			10.00	10.00	0.00		8.00		0.00	0%		0	0.00	0.00%	Meghala	HRD&E	MH-2552
11	Organizing North East Region special Table Tennis Coaching Programme to be held from 22nd November, 2017 to 22nd December, 2017 in Mizoram	06-12-2017	20.00	20.00	0.00	06-12-2017	15.00	0	0.00		31-03-2018	5	0.00		Mizoram	HRD&E	MH-2552
			20.00	20.00	0.00		15.00		0.00	0%		5	0.00	0.00%	Mizoram	HRD&E	MH-2552
12	Conducting of 1st North East India Archery Coaching Camp under NEC scheduled to be held at RG Stadium, Mualpui, Aizawl w.e.f 2nd to 30th April, 2018	13-03-2018	15.00	15.00	0.00	13-03-2018	10.04	0	0.00		31-03-2019	0	0.00		Mizoram	HRD&E	MH-2552
			15.00	15.00	0.00		10.04		0.00	0%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
13	Conducting of 26th Mini National Volleyball Championship for Boys and Girls to be held in Aizawl, Mizoram w.e.f 24th to 28th April, 2018	23-04-2018	15.00	15.00	0.00	23-04-2018	12.00	0	0.00		31-03-2019	0	0.00		Mizoram	HRD&E	MH-2552
			15.00	15.00	0.00		12.00		0.00	0%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
14	Conducting 6th North East Zone Shooting Championship 2018 to be held on 6th to 13th August, 2018, Mizoram	30-07-2018	20.00	20.00	0.00	30-07-2018	15.00	0	0.00		30-07-2019	0	0.00		Mizoram	HRD&E	MH-2552
			20.00	20.00	0.00		15.00		0.00	0%		0	0.00	0.00%	Mizoram	HRD&E	MH-2552
15	Conducting of 1st ASTRO turf ground league cum knock out Futsal Tournament at Dimapur, 2017, Nagaland	13-11-2017	20.00	20.00	0.00	13-11-2017	15.00	21-06-2018	15.00		31-03-2018	5	0.00		Nagaland	HRD&E	MH-2552

			20.00	20.00	0.00		15.00		15.00	100%		5	0.00	0.00%	Nagaland	HRD&E	MH-2552
16	Financial Assistance for the 12th Anniversary of the North East Tamchon Memorial Football Tournament	28-08-2018	25.00	25.00	0.00	28-08-2018	20.00	0	0.00		28-08-2019	0	0.00		Nagaland	HRD&E	MH-2552
			25.00	25.00	0.00		20.00		0.00	0%		0	0.00	0.00%	Nagaland	HRD&E	MH-2552
1	Decision Support System (DSS) for sustainable urban development of five selected towns of Arunachal Pradesh using Remote Sensing and GIS" Arunachal Pradesh. (Dept. of Town Planning & Urban Local Bodies, Govt. of Arunachal Pradesh)	22-02-2014	354.76	319.28	35.48	22-02-2014	90.16	31-07-2015	90.16		30-03-2016	29	17.12		Arunachal	S&T	MH-3601
			Revised A/A Dated: 13/08/2015			13-08-2015	81.00	12-08-2016	81.00						Arunachal	S&T	MH-3601
			344.30	309.87	34.43	28-02-2017	85.00	12-07-2017	85.00						Arunachal	S&T	MH-3601
						17-11-2017	53.71	18-05-2018	53.71			17.31			Arunachal	S&T	MH-3601
			344.30	309.87	34.43		309.87		309.87	100%		29	34.43	48.26%	Arunachal	S&T	MH-3601
2	Installation of CCTV cameras & Infrastructure Development of various Entry check gete of tax. AP, Commissioner, Tax & Excise Dept. Govt. of AP	12-06-2015	273.07	245.763	27.307	12-06-2015	90.00	22-03-2017	90.00		30-03-2017	17			Arunachal	S&T	MH-3601
						20-07-2017	100.00								Arunachal	S&T	MH-3601
			273.07	245.763	27.307		190.00		90.00	47.37%		17	0.00	0.00%	Arunachal	S&T	MH-3601
3	Remote Sensing and GIS based identification of Hazardous industries and development of emergency. (Dept. of Industries, Govt. of Arunachal Pradesh)	12-06-2015	277.95	250.155	27.80	12-06-2015	100.00	12-07-2017	100.00		30-03-2017	17	9.95		Arunachal	S&T	MH-3601
						05-01-2018	100.00					17			Arunachal	S&T	MH-3601
			277.95	250.155	27.80		200.00		100.00	50%		17	9.95		Arunachal	S&T	MH-3601

4	IT infrastructure development in schools of Arunachal Pradesh.(Dept. of Information Technology, Govt. of Arunachal Pradesh)	12-06-2015	956.21	860.589	95.621	12-06-2015	344.00		0.00		30-03-2017	17			Arunach	S&T	MH-3601
			956.21	860.589	95.621		344.00		0.00	0%		17	0.00	0.00%	Arunach	S&T	MH-3601
5	Establishment of NEC Cell in Planning Department, Govt of AP. Secretary (Planning), Planning Dept. Govt. of Arunachal Pradesh.	20-11-2015	73.57	66.213	7.357	20-11-2015	26.48	04-08-2016	26.48		30-03-2017	17			Arunach	S&T	MH-3601
						27-02-2017	26.49					17			Arunach	S&T	MH-3601
			73.57	66.213	7.357		52.97		26.48	49.99%		17	0.00	0.00%	Arunach	S&T	MH-3601
1	Setting up of 50 seats Digital Planetarium at Manipur Science Centre. Imphal.(Dept. of Science & Technology,Govt. of Manipur	15-03-2012	245.00	220.50	24.50	15-03-2012	62.00	27-06-2016	62.00		30-03-2014	53	6.88		Manipur	S&T	MH-3601
						04-07-2016	101.00								Manipur	S&T	MH-3601
			245.00	220.50	24.50		163.00		62.00	38.04%		53	6.88	28.08%	Manipur	S&T	MH-3601
2	Disaster Management system of Manipur (MARSAC) Dept of Home Guards and Civil Defence, Govt. of Manipur	10-12-2012	223.00	200.70	22.30	10-12-2012	70.00	19-08-2014	70.00		30-03-2016	29	7.78		Manipur	S&T	MH-3601
						29-05-2015	90.00								Manipur	S&T	MH-3601
			223.00	200.70	22.30		160.00		70.00	43.75%		29	7.78	34.89%	Manipur	S&T	MH-3601
1	Setting up of Digital Information System in Meghalaya Board of School Education (MBOSE- DIS) {Meghalaya Board of School Education (MBOSE)}	07-03-2018	168.00	151.20	16.80	07-03-2018	60.48				07-03-2019				Meghalaya	S&T	MH-3601
			168.00	151.20	16.80		60.48								Meghalaya	S&T	MH-3601

2	Setting up of digital planetarium in the shillong Science Centre. ((Shillong Science Centre Govt. of Meghalaya))	29-11-2012	250.00	225.00	25.00	29-11-2012	90.00		0.00		30-03-2014	53	-		Meghala	S&T	MH-3601
			250.00	225.00	25.00		90.00		0.00	0%		53	0.00	0.00%	Meghala	S&T	MH-3601
3	IT Educatoin Infrastructure at 100 Schools in 11 Districts of Meghalaya (Dept. of Information Technology, Govt. of Meghalaya)	19-12-2013	497.28	447.5520	49.7280	19-12-2013	160.00	22-07-2016	160.00		30-03-2015	41	17.78		Meghala	S&T	MH-3601
						28-02-2017	198.04								Meghala	S&T	MH-3601
			497.28	447.5520	49.7280		358.04		160.00	44.69%		41	17.78	35.75%	Meghala	S&T	MH-3601
1	Delineation of Urban Development Zones with special reference to Landslide Risk & Spice stability of Aizawl City, Mizoram. Secretary, Dept of Geology & Mineral Resoucrs, Govt. of Mizoram.	27-05-2014	238.10	214.29	23.81	27-05-2014	95.00	26-02-2016	95.00		30-03-2016	29	-		Mizoram	S&T	MH-3601
						02-06-2017	75.00								Mizoram	S&T	MH-3601
			238.10	214.29	23.81		170.00		95.00	55.88%		29	0.00	0.00%	Mizoram	S&T	MH-3601
2	Digital 3D Terrain Mapping and Monitoring of Eight Deistricts of Mizoram using Geospatial Techniques, Mizoram. (Mizoram Remote Sensing Application Centre - MIRSAC).	18-06-2015	199.10	179.190	19.910	18-06-2015	71.67	22-07-2016	71.67		30-03-2017	17	7.96		Mizoram	S&T	MH-3601
						01-03-2017	60.00	11-09-2017	60.00				6.67		Mizoram	S&T	MH-3601
			199.10	179.190	19.910		131.67		131.67	100.00%		17	14.63	73.5%	Mizoram	S&T	MH-3601
3	Hazard Risk and Vulnerability Analysis for Eight District Headquarters of Mizoram using Remote Sensing and GIS. (Mizoram Remote Sensing Application Centre. Govt. of Mizoram)	11-03-2016	219.00	197.10	21.90	11-03-2016	48.31	20-01-2017	48.31		30-03-2018	5	10.74		Mizoram	S&T	MH-3601
						02-03-2017	53.04	10-01-2018	53.04				0.52279		Mizoram	S&T	MH-3601

			219.00	197.10	21.90		101.35		101.35	100.00%		5	11.26	24.52%	Mizoram	S&T	MH-3601
4	Establishment of Digital Planetarium at Lunglei, Mizoram. (Mizoram Science, Technology & Innovation Council, Govt. of Mizoram)	19-04-2017	282.60	254.34	28.26	19-04-2017	113.04		0.00		19-04-2020	0			Mizoram	S&T	MH-3601
			282.60	254.34	28.26		113.04		0.00	0%		0	0.00	0.00%	Mizoram	S&T	MH-3601
5	Establishment of Rural Information Kiosks in 300 villages in the state of Mizoram. Zoram Electronics Development Corporation Ltd. (ZENICS)) Govt. of Mizoram.	01-03-2012	489.85	440.865	48.985	01-03-2012	130.00	29-08-2012	130.00		30-03-2014	53	24.44		Mizoram	S&T	MH-3601
						29-11-2012	90.00	19-04-2013	90.00						Mizoram	S&T	MH-3601
						21-11-2013	100.00	11-08-2015	100.00						Mizoram	S&T	MH-3601
						28-09-2015	80.87	12-07-2016	80.87						Mizoram	S&T	MH-3601
						23-11-2017	40.00								Mizoram	S&T	MH-3601
			489.85	440.865	48.985		440.87		400.87	91%		53	24.44	49.89%	Mizoram	S&T	MH-3601
6	IT Education and Science & Technology Awareness Programme Programme at 100 schools in Mizoram, Mizoram State e-Governance Society (MSeGS)	21-10-2011	457.01	457.01	0.00	21-10-2011	69.00	11-05-2012	69.00		30-03-2013	65			Mizoram	S&T	MH-2552
						27-08-2012	100.00	20-03-2013	100.00						Mizoram	S&T	MH-2552
						25-03-2013	50.00	18-04-2013	50.00						Mizoram	S&T	MH-2552
						05-07-2013	100.00	14-10-2014	100.00						Mizoram	S&T	MH-2552
						17-12-2014	90.00	19-04-2016	90.00						Mizoram	S&T	MH-2552
						20-09-2017	48.01								Mizoram	S&T	MH-2552
			457.01	457.01	0.00		457.01	0.00	409.00	89.49%		65	0.00	0.00%	Mizoram	S&T	MH-2552
1	Computerization of NSCB (Nagaland State Cooperative Bank) on CBS Platform with Financial inclusion Technology, Nagaland. Nagaland State Co-operative Bank Ltd.	11-03-2016	196.70	177.03	19.67	11-03-2016	70.80	07-03-2017	70.80		30-03-2018	5	7.87		Nagaland	S&T	MH-3601
						19-04-2017	70.80	22-03-2018	70.80			5			Nagaland	S&T	MH-3601

			196.70	177.03	19.670		141.60		141.60	100.00%		5	7.87	0.00%	Nagaland	S&T	MH-3601
2	Modern Equipments (IT Infrastructure) at all customary court in all 11 districts of Nagaland. Dept. of Justice & Law, Govt. of Nagaland	29-04-2016	330.00	297.00	33.00	29-04-2016	118.80	28-06-2017	118.80		30-03-2018	5			Nagaland	S&T	MH-3601
						24-01-2018	118.80	13-08-2018	118.80			5			Nagaland	S&T	MH-3601
			330.00	297.00	33.00		237.60		237.60	100%		5	0.00	0.00%	Nagaland	S&T	MH-3601
3	Computerization Networking & Modernization of Nagaland Legislative Assembly. Nagaland Legislative Assembly Secretariat, Govt. of Nagaland	29-04-2016	289.00	260.10	28.90	29-04-2016	104.04	01-04-2017	104.04		30-03-2018	5			Nagaland	S&T	MH-3601
						19-04-2017	104.04					5			Nagaland	S&T	MH-3601
			289.00	260.10	28.90		208.08		104.04	50%		5	0.00	0.00%	Nagaland	S&T	MH-3601
4	Building of IT Infrastructure and Modernization of Motor Vehicle Department, Nagaland, Motor Vehicle Dept. Govt. of Nagaland	29-06-2017	300.00	270.00	30.00	29-06-2017	100.00	15-03-2018	100.00		29-06-2019	0	11.11		Nagaland	S&T	MH-3601
						22-03-2018	100.00								Nagaland	S&T	MH-3601
			300.00	270.00	30.00		200.00		100.00	50.00%		0	11.11	37.03%	Nagaland	S&T	MH-3601
5	Regional and State Requirement of Fire & Emergency Services Phase Wise at Nagaland. Department of Fire & Emergency Services Govt. of Nagaland	29-06-2017	547.521	492.7689	54.7521	29-06-2017	100.00		0.00		29-06-2019	0			Nagaland	S&T	MH-3601
			547.52	492.7689	54.7521		100.00		0.00	0.00%		0			Nagaland	S&T	MH-3601
6	Establishment of State Soil Testing Laboratory Buildings & Equipments at Kohima, Nagaland, Soil and Water Conservation Dept, Govt. of Nagaland	29-06-2017	371.70	334.53	37.17	29-06-2017	100.00		0.00		29-06-2019	0			Nagaland	S&T	MH-3601
			371.70	334.53	37.17		100.00		0.00	0.00%		0			Nagaland	S&T	MH-3601
	High Security Video Conferencing					05-03-2012	69.00	14-11-2012	69.00				6.90		Nagaland	S&T	MH-3601

7	LAN Chief Minister's Secretariat, Nagaland. (Joint Secretary, Chief Minister's Secretariat, Govt. of Nagaland)	05-03-2012	352.70	317.43	35.27	14-12-2012	105.00	01-11-2013	105.00		30-03-2013	65	11.66		Nagaland	S&T	MH-3601
						13-05-2014	111.00	15-12-2015	111.00						Nagaland	S&T	MH-3601
			352.70	317.43	35.27		285.00		285.00	100%		65	18.56	54.78%	Nagaland	S&T	MH-3601
1	Planning Resource Center-Open Data Center DPER & NECAD, Sikkim. Development Planning Economic Reforms & North Eastern Council Affairs (DPER & NECAD), Govt. of Sikkim	29-04-2016	363.00	326.70	36.30	29-04-2016	130.68	06-07-2018	103.37		30-03-2018	5			Sikkim	S&T	MH-3601
			363.00	326.70	36.30		130.68		103.37	79.10%		5	0.00	0.00%	Sikkim	S&T	MH-3601
1	Establishment of STINER-common facility Centre (CFC) at CSIR-NEIST, Jorhat for Science and Technology Intervention in North East India (STINER) for the financial year 2018-19	10-08-2018	2700.00	2700.00	0.00	10-08-2018	2700.00								Assam	S&T	MH-4552
			2700.00	2700.00	0.00		2700.00								Assam	S&T	MH-4552
1	Setting up of Science Centre and Planetarium at Churachandpur, Manipur, Dept of Science & Technology, Govt. of Manipur	20-07-2017	785.00	785.00	0.00	20-07-2017	250.00		0.00		30-01-2020	0			Manipur	S&T	MH-2552
			785.00	785.00	0.00		250.00		0.00	0.00%		0			Manipur	S&T	MH-2552
2	Setting up of Science Centre and Planetarium at Ukhrul, Manipur, Dept of Science & Technology, Govt. of Manipur	20-07-2017	802.00	802.00	0.00	20-07-2017	250.00		0.00		30-01-2019	0			Manipur	S&T	MH-2552
			802.00	802.00	0.00		250.00		0.00	0.00%		0			Manipur	S&T	MH-2552
						18-03-2016	9.26	04-10-2016	9.26						Meghalaya	S&T	MH-2552

1	Celebration of National Science Day along with a decade of Journey of Shillong Science Centre at Shillong under NEC Funding, State Council of Science, Technology & Environment, Meghalaya	18-03-2016	15.00	15.00	0.00	27-02-2017	5.74	28-08-2017	5.74		30-03-2017	17			Meghalaya	S&T	MH-2552
			15.00	15.00	0.00		15.00		15.00	100.00%		17	0.00	0.00%	Meghalaya	S&T	MH-2552
2	IT Education Programme at 100 schools in Meghalaya, Meghalaya Information Technology Society, Shillong Meghalaya	28-02-2012	441.55	441.55	0.00	28-02-2012	75.00	04-12-2012	75.00		30-03-2012	77			Meghalaya	S&T	MH-2552
						27-02-2013	165.60	20-08-2014	165.60						Meghalaya	S&T	MH-2552
						28-11-2014	140.00	26-07-2016	140.00						Meghalaya	S&T	MH-2552
						25-01-2018	27.84								Meghalaya	S&T	MH-2552
			441.55	441.55	0.00		408.44		380.60	93.18%		77	0.00	0.00%	Meghalaya	S&T	MH-2552
1	IT Education Programme for 150 Schools in Mizoram, Mizoram State e-Governance Society (MSeGS), Aizawl	17-03-2016	1108.00	1108.00	0.00	17-03-2016	180.92	27-06-2018	180.92		30-03-2017	17			Mizoram	S&T	MH-2552
			1108.00	1108.00	0.00		180.92		180.92	100.00%		17	0.00	0.00%	Mizoram	S&T	MH-2552
2	Project Proposal for Internet Connectivity to all Government Offices at District Level, Mizoram, Mizoram State e-Governance Society (MSeGS)	18-01-2017	150.35	150.35	0.00	18-01-2017	60.14		0.00		18-01-2018	7			Mizoram	S&T	MH-2552
			150.35	150.35	0.00		60.14		0.00	0.00%		7	0.00	0.00%	Mizoram	S&T	MH-2552
1	Developing Information Technology Infrastructure in Schools for promoting Biodiversity Conversation, Nagaland(Nagaland State Biodiversity Board)	23-11-2016	64.22	64.22	0.00	23-11-2016	25.70	29-06-2017	25.70		23-11-2018	0			Nagaland	S&T	MH-2552
						25-06-2018	25.70								Nagaland	S&T	MH-2552
			64.22	64.22	0.00		51.40		25.70	50.00%		0	0.00	0.00%	Nagaland	S&T	MH-2552

1	Remote Sensing Application Schemes for Tripura - (Urban resource info system using RST, Flood hazard zonation), State Remote Sensing Application Centre (Deptt of Sc&Tech), Govt. of Tripura	18-03-2003	200.00	200.00	0.00	18-03-2003	75.00	21-05-2004	75.00		30-03-2011	89			Tripura	S&T	MH-2552
						27-12-2004	50.00	18-05-2005	50.00						Tripura	S&T	MH-2552
						27-03-2007	35.00	19-10-2006	35.00						Tripura	S&T	MH-2552
						24-01-2008	30.00	05-08-2014	30.00						Tripura	S&T	MH-2552
						20-10-2016	10.00								Tripura	S&T	MH-2552
			200.00	200.00	0.00		200.00		190.00	95.00%		89	0.00	0.00%	Tripura	S&T	MH-2552
1	Mapping Management & Analysis of Medical and Aromatic Plants in Arunachal Pradesh Using GIS and Phyto Chemical & Molecular Technique(NERIST), Department of Forestry, Arunachal Pradesh	23-03-2012	212.00	212.00	0.00	23-03-2012	37.97	06-06-2013	37.97		31-07-2016	25			Other Agency	S&T	MH-2552
						21-11-2013	30.00	26-11-2014	30.00						Other Agency	S&T	MH-2552
						11-12-2014	110.00	26-11-2015	110.00						Other Agency	S&T	MH-2552
			212.00	212.00	0.00		177.97		177.97	100%		25	0.00	0.00%	Other A	S&T	MH-2552
2	"Assessment of Risk due to Intake of artificial Colours through Foodstuffs available in the North Eastern States (Including Sikkim)." Assam , Institute of Advanced Study in Science & Technology (IASST)	07-12-2009	24.52	24.52	0.00	07-12-2009	10.00	29-11-2011	10.00		30-03-2012	77			Other Agency	S&T	MH-2552
						30-03-2012	9.00	08-03-2016	9.00						Other Agency	S&T	MH-2552
			24.52	24.52	0.00		19.00		19.00	100.00%		77	0.00	0.00%	Other A	S&T	MH-2552
3	Utilisation of Plant and waste Materials of NE India to a value added product: Environmental Friendly Assam (NEIST), North East Institute of Science & Technology, Jorhat (RRL)	04-11-2010	22.25	22.25	0.00	04-11-2010	10.00	13-05-2011	10.00		30-03-2012	77			Other Agency	S&T	MH-2552
						30-03-2012	7.00	02-04-2013	7.00						Other Agency	S&T	MH-2552
						18-05-2016	5.25	24-04-2017	5.25						Other Agency	S&T	MH-2552
			22.25	22.25	0.00		22.25		22.25	100.00%		77	0.00	0.00%	Other A	S&T	MH-2552
						28-02-2011	50.00	13-07-2012	50.79						Other Agency	S&T	MH-2552

4	Strengthening on Geo-Informatic Application for Rural Development (C-GARD) laboratory (NIRD), National Institute of Rural Development (NIRD&PR), Guwahati	28-02-2011	206.71	206.71	0.00	03-09-2012	45.00	28-01-2014	23.94		30-03-2013	65			Other Agency	S&T	MH-2552
						07-02-2014	48.09	24-03-2015	57.04						Other Agency	S&T	MH-2552
						17-12-2015	50.00	20-10-2017	49.09						Other Agency	S&T	MH-2552
			206.71	206.71	0.00		193.09		180.86	93.67%		65	0.00	0.00%	Other A	S&T	MH-2552
5	Standardization of Microcutting Technique in Tissue Culture Technology for Bhut Jalokia or Ghost Chillies (Capsicum chinense) of Assam and adjoining States for Commercial Supply of Virus-free Seedings to the large Scale Growers of the Region (Assam)(B.N College of Agriculture, Biswanath Chariali, Assam)	27-03-2011	49.95	49.95	0.00	27-03-2011	10.94	13-10-2011	10.82		30-03-2016	29			Other Agency	S&T	MH-2552
						30-03-2012	11.00	14-07-2012	11.00						Other Agency	S&T	MH-2552
						24-09-2012	15.00	06-05-2013	15.00						Other Agency	S&T	MH-2552
						02-12-2014	10.00	26-11-2015	10.00						Other Agency	S&T	MH-2552
			49.95	49.95	0.00		46.94		46.82	99.75%		29	0.00	0.00%	Other A	S&T	MH-2552
6	Setting up of model rain water harvesting system in NIRD - NERC Guwahati (NIRD), National Institute of Rural Development (NIRD&PR), Guwahati	11-01-2013	7.55	7.55	0.00	11-01-2013	3.00	25-03-2014	3.00		30-03-2014	53			Other Agency	S&T	MH-2552
						18-09-2015	4.03								Other Agency	S&T	MH-2552
			7.55	7.55	0.00		7.03		3.00	42.66%		53	0.00	0.00%	Other A	S&T	MH-2552
7	Seismic vulnerability assesment of major cities in NER,Jorhat (NEIST, Jorhat	11-01-2013	184.25	184.25	0.00	11-01-2013	55.00	28-01-2014	55.00		30-03-2015 extension Jan 2018	7			Other Agency	S&T	MH-2552
						27-05-2014	60.00	11-08-2015	60.00						Other Agency	S&T	MH-2552
						19-08-2015	25.00	16-08-2016	25.00						Other Agency	S&T	MH-2552
						29-09-2016	44.25	16-08-2018	44.25						Other Agency	S&T	MH-2552
			184.25	184.25	0.00		184.25		184.25	100.00%		7	0.00	0.00%	Other A	S&T	MH-2552

8	A Study on Hydro carbon pollution in Lentic Eco systems in and around oilfield areas and effect of hydrocarbon contamination of flora and fauna, (IASST) Guwahati, Institute of Advanced Study in Science & Technology (IASST)	22-03-2013	26.35	26.35	0.00	22-03-2013	10.00	09-07-2014	10.00		30-11-2015	45			Other Agency	S&T	MH-2552
						28-11-2014	10.00	31-07-2015	10.00						Other Agency	S&T	MH-2552
						19-08-2015	4.00	17-03-2016	4.00						Other Agency	S&T	MH-2552
			26.35	26.35	0.00		24.00		24.00	100.00%		45	0.00	0.00%	Other A	S&T	MH-2552
9	XXIV Annual Conference of Society of Animal Physiologists of India (SAPI) and National Symposium on "Physiological approaches for Development of Climate Resilient Livestock Farming" (SAPICON-Guwahati) , College of Veterinary Science, Assam Agricultural University, Khanapara	08-01-2016	2.00	2.00	0.00	08-01-2016	1.50	19-02-2016	1.50		30-03-2017	17			Other Agency	S&T	MH-2552
						02-06-2016	0.50								Other Agency	S&T	MH-2552
			2.00	2.00	0.00		2.00		1.50	75.00%		17	0.00	0.00%	Other A	S&T	MH-2552
10	Generation Mapping & Web Publishing of Geodatabase on shifting cultivation by rotation cycle using Geo-spatial Technologies. A Study of Seven Districts of NE, India, Assam (National Institute of Rural Development & Panchayati Raj (NIRD&PR))	22-02-2017	150.06	150.06	0.00	22-02-2017	60.00		0.00		22-02-2019	0			Other Agency	S&T	MH-2552
			150.06	150.06	0.00		60.00		0.00	0.00%		0	0.00	0.00%	Other A	S&T	MH-2552

11	Installation of V-Sat System, LED Projector & LED Screen at PMKVY Training Centre, Ukhrul, Manipur for the FY 2017-18 NERCORMP	08-08-2017	4.47	4.47	0.00	08-08-2017	4.47		0.00	0.00%	08-08-2017	12			Other Agency	S&T	MH-2552
			4.47	4.47	0.00		4.47		0.00	0.00%		12			Other Agency	S&T	MH-2552
12	Setting up of North Eastern Space Application Centre, North Eastern Space Application Centre Shillong (NE-SAC)	28-03-2000	2000.00	2000.00	0.00	28-03-2000	25.00	31-12-2012	25.00		30-03-2013	65			Other Agency	S&T	MH-2552
						26-03-2001	200.00		200.00						Other Agency	S&T	MH-2552
						14-03-2002	150.00		150.00						Other Agency	S&T	MH-2552
						18-03-2003	50.00		50.00						Other Agency	S&T	MH-2552
						27-03-2003	64.34		64.34						Other Agency	S&T	MH-2552
						26-03-2004	300.00		300.00						Other Agency	S&T	MH-2552
						30-05-2014	200.00	24-08-2015	200.00						Other Agency	S&T	MH-2552
						29-09-2015	300.00	16-03-2016	300.00						Other Agency	S&T	MH-2552
						11-05-2016	350.00	29-12-2016	350.00						Other Agency	S&T	MH-2552
						08-06-2017	260.00	21-12-2017	260.00						Other Agency	S&T	MH-2552
						11-01-2018	100.66								Other Agency	S&T	MH-2552
			2000.00	2000.00	0.00		2000.00	0.00	1899.34	94.97%		65	0.00	0.00%	Other Agency	S&T	MH-2552
13	Telemedicine Network for North Eastern States including Sikkim through NESAC (ISRO), North Eastern Space Application Centre NESAC,Shillong	03-10-2005	1824.00	1824.00	0.00	10-03-2005	200.00	01-09-2014	200.00		30-03-2014	53			Other Agency	S&T	MH-2552
						30-03-2007	26.42	01-09-2014	26.42						Other Agency	S&T	MH-2552

			1824.00	1824.00	0.00		226.42		226.42	100.00%		53	0.00	0.00%	Other A	S&T	MH-2552
14	Metagenomics of gut Microflora of herbivorous insects of North East India implicated in Cellulose Digestion.."North Eastern Hill University (NEHU), Meghalaya	22-03-2010	24.66	24.66	0.00	22-03-2010	10.00	17-02-2011	10.00		30-03-2012	77			Other Agency	S&T	MH-2552
						08-08-2011	10.00	26-05-2014	10.00						Other Agency	S&T	MH-2552
						15-04-2016	4.66								Other Agency	S&T	MH-2552
			24.66	24.66	0.00		24.66		20.00	81.10%		77	0.00	0.00%	Other A	S&T	MH-2552
15	Geo-physical studies in Southern part of Shillong Plateau using Micro-Earthquake Technique North Eastern Hill University (NEHU)	12-03-2012	123.70	123.70	0.00	12-03-2012	35.00	12-06-2012	35.00		30-03-2014	53			Other Agency	S&T	MH-2552
						31-08-2012	55.00								Other Agency	S&T	MH-2552
			123.70	123.70	0.00		90.00		35.00	38.89%		53	0.00	0.00%	Other A	S&T	MH-2552
16	Office of Automation of SMELC (Social Mobilization Experimentation & Learning Centre) Building at Tura, West Garo Hills. (NERCORMP), North Eastern Region Community Resource Management Project	14-06-2012	51.89	51.89	0.00	14-06-2012	40.00	21-03-2014	40.00		30-03-2014	53			Other Agency	S&T	MH-2552
			51.89	51.89	0.00		40.00		40.00	100.00%		53	0.00	0.00%	Other A	S&T	MH-2552
17	Space based information KIOSK(SBIK) for NER North Eastern Space Application Centre NESAC,Shillong	16-11-2012	31.62	31.62	0.00	16-11-2012	20.00	09-01-2014	20.00		30-03-2014	53			Other Agency	S&T	MH-2552
						22-01-2014	5.00	06-02-2017	5.00						Other Agency	S&T	MH-2552
						02-06-2017	6.62								Other Agency	S&T	MH-2552
			31.62	31.62	0.00		31.62		25.00	79.06%		53	0.00	0.00%	Other A	S&T	MH-2552
18	North Eastern District Natural Resources Plan(NEDRP) for North Eastern Region NER-North Eastern Space Application Centre NESAC,Shillong	25-03-2013	144.25	144.25	0.00	25-03-2013	32.00	06-01-2014	32.00		30-03-2015	41			Other Agency	S&T	MH-2552
						22-02-2014	5.00	03-07-2014	5.00						Other Agency	S&T	MH-2552
						02-12-2014	29.04	04-09-2015	29.04						Other Agency	S&T	MH-2552
						30-09-2015	49.97	09-02-2017	49.97						Other Agency	S&T	MH-2552
						10-02-2017	17.37	22-12-2017	17.37						Other Agency	S&T	MH-2552

						09-01-2018	10.87								Other Agency	S&T	MH-2552				
			144.250	144.25	0.00		144.25		133.38	92.46%		41	0.00	0.00%	Other Agency	S&T	MH-2552				
19	Extension / Enhancement of Oasis, National Informatics Centre Services Incorporated (NICSI)	12-05-2014	19.94	19.94	0.00	13-05-2014	9.00	11-12-2014	9.00		30-03-2016	29			Other Agency	S&T	MH-2552				
		23-02-2017				21-01-2015	2.00	17-03-2017	2.00						Other Agency	S&T	MH-2552				
						06-05-2016	3.95		3.95						Other Agency	S&T	MH-2552				
						23-02-2017	5.00								Other Agency	S&T	MH-2552				
		23-04-2018				23-04-2018	3.34									29			Other Agency	S&T	MH-2552
			19.94	19.94	0.00		23.29		14.95	64.19%		29	0.00	0.00%	Other Agency	S&T	MH-2552				
20	Sponsorship for participation of NER States on GeoSmart India 2016, North Eastern Space Application Centre (NESAC) Meghalaya	08-03-2016	2.29	2.29	0.00	08-03-2016	2.29		0.00		30-03-2017	17			Other Agency	S&T	MH-2552				
			2.29	2.29	0.00		2.29		0.00	0.00%		17	0.00	0.00%	Other Agency	S&T	MH-2552				
21	Use of Unmanned Aerial Vehicle (UAV) Remote Sensing (UAV-RS) for the States of NE Region (NER), Shillong (North Eastern Space Application Centre (NESAC))	02-01-2017	75.00	75.00	0.00	02-01-2017	30.00	03-03-2017	30.00		02-01-2018	7			Other Agency	S&T	MH-2552				
						19-04-2017	30.00	22-08-2017	30.00						Other Agency	S&T	MH-2552				
						14-09-2017	15.00	13-07-2018	15.00						Other Agency	S&T	MH-2552				
			75.00	75.00	0.00		75.00		75.00	100.00%		7	0.00	0.00%	Other Agency	S&T	MH-2552				
22	Space Technology inputs for Disaster Risk reduction in NER with special emphasis on early warning preparedness and Mitigation, Shillong , Meghalaya, North Eastern Space Application Centre(NESAC)	18-01-2017	5.50	5.50	0.00	18-01-2017	4.69	09-08-2018	4.69		18-01-2018	7			Other Agency	S&T	MH-2552				
			5.50	5.50	0.00		4.69		4.69	100.00%		7	0.00	0.00%	Other Agency	S&T	MH-2552				
						15-02-2017	100.00	22-12-2017	100.00		15-02-2019	0			Other Agency	S&T	MH-2552				

23	Establishment of NE RS & GIS Resource Network (NeSDR), North Eastern Space Application Centre (NESAC), Umiam, Shillong	15-02-2017	401.37	401.37	0.00	11-01-2018	115.00	25-07-2018	115.00						Other Agency	S&T	MH-2552
						24-08-2018	186.37								Other Agency	S&T	MH-2552
			401.37	401.37	0.00		401.37		100.00	24.91%		0	0.00	0.00%	Other A	S&T	MH-2552
24	Assessment of Utilizatoin of Irrigation Potential Created for Dhansari, Champawati, Thoubal and Dholathabi Irrigation projects of NE India. NESAC	14-09-2017	7.25	7.25	0.00	14-09-2017	4.00		0.00		14-09-2018	0			Other Agency	S&T	MH-2552
			7.25	7.25	0.00		4.00		0.00			0			Other A	S&T	MH-2552
25	National Conference on Impact of Climate Change on Biodiversity : Application of Recent Technologies for Conversation of Threatened Species, Mizoram , Department of Zoology, Mizoram University, Aizawl	19-09-2016	2.00	2.00	0.00	19-09-2016	1.50	22-12-2016	1.50						Other Agency	S&T	MH-2552
						27-02-2017	0.46				30-03-2018	5			Other Agency	S&T	MH-2552
			2.00	2.00	0.00		1.96		1.50	76.53%		5	0.00	0.00%	Other A	S&T	MH-2552
26	Study of Non-edible Plant Oils of North-East: Extraction, Compositional Characterization and Analysis for Industrial Application, Nagaland, Director of Science & Humanities, National Institute of Technology (NIT)	15-02-2017	17.76	17.76	0.00	15-02-2017	7.10	02-05-2018	7.10		15-02-2020	0			Other Agency	S&T	MH-2552
			17.76	17.76	0.00		7.10		7.10	100.00%		0	0.00	0.00%	Other A	S&T	MH-2552
						30-10-2015	31.20	13-02-2017	31.20						Other Agency	S&T	MH-2552

27	Global Conference on "Disaster Risk Reduction - Major Initiatives in North East towards Disaster Resilience" at Shillong (FICCI), Federation of Indian Chambers of Commerce and Industry (FICCI)	30-10-2015	39.00	39.00	0.00	27-02-2017	7.80				30-03-2016	29			Other Agency	S&T	MH-2552
			39.00	39.00	0.00		39.00		31.20	80.00%		29	0.00	0.00%	Other A	S&T	MH-2552
28	When the mountains move and the waters rise: coping with earthquakes and flooding-The Health and Housing Dimensions on 22-23 Feb, 2016, Directorate, Centre for North East Studies & Policy Research JMI New Delhi	08-03-2016	5.00	5.00	0.00	08-03-2016	5.00		0.00		31-03-2016	29			Other Agency	S&T	MH-2552
			5.00	5.00	0.00		5.00		0.00	0.00%		29	0.00	0.00%	Other A	S&T	MH-2552
29	Hi-tech seed production in Potato through Tissue Culture & Aeroponic System in NEH Region by Central Potato Research Station, Shillong . ICAR UNIT CPRI, SHIMLA	02-01-2017	97.00	97.00	0.00	02-01-2017	39.00		0.00		02-01-2020	0			Other Agency	S&T	MH-2552
			97.00	97.00	0.00		39.00		0.00	0.00%		0	0.00	0.00%	Other A	S&T	MH-2552
30	Sponsorship for participation of IT Entrepreneurs from North East of India Soft 2017 to be held in Hyderabad on 13 & 14 Feb, 2017, Assam North Eastern Development Finance Corporation, Guwahati	11-01-2017	3.68	3.68	0.00	11-01-2017	2.94		0.00		30-03-2018	5			Other Agency	S&T	MH-2552
			3.68	3.68	0.00		2.94		0.00	0.00%		5	0.00	0.00%	Other A	S&T	MH-2552

31	Recalling the Great Shillong Earthquake Quest for a reliable & effective mitigation and post disaster response strategies on 12th June, 2017, North Eastern Space Application Centre NESAC,Shillong	05-06-2017	5.00	5.00	0.00	05-06-2017	4.00		0.00		05-06-2018	3			Other Agency	S&T	MH-2552
			5.00	5.00	0.00		4.00		0.00	0.00%		3			Other A	S&T	MH-2552
32	Herbal drug development for antimicrobial/anticancer from North East based selected plants" Jorhat, Assam	07-03-2018	57.00	57.00	0.00	07-03-2018	21.13		0.00		07-03-2019				Other Agency	S&T	MH-2552
			57.00	57.00	0.00		21.13		0.00						Other A	S&T	MH-2552
33	Design and Development of Laboratory Instrument, Shillong (NEHU)	14-03-2018	15.60	15.6	0	14-03-2018	1.17		0.00		14-03-2019				Other Agency	S&T	MH-2552
			15.60	15.60	0.00		1.17		0.00						Other A	S&T	MH-2552
34	Enterprise Architecture for the North Eastern States at Shillong from the 9th - 10th August, 2018 for the financial year 2018-19 (NICS)	30-07-2018	2.996	2.996	0.00	30-07-2018	2.70				30-07-2019				Other Agency	S&T	MH-2552
			2.996	2.996	0.00		2.70								Other A	S&T	MH-2552
1	Protection/Preservation of Archaeological Park at Itafort (Southern Gate) Itanagar, Arunachal Pradesh.	06-12-2010	370.00	333.00	37.00	06-12-2010	120.00	04-04-2011	120.00		06-12-2013	56	27.00		Arunach	IPR	MH-3601
						21-09-2011	150.00	22-01-2013	150.00						Arunach	IPR	MH-3601
						22-01-2014	63.00		0.00						Arunach	IPR	MH-3601
			370.00	333.00	37.00		333.00		270.00	81.08%			27.00	72.97%	Arunach	IPR	MH-3601
2	Extension & Modernization of	25-04-2012	495.00	445.50	49.05	25-04-2012	120.00	08-07-2013	120.00		25-04-2015	41	33.00		Arunach	IPR	MH-3601

	Galleries of J.N State Museum at Itanagar, Arunachal Pradesh.					20-11-2013	100.00	08-01-2015	100.00						Arunach	IPR	MH-3601
						20-2-2015	110.00	21-01-2015	110.00						Arunach	IPR	MH-3601
						17-03-2016	115.50		0.00						Arunach	IPR	MH-3601
			495.00	445.50	49.05		445.50		330.00	74.07%			33.00	67.28%	Arunach	IPR	MH-3601
3	Protection/Preservation & Infrastructure Development of Archaeological Museum & Monument, Malinithan, Arunachal Pradesh.	27-02-2013	495.00	445.50	49.50	27-02-2013	100.00	10-01-2014	100.00		27-02-2016	30	49.50		Arunach	IPR	MH-3601
						09-05-2014	178.20	08-01-2016	178.20						Arunach	IPR	MH-3601
						06-09-2016	100.40		100.40						Arunach	IPR	MH-3601
						28-08-2018	66.90								Arunach	IPR	MH-3601
			495.00	445.50	49.05		445.50		278.20	73.48%			49.50	100%	Arunach	IPR	MH-3601
4	Documentation and Digitalization of Cultural heritage of all tribes of Arunachal Pradesh	05-06-2015	250.06	225.05	25.00	05-06-2015	90.00	03-01-2017	90.00		05-06-2016	26	10.00		Arunach	IPR	MH-3601
						20-03-2017	75.00		0.00						Arunach	IPR	MH-3601
						14-03-2018	60.05								Arunach	IPR	MH-3601
			250.06	225.05	25.00		225.05		90.00	54.55%			10.00	40.00%	Arunach	IPR	MH-3601
5	Construction of Cultural-cum-Development Centre at Miao, Arunachal Pradesh	13-04-2016	381.54	343.39	38.15	13-04-2016	137.35	13.10.2017	137.35	39.99%	13-04-2019	0	38.15	100%	Arunach	IPR	MH-3601
						28.2.2018	93.78								Arunach	IPR	MH-3601
			381.54	343.39	38.15		231.13		0.00	39.99%			0.00	100%	Arunach	IPR	MH-3601
1	Establishment of Deori Tribal Cultural Complex, Narayanpur, Lakhimpur District, Upper Assam.	25-04-2014	497.00	447.30	49.7	25-04-2012	120.00	06-06-2015	120.00	26.83%	25-04-2015	41	12.00	24.14%	Assam	IPR	MH-3601
						21-11-2017	100.00								Assam	IPR	MH-3601
			497.00	447.30	49.70		220.00		120.00	26.83%			0.00	24.14%	Assam	IPR	MH-3601
2	Tai Educational and Cultural Centre, Dibrugarh, Assam.	25-02-2014	333.49	300.14	33.349	25-02-2014	120.00		0.00		25-02-2016	30			Assam	IPR	MH-3601
			333.49	300.14	33.35		120.00		0.00	0.00%			0.00	0.00%	Assam	IPR	MH-3601
3	Construction of Regional Multi-Utility and Town Hall and Cultural Centre, Tinsukia, Assam.	28-02-2014	798.00	718.20	79.8	28-02-2014	287.28		0.00		28-02-2016	30			Assam	IPR	MH-3601
			798.00	718.20	79.80		287.28		0.00	0.00%			0.00	0.00%	Assam	IPR	MH-3601
1	Renovation of Auditorium & Classrooms of Jawaharlal Nehru Manipur Dance Academy, Imphal, Manipur	27-02-2013	402.29	362.06	40.229	27-02-2013	85.00	08-06-2015	85.00		27-02-2016	30	24.44		Manipur	IPR	MH-3601
						19-10-2015	150.00	06-09-2017	150.00						Manipur	IPR	MH-3601
						18-09-2017	46.00								Manipur	IPR	MH-3601
			402.29	362.06	40.23		235.00		85.00	83.63%			9.44	23.47%	Manipur	IPR	MH-3601
2	Support for Musical Instruments & Teaching of Music to School Children, Imphal, Manipur	06-11-2013	264.08	237.67	26.41	06-11-2013	95.00	12-10-2015	95.00		06-11-2014	45	26.41		Manipur	IPR	MH-3601
						09-03-2017	75.00		0.00						Manipur	IPR	MH-3601
			264.08	237.67	26.41		170.00		95.00	55.88%			26.41	100%	Manipur	IPR	MH-3601
3		06-05-2015	348.94	314.04	34.89	06-05-2015	125.61		0.00		05-06-2017	15			Manipur	IPR	MH-3601

	Heritage Protection in Hill and Plain districts of Manipur					30-03-2018	125.00								Manipur	IPR	MH-3601
			348.94	314.04	34.89		250.61		0.00	0.00%			0.00	0.00%	Manipur	IPR	MH-3601
4	Infrastructure Development for Preservation of Panam Ningthou Immortal Fire and Different Historical Monuments in and around Andro, Imphal East, Manipur	22-07-2016	193.00	173.70	19.30	22-07-2016	62.25		0.00		18-07-2019	0			Manipur	IPR	MH-3601
						28.2.2018	50.00								Manipur	IPR	MH-3601
			193.00	173.70	19.30		112.25		0.00	0.00%			0.00	0.00%	Manipur	IPR	MH-3601
5	Construction of Museum-cum-Library, Tribal Research Institute at Manipur	21-11-2016	640.00	576.00	64.00	21-11-2016	100.00		0.00		21-11-2019	0			Manipur	IPR	MH-3601
			640.00	576.00	64.00		100.00		0.00	0.00%			0.00	0.00%	Manipur	IPR	MH-3601
1	Don Bosco Community Information Centre, Mawlai, Shillong	01-05-2012	339.00	305.10	33.9	01-05-2012	130.00	09-10-2015	130.00		March, 2018	5	20.90		Meghala	IPR	MH-3601
						14-03-2016	118.88	31.10.2017	118.88						Meghala	IPR	MH-3601
						16-03-2018	56.22								Meghala	IPR	MH-3601
			339.00	305.10	33.90		305.10		248.88	81.57%			20.90	38.35%	Meghala	IPR	MH-3601
2	Providing Show Case/ Galleries, Lighting, etc in the New building of Williamson Sangma State Museum, Shillong, Meghalaya	05-06-2015	617.55	555.79	61.75	05-06-2015	220.00	03.10.2017	220.00		March, 2018	5			Meghala	IPR	MH-3601
						07-02-2018	100.00								Meghala	IPR	MH-3601
			617.55	555.79	61.75		220.00		220.00	39.58%			0.00	0.00%	Meghala	IPR	MH-3601
1	Construction of Cultural Centre-cum-Auditorium at Vaivakawn, Aizawl, Mizoram	31-01-2013	619.10	557.19	61.91	31-01-2013	145.00	23-03-2016	145.00		March, 2018	30	16.11		Mizoram	IPR	MH-3601
						23-02-2017	150.00	06-03-2018	150.00						Mizoram	IPR	MH-3601
						30-03-2018	262.19								Mizoram	IPR	MH-3601
			619.10	557.19	61.91		557.19		145.00	52.94%			16.11	26.02%	Mizoram	IPR	MH-3601
2	Construction of Lianchhiari Run (A multi-facility Centre)	11-04-2017	1000.00	900.00	100.00	11-04-2017	100.00		0.00	0.00%	11-04-2021	0	0.00		Mizoram	IPR	MH-3601
			1000.00	900.00	100.00		100.00		0.00	0.00%		0	0.00	0.00%	Mizoram	IPR	MH-3601
3	Establishment of Lai Cultural Centre-cum-Auditorium at Lawngtlai, Mizoram	17-04-2017	466.62	419.96	46.66	17-04-2017	100.00	22-03-2018	100.00		17-04-2021	0	0.00	0.00%	Mizoram	IPR	MH-3601
						30-03-2018	212.81								Mizoram	IPR	MH-3601
			466.62	419.96	46.66		312.81		0.00	23.81%		0	0.00	0.00%	Mizoram	IPR	MH-3601

1	Setting up of Multi Media cum Convention Centre at Dimapur, Nagaland	11-04-2017	1052.00	946.80	105.20	11-04-2017	200.00		0.00	0.00%	11-04-2021	0	0.00	0.00%	Nagaland	IPR	MH-3601
						22-03-2018	509.16								Nagaland	IPR	MH-3601
			1052.00	946.80	105.20		709.16		0.00	0.00%		0	0.00	0.00%	Nagaland	IPR	MH-3601
2	Construction of Library-cum-Museum at Ungma, Mokokchung, Nagaland	11-04-2017	420.73	378.66	42.07	11-04-2017	100.00		0.00	0.00%	11-04-2021	0	0.00	0.00%	Nagaland	IPR	MH-3601
			420.73	378.66	42.07		100.00		0.00	0.00%		0	0.00	0.00%	Nagaland	IPR	MH-3601
3	Abiogenesis Centre for Performing Arts & Culture at Dimapur, Nagaland	03-07-2017	149.00	134.10	14.90	03-07-2017	54.00		0.00	0.00%	03-07-2021	0	0.00	0.00%	Nagaland	IPR	MH-3601
			149.00	134.10	14.90		54.00			0.00%		0	0.00	0.00	Nagaland	IPR	MH-3601
3	Construction of Cultural Complex at Aboi, Nagaland	14-03-2018	250.00	225.00	25.00	14-03-2018	10.00		0.00	0.00%	14/03/2021	0	0.00	0.00%	Nagaland	IPR	MH-3601
			250.00	134.10	14.90		10.00			0.00%		0	0.00	0.00	Nagaland	IPR	MH-3601
1	Construction of Boys Hotsel with Toilets of Jawaharlal Nehru Manipur Dance Academy, Imphal, Manipur	04-08-2017	460.00	460.00	0.00	04-08-2017	174.00		0.00	0.00%	08-04-2021				Manipur	IPR	MH-2552
			460.00	460.00	0.00		174.00		0.00	0.00%					Manipur	IPR	MH-2552
2	Manipur Centre for Tribal Performing Arts for 10 Days Residential Camp for workshop cum production of Kabui/ Rongmei Folk songs & dance competition	14-03-2017	10.00	10.00	0.00	14-03-2017	5.00		0.00		19/05/2018	0			Other Ag	IPR	MH-2552
			10.00	10.00	0.00		5.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
3	NEC's Flagship Programme on Livelihood and Women Empowerment in action by NERCORMP	23-03-2017	99.00	99.00	0.00	23-03-2017	43.56		0.00		May, 2018	0			Other Ag	IPR	MH-2552
			99.00	99.00	0.00		43.56		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
4	Organizing of Bob Dylan Festival on the 24th May 2017 by the Lou Majaw Foundation	29-03-2017	10.00	10.00	0.00	29-03-2017	5.00		0.00		24/05/2017	0			Other Ag	IPR	MH-2552
			10.00	10.00	0.00		5.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552

5	Allotment of land for construction of Cultural & Information Centre for the people of North East Region Sector-13, Dwarka, land measuring 5341.75 Sqm to Delhi Development Authority	27-02-2017	643.10	643.10	0.00	27-02-2017	643.10		0.00		27/02/2021	0			Other Ag	IPR	MH-2552
			643.10	643.10	0.00		643.10		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
6	Organizing "Naga Day cum Cultural meet " by the Indian Council for Cultural Relations (ICCR)which will be held on 6th May 2017	30-03-2017	15.00	15.00	0.00	30-03-2017	6.00		0.00		06-05-2017	0			Other Ag	IPR	MH-2552
			15.00	15.00	0.00		6.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
7	Indigenous Habitat: A Critical Research and Development Project implemented by the Art & Culture Department, Govt. of Mizoram	29-03-2017	68.95	68.95	0.00	29-03-2017	35.00		0.00		29/03/2021	0			Other Ag	IPR	MH-2552
			68.95	68.95	0.00		35.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
8	Indigenous Music Festival at Dimapur implemneted by Abiogenesis Society	12-09-2017	10.00	10.00	0.00	12-09-2017	5.00		0.00		10-07-2017	0			Other Ag	IPR	MH-2552
			10.00	10.00	0.00		5.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
9	Folk Music Festival at Champhai Zotlang Field, Champhai District implemented by the Governmenrt of Mizoram	10-08-2017	10.00	10.00	0.00	12-09-2017	5.00		0.00		03-03-2017	0			Other Ag	IPR	MH-2552
			10.00	10.00	0.00		5.00		0.00	0.00%			0.00	0.00%	Other Ag	IPR	MH-2552
10	Promotional Training cum Festival of Theatre for the Young by ANKON	27-11-2017	70.00	70.00	0.00	27-11-2017	35.00				22/05/2018				Assam	IPR	MH-2552
			70.00	70.00	0.00		35.00								Assam	IPR	MH-2552
11	Setting up of a Film Studio, Dimapur, Nagaland, Govt. of Nagaland	03-11-2017	203.00	203.00	0.00	03-11-2017	81.20				03-11-2021				Nagaland	IPR	MH-2552
			203.00	203.00	0.00		81.20								Nagaland	IPR	MH-2552